


Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3.
 Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.
 (Note 1) Fuel assemblies having melted through in the accident.

Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026
Unit 3	Completion of fuel removal	Within FY2020
Unit 4	Completion of fuel removal	2014




First unit	Start of fuel debris retrieval
Unit 2	Within 2021

Measures of treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and fully transparently.

Decided in "The Inter-Ministerial Council for Contaminated Water, Treated Water and Decommissioning issues" held on April 13.



¹ Including radiation impact assessment on human beings and the environment
² Discharges into the sea will be conducted gradually during the initial phase

Contaminated water management – triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- ① "Remove" the source of water contamination
- ② "Redirect" fresh water from contaminated areas
- ③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the multi-nuclide removal equipment (ALPS) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs, facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 180 m³/day (in FY2019) and approx. 140 m³/day (in 2020).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To lower the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway. At present, the floor surface exposure condition can be maintained except for the Unit 1-3 Reactor Buildings, Process Main Building and the High Temperature Incinerator Building.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building. For Reactor Buildings, the amount of stagnant water there will be reduced to about half the amount at the end of 2020 during the period FY2022-2024.
- For Zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- To prepare for tsunamis, various measures are underway. For heavy rain, sandbags are being installed to suppress direct inflow into buildings while work sealing off openings in buildings and installing sea walls to enhance drainage channels and other measures are being implemented as planned.



Progress status

- The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Radiological impact assessment regarding the discharge of ALPS treated water into the sea (design stage)

TEPCO has conducted a radiological impact assessment (design stage) on the public and the environment regarding the discharge of ALPS treated water into the sea using the assessment methodology developed in accordance with internationally recognized methods. Results have been summarized in the attachments below.

The assessment found that effects of the discharge of ALPS treated water into the sea on the public and the environment is minimal as calculated doses were significantly less than the dose limits, dose targets, and the values specified by international organizations for each species.

TEPCO will widely receive and gather public comments to further improve the report. Going forward, we will implement necessary procedures to receive approval for the implementation plan from the Nuclear Regulation Authority, and revise the assessment following reviews by IAEA experts and upon receiving opinions and reviews from various other parties.

Unit 1 For the PCV internal investigation, pre-work is underway toward starting in mid-January 2022

From November 5, pre-work is underway, such as covering the work area and installing equipment and materials in the on-site headquarters and the remote-control room, toward the internal investigation of the Unit 1 Primary Containment Vessel (PCV).

After installing equipment to insert and remove an underwater ROV inside the PCV and verifying its operation, work toward starting the investigation in mid-January 2022 will proceed.



<Image of installation of equipment to insert and remove an underwater ROV (mockup)>


Response to the potential arrival of floating pumice stones having originated from the eruption of an undersea volcano from the Ogasawara Islands

Regarding a mass of pumice stone floating in the ocean, which originated from the eruption of an undersea volcano from the Ogasawara Islands, pumice stones may potentially arrive at the Fukushima Daiichi NPS in future, depending on ocean currents.

In case of arrival, pumice stones may affect the seawater system pumps and others. In response, measures to prevent the arrival will be implemented such as utilizing and reinforcing existing silt fences.



<Unit 5 and 6 open intake channel Extension of the existing silt fence>



Progress of work to construct the additional Radioactive Waste Incinerator toward completion within FY2021

For the additional Radioactive Waste Incinerator, toward completion and an operational start in March 2022, on-site work continues from August.

In the past system test, wear exceeding expectations was detected at the rotating part sliding material of the rotary kiln seal. This time, a test was conducted for the sliding method (carbon seal method) of the redesigned rotary kiln using an actual machine and the results confirmed that the wear and other factors would not be problematic.


From December, cold and hot tests and others will be conducted.

Unit 3 Toward the removal of control rods and others in the spent fuel pool, the inside of the pool was investigated

Toward the removal of high-dose equipment, such as control rods, stored in the Unit 3 spent fuel pool, an investigation using an underwater camera was conducted.

The investigation confirmed deposits of sandy rubble and deformation of some of the equipment, but no situation that could significantly affect the removal or transportation.

Consideration about the removal method and others continues.



< ↑ Deformation of the lower part of the control rod >
< ← Rubble deposit at the center of the pool >

Increase in temperature at part of the temperature measuring tubes for the land-side impermeable walls Cause investigation is underway

To check the condition of groundwater inside and outside the land-side impermeable walls, drilling investigations were conducted. Inside, the absence of groundwater within the investigative scope of approx. 2.8 m from the ground surface was confirmed, as well as the fact that the underground temperature at the depth was 0 °C or lower. Outside, as almost assumed, the investigation confirmed groundwater near approx. 2.5 m from the ground surface and detected frozen ground away from the temperature measuring tubes.

In addition to these results, it was also confirmed that a sufficient difference had been maintained between the groundwater levels of inside and outside of the land-side impermeable walls and that the trend of sub-drain pumping remained unchanged. Accordingly, the land-side impermeable walls are considered to function properly.

To check the change in underground temperature and water inflow, a test is being considered to suppress groundwater inflow by installing walls underground.

Technical Strategic Plan 2021 for Decommissioning was published

The Nuclear Damage Compensation and Decommissioning Facilitation Corporation (NDF) made and published the "Technical Strategic Plan 2021 for Decommissioning of the Fukushima Daiichi Nuclear Power Station of Tokyo Electric Power Company Holdings, Inc" on October 29.

This plan indicates "measures to treat and handle radioactive waste and a technical outlook related to their safety," which must be proposed in around FY2021 according to the Mid-and-Long-Term Roadmap and describes "issues toward trial retrieval to minimize the influence of COVID-19, organization of issues to select methods to further expand the retrieval scale, efforts to handle ALPS treated water and others."

Major initiatives – Locations on site


Technical Strategic Plan 2021 for Decommissioning was published

Unit 1 For the PCV internal investigation, pre-work is underway toward the start in mid-January 2022

Increase in temperature at part of the temperature measuring tubes for the land-side impermeable walls Cause investigation is underway

Response to the potential arrival of floating pumice stones having originated from the eruption of an undersea volcano from the Ogasawara Islands


Unit 3 Toward the removal of control rods and others in the spent fuel pool, the inside of the pool was investigated






I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 20 to 30°C for the past month, though it varied depending on the unit and location of the thermometer.




- *1 The trend graphs show part of the temperature data measured at multiple points.
- *2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



- (*1) RPV (Reactor Pressure Vessel)
- (*2) PCV (Primary Containment Vessel)
- (*3) SFP (Spent Fuel Pool)

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



- Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
- Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Handling of ALPS treated water

Based on the three basic policies: "remove" the source of water contamination, "redirect" fresh water from contaminated areas and "retain" contaminated water from leakage, multi-layered contaminated water management measures have been implemented to stably control groundwater

➤ Status of contaminated water generated

- Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
- After implementing "redirecting" measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs, the amount of contaminated water generated within FY2020 declined to approx. 140 m³/day.
- Measures will continue to further reduce the amount of contaminated water generated.

Release of radioactive materials from the Reactor Buildings

As of October 2021, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 3.0×10^{-12} Bq/cm³ and 2.8×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00006 mSv/year.




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

➤ Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains

- At the Water-Treatment Facility special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until November 16, 2021 and 1,718 releases were conducted.
- The water quality of all temporary storage tanks satisfied the operation target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

➤ Implementation status of facing

- Facing is a measure involving asphaltting of the onsite surface to reduce the radiation dose, prevent rainwater infiltrating the ground and decrease the amount of underground water flowing into buildings. As of the end of October 2021, 95% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of October 2021, 25% of the planned area (60,000 m²) had been completed.

➤ Status of groundwater level around buildings

- The groundwater level in the area inside the land-side impermeable walls has been declining every year. On the mountain side, the difference between the inside and outside was maintained, despite varying during rainfall. The water level of the groundwater drain observation well has been maintained at approx. T.P. +1.4 m, sufficiently below the ground surface (T.P. 2.5 m).


➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing and high-performance), hot tests using radioactive water are underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; and for high-performance equipment, from October 18, 2014). The additional multi-nuclide removal equipment went into full-scale operation from October 16, 2017.
- As of November 18, 2021, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 478,000, 720,000 and 103,000 m³, respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multi-nuclide removal equipment).
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until November 18, 2021, approx. 660,000 m³ had been treated.

➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until November 18, 2021, approx. 823,000 m³ had been treated.

As of November 18, 2021



*1: Water amount for which the water-level gauge indicates 0% or more
 *2: To detect storage increases more accurately, the calculation method was reviewed as follows from February 9, 2017: (The revised method was applied from March 1, 2018) [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]
 *3: Changed from December 13, 2018 from rainfall in Namie to that within the site.
 *4: Considered attributable to the fluctuation inflow of groundwater, rainwater, and others to buildings due to the decline in the level of contaminated water in buildings. (February 4-11, June 3-10 and July 8-22, 2021)
 *5: Stored amount increased due to transfer to buildings in association with decommissioning work on March 18, 2021. (Major breakdown of the transferred amount: (1) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the Process Main Building: approx. 390 m³/day, (2) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the High Temperature Incinerator Building: approx. 10 m³/day, (3) Transfer from the Unit 3 additional FSTR to the Unit 3 Radioactive Waste Treatment Building: approx. 10 m³/day and others)
 *6: The notation of treated water by the multi-nuclide removal equipment and others was reviewed in accordance with redefining of ALPS-treated water by the Government (April 27, 2021)

Figure 3: Status of stagnant water storage

➤ Operation start of the oil processing equipment

- Floating oil was detected on the surface of the stagnant water in buildings. Due to concern about the negative effect of oil on the contaminated water treatment facilities, for Unit 1-4 Reactor Buildings, oil is removed and collected before exposure of the floor.

- Collected oil (mixed with oil) is temporarily stored in the Unit 3 and 4 main oil tanks. To reduce the risks of fire and leakage, the oil processing equipment was installed and processing conducted according to the plan.
- Processed oil will be divided into exhaust gas (gas) and processed water (liquid). Processed water, the oil concentration of which will be reduced to 10 ppm, or lower, will subsequently be returned to the Process Main Building.
- The results of the advanced verification test confirmed that no radioactive materials transferred to the exhaust gas side and basically remained on the processing water side. For the exhaust gas side, filters and scrubbing equipment will be installed and processing with monitoring will proceed.
- The oil processing equipment undertook the advanced inspection from October. After completing the preparation for operation, trial operation using actual oil will start.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to help spent fuel removal at Unit 1
 - From late April 2021, work to assemble a temporary gantry and others is underway in a yard outside the site toward installing a large cover.
 - A work yard was prepared around the Reactor Building and work to install a large cover started from August 2021.
- Main work to help spent fuel removal at Unit 2
 - To reduce the dose on the operating floor, a mockup of the decontamination work was implemented. Preparatory work in the front room of the west-side gantry was conducted from June 22, 2021 and decontamination work has been underway since August 19, 2021.
 - For elevated walls on the top floor of the Reactor Building, decontamination within accessible range, such as the ceiling surface, was completed. Work continues toward work to install shielding.
 - After installing shielding, the dose will be evaluated to determine the need for additional decontamination and shielding measures.
 - From October 28, work to improve the ground will start toward installing the gantry for fuel removal.

Retrieval of fuel debris

- Progress status toward Unit 1 PCV internal investigation
 - All work to install guide pipes was completed on October 14, related to creating an access route toward the internal investigation of the Unit 1 Primary Containment Vessel (PCV).
 - To acquire information related to the construction plan to collect deposits toward fuel debris retrieval, a remotely operated underwater vehicle (ROV) will be inserted into the basement inside the PCV from X-2 penetration to investigate inside and outside the pedestal.
 - From November 5, pre-work is underway, such as covering the work area and installing equipment and materials in the on-site headquarters and the remote-control room, toward the PCV internal investigation.
- Progress status toward Unit 2 PCV internal investigation and trial retrieval
 - The trial retrieval equipment for Unit 2 fuel debris, which had been developed in the UK, arrived in Japan on July 10.
 - The ongoing performance verification test in a domestic factory (Kobe), which started from August, continues.
- Progress in construction of the intake facility in the Unit 3 Primary Containment Vessel
 - For the Unit 3 Primary Containment Vessel (PCV), as a measure to improve its quake resistance, there is a plan to decline the water level in stages.
 - In future, a guide pipe will be installed in the Suppression Chamber (S/C) to install a pump and others for drainage. Prior to the installation, to reduce the present water level (approx. 1 m above the first floor of the Reactor Building) to the same level as the first floor or lower, there is a plan to intake by a self-priming pump using the existing pipe connecting with the lower part of S/C.

- After creating an intake point in the existing pipe, pipes, intake pump and others will be installed; electric and instrumentation cables laid and finally a system test conducted.
- Creation of the intake point will be finished within December and the intake facility will be installed within FY2021 and go into operation from FY2022.
- Malfunction of the crawler crane detected during pre-work to remove the Unit 1/2 SGTS pipes
 - Before removing the Unit 1/2 Standby Gas Treatment System (SGTS) pipes, work to inject urethane foam was completed, as a measure to prevent dust scattering during pipe cutting and preparation for pipe removal is underway.
 - During the prework, abnormal sound was detected near bearings for two of three swivel reducers (hereinafter referred to as “reducers”) in the monthly inspection of the crawler crane.
 - After removing covers of these two reducers, appearance was checked within visual range with the crane swiveling and slight vibration of the pinion shaft and rust in the bearing were detected.
 - With the remaining reducer, no vibration of the pinion shaft or abnormal sound were detected.
 - As bearings are consumables, they will be replaced with new ones for all reducers, including those in which no abnormal sound was detected.
 - For pinion shafts and reducer gears, to ensure soundness, a visual check will be conducted and non-destructive inspection, as necessary.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

- Management status of the rubble and trimmed trees
 - As of the end of October 2021, the total storage volume for concrete and metal rubble was approx. 311,400 m³ (+300 m³ compared to the end of September with an area-occupation rate of 75%). The total storage volume of trimmed trees was approx. 140,800 m³ (registering a slight increase, with an area-occupation rate of 80%). The total storage volume of used protective clothing was approx. 30,300 m³ (-1,200 m³, with an area-occupation rate of 58%). The decrease in rubble was mainly attributable to removal of crushed stone, site preparation work and general waste on-site. As of the end of October 2021, there were 16 temporary deposits with storage capacity exceeding 1,000m³ and the total storage volume was 53,200 m³.
- Management status of secondary waste from water treatment
 - As of the end of October 2021, the total storage volume of waste sludge was 441 m³ (area-occupation rate: 63%), while that of concentrated waste fluid was 9,357 m³ (area-occupation rate: 91%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and other vessels, was 5,239 (area-occupation rate: 82%).

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- Status of groundwater and seawater on the east side of Turbine Building Units 1-4
 - In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials increased temporarily from April 2020 and has been increasing or declining at No. 0-3-2 but remains constant or is declining overall.
 - In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at No. 1-14 but has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant or been declining at many observation holes overall.
 - In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000

Bq/L at all observation holes and has remained constant or been declining overall. The concentration of total β radioactive materials has also remained constant or been declining at many observation holes overall.

- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall, although increasing and declining at No. 3-3. The concentration of total β radioactive materials has also remained constant or been declining overall.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall.
- In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and has been declining long term, despite temporary increases in Cs-137 and Sr-90 noted during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 has remained slightly higher in front of the south side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation has been observed since last year in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others.




Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

➤ Staff management

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from July to September 2021 was approx. 8,700 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 6,700). Accordingly, sufficient personnel are registered to work on site.

- It was confirmed with the prime contractors that the estimated manpower necessary for the work in December 2021 (approx. 3,800 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,200 (see Figure 6).
- The number of workers from within Fukushima Prefecture increased slightly and outside, remained constant. The local employment ratio (cooperating company workers and TEPCO HD employees) as of October 2021 also remained constant at around 70%.
- The average exposure doses of workers were at approx. 2.44, 2.54 and 2.60 mSv/person-year during FY2018, 2019 and 2020, respectively. (The legal exposure dose limits are 100 mSv/person and 50 mSv/person-year over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the past 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ Status of heat stroke cases

- Measures to further prevent heat stroke commenced from April 2021 to cope with the hottest season.
- In FY2021, eight workers suffered heat stroke due to work up until November 23 (in FY2020, 11 workers up until the end of November). Continued measures will be taken to prevent heat stroke.
- This fiscal year, in addition to the FY2020 measures, drinking fountains, toilets and rest areas were installed in Y zone protective-equipment switching places; scope to apply a new refrigerant, which almost tripled the cooling effect of the conventional one, was expanded from Y zone to G zone; and air-conditioned clothing was introduced to employees. Consequently, the number of heat stroke cases declined compared to that in FY2020.
- In F2022, as well as continuing ongoing measures from this fiscal year, the necessary prevention rules will be reviewed and the alerting method will be examined based on the factors and characteristics of heat stroke occurrence in FY2021 to further improve the work environment.

➤ Countermeasures to suppress the spread of COVID-19 infections

- In response to the cancellation of the state of emergency, part of the ongoing countermeasures to suppress the spread of COVID-19 infections at the Fukushima Daiichi NPS (the scope to confirm a negative status by antigen tests and others) have been reviewed since October 8. Countermeasures to prevent the infection spreading, such as requiring employees to take their temperature before coming to the office, wear masks at all times, avoid the “Three Cs” (Closed spaces, Crowded places, Close-contact settings) by using the rest house in shifts, eat silently and carefully select business travel, will continue to be properly implemented and decommissioning work will proceed with safety first.
- As of 15:00, November 24, 2021, 104 TEPCO HD employees and cooperating company workers (including 10 TEPCO HD employees) of the Fukushima Daiichi NPS had contracted COVID-19 and a total of no employees after September 2.
- No significant influence on decommissioning work, such as a corresponding delay to work processes due to this infection, had been identified.

➤ Measures to prevent infection and expansion of influenza and norovirus

- Since November, measures for influenza and norovirus have been implemented, including free influenza vaccinations (subsidized by TEPCO HD) at medical clinics around the site (from October 11, 2021 to January 29, 2022) for cooperating company workers. As of November 15, 2021, a total of 1,836 workers had been vaccinated. In addition, a comprehensive range of other measures is also being implemented, including daily actions to prevent infection and expansion (measuring body temperature, health checks and monitoring infection status) and response after detecting possible infections (swift exit of possible patients and control of entry, mandatory wearing of masks in working spaces, etc.).

➤ Status of influenza and norovirus cases

- Until the 46th week of 2021 (November 15-21, 2021), no influenza or norovirus infections were recorded. The totals for the same period for the previous season also showed no influenza or norovirus infections.

Note: The above data is based on reports from TEPCO HD and cooperating companies, which include diagnoses at medical clinics outside the site. The subjects of this report were cooperating company workers and TEPCO HD employees in Fukushima Daiichi and Daini Nuclear Power Stations.

Others

➤ Mid-and-long-term Plan of accident investigation in the Fukushima Daiichi Nuclear Power Station

- As part of efforts to investigate and analyze the accident in the Fukushima Daiichi Nuclear Power Station (hereinafter referred to as 1F), many matters were clarified in the “Internal Accident Report” and “Examination of Unsolved Issues” and others and including instructions provided by internal and external accident investigation committees and others, reflected in the safety measures appropriately. To ensure no recurrence and acquire information to help clarify the whole picture (an in-depth study of the accident progress) and make power reactors even safer, many insights need to be drawn by acquiring on-site information (confirming the actual accident situation) and utilizing and subsequently

reflecting these insights in safety measures.

- At the same time, steady decommissioning in 1F is also important. New useful insights for accident investigation and analysis may be acquired in the course of on-site work. However, inadequate data sampling may modify on-site conditions and result in valuable information being lost. The results of the accident investigation and analysis need to be appropriately organized and shared to proceed with on-site work.
- Therefore, to help implement future investigations of the accident in 1F according to plan and substantially by TEPCO HD, the Mid-and-long-term Plan of the 1F accident investigations is formulated.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during November 15-22)” ; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of November 22, 2021

Cesium-134	: ND(0.46)
Cesium-137	: ND(0.51)
Total β	: 14
Torium	: 1.5

※1

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.45)	Below 1/7
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.56)	Below 1/10
Total β	: 69 (H25/8/19)	→	14	Below 1/4
Torium	: 68 (H25/8/19)	→	ND(1.4)	Below 1/40

Cesium-134	: 3.3 (H25/10/17)	→	ND(0.30)	Below 1/10
Cesium-137	: 9 (H25/10/17)	→	ND(0.33)	Below 1/20
Total β	: 74 (H25/8/19)	→	ND(13)	Below 1/5
Torium	: 67 (H25/8/19)	→	ND(1.6)	Below 1/40

Cesium-134	: 3.5 (H25/10/17)	→	ND(0.25)	Below 1/10
Cesium-137	: 7.8 (H25/10/17)	→	ND(0.28)	Below 1/20
Total β	: 79 (H25/8/19)	→	20	Below 1/3
Torium	: 60 (H25/8/19)	→	ND(1.6)	Below 1/30


Cesium-134	: 4.4 (H25/12/24)	→	ND(0.34)	Below 1/10
Cesium-137	: 10 (H25/12/24)	→	0.42	Below 1/20
Total β	: 60 (H25/7/4)	→	ND(13)	Below 1/4
Torium	: 59 (H25/8/19)	→	1.7	Below 1/30

Cesium-134	: 32 (H25/10/11)	→	ND(0.59)	Below 1/50
Cesium-137	: 73 (H25/10/11)	→	1.1	Below 1/60
Total β	: 320 (H25/8/12)	→	16	Below 1/20
Torium	: 510 (H25/9/2)	→	2.9	Below 1/100

Cesium-134	: 5 (H25/12/2)	→	ND(0.27)	Below 1/10
Cesium-137	: 8.4 (H25/12/2)	→	ND(0.30)	Below 1/20
Total β	: 69 (H25/8/19)	→	ND(13)	Below 1/5
Torium	: 52 (H25/8/19)	→	ND(1.6)	Below 1/30

Cesium-134	: ND(0.57)
Cesium-137	: 5.3
Total β	: ND(15)
Torium	: 43

※1



Cesium-134	: 2.8 (H25/12/2)	→	ND(0.58)	Below 1/4
Cesium-137	: 5.8 (H25/12/2)	→	ND(0.50)	Below 1/10
Total β	: 46 (H25/8/19)	→	ND(15)	Below 1/3
Torium	: 24 (H25/8/19)	→	2.5	Below 1/9

Cesium-134	: 5.3 (H25/8/5)	→	ND(0.49)	Below 1/10
Cesium-137	: 8.6 (H25/8/5)	→	ND(0.44)	Below 1/10
Total β	: 40 (H25/7/3)	→	ND(15)	Below 1/2
Torium	: 340 (H25/6/26)	→	ND(1.4)	Below 1/200

- ※1: Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.
- ※2: For the point, monitoring was finished from December 12, 2018 due to preparatory work for transfer of mega float.
- ※3: For the point, monitoring point was moved from February 6, 2019 due to preparatory work for transfer of mega float.
- ※4: For the point, monitoring was finished from April 3, 2019 due to preparatory work for transfer of mega float.

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during November 15-22)

Summary of TEPCO data as of November 22, 2021

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.56)
Cesium-137	: ND (H25)	→	ND(0.76)
Total β	: ND (H25)	→	ND(14)
Torium	: ND (H25)	→	ND(0.94)

【East side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.66)
Cesium-137	: 1.6 (H25/10/18)	→	ND(0.90) Below 1/2
Total β	: ND (H25)	→	16
Torium	: 6.4 (H25/10/18)	→	ND(0.95) Below 1/6

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.52)
Cesium-137	: ND (H25)	→	ND(0.59)
Total β	: ND (H25)	→	ND(14)
Torium	: ND (H25)	→	ND(0.94)

Cesium-134	: ND (H25)	→	ND(0.60)
Cesium-137	: ND (H25)	→	ND(0.69)
Total β	: ND (H25)	→	16
Torium	: 4.7 (H25/8/18)	→	ND(0.95) Below 1/4

【North side of north breakwater (offshore 0.5 km)】

Cesium-134	: 1.8 (H25/6/21)	→	ND(0.68) Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.54) Below 1/8
Total β	: 12 (H25/12/23)	→	13
Torium	: 8.6 (H25/6/26)	→	1.4 Below 1/6

【Port entrance】

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.45) Below 1/7
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.56) Below 1/10
Total β	: 69 (H25/8/19)	→	14 Below 1/4
Torium	: 68 (H25/8/19)	→	ND(1.4) Below 1/40



【South side of south breakwater (offshore 0.5 km)】

Cesium-134	: ND (H25)	→	ND(0.42)
Cesium-137	: ND (H25)	→	ND(0.82)
Total β	: ND (H25)	→	ND(14)
Torium	: ND (H25)	→	ND(0.94)

Cesium-134	: ND (H25)	→	ND(0.89)
Cesium-137	: 3 (H25/7/15)	→	ND(0.69) Below 1/4
Total β	: 15 (H25/12/23)	→	11
Torium	: 1.9 (H25/11/25)	→	ND(0.91) Below 1/2

【North side of Unit 5 and 6 release outlet】

【Near south release outlet】




Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout





Provided by Japan Space Imaging Corporation, photo taken on April 8, 2021
Product(C) [2020] DigitalGlobe, Inc., a Maxar company

1-1 Contaminated water management

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Efforts to promote contaminated water management based on three basic policies:
 - ① "Remove" the source of water contamination
 - ② "Redirect" fresh water from contaminated areas
 - ③ "Retain" contaminated water from leakage

- [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
- Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)



Legend	Range	Start day
1-Stage Phase 1 Backstage		Mar. 1, 24th
1-Stage Phase 2 Backstage		Mar. 1, 24th
2-Stage partial closure (I) Backstage		Dec. 1, 24th
2-Stage partial closure (II) Backstage		Mar. 1, 24th
2-Stage Backstage		Aug. 11, 24th



Closure parts of the land-side impermeable walls (on the mountain side)

Pumping well

Sub-drain purification system

Land-side impermeable wall brine (refrigerant) circulation pipe

Construction of welded-joint tanks



Placement of seaside impermeable walls complete

Flanged and welded-joint tanks

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- [Completed] Treatment of contaminated water in buildings* (within 2020)
- * Except for Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building
- Reducing contaminated water in Reactor Buildings to about half the amount at the end of 2020 (FY2022-2024)

		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022
Countermeasures to tsunami risks	Closure of openings			▽Examination start of measures to close building openings	▽Work for common pool complete	▽Work for Units 1 and 2 T/B complete	▽Work for HTI building complete			▽Work for Process Main Building complete	▽Work for Unit 3 T/B complete	▽Work for Unit 1-3 R/B complete	
	Seawall		▽Installation of outer-rise tsunami seawall complete							▽Construction start of Tsushima Trench Tsunami Seawall		Japan Trench tsunami seawall ▽Completion of installation	▽On-site start
	Mega float								▽Start of marine construction Temporary grounding of mega float▽		▽Internal filling complete (reduction of tsunami risks)		
Treatment of stagnant water			▽Installation of stagnant water transfer equipment/transfer start	▽Completion of work to improve reliability of transfer line (replacement with PE pipes)			▽Start to maintain water-level difference with sub-drain water level	▽Transfer start from each building to Central R/W Building		▽Floor exposure of Unit 1 T/B	▽Separation of stagnant water between Units 1 and 2 ▽Floor exposure of Unit 1 R/WB	▽Floor exposure of Unit 2 T/B, R/WB ▽Floor exposure of Unit 3 T/B, R/WB ▽Floor exposure of Unit 4 R/B, T/B, R/WB	▽Treatment of stagnant water in buildings complete




2 Handling of ALPS treated water



In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was decided. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.

Examination concerning handling of ALPS treated water



[Conceptual diagram of facilities for releasing ALPS treated water into the sea]




3 Removal of fuel from spent pool

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference
November 25, 2021
Secretariat of the Team for Countermeasures for
commissioning and Contaminated Water Treatment
3/6



* Part of the photo is corrected because it includes machine information related to nuclear material protection.


Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.


Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



Unit 1 PCV internal investigation


Investigations inside the PCV	1st (2012.10)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation
	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.





Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	- Acquiring images - Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

Milestones of the Mid- and Long-Term Roadmap (major target processes)

Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)



Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.

- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

● Efforts to eliminate temporary outdoor storage of rubble and others


To incinerate trimmed trees and combustible rubble (woods, packing materials, paper and others), work to install the Additional Solid Waste Facility is underway.

Whole view of the Additional Solid Waste Incinerator Building


Secondary combustor
Exhaust gas cooler
Main equipment

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.


Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.



In May 2013, areas excluding those around Unit 1-4, tank areas and rubble storage areas were set to full-face mask unnecessary areas.



In March 2016, based on the progress of measures to reduce the environmental dosage on site, the site was categorized into two zones: Highly contaminated area around Unit 1-4 buildings, etc. and other areas where limited operation started to optimize protective equipment according to each category.



In May 2018, within about 96% of the site, workers are allowed to wear light equipment such as general workwear and disposable dust-protective masks.

