


## Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3.  
 Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.  
 (Note 1) Fuel assemblies having melted through in the accident.

Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026
Unit 3	Completion of fuel removal	Within FY2020
Unit 4	Completion of fuel removal	2014




First unit	Start of fuel debris retrieval
Unit 2	Within 2021 *Expected to be delayed by approximately 1 year

## Measures of treated water

### Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and fully transparently.



## Contaminated water management – triple-pronged efforts -

### (1) Efforts to promote contaminated water management based on the three basic policies

- ① "Remove" the source of water contamination
- ② "Redirect" fresh water from contaminated areas
- ③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs, facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m<sup>3</sup>/day (in May 2014) to approx. 180 m<sup>3</sup>/day (in FY2019) and approx. 140 m<sup>3</sup>/day (in 2020).
- Measures continue to further suppress the generation of contaminated water to 100 m<sup>3</sup>/day or less within 2025.

### (2) Efforts to complete stagnant water treatment

- To lower the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway. At present, the floor surface exposure condition can be maintained except for the Unit 1-3 Reactor Buildings, Process Main Building and the High Temperature Incinerator Building.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building. For Reactor Buildings, the amount of stagnant water there will be reduced to about half the amount at the end of 2020 during the period FY2022-2024.
- For Zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

### (3) Efforts to stably operate contaminated water management

- To prepare for tsunamis, various measures are underway. For heavy rain, sandbags are being installed to suppress direct inflow into buildings while work sealing off openings in buildings and installing sea walls to enhance drainage channels and other measures are being implemented as planned.



# Progress status

◆ The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

## Action Plan for the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water was formulated

To embody “the Interim Measures for the Handling of ALPS Treated Water” formulated last August, manage the progress and consequently accelerate the implementation, “Action Plan for the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water” was formulated on December 28, 2021 (at the Inter-Ministerial Council Concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water).  
Based on the Action Plan, TEPCO will further pursue the measures, while continuously verifying the implementation status, and measures will be added or revised as necessary.



## Work to construct the Japan Trench Tsunami Seawall continues, closure of building openings to prevent outflow and increase of contaminated water in buildings was completed

In association with the construction of the Japan Trench Tsunami Seawall, a T.P.+2.5m slope on the east side of Units 1-4 is being reinforced, the seawall is being installed and the road to use with it is being constructed.  
Construction is progressing steadily and the seawall will be completed in the 2nd half of FY2023.  
To minimize the outflow of contaminated water from buildings due to a backrush to the Unit 1-4 buildings and suppress the increase of contaminated water in buildings, openings were closed and other measures were implemented and they were completed on January 26.  
Efforts to maintain closed parts and reduce tsunami risks continue while prioritizing safety and according to the plan.  
<Progress of slope reinforcement>



## Drilling of new drainage channel D will soon reach the vertical shaft on the lower stream side

To eliminate the risk of heavy rain from an early stage, there are plans to install the new D drainage channel, a total of approx. 800m from the existing D drainage channel to the inside of the port.  
From last September, drilling started using the propulsion tunnel method and will reach the vertical shaft on the lower stream side on January 28. Drilling of the second channel will start on the upper stream side and be completed in late April.



## To resume the Unit 1 PCV internal investigation, measures in response to the malfunction are being implemented

On January 12, when the investigative equipment such as the underwater ROV started to be powered on sequentially as preliminary work before the PCV internal investigation, a malfunction was detected such as that data of the dosimeter incorporated in the underwater ROV was not displayed correctly.  
Work was temporarily suspended and an investigation of the cause and countermeasures are being considered.  
Immediately after implementing the countermeasures, the investigation will resume.

## The cause of temperature increase in the temperature measuring tube 150-7S of the land-side impermeable walls continues to be investigated

Since December 18, 2021, steel sheet piles have been installed to increase the effects of water stoppage. Preparation is now underway to install them at even greater depth.  
To investigate the water route to the drainage channel K, which is assumed to be a cause, a boring survey will be conducted around the temperature measuring tubes to survey the ground condition.  
At the same time, damage was detected in a part of the rainwater facility of the nearby common pool. The rainwater outflow condition from the damaged part will be investigated.  
Since December 10, the temperature of the temperature measuring tubes has been below 0°C, a sufficient difference has been maintained between water levels inside and outside the land-side impermeable walls and the performance of impermeable wall is evaluated as being sustained.


## Decontamination (Part 1) of the top floor of the Reactor Building was completed toward Unit 2 fuel removal

Decontamination to suppress dust scattering on the top floor of the Reactor Building was completed last December. Contamination reduction was confirmed based on the results of the smear sampling before and after decontamination. Installation of shielding will start in the range including the reactor well, which shows the highest dose, from February.  
Regarding the ground improvement toward installing the gantry for fuel removal, approx. 34% was completed as of January 26 and will be completed in April.  
Work continues while prioritizing safety.




## The performance verification test of the equipment for the Unit 2 PCV retrieval (robot arm) was completed

The ongoing performance verification test and operation training in a domestic factory (Kobe), which started last August, finished on January 21. The robot arm will be transported to the Naraha mockup facility and the performance verification test will be conducted as soon as it gets ready.  
During work to install the isolation room in association with the opening of the X-6 penetration hatch, unevenness was detected on the area surface. After considering measures to suppress dust and others, work to remove it started from January 26.  
Work continues while prioritizing safety.



# Major initiatives – Locations on site




Provided by Japan Space Imaging Corp., photo taken on April 8, 2021  
 Product (C) [2020] DigitalGlobe, Inc., a Maxar company


## I. Confirmation of the reactor conditions

### Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 15 to 30°C for the past month, though it varied depending on the unit and location of the thermometer.




\*1 The trend graphs show part of the temperature data measured at multiple points.  
\*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



### Release of radioactive materials from the Reactor Buildings

As of December 2021, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx.  $2.1 \times 10^{-12}$  Bq/cm<sup>3</sup> and  $1.8 \times 10^{-12}$  Bq/cm<sup>3</sup> for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00004 mSv/year.

### Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.  
Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

### Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

## II. Progress status by each plan

### Handling of ALPS treated water

- Homogenization of radioactivity concentration of ALPS treated water in tanks before discharge into the sea
  - During the stirring verification test of a tank for measurement and verification of ALPS treated water conducted last November, the stirring effect of the tank was validated. Subsequently, during the period February 7-13, a circulation verification test will be conducted in ten connected tanks.
  - Under the present plan, it will take two months to analyze ALPS treated water before discharge. The concentration distribution of reagent after stopping the circulation stirring will also be verified.
- Completion of the geological survey in the sea area needed to examine facilities regarding ALPS treated water
  - Regarding the handling of ALPS treated water and with the Basic Policy decided by the Japanese government (in April 2021) in mind, TEPCO has been specifically reviewing facility design, operation and others to ensure safety as a major premise and has thoroughly implemented measures to minimize reputational damage. TEPCO announced a review of the status on August 25, 2021.
  - Among these measures, for intake and discharge facilities a plan to take seawater from outside the port and discharge it through an undersea tunnel (approx. 1 km) was adopted and the review continues while listening to stakeholder opinions.
  - To review details of the facilities and ensure the safety of the work, a prior "magnetic survey" was conducted in the sea area needed to acquire geographical data on November 27 and no interference on the seabed of the survey area was confirmed.
  - Based on the survey, geological sampling and tests to measure the hardness of the ground were conducted sequentially between December 14-24 at three site.

- To review the details of the discharge facilities and ensure the safety of the work, the characteristics of the ground hardness and physical properties of geological samples collected by boring (specific gravity, particle size distribution and others) will be verified.
- Moreover, during the survey, the concentration of cesium in seawater was monitored around the work area before and after work. None of the monitoring results detected cesium, nor was any significant variation in association with the survey identified.

### Handling of ALPS treated water

Based on the three basic policies: "remove" the source of water contamination, "redirect" fresh water from contaminated areas and "retain" contaminated water from leakage, multi-layered contaminated water management measures have been implemented to stably control groundwater

#### ➤ Status of contaminated water generated

- Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
- After implementing "redirecting" measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs, the amount of contaminated water generated within FY2020 declined to approx. 140 m<sup>3</sup>/day.
- Measures will continue to further reduce the amount of contaminated water generated.




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

#### ➤ Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains

- At the Water-Treatment Facility special for Sub-drain & Groundwater drains, release started from September 14, 2015 up until January 18, 2022 and 1,769 releases were conducted.
- The water quality of all temporary storage tanks satisfied the operation target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

#### ➤ Implementation status of facing

- Facing is a measure involving asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and decrease the amount of underground water flowing into buildings. As of the end of December 2021, 95% of the planned area (1,450,000 m<sup>2</sup> on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of December 2021, 25% of the planned area (60,000 m<sup>2</sup>) had been completed.

#### ➤ Status of groundwater level around buildings


- The groundwater level in the area inside the land-side impermeable walls has been declining every year. On the mountain side, the difference between the inside and outside was maintained, despite varying during rainfall. The water level of the groundwater drain observation well has been maintained at approx. T.P. +1.4 m, sufficiently below the ground surface (T.P. +2.5 m).

#### ➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing and high-performance), hot tests using radioactive water are underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; and for high-performance equipment, from October 18, 2014). The additional multi-nuclide removal equipment went into full-scale operation from October 16, 2017.
- As of January 20, 2022, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 481,000, 726,000 and 103,000 m<sup>3</sup>, respectively (including approx. 9,500 m<sup>3</sup> stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multi-nuclide removal equipment).
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until January 20, 2022, approx. 667,000 m<sup>3</sup> had been treated.

#### ➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until January 20, 2022, approx. 831,000 m<sup>3</sup> had been treated.



\*1: Water amount for which the water-level gauge indicates 0% or more  
 \*2: To detect storage increases more accurately, the calculation method was reviewed as follows from February 9, 2017: (The revised method was applied from March 1, 2018)  
 [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]  
 \*3: Changed from December 13, 2018 from rainfall in Namie to that within the site.  
 \*4: Considered attributable to the fluctuation inflow of groundwater, rainwater, and others to buildings due to the decline in the level of contaminated water in buildings.  
 (February 4-11, June 3-10 and July 8-22, 2021)  
 \*5: Stored amount increased due to transfer to buildings in association with decommissioning work on March 18, 2021.  
 (Major breakdown of the transferred amount: (1) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the Process Main Building: approx. 390 m³/day, (2) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the High Temperature Incinerator Building: approx. 10 m³/day, (3) Transfer from the Unit 3 additional FSTR to the Unit 3 Radioactive Waste Treatment Building: approx. 10 m³/day and others)  
 \*6: The notation of treated water by the multi-nuclide removal equipment and others was reviewed in accordance with redefining of ALPS treated water by the Government (April 27, 2021)

Figure 3: Status of stagnant water storage

### ➤ Measures to reduce contamination of reused tanks

- From tanks to store strontium-reduced water and others to tanks to store ALPS treated water and others, the reuse of welded-joint tanks proceeds.
- To minimize the sum of ratios of the legally required concentrations, based on the condition inside the tanks after treating residual water and the storage record, reused tank areas are classified into three categories (1)-(3), with measures being implemented and examination, underway in each case.
- Among them, tanks in the Category (1) (removal of sludge inside the tank + replacement of connecting pipes and valves) area became full and the analytical results of stored water showed that a portion of tanks exceeded one in the sum of ratios of the legally required concentrations (water undergoing treatment).
- Before discharging into the sea, the water will be purified until the sum becomes less than 1.

### ➤ Response to the Unit 1/2 exhaust stack drain sump pit

- For the Unit 1/2 exhaust stack drain sump pit, in which highly concentrated contaminated water was detected, drain facilities were installed to prevent any leakage outside the system and measures implemented to suppress inflow to the pit. However, the inflow continued.
- An investigation around the pit revealed a manhole in the area southeast of the pit. After installing a lid over the manhole, the water level in the pit increased during rainfall.
- In response, to locate inflow points to the manhole after implementing rainwater prevention measures, water was sprinkled around the pit on December 7, 2021 and its water level increased when sprinkling in the area on the

southeast side, as in the past sprinkling.

- On December 22, 2021, when the manhole conditions were investigated, a space was detected in the manhole lid. On December 23, when sprinkling around the manhole, sprinkled water flew into the manhole and the water level of the pit increased.
- No decline in the water level was confirmed, except for when the drain pump was operated, nor any leakage outside the system.
- Moreover, a method for future internal investigation of the pit is being examined. Like the previous internal investigation (July 2020), the next investigation will be conducted by camera. Equipment is being selected to also investigate the portion of the east-side wall of the pit, which was a blind spot of the camera in the previous investigation. During the internal investigation, water will be sprinkled over the manhole to locate inflow points inside of pit.

### Fuel removal from the spent fuel pools

*Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.*

#### ➤ Main work to help spent fuel removal at Unit 1

- From late April 2021, work to assemble a temporary gantry and others has been underway in a yard outside the site as part of efforts to install a large cover.
- A work yard was prepared around the Reactor Building and work to install a large cover started from August 2021.
- Before installing the anchor of the large cover, the exterior walls of the Reactor Building were investigated. An investigation of representative parts on the west side of the building revealed that both cracks and concrete strength were within the assumed range and that the anchor would be installable as planned.

#### ➤ Main work to help spent fuel removal at Unit 2

- Decontamination to suppress dust scattering on the top floor of the Reactor Building was completed last December. Contamination reduction was confirmed based on the smear sampling results. Installation of shielding will start from February within the range including the reactor well, which shows the highest dose.
- From October 28, 2021, ground improvement work started toward installing the gantry for fuel removal. Approx. 34% was completed as of January 26 and will be completed in April 2022.

#### ➤ Results of the visual inspection of non-irradiated fuel assemblies removed from Unit 3 at the common pool

- For fuel assemblies removed from Unit 3, an visual inspection will be conducted before examining future dry storage, transportation and others.
- In March 2020, during the visual inspection of a fuel assembly at the common pool, the channel box (CB) could not be removed. This time, after lifting non-irradiated fuel assemblies in the air, the CB was removed and its appearance inspected.
- Regarding the non-irradiated fuel assemblies inspected this time (two assemblies), rubble was mixed but no damage or deformation of fuel rods and other parts were detected. Based on the insights obtained in this inspection and the results of future visual inspections of spent fuel assemblies, future handling will be examined for fuel assemblies affected by the accident.

### Retrieval of fuel debris

#### ➤ Progress status toward Unit 1 PCV internal investigation

- To acquire information related to the construction plan to collect deposits toward fuel debris retrieval, a remotely operated underwater vehicle (ROV) will be inserted into the basement within the PCV from X-2 penetration to investigate inside and outside the pedestal.
- From November 5, preliminary work is underway, such as covering the work area and installing equipment and materials in the on-site headquarters and the remote-control room, as part of the PCV internal investigation.

- On January 12, when the investigative equipment such as the underwater ROV started to be powered on sequentially, a malfunction was detected, whereby the dosimeter data incorporated in the underwater ROV was not displayed correctly.
  - Work was temporarily suspended and efforts to investigate the cause and devise countermeasures are being considered. Immediately after implementing the countermeasures, the investigation will resume.
- Progress status toward Unit 2 PCV internal investigation and trial retrieval
- The trial retrieval equipment for Unit 2 fuel debris, which had been developed in the UK, arrived in Japan on July 10.
  - The ongoing performance verification test in a domestic factory (Kobe), which started from August, finished on January 21. The equipment will then be transported to the Naraha mockup facility.
- Start to remove a portion of pipes for the Unit 1 and 2 standby gas treatment system
- On November 3, 2021, during preliminary work to remove pipes for the Unit 1 and 2 standby gas treatment system (SGTS), an abnormal sound was detected near bearings for two of three swivel reducers (hereinafter referred to as “reducers”) in the monthly inspection of the crawler crane and the reducers were overhauled. To reduce the risk of future crane troubles, the annual inspection was implemented ahead of schedule and completed on January 11, 2022.
  - Following the annual inspection, the preliminary work was resumed from January 12, 2022 and the removal of pipes for the Unit 1 and 2 SGTS will start from early February 2022.
- Completion of retained gas purge related to work to install the Unit 3 PCV intake facilities
- When the vent valve around the heat exchanger of the Residual Heat Removal (RHR) system was opened, as preliminary work before constructing facilities to reduce the water level of the Primary Containment Vessel (PCV), combustible gas and long half-life radionuclide Kr-85 having originated from the accident were detected in the retained gas.
  - Following the purge of retained gas on the RHR heat exchanger and the inlet pipe sides (nitrogen was filled), emission concentrations of the retained gas declined (hydrogen: approx. 20 → 0%, hydrogen sulfide: approx. 20 → 0 ppm). Moreover, gas and others during work were measured, analyzed and the lack of any influence on the environment and others was confirmed.
  - As the purge of the retained gas was completed, work to cut pipes and others resumed. A response to the installation of other facilities and others proceeding at the same time will be issued after confirming the influence on the whole process, including future interference and coordinating as required.

#### Plans to store, process and dispose of solid waste and decommission of reactor facilities

*Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste*

- Management status of the rubble and trimmed trees
- As of the end of December 2021, the total storage volume for concrete and metal rubble was approx. 313,900 m<sup>3</sup> (+1,400 m<sup>3</sup> compared to the end of November with an area-occupation rate of 76%). The total storage volume of trimmed trees was approx. 140,800 m<sup>3</sup> (registering a slight increase, with an area-occupation rate of 80%). The total storage volume of used protective clothing was approx. 26,600 m<sup>3</sup> (-2,300 m<sup>3</sup>, with an area-occupation rate of 51%). The increase in rubble was mainly attributable to decontamination of flanged tanks and work around Units 1-4. As of the end of December 2021, there were 15 temporary deposits with storage capacity exceeding 1,000m<sup>3</sup> and a total storage volume of 55,900 m<sup>3</sup>.
- Management status of secondary waste from water treatment
- As of January 6, 2022, the total storage volume of waste sludge was 438 m<sup>3</sup> (area-occupation rate: 63%), while that of concentrated waste fluid was 9,300 m<sup>3</sup> (area-occupation rate: 90%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and other vessels, was 5,280 (area-occupation rate: 83%).

- Work to create a carry-in entrance in the Process Main Building to retrieve sludge of the decontamination equipment
- For sludge of the decontamination equipment, which has been stored in storage tank D in the Process Main Building, 3.11 tsunami countermeasures, including closure of the building entrance and the pipe penetrations, are implemented to prevent any leakage outside the system. However, other countermeasures need to be added immediately to prepare for the risk of external leakage due to a larger tsunami (tsunami for consideration (T.P. +24.9m or more), cracks of the storage tank and others.
  - In line with the above measures, sludge of the decontamination equipment will be transferred to storage containers to ensure stable storage in a high-ground area (T.P. +33.5m).
  - As preliminary work before carrying in the sludge collection equipment, work to install a temporary gantry and create an opening on the external wall of the Process Main Building was implemented.
  - The opening will be used to carry in the remote-control heavy equipment, which will be involved in measures to reduce the dose in the Process Main Building (eliminate interferences) and the sludge retrieval equipment and serve as an access entrance for workers. Before creating the opening, to ensure an indoor stage that tolerates SS900 gal, the structure and the quake resistance are currently being evaluated.
  - Work to create the opening will be completed at the end of December 2022.


#### Reduction in radiation dose and mitigation of contamination

*Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment*


- Status of groundwater and seawater on the east side of Turbine Building Units 1-4
- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1-2, 0-3-2 and 0-4. The trend continues to be monitored carefully.
  - In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at No. 1-17 but has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but been increasing at No. 1-6 and increasing or declining at many observation holes including Nos. 1-9, 1-11, 1-12, 1-14, 1-16 and 1-17. The trend continues to be monitored carefully.
  - In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but been increasing at Nos. 2-2 and 2-5 and increasing or declining at Nos. 2-3 and 2-6. The trend continues to be monitored carefully.
  - In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at No. 3-3 but has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall or been declining overall but been increasing or declining at many observation holes including Nos. 3, 3-2, 3-4 and 3-5. The trend continues to be monitored carefully.
  - In the groundwater on the east side of the Turbine Buildings, the same as that of total β radioactive materials, the concentration of cesium has also remained constant but been increasing or declining and exceeding the previous highest record at some observation holes. Investigations are underway.
  - The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall.
  - In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 noted during rainfall. They have also been declining following the completed installation and the

connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 has remained slightly higher in front of the south side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.

- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation has been observed since last year in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others.



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

**Outlook of the number of staff required and efforts to improve the labor environment and conditions**

*Adequate number of staff will be secured in the long-term while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.*

➤ Staff management

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from September to November 2021 was approx. 8,800 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 6,600). Accordingly, sufficient personnel are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in February 2022 (approx. 4,000 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,200.
- The number of workers from within Fukushima Prefecture decreased slightly and that from outside increased slightly. The local employment ratio (cooperating company workers and TEPCO HD employees) as of December 2021 remained constant at around 65%.
- The average exposure doses of workers were at approx. 2.44, 2.54 and 2.60 mSv/person-year during FY2018, 2019 and 2020, respectively. (The legal exposure dose limits are 100 mSv/person and 50 mSv/person-year over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the past 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

### ➤ Countermeasures to suppress the spread of COVID-19 infections

- In response to the rapid increase in the Omicron variant infections and based on the request by the Minister of Economy, Trade and Industry to each designated public institution that they should implement business continuity plans to function well, even during the COVID-19 crisis, ongoing countermeasures to suppress the spread of COVID-19 infections were enhanced from January 25 to ensure well functioned operation in the NPS.
- As the Omicron variant is more infectious than conventional ones, at-home infections are increasing and the time to onset tends to be short, countermeasures were enhanced, including carefully selecting unnecessary moves outside Fukushima Prefecture. In addition, those who move outside the prefecture must refrain from coming to the NPS on the day after they return to the prefecture (taking leave or working from home), confirm that they are negative by antigen test and strictly check their physical conditions, including their family members, before coming to work and determine whether or not they can do so.
- Countermeasures to prevent the infection spreading, such as requiring employees to take their temperature before coming to the office, wear masks at all times, avoid the “Three Cs” (Closed spaces, Crowded places, Close-contact settings) by using the rest house in shifts, eat silently and carefully select business travel, will continue to be properly implemented and decommissioning work will proceed with safety first.
- As of 15:00, January 26, 2022, 112 TEPCO HD employees and cooperating company workers (including 13 TEPCO HD employees) of the Fukushima Daiichi NPS had contracted COVID-19.

- No significant influence on decommissioning work, such as a corresponding delay to work processes due to this infection, had been identified.
- Work began to examine the viability of a third workplace vaccination of COVID-19.
- Acceptance of visitors has been suspended temporarily from January 25.

### ➤ Results of the 12th questionnaire survey for workers to improve the work environment

- With the aim of improving the work environment, the 12th questionnaire survey was conducted, to which approx. 4,200 workers (approx. 94%) responded. The results showed that many respondents evaluated their work in this NPS as rewarding and that the concerns of workers and their family members about radiation had been alleviated.
- On the other hand, the number of workers who intended to continue working in this NPS and those who considered their work rewarding had declined.
- Efforts to create “a safe and easy-to-work workplace” continue.

### ➤ Health management of workers in the Fukushima Daiichi NPS

- As health management measures in line with the guidelines of the Ministry of Health, Labour and Welfare (issued in August 2015), a scheme was established and operated, whereby prime contractors confirmed reexamination at medical institutions and the subsequent status of workers who were diagnosed as requiring “detailed examination and treatment” in the health checkup, with TEPCO confirming the operation status by the prime contractors.
- The recent report on the management status of the health checkup during the second quarter (July – September) in FY2021 confirmed that the prime contractors had provided appropriate guidance and managed operations properly under the scheme. The report on the follow-up status during the first quarter in FY2021 and before confirmed that responses to workers, which had not been completed by the time of the previous report, were being provided on an ongoing basis and checking of operations will continue.

### ➤ Measures to prevent infection and expansion of influenza and norovirus

- Since November, measures for influenza and norovirus have been implemented, including free influenza vaccinations (subsidized by TEPCO HD) at medical clinics around the site (from October 11, 2021 to January 29, 2022) for cooperating company workers. As of January 22, 2022, a total of 4,817 workers had been vaccinated. In addition, a comprehensive range of other measures is also being implemented, including daily actions to prevent infection and expansion (measuring body temperature, health checks and monitoring infection status) and response after detecting possible infections (swift exit of possible patients and control of entry, mandatory wearing of masks in working spaces, etc.).

### ➤ Status of influenza and norovirus cases

- Until the 3rd week of 2022 (January 17-23, 2022), no influenza and three norovirus infections were recorded. The totals for the same period for the previous season showed one influenza and one norovirus infection respectively.


Note: The above data is based on reports from TEPCO HD and cooperating companies, which include diagnoses at medical clinics outside the site. The subjects of this report were cooperating company workers and TEPCO HD employees in Fukushima Daiichi and Daini Nuclear Power Stations.

## Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

"The highest value" → "the latest value (sampled during January 17-24)"; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of January 24, 2022



## Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in ( ) represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during January 17-24)

Summary of TEPCO data as of January 24, 2022

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.59)
Cesium-137	: ND (H25)	→	ND(0.80)
Total β	: ND (H25)	→	21
Torium	: ND (H25)	→	ND(0.88)

【East side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.66)
Cesium-137	: 1.6 (H25/10/18)	→	ND(0.69) Below 1/2
Total β	: ND (H25)	→	17
Torium	: 6.4 (H25/10/18)	→	ND(0.87) Below 1/7

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	ND(0.87)
Cesium-137	: ND (H25)	→	ND(0.58)
Total β	: ND (H25)	→	ND(13)
Torium	: ND (H25)	→	ND(0.88)

Cesium-134	: ND (H25)	→	ND(0.67)
Cesium-137	: ND (H25)	→	ND(0.62)
Total β	: ND (H25)	→	ND(13)
Torium	: 4.7 (H25/8/18)	→	ND(0.87) Below 1/5

【North side of north breakwater (offshore 0.5 km)】

Cesium-134	: 1.8 (H25/6/21)	→	ND(0.85) Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.62) Below 1/7
Total β	: 12 (H25/12/23)	→	7.7
Torium	: 8.6 (H25/6/26)	→	ND(0.91) Below 1/9



【Port entrance】

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.53) Below 1/6
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.54) Below 1/10
Total β	: 69 (H25/8/19)	→	ND(15) Below 1/4
Torium	: 68 (H25/8/19)	→	ND(1.8) Below 1/30

【South side of south breakwater (offshore 0.5 km)】

Cesium-134	: ND (H25)	→	ND(0.75)
Cesium-137	: ND (H25)	→	ND(0.73)
Total β	: ND (H25)	→	15
Torium	: ND (H25)	→	ND(0.88)

【North side of Unit 5 and 6 release outlet】



Cesium-134	: ND (H25)	→	ND(0.80)
Cesium-137	: 3 (H25/7/15)	→	ND(0.77) Below 1/3
Total β	: 15 (H25/12/23)	→	12
Torium	: 1.9 (H25/11/25)	→	ND(0.91) Below 1/2

【Near south release outlet】


Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

# TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2  
January 27, 2022




Provided by Japan Space Imaging Corporation, photo taken on April 8, 2021  
Product(C) [2020] DigitalGlobe, Inc., a Maxar company

# 1-1 Contaminated water management

## Milestones of the Mid- and Long-Term Roadmap (major target processes)

- [Completed] Suppressing the amount of contaminated water generated to 150 m<sup>3</sup>/day or less (within 2020)
- Suppressing the amount of contaminated water generated to 100 m<sup>3</sup>/day or less (within 2025)

- Efforts to promote contaminated water management based on three basic policies:
  - ① "Remove" the source of water contamination
  - ② "Redirect" fresh water from contaminated areas
  - ③ "Retain" contaminated water from leakage



Legend	Range	Start day
1-Stage Phase 1 Backing range		Mar. 11, 24 16
1-Stage Phase 2 Backing range		Jun. 4, 24 16
2-Stage partial closure (I) Backing range		Dec. 1, 24 16
2-Stage partial closure (II) Backing range		Mar. 7, 24 17
2-Stage Backing range		Aug. 11, 24 17



Closure parts of the land-side impermeable walls (on the mountain side)

Pumping well

Sub-drain purification system

Land-side impermeable wall brine (refrigerant) circulation pipe


Construction of welded-joint tanks

Placement of seaside impermeable walls complete

Flanged and welded-joint tanks

- [Completed] Treatment of contaminated water in buildings\* (within 2020)
- \* Except for Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building
- Reducing contaminated water in Reactor Buildings to about half the amount at the end of 2020 (FY2022-2024)

	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022
Treatment of stagnant water	▽Installation of stagnant water transfer equipment/transfer start		▽Completion of work to improve reliability of transfer line (replacement with PE pipes)			▽Start to maintain water-level difference with sub-drain water level ▽Transfer start from each building to Central R/B Building		▽Floor exposure of Unit 1 T/B	▽Separation of stagnant water between Units 1 and 2 ▽Floor exposure of Unit 1 R/B		▽Treatment of stagnant water in buildings complete	
Countermeasures to tsunami risks	Closure of openings		▽Examination start of measures to close building openings		▽Work for Units 1 and 2 T/B complete				▽Work for Process Main Building complete		▽Work for Unit 1-3 R/B complete	▽Closure of openings complete
	Seawall		▽Installation of outer-rise tsunami seawall complete		▽Work for common pool complete				▽Work for Unit 3 T/B complete		▽Work for Unit 1-3 R/B complete	▽Work of Unit 1-4 R/B complete
	Mega float							▽Start of marine construction Temporary grounding of mega float▽		▽Construction start of Tushima Trench Tsunami Seawall	Japan Trench tsunami seawall ▽Completion of installation ▽on-site start	




Decided in "The Inter-Ministerial Council for Contaminated Water, Treated Water and Decommissioning issues" held on April 13.

The Application Documents were submitted to the Nuclear Regulation Authority on December 21, 2021

## 2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was decided. Based on this, the response of TEPCO was announced on April 16.



Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.



### Examination concerning handling of ALPS treated water

- 2014: Tritiated Water Taskforce (2013.12 – 2016.5, 15 meetings)
- 2015: Tank area viewed from the Large Rest House (2015.10.29)
- 2016: 2016.6 Report of Tritiated Water Taskforce
- 2017: Subcommittee on Handling of ALPS treated water (2016.11 – 2020.1, 17 meetings)
- 2018: 2018.8 Explanatory and hearing meeting, receiving opinions
- 2019: 2019.2 Report of Subcommittee on Handling of ALPS treated water
- 2020: 2020.4 Opportunity for receiving opinions from parties concerned concerning handling of ALPS treated water (2020.4 – 2020.10, 7 meetings)
- 2021: 2021.4.13 The basic policy on the handling of ALPS treated water was decided; 2021.4.16 The response of TEPCO was announced
- 2022: 2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority; 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated

### [Conceptual diagram of facilities for releasing ALPS treated water into the sea]




# 3 Removal of fuel from spent pool

## Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference  
January 27, 2022  
Secretariat of the Team for Countermeasures for  
commissioning and Contaminated Water Treatment  
3/6



\* Part of the photo is corrected because it includes machine information related to nuclear material protection.

# 4 Work toward fuel debris retrieval


## Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 \* The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

### Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



Unit 1 PCV internal investigation


Investigations inside the PCV	1st (2012.10)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation
	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

### Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.




Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

### Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.



Unit 3 PCV internal investigation



Investigations inside the PCV	1st (2015.10-12)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	- Acquiring images - Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

# 5 Management of solid radioactive waste

Reference  
January 27, 2022

Milestones of the Mid- and Long-Term Roadmap (major target processes)  
Eliminating temporary outdoor storage of rubble and others \* Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)

Secretariat of the Team for Countermeasures for  
Decommissioning and Contaminated Water Treatment  
5/6



**Efforts to eliminate temporary outdoor storage of rubble and others**

To incinerate trimmed trees and combustible rubble (woods, packing materials, paper and others), work to install the Additional Solid Waste Facility is underway.

Whole view of the Additional Solid Waste Incinerator Building


Secondary combustor  
Exhaust gas cooler  
Main equipment

Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.


- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.


Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.



Changes in operation of controlled area



In March 2016, based on the progress of measures to reduce the environmental dosage on site, the site was categorized into two zones: Highly contaminated area around Unit 1-4 buildings, etc. and other areas where limited operation started to optimize protective equipment according to each category.



In May 2018, within about 96% of the site, workers are allowed to wear light equipment such as general workwear and disposable dust-protective masks.

<Travel survey results of major roads within the site>  
The dose rate has been declining every year.

