


Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3.
 Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.
 (Note 1) Fuel assemblies having melted through in the accident.


Units 1-6	Completion of fuel removal	Within 2031
Unit 1	Start of fuel removal	FY2027 - FY2028
Unit 2	Start of fuel removal	FY2024 - FY2026
Unit 3	Completion of fuel removal	Within FY2020
Unit 4	Completion of fuel removal	2014



Measures of treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and fully transparently.



Contaminated water management – triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- ① "Remove" the source of water contamination
- ② "Redirect" fresh water from contaminated areas
- ③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs, facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 180 m³/day (in FY2019) and approx. 140 m³/day (in 2020).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To lower the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway. At present, the floor surface exposure condition can be maintained except for the Unit 1-3 Reactor Buildings, Process Main Building and the High Temperature Incinerator Building.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building. For Reactor Buildings, the amount of stagnant water there will be reduced to about half the amount at the end of 2020 during the period FY2022-2024.
- For Zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- To prepare for tsunamis, various measures are underway. For heavy rain, sandbags are being installed to suppress direct inflow into buildings while work sealing off openings in buildings and installing sea walls to enhance drainage channels and other measures are being implemented as planned.



Progress status


- The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Unit 1 A submersible vehicle was inserted into the Primary Containment Vessel(PCV)



Toward internal investigation of the Unit 1 PCV, the first remotely operated underwater vehicle (ROV-A) was inserted on February 8 to install "guide rings" which will facilitate the investigation. On February 9, installation of four guide rings has been completed.

The investigation detected deposits at the PCV bottom, pedestal opening, pieces of the grating and steel materials, which were likely to be cut during work to create an opening an access route, and pipes of the Primary Loop Recirculation system.

After completing preparation, a detailed investigation by the ROV-A2 will be implemented.



<Status inside the PCV (February 9)>



Circulation stirring verification tests were conducted for ten connected tanks of the dilution and discharge facility for ALPS treated water

The dilution and discharge facility for ALPS treated water will use a group of ten tanks for discharge. In sampling before discharge, water within the whole tank group will be circulated to homogenize the concentration.


To verify the concentration homogenization across ten tanks, a circulation stirring verification test was conducted over the period February 7-13.

The stirring effect was confirmed by comparing the theoretical average and actually measuring the concentrations of the reagent injected into the tanks.

Unit 2 The trial retrieval equipment arrived at Naraha, the operation verification test started

Toward the trial retrieval of Unit 2 fuel debris, a performance verification test and operational training of the robot arm in the domestic facility (Kobe) was finished on January 21. The equipment was transported to Naraha Center for Remote Control Technology Development of the Japan Atomic Energy Agency (JAEA), where the test to verify the operation of the robot arm started from February 14.

As a preliminary step for the PCV internal investigation and trial retrieval, work to install an isolated working room started from February 14. Work continues while prioritizing safety.



<Arrival of the robot arm>


Status of refrigerant leakage at the land-side impermeable walls

On February 15, when the brine supply pump was stopped for the test to reduce the risk of refrigerant (brine*) leakage at the land-side impermeable walls in the event of the Chishima-Trench tsunami arrival, the liquid level decline in the brine tank was detected. The valve was closed as an emergency measure, and the liquid level decline was stopped.

Later, leakage from the brine pipe connection was detected. The rubber ring of that connection was replaced and brine supply resumed in all areas on February 21.

The cause of the leakage will be investigated and efforts to maintain the land-side impermeable walls will continue.


As of February 22, the temperature of the temperature measuring tubes has remained below 0°C.



<Leakage part of the connection after moving insulator>

* Refrigerant (brine): Liquid calcium chloride (the same ingredients as the snow melting agent sprayed on roads during snow fall)

Major initiatives – Locations on site




Provided by Japan Space Imaging Corp., photo taken on April 8, 2021
 Product (C) [2020] DigitalGlobe, Inc., a Maxar company


I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 15 to 25°C for the past month, though it varied depending on the unit and location of the thermometer.




*1 The trend graphs show part of the temperature data measured at multiple points.
*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of January 2022, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 2.3×10^{-12} Bq/cm³ and 2.1×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00005 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Progress and others concerning ALPS treated water and others

➤ Status of contaminated water generated

- Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
- After implementing “redirecting” measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs, the amount of contaminated water generated within FY2020 declined to approx. 140 m³/day.
- Measures will continue to further reduce the amount of contaminated water generated.




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

➤ Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains

- At the Water-Treatment Facility special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until February 15, 2022, 1,782 releases were conducted.
- The water quality of all temporary storage tanks satisfied the operation target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

➤ Implementation status of facing

- Facing is a measure involving asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and decrease the amount of underground water flowing into buildings. As of the end of January 2022, 95% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of January 2022, 25% of the planned area (60,000 m²) had been completed.

➤ Status of the groundwater level around buildings

- The groundwater level in the area inside the land-side impermeable walls has been declining every year. On the mountain side, the difference between the inside and outside was maintained, despite varying during rainfall. The water level of the groundwater drain observation well has been maintained at approx. T.P. +1.4 m, sufficiently below


the ground surface (T.P. +2.5 m).

➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing and high-performance), hot tests using radioactive water are underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; and for high-performance equipment, from October 18, 2014). The additional multi-nuclide removal equipment went into full-scale operation from October 16, 2017.
- As of February 17, 2022, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 481,000, 727,000 and 103,000 m³, respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multi-nuclide removal equipment).
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until February 17, 2022, approx. 670,000 m³ had been treated.

➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until February 17, 2022, approx. 832,000 m³ had been treated.



*1: Water amount for which the water-level gauge indicates 0% or more
 *2: To detect storage increases more accurately, the calculation method was reviewed as follows from February 9, 2017: (The revised method was applied from March 1, 2018) [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]
 *3: Changed from December 13, 2018 from rainfall in Namie to that within the site.
 *4: Considered attributable to the fluctuation inflow of groundwater, rainwater, and others to buildings due to the decline in the level of contaminated water in buildings. (February 4-11, June 3-10 and July 8-22, 2021)
 *5: Stored amount increased due to transfer to buildings in association with decommissioning work on March 18, 2021. (Major breakdown of the transferred amount: (1) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the Process Main Building: approx. 390 m³/day, (2) Contaminated water inside the tank fences (water transferred from the Shallow Draft Quay drainage channel) was transferred to the High Temperature Incinerator Building: approx. 10 m³/day, (3) Transfer from the Unit 3 additional FSTR to the Unit 3 Radioactive Waste Treatment Building: approx. 10 m³/day and others)
 *6: The notation of treated water by the multi-nuclide removal equipment and others was reviewed in accordance with redefining of ALPS treated water by the Government (April 27, 2021)

Figure 3: Status of stagnant water storage

- Temperature increase in the temperature measuring tube 150-7S of the land-side impermeable walls
 - To investigate the cause for temperature increase, there was a plan to install steel piles as trial water stoppage. However, the installation could not proceed as planned due to firm ground, which was confirmed during the construction. After changing the construction machine, installation resumed from February 23.
 - The results of the boring survey before resuming the installation confirmed that there was a sand layer shallower than around T.P. +6.5 m, that part of the medium sandstone layer deeper than around T.P. +6.5 m included laminated-ground sand mud and there was a mudstone layer deeper than around T.P. +1.5 m.
 - Around T.P. +6.5 m, a significant temperature increase was detected. Moreover, the depth was almost identical with the height at which Drainage Channel K is installed and the sand mud layer detected in part of the medium sandstone layer may become a water route. With these factors in mind, the steel piles will be installed until the mudstone layer.
 - The effect of installing steel piles will be verified by monitoring temperature changes in the temperature measuring tube, water inflow inside Drainage Channel K and others.
 - Due to the leakage of refrigerant (brine) of the land-side impermeable walls on February 15, brine supply was temporarily suspended and a temperature increase was detected at all depth of the temperature measuring tube 150-7S. However, since the brine supply resumed (on February 18), the temperature has remained low.
- Results of the geological survey needed to install facilities regarding dilution/discharge of ALPS treated water and progress status of work to improve the environment
 - To review the details of the design of intake and discharge facilities regarding the handling of ALPS treated water and ensure the safety of the work, a geological survey was conducted.
 - Based on the geological data obtained in this survey and others, it was confirmed that the entire route of the discharge tunnel would be within bedrock and likewise for the tunnel outlet.
 - Work to design the discharge tunnel and review the construction continues.
- Progress status of discussions regarding the marine creature keeping test
 - As discussions on the keeping test have been held and an outline of the detailed plan of keeping tests in “seawater” and “ALPS treated water diluted with seawater” was finalized, tests will start in around September.
 - The growth of the marine creature in respective environments will be compared and the tritium concentration within living bodies will be analyzed and assessed.
 - Before the keeping tests get underway, trial rearing will start during March (in normal seawater found around the station) with professional and technical support from experts outside the company to gain keeping knowhow and confirm equipment design.
 - Tests will continue, with the opinions and cooperation of related people.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Progress status toward Unit 1 PCV internal investigation
 - From late April 2021, work to assemble a temporary gantry and others has been underway in a yard outside the site as part of efforts to install a large cover.
 - A work yard was prepared around the Reactor Building and work to install a large cover started from August 2021.
 - Before installing the anchor of the large cover, the exterior walls of the Reactor Building were investigated. An investigation of representative parts on the west side of the building revealed that both cracks and concrete strength were within the assumed range and that the anchor would be installable as planned.
- Main work to help spent fuel removal at Unit 2
 - Decontamination to suppress dust scattering on the top floor of the Reactor Building was completed last December. Contamination reduction was confirmed based on the smear sampling results. Installation of shielding will start from February within the range including the reactor well, which shows the highest dose.

- From October 28, 2021, ground improvement work started before installing the gantry for fuel removal. Approx. 34% was completed as of January 26 and the remainder will be completed by April 2022.
- Transportation of spent fuel within the site from the common pool to the Temporary Cask Custody Area of the Fukushima Daiichi NPS
 - Toward removing Unit 6 spent fuel (1,456 fuel assemblies) scheduled from around mid-FY2022, spent fuel stored in the common pool will be loaded into 22 transportation-storage casks (each of which can store 69 fuel assemblies) and transported from the common pool building to the Temporary Cask Custody Area to be stored there.
 - From March 2022, receipt of transportation-storage casks and on-site transportation of spent fuel will start.

Retrieval of fuel debris

- Progress status toward Unit 1 PCV internal investigation
 - To acquire information related to the construction plan to collect deposits toward fuel debris retrieval, a remotely operated underwater vehicle (ROV) will be inserted into the basement within the PCV from X-2 penetration to investigate inside and outside the pedestal.
 - From November 5, preliminary work is underway, such as covering the work area and installing equipment and materials in the on-site headquarters and the remote-control room, before the PCV internal investigation.
 - On January 12, when the investigative equipment such as the submersible ROV started to be powered on sequentially, a malfunction was detected, whereby the dosimeter data incorporated in the submersible ROV was not displayed correctly. Work was temporarily suspended.
 - For February 4-7, after implementing countermeasures for the above event, operation was verified and no recurrence of the event was confirmed. Work to resume the investigation was conducted.
 - On February 8, the submersible ROV-A was inserted into the PCV and guide rings were installed at four points until February 9.
 - After completing preparation, a detailed visual investigation by the ROV-A2 will start on the PCV basement floor (outside the pedestal).
- Progress status toward Unit 2 PCV internal investigation and trial retrieval
 - The trial retrieval equipment for Unit 2 fuel debris, which had been developed in the UK, arrived in Japan on July 10.
 - The ongoing performance verification test in a domestic factory (Kobe), which started from August, finished on January 21.
 - The equipment was transported from January 28 and the robot arm arrived on January 31 and the enclosure, on February 4, at the Naraha Center for Remote Control Technology Development of the Japan Atomic Energy Agency (JAEA) (hereinafter referred to as the “Naraha mockup facility”).
 - From February 14, the performance verification test and operation training started at the Naraha mockup facility.
- Results of the investigation on the Unit 1 and 2 Reactor Building roof floor
 - As part of efforts to identify the progress of the accident, spatial information and dose data inside the Unit 1 and 2 Reactor Building (ground floor) were collected.
 - During measurement by the gamma imager, which obtained a 3D distribution of the gamma-ray source intensity, multiple hot spots were detected. The laser scan also revealed detailed 3D data.
 - These investigative results will be utilized as input when formulating the plans for a future detailed investigation and decommissioning and reviewing the seismic soundness.
- Status of work to remove a portion of the pipes of the Units 1 and 2 standby gas treatment system
 - On February 6, during preliminary work to remove the Units 1/2 SGTS pipes, oil dripping with a frequency of 1 drop per five seconds was detected from the hydraulic oil tank outlet flange at one of two systems of the hydraulic unit.
 - The hydraulic oil remained on the reception pan in the lower part within the unit. As emergency measure, the hydraulic tank outlet valve was closed and an adsorption mat was wrapped over the flange to prevent the oil dispersion.

- The leakage of hydraulic oil was considered attributable to the design of the leakage part, which was not pressure-resistant, resulting in an increase in the oil temperature due to the standby operation and a reduction in hydraulic-oil viscosity, pump vibration and other elements.
- The hydraulic unit was carried outside the site. After investigating the cause, repairing the flange and performing a verification operation, no abnormality was confirmed on February 14.
- The flange was replaced with a new one. To reduce effects of vibration, instruction to prohibit a long-time idling was added to the procedures and attention was displayed on-site.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of the rubble and trimmed trees

- As of the end of January 2022, the total storage volume for concrete and metal rubble was approx. 315,800 m³ (+1,800 m³ compared to the end of December with an area-occupation rate of 76%). The total storage volume of trimmed trees was approx. 140,900 m³ (+100 m³, with an area-occupation rate of 80%). The total storage volume of used protective clothing was approx. 27,000 m³ (+400 m³, with an area-occupation rate of 52%). The increase in rubble was mainly attributable to decontamination of flanged tanks and work around Units 1-4. As of the end of January 2022, there were 13 temporary deposits with storage capacity exceeding 1,000m³ and a total storage volume of 54,100 m³.

➤ Management status of secondary waste from water treatment

- As of February 3, 2022, the total storage volume of waste sludge was 437 m³ (area-occupation rate: 62%), while that of concentrated waste fluid was 9,300 m³ (area-occupation rate: 90%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and other vessels, was 5,299 (area-occupation rate: 83%).

➤ Progress status concerning optimization of waste management

- As work, including inspection, became complicated due to leakage of radioactive materials from containers in March 2021 and flooding from containers (notch tanks) of contaminated soil in July 2021, the process of accepting rubble within the temporary storage area stagnated. Subsequently, temporary deposits increased and became prolonged.
- In response, a plan to optimize the waste management was formulated and efforts are underway to inspect the optimized storage condition and make the necessary corrections during FY2022.
- A check of the container contents will be finished within February ahead of schedule (at the end of March) and a sheet to cover the containers will be completed within March as scheduled. Regarding the management condition of the temporary deposits, on-site inspection and correction were finished in January.
- To further reduce risks, corroded containers and contaminated soil will be transferred within FY2022 according to a plan.

➤ Progress status of the additional Radioactive Waste Incinerator in the Fukushima Daiichi NPS (The cold test results and hot test overview)

- For the additional Radioactive Waste Incinerator, operation was verified (cold test) for each piece of equipment by incinerating mockup waste for the period from December 6, 2021 to January 18, 2022. Incinerated waste included wood chips (mixed with moisture and soil), paper, plastic and other combustible materials and oil, which were transported from outside the site.
- The test results confirmed that the criteria had been satisfied and the incinerator could maintain stable operation.
- For the period from March 1-4, 2022, a hot test will be conducted by incinerating actual waste to verify stable incineration, as was done in the cold test and the appropriate removal and containment of radioactive materials. The waste to be incinerated will include stems and roots of temporarily stored trimmed trees and waste oil.
- Following the hot test, the construction will be completed in March 2022, whereupon operation will start.

Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

➤ Work to replace the hose for the Unit 3 RPV nitrogen injection line

- There is a plan to replace the hose for the Unit 3 Reactor Pressure Vessel (RPV) nitrogen injection line inside the Reactor Building. (The replacement was finished for Units 1 and 2.) During the replacement, nitrogen will not temporarily be injected from the RPV but the Primary Containment Vessel (PCV).
- On February 4, ventilation of the PCV nitrogen injection line was inspected and no abnormality was confirmed.
- The RPV line will be replaced on February 25.

➤ Investigation inside the Unit 3 MSIV chamber

- To locate the leakage part from the Unit 3 PCV, the status inside the main steam isolation valve (MSIV) chamber will be investigated in late March.
- The inside of the MSIV chamber was investigated in conjunction with the test involving water injection suspension to the Unit 3 Reactor in April and May 2021. During this investigation, vibration and waves were detected and considered attributable to leakage on the lower side of the mainstream pipe A bellows.
- The assumed leakage portion was invisible to the camera and the actual location could not be identified. This time, the lower side of the mainstream pipe A bellows will be investigated.
- As preliminary work to the investigation, drilling (three parts) is scheduled in mid-March before suspending a camera from the ceiling of the MSIV chamber (the air-conditioning machine room).

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of groundwater and seawater on the east side of Turbine Building Units 1-4

- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be monitored carefully.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14, 1-16 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but been increasing at No. 1-6 and increasing or declining at many observation holes including Nos. 1-9, 1-11, 1-12, 1-14, 1-16 and 1-17. The trend continues to be monitored carefully.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing and declining at No. 2-3 but has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but been increasing or declining at No. 2-3. The trend continues to be monitored carefully.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at No. 3-3 but has remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall or been declining overall but been increasing or declining at many observation holes including Nos. 3, 3-2, 3-4 and 3-5. The trend continues to be monitored carefully.
- In the groundwater on the east side of the Turbine Buildings, the same as that of total β radioactive materials, the concentration of cesium has also remained constant but been increasing or declining and exceeding the previous highest record at some observation holes. Investigations are underway.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing

during rainfall.

- In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 noted during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 has remained slightly higher in front of the south side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation has been observed since last year in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others.





Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

➤ Staff management

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from October to December 2021 was approx. 8,900 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 6,700). Accordingly, sufficient personnel are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in March 2022 (approx. 4,000 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,200.
- The number of workers from within Fukushima Prefecture increased slightly and that from outside decreased slightly. The local employment ratio (cooperating company workers and TEPCO HD employees) as of January 2022 increased slightly to around 70%.
- The average exposure doses of workers were at approx. 2.44, 2.54 and 2.60 mSv/person-year during FY2018, 2019 and 2020, respectively. (The legal exposure dose limits are 100 mSv/person and 50 mSv/person-year over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the past 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ Countermeasures to suppress the spread of COVID-19 infections

- In response to the rapid increase in the Omicron variant of infection and based on the request by the Minister of Economy, Trade and Industry to each designated public institution that they should implement business continuity plans to function well, even during the COVID-19 crisis, ongoing countermeasures to suppress the spread of COVID-19 infections were enhanced from January 25 to ensure NPS operation could continue uninterrupted.
- As the Omicron variant is more infectious than conventional equivalents, at-home infections are increasing and the time to onset tends to be short, countermeasures are being enhanced, including carefully selecting unnecessary moves outside Fukushima Prefecture. In addition, those who move outside the prefecture must refrain from coming to the NPS for 24 hours after they return to the prefecture (taking leave or working from home), confirm that they are negative by antigen test and strictly check their physical conditions, including of their family members, before coming to work and determine whether or not they can do so.
- Countermeasures to prevent the infection spreading, such as requiring employees to take their temperature before coming to the office, wear masks at all times, avoid the “Three Cs” (Closed spaces, Crowded places, Close-contact settings) by using the rest house in shifts, eat silently and carefully select business travel, will continue to be properly implemented and decommissioning work will proceed with safety first.

- As of 15:00, February 23, 2022, 165 workers (including 21 TEPCO HD employees, 1 temporary worker, 142 cooperating company workers and 1 business partner company employee) of the Fukushima Daiichi NPS had contracted COVID-19. Since January 2022, a total of 61 workers (including 11 TEPCO HD employee and 50 cooperating company workers) had contracted COVID-19.
- No significant influence on decommissioning work, such as a corresponding delay to work processes due to this infection, had been identified.
- From late March, (third time) workplace vaccination of COVID-19 will scheduled to be implemented to employees and cooperating company workers in the Fukushima Daiichi NPS who wish to be vaccinated.
- Acceptance of visitors has been temporarily suspended from January 25.

➤ Measures to prevent infection and expansion of influenza and norovirus

- Since November 2021, measures for influenza and norovirus have been implemented, including free influenza vaccinations (subsidized by TEPCO HD) at medical clinics around the site (from October 11, 2021 to January 29, 2022) for cooperating company workers. As of January 29, 2022, a total of 4,866 workers had been vaccinated. In addition, a comprehensive range of other measures is also being implemented, including daily actions to prevent infection and expansion (measuring body temperature, health checks and monitoring infection status) and response after detecting possible infections (swift exit of possible patients and control of entry, mandatory wearing of masks in working spaces, etc.).

➤ Status of influenza and norovirus cases

- Until the 7th week of 2022 (February 14-20, 2022), no influenza and five norovirus infections were recorded. The totals for the same period for the previous season showed one influenza and one norovirus infection respectively.


Note: The above data is based on reports from TEPCO HD and cooperating companies, which include diagnoses at medical clinics outside the site. The subjects of this report were cooperating company workers and TEPCO HD employees in Fukushima Daiichi and Daini Nuclear Power Stations.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during February 7-14)”; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of February 15, 2022




Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during February 7-14)

Summary of TEPCO data as of February 15, 2022

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000




Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2
February 24, 2022




Provided by Japan Space Imaging Corporation, photo taken on April 8, 2021
Product(C) [2020] DigitalGlobe, Inc., a Maxar company

1-1 Contaminated water management

Milestones of the Mid- and Long-Term Roadmap (major target processes)

- Efforts to promote contaminated water management based on three basic policies:
 - ① "Remove" the source of water contamination
 - ② "Redirect" fresh water from contaminated areas
 - ③ "Retain" contaminated water from leakage

- [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
- Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)



Legend	Range	Start day
1-Stage Phase 1 Backstage		Mar. 11, 24th
1-Stage Phase 2 Backstage		Jun. 4, 24th
2-Stage partial closure (I) Backstage		Dec. 1, 24th
2-Stage partial closure (II) Backstage		Mar. 7, 24th
2-Stage Backstage		Aug. 11, 24th



Closure parts of the land-side impermeable walls (on the mountain side)

Pumping well

Sub-drain purification system

Land-side impermeable wall brine (refrigerant) circulation pipe

Construction of welded-joint tanks

Placement of seaside impermeable walls complete

Flanged and welded-joint tanks

- [Completed] Treatment of contaminated water in buildings* (within 2020)
- * Except for Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building
- Reducing contaminated water in Reactor Buildings to about half the amount at the end of 2020 (FY2022-2024)



		2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022
Treatment of stagnant water			▽Installation of stagnant water transfer equipment/transfer start	▽Completion of work to improve reliability of transfer line (replacement with PE pipes)			▽Start to maintain water-level difference with sub-drain water level	▽Transfer start from each building to Central R/B Building				▽Treatment of stagnant water in buildings complete	
								▽Floor exposure of Unit 1 T/B	▽Separation of stagnant water between Units 1 and 2	▽Floor exposure of Unit 1 R/B			
Countermeasures to tsunami risks	Closure of openings			▽Examination start of measures to close building openings	complete	▽Work for Units 1 and 2 T/B complete		▽Work for HTI building complete		▽Work for Process Main Building complete		▽Work for Unit 1-3 R/B complete	▽Closure of openings complete
	Seawall		▽Installation of outer-rise tsunami seawall complete								▽Construction start of Tsushima Trench Tsunami Seawall	Japan Trench tsunami seawall	▽Completion of installation
	Mega float								▽Start of marine construction	Temporary grounding of mega float▽		▽Internal filling complete (reduction of tsunami risks)	

Chishima Trench Tsunami Seawall complete Construction of Japan Trench Tsunami Seawall

2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.





Examination concerning handling of ALPS treated water

The timeline shows key events from 2014 to 2022:

- 2014: Tritiated Water Taskforce (2013.12 – 2016.5, 15 meetings)
- 2015: Tank area viewed from the Large Rest House (2015.10.29)
- 2016: 2016.6 Report of Tritiated Water Taskforce
- 2017: Subcommittee on Handling of ALPS treated water (2016.11 – 2020.1, 17 meetings)
- 2018: 2018.8 Explanatory and hearing meeting, receiving opinions
- 2019: 2020.2 Report of Subcommittee on Handling of ALPS treated water
- 2020: Opportunity for receiving opinions from parties concerned concerning handling of ALPS treated water (2020.4 – 2020.10, 7 meetings)
- 2021: 2021.4.13 The basic policy on the handling of ALPS treated water was set; 2021.4.16 The response of TEPCO was announced
- 2022: 2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority; 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated

[Conceptual diagram of facilities for releasing ALPS treated water into the sea]




3 Removal of fuel from spent pool

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Reference
February 24, 2022
Secretariat of the Team for Countermeasures for
commissioning and Contaminated Water Treatment
3/6



4 Work toward fuel debris retrieval


Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.




Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.



Unit 1 PCV internal investigation


Investigations inside the PCV	1st (2012.10)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation
	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview

- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.





Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	- Acquiring images - Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

5 Management of solid radioactive waste

Milestones of the Mid- and Long-Term Roadmap (major target processes)
 Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)



Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.


- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

Efforts to eliminate temporary outdoor storage of rubble and others

To incinerate trimmed trees and combustible rubble (woods, packing materials, paper and others), work to install the Additional Solid Waste Facility is underway.




Whole view of the Additional Solid Waste Incinerator Building



Main equipment

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.




Changes in operation of controlled area


From May 2013, full-face mask unnecessary area was expanded sequentially.



In May 2013, areas excluding those around Unit 1-4, tank areas and rubble storage areas were set to full-face mask unnecessary areas.



In March 2016, based on the progress of measures to reduce the environmental dosage on site, the site was categorized into two zones: Highly contaminated area around Unit 1-4 buildings, etc. and other areas where limited operation started to optimize protective equipment according to each category.



In May 2018, within about 96% of the site, workers are allowed to wear light equipment such as general workwear and disposable dust-protective masks.

<Travel survey results of major roads within the site>
The dose rate has been declining every year.

