
Outline of Decommissioning, Contaminated Water and Treated Water Management Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water Management

Main decommissioning work and steps Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28 2021 at Unit 3. Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3. (Note 1) Fuel assemblies having melted through in the accident with nearby metal materials etc. <Milestones in the Mid-and-Long-Term Roadmap> Completion of fuel removal Within 2031 Unit 1 Start of fuel removal FY2027 - FY2028 FY2024 - FY2026 Units 3 and 4 Unit 2 Start of fuel removal Units 1 and 2 ongoing basis. ∇ Storage/ **Fuel Removal** Rubble removal etc First unit Start of fuel debris retrieval **Fuel removal** from SFP Transportation Unit 2 Within 2021 The trial retrieval will commence around October 2024 at the latest. Unit 2 Units 1 and 3 ∇ ∇ **Fuel Debris** Fuel debris Storage/ Understanding the situation inside the Retrieval PCV/Consideration of retrieval methods Transportation Design and manufacturing Dismantling Scenario development & Dismantling technology consideration of devices/equipment Facilities

Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies 1 "Remove" the source of water contamination 2 "Redirect" fresh water from contaminated areas

3 "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced, from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone of "suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress it to approx. 50-70 m3/day by FY2028.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

 As part of the tsunami countermeasures, openings in buildings were closed and work to install sea walls was completed. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to enhance drainage channels and other measures is being implemented as planned.



Progress Status and Future Challenges of the Mid-and-Long-Term Roadmap toward Decommissioning of TEPCO Holdings Fukushima Daiichi Nuclear Power Station (Outline)

Progress status

The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Discharge of ALPS treated water into the sea

In preparation for the 2nd discharge of ALPS treated water in FY2024. Tank Group A of the measurement/confirmation facility was analyzed and TEPCO and an external institute confirmed that the analytical results satisfied the discharge requirement.

Following the confirmation, discharge of ALPS treated water of Tank Group C of the measurement/confirmation facility into the sea commenced from May 17.

Regarding tritium in seawater, TEPCO will continue to confirm that discharge is conducted safely as planned while satisfying the discharge requirement through the results of daily quick analyses conducted by TEPCO and others.

< Measurement status of the 2nd discharge of ALPS treated water inFY2024 > * Detailed information described on the right on Page 5 Compliance Measurement status with requiremen [TEPCO] Attributes of the treated water from Tank Group C (Concentration of the 29 types of radionuclides within the 0 measurement / evaluation scope and regulatory requirements) (Sampled on March 25) [TEPCO] Downstream of discharge shaft and seawater pipe \bigcirc header (Sampled on May 28) [TEPCO] Results of sea area monitoring at 8 points within 3km of 0 the Power Station (Sampled on May 28) [Fisheries Agency] Tritium concentration in marine products \bigcirc (Flounder and others, sampled on May 24) [Fukushima Prefecture] Tritium concentration in seawater off the \bigcirc coast of Fukushima Prefecture (9 points, sampled on May 20)

Unit 2 Status of preparation for fuel debris trial retrieval


Removal of deposit in the penetration (X-6 penetration) having been conducted since January 10 was completed on May 13 and it was confirmed that there would be no impact on the passage of telescopic-type equipment and the robot arm through X-6 penetration.

Subsequently, installation of the connection structure and pipe to X-6 penetration is underway. Based on present estimates, trial retrieval will commence in around August to October 2024.





< After deposit removal >



Unit 1 Progress of work toward spent fuel removal

At Unit 1 Reactor Building, removal of overflowing rubble from the south side external wall was completed on April 25. No significant variation was confirmed in the dust concentration during removal work.

Except for the south side and a portion of the west side neighboring the south side, installation of the lower structure was completed. At present, anchor drilling is underway and base plates are being installed sequentially.

Unit 3 Progress of the investigation inside the Reactor Building

Regarding information on space (accessibility and others) and dose rate of Unit 3 inside the Reactor Building (R/B), an investigation is underway from April 16 to around mid-June. This investigation is conducted for the R/B southwest area and a remote control robot is being used to acquire video, point cloud and dose rate data.

The investigation will continue and based on the information acquired, radiation sources in the area will be identified and the dose rate distribution estimated. The information will be utilized in future examinations on decommissioning and formulating investigation plans elsewhere.

North

Strona Fast * This spherical image was acquired in a 360° direction, then synthesized on the plane. Accordingly, there are bidirectional distortions like a fisheve Init 3 Reactor Building 2nd floor*




y-Imager measurement on April 17 2024

Implementation status of operational safety inspection

Given the troubles that occurred last year, such as bodily contamination of workers, water leaking from the hightemperature incinerator building and the suspension of the onsite electric power system, TEPCO is implementing operational safety inspections for all work from May. As well as striving to prevent any recurrence of these troubles, work safety in the power station needs to be enhanced throughout. After reviewing the field conditions, the risk factors in the field are extracted and work shall recommence as each of the reviews are completed.

Matters to be improved, noted and other aspects detected during the inspection will be reflected appropriately, while continuing such efforts. By accumulating each of the improvements. TEPCO will thoroughly ensure the safety of the surrounding environment and all those engaged in decommissioning work.

Major initiatives – Locations on site





Provided by Japan Space Imaging Corp., photo taken on April 8, 2021 Product (C) [2020] DigitalGlobe, Inc., a Maxar company

I. Confirmation of the reactor conditions

Temperatures inside the reactors


Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained as shown below for recent, though it varied depending on the unit and location of the thermometer.






PCV gas phase temperatures (recent quarter)


*1 The trend graphs show part of the temperature data measured at multiple points. *2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of April 2024, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 2.9×10^{-12} Bq/cm³ and 1.9×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00005 mSv/year.





2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023

- Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
- Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices

0.

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress to approx. 50-70 m³/day by FY2028.

* The concentration limit of radioactive materials in the air outside the surrounding monitoring

[Cs-134]: 2 x 10⁻⁵ Bg/cm^{3Marc}

[Cs-137]: 3 x 10-5 Bg/cm3

* Data of Monitoring Posts (MP1-MP8).

Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.299-0.996 µSv/h (April 24 - May 28, 2024).

To measure the variation in the air dose rate of MP2-MP8 more accurately, work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water has being suppressed and reduced from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone to "suppress the amount of




Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

- Operation of the Water-Treatment Facility Special for Sub-drain & Groundwater drains \geq
- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until May 20, 2024, 2442 release operations had been conducted.

The water quality of all temporary storage tanks satisfied the operational target.





Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains


 \geq Implementation status of facing

Facing is a measure that involves asphalting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of April 2024, 96% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of April 2023, 50% of the planned area (60,000 m²) had been completed.

- Status of the groundwater level around buildings >
- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well has remained sufficiently lower from the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
- Regarding the Units 1-4 subdrains, the pumping amount varied depending on the precipitation. The pumping amount in the T.P.+2.5m area remained constant after the facing in this area was completed.

- Operation of the multi-nuclide removal equipment and other water-treatment facilities \succ
- Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water were conducted (System certificate was granted by the NRA and the entire pre-service inspection was completed.
- May 23 2024, approx. 760,000 m³ had been treated.
- Risk reduction of strontium-reduced water
- nuclide removal equipment is underway. Up until May 23, 2024, approx. 926,000 m³ had been treated.
- Storage status of contaminated water and amount of ALPS treated water, etc. stored in tanks. \geq
- The amount of ALPS treated water, etc. was approx. 1,309,251 m³ as of May 23, 2024.
- The amount of ALPS treated water discharged into the sea was approx. 44,230 m³ as of 23:00, May 28, 2024.





*1: Water amount for which the water-level gauge indicates 0% or more *2: Calculated in the method of contaminated water generated [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)], amount of ALPS treated water discharged was not taken into account.

Figure 3: Status of stagnant water storage

A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority (NRA) and the entire pre-service inspection was completed. For the multi-nuclide removal equipment (additional), a pre-service inspection certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal equipment (high-performance), hot tests using radioactive water were conducted from October 18, 2014. On March 2, 2023, a pre-service inspection

Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until

To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-

As of May 23, 2024

(2): Units 1.4 tank storage (((2)-a RO-treated water (fresh water)) + ((2)-b Concentrated salt water) + ((2)-c ALPS treated water, etc.) + ((2)-d Sr-reduced water) + ((2)-b Concentrated salt water) + ((2)-b Concen

| Status of discharge of ALPS | As of | May 29, 2024 | |
|---|--|--|-----------------------------------|
| Measurement object | Requirement and operation target | Measurement results | Compliance with requirement |
| [TEPCO] Attributes of the treated water from Tank Group A (Concentration of the 29 types of radionuclides within the measurement / evaluation scope and regulatory requirements) | Sum of the ratios to legally required concentrations: less than 1 1,000,000 Bq/L | • 0.17 • 170,000 Bq/L | 0 |
| [TEPCO] Downstream of discharge shaft and seawater pipe header | • Less than 1,500 Bq/L | (Sampled on May 28) ・Less than 1,500 Bq/L | 0 |
| [TEPCO] Tritium concentration in seawater (sea-area monitoring at 8 points within 3 km from the Power Station) | Discharge suspension level: 700 Bq/L or less Investigation level: 350 Bq/L or less | (Sampled on May 28) • 700 Bq/L or less • 350 Bq/L or less | 0 |
| [TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square from the Power Station) | Discharge suspension level: 30 Bq/L or less Investigation level: 20 Bq/L or less | (Sampled on May 28) • 30 Bq/L or less • 20 Bq/L or less | 0 |
| [Ministry of the Environment] Tritium concentration in seawater (Sampled on May 1 at 3 points off the coast of Fukushima Prefecture) (Sampled on April 23, 24 and 26 at 21 points off the coast of Fukushima Prefecture; 1 point, Miyagi Prefecture; 1 point, Ibaraki Prefecture) | National safety requirement | (Sampled on May 1) Below the lower detection limit (less than 8 Bq/L) (Sampled on April 23, 24 and 26) Below the lower detection limit (less than 7-8 Bq/L) | 0 0 |
| [Fisheries Agency] Tritium concentration in marine products (flounder and others) | - | (Sampled on May 24)Below the lower detection limit (less than 7.9 Bq/kg) | 0 |
| [Fukushima Prefecture] Tritium concentration in seawater (9 points off the coast of Fukushima Prefecture) | National safety requirement: 60,000 Bq/L WHO drinking water guidelines: 10,000 Bq/L | (Sampled on May 20) • Below the lower detection limit (less than 3.5 – 4.0 Bq/L) | 0 |

• From April 19 to May 7, 2024, the first discharge of ALPS treated water into the sea in FY2024 was conducted. From May 17, 2024, the second discharge of ALPS treated water into the sea in FY2024 commenced.

- Regarding Tank Group A discharged in the second round in FY2024, the concentration of the 29 types of radionuclides (excluding tritium) within the measurement and assessment scope was 0.17 in terms of the sum of the ratios to regulatory concentrations and satisfied the national government's requirement of less than 1. The concentration of tritium was 170,000 Bg/L. Regarding 39 nuclides for which no significant existence was voluntarily confirmed, the absence of any significant presence was confirmed and 44 general water quality benchmarks (compliance with which was voluntarily confirmed) satisfied the requirements.
- Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for seawater and fish were established near the power station and off the coast of Fukushima Prefecture and measurements of tritium and lodine-129 of seaweed near the power station were added from April 20, 2022. As of May 29, 2024, no significant variation had been detected.
- Regarding sea-area monitoring conducted by TEPCO at 8 points within 3 km from the power station, quick measurements taken of the tritium concentration in the seawater sampled on May 28 showed concentrations under the detection limit (less than 6.3 – 8.2 Bg/L) at all points, which was below the TEPCO operation indices of 700 Bg/L (discharge suspension level) and 350 Bg/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square from the power station, quick measurements taken of the tritium concentration in the seawater sampled on May 28 showed concentrations under

the detection limit (less than 6.4 Bg/L) at all points, which was below the TEPCO operation indices of 30 Bg/L (discharge suspension level) and 20 Bq/L (investigation level).

• The quick measurement results obtained by each organization were as follows: 1 at 3 points off the coast of Fukushima Prefecture showed tritium concentrations below the lower detection limit (less than 8 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment. The coast of Fukushima Prefecture; 1 point, Miyagi Prefecture; and 1 point, Ibaraki Prefecture showed tritium concentrations below the lower detection limit (less than 7-8 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment.

Fisheries Agency: Quick analytical results for tritium in flounder sampled on May 24 showed tritium concentrations below the lower detection limit (approx. less than 7.9 Bg/kg) in all samples. Fukushima Prefecture: On May 20, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 3.5 – 4.0 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment.

- Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station \geq
- To eliminate concerns and reassure the public, a rearing test for marine organisms (flounder) in seawater with ALPS treated water added and normal seawater for comparison is underway.
- · Regarding the flounder and abalones, in both series of tanks ("normal seawater" and "ALPS treated water diluted with seawater"), no mass death or abnormality was detected (as of May 23).
- Rearing of flounder and others in diluted ALPS treated water (less than 1,500 Bg/L) will continue.
- The Organically Bound Tritium (OBT) concentration test on flounder (less than 1,500 Bg/L) will continue.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to remove spent fuel at Unit 1
- At Unit 1 Reactor Building, removal of overflowing rubble from the south side external wall was completed on April 25. No significant variation was confirmed in the dust concentration during removal work.
- Except for the south side and a portion of the west side neighboring the south side, installation of the lower structure
- > Main work to remove the spent fuel at Unit 2
- and the entire work to install shielding was completed.
- underway.

Retrieval of fuel debris

- Unit 2 Progress status toward PCV internal investigation and trial retrieval
 - Removal of deposit in the penetration (X-6 penetration) having been conducted since January 10 was completed on May 13 and it was confirmed that there would be no impact on the passage of telescopic-type equipment and the robot arm through X-6 penetration.
- Subsequently, installation of the connection structure and pipe to X-6 penetration is underway.
- Based on present estimates, trial retrieval will commence around August to October 2024.
- Sampling inside Unit 1 PCV (inner door of X-2 penetration)
- To gain improved insights into the accident development and utilize examination on the safety of future work, wipe sampling of inner wall of Unit 1 Primary Containment Vessel (PCV) is planned.
- Particles, including radioactive materials, are attached to the PCV inner wall. If the process to generate and transit PCV after the accident.

Ministry of the Environment: The analytical results (obtained via guick measurements) for seawater sampled on May analytical results (obtained via guick measurements) for seawater sampled on April 23, 24 and 26 at 21 points off the

was completed. At present, anchor drilling the south side is underway and base plates are being installed sequentially.

Before commencing the Unit 2 fuel removal, shielding has been installed on the top floor of the Reactor Building since last November, concrete placement was completed on March 18 and the installation of partition shielding, on April 2

Regarding the gantry for fuel removal, to complete the installation in June, work to mount the roof steel frame is

particles can be estimated by analyzing these particles, the results may be utilized to estimate the state inside the

- In addition, the nuclide composition of contamination inside the PCV, which is the basic data for the dust generation assessment during fuel debris retrieval, will also be enhanced.
- Work will be conducted by connecting sampling equipment with an isolation value of X-2 penetration and samples will be taken at the X-2 penetration inner door.
- The sampling time will be coordinated depending on the state of the PCV water level reduction and scheduled for early June.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

- Management status of rubble and trimmed trees
- As of the end of April 2024, the total storage volume for concrete and metal rubble was approx. 400,600 m³ (+1,100 m³ compared to the end of March with an area-occupation rate of 79%). The total storage volume of trimmed trees was approx. 79,600 m³ (a slight increase, with an area-occupation rate of 45%). The total storage volume of used protective clothing was approx. 17,600 m³ (-3,200 m³, with an area-occupation rate of 70%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,300 m³ (a slight increase, with an areaoccupation rate of 60%). The increase in rubble was attributable to work related to the area around the Units 1-4 buildings and work related to site preparation.
- Management status of secondary waste from water treatment
- As of May 2, 2024, the total storage volume of waste sludge was 423 m³ (area-occupation rate: 60%), while that of concentrated waste fluid was 9,492 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and others, was 5,756 (area-occupation rate: 86%).

Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

- Status of Unit 1 Primary Containment Vessel (PCV) water level reduction (reach to the hold point (2))
- For Unit 1, due to the high water level in the PCV Suppression Chamber (S/C), a gradual water level reduction was planned with the need to improve seismic resistance in mind.
- On April 11, the PCV water level reached the first hold point (HP (1)). After confirming that there were no abnormalities in each plant parameter, it was determined that water level reduction could continue. Accordingly, water level reduction to HP (2) commenced from May 13 and the PCV water level reached HP (2) on May 25.
- During water level reduction, no abnormality possibly affecting the continuance of water level reduction was detected in each plant parameter.
- At the same time, a fluctuation of several degrees was detected in some PCV thermometers when the atmospheric pressure increased. The cause and other factors are being investigated, including from the perspective of the reliability of thermometers.
- In addition, since cyclical fluctuation was also detected in the indicated values of water level gauges around the HP (2) water level, close attention will be paid to any variation in water levels.
- While maintaining the water level at HP (2), each plant parameter will continue to be checked and after confirming no abnormality, the PCV water level will be reduced to HP (3).

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- > Status of the groundwater and seawater on the east side of Turbine Building Units 1-4
- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bg/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive

materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.

- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of trend continues to be carefully monitored.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration including the relation with rainfall.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing switch yard started to pass.
- In the open channel area of the seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and has been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Srof the oceanic dispersion simulation.

60,000 Bg/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total ß radioactive materials has remained constant overall but has been increasing at No. 1-6 and increasing or declining at Nos. 1-9 and 1-11 at low concentration. The

Bq/L at all observation holes. It has remained constant or been declining at many observation holes overall. The concentration of total ß radioactive materials has remained constant overall but has been increasing or declining at


Bg/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues

of cesium has also remained constant as the overall area but been increasing or declining at observation holes with low concentration and exceeded the previous highest record at some observation holes. Investigations will continue


during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite concentrations of cesium and total β radioactive materials increasing during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2

has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related


90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others. During the period of discharge of ALPS treated water, the tritium concentration increased at the sampling point near the discharge outlet, but this was considered within the assumed range based on the results



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes> Figure 4: Groundwater concentration on the Turbine Building east side



Outlook of the number of staff required and efforts to improve the labor environment and conditions Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

- Staff management
- The monthly average total of personnel registered for at least one day per month to work on site during the past work on site.
- approx. 3,500 to 4,700.
- constant at around 70%.
- the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.

quarter from January to March 2024 was approx. 9,300 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 7,900). Accordingly, sufficient personnel were registered to

It was confirmed with the prime contractors that the estimated manpower necessary for the work in June 2024 (approx. 4,000 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, at

The number of workers from within Fukushima Prefecture slightly decreased and that from outside decreased. The local employment ratio (cooperating company workers and TEPCO HD employees) as of April 2024 remained

The average exposure doses of workers were approx. 2.51, 2.16 and 2.18 mSv/person-year during FY2021, 2022 and 2023, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years,




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)






Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

- > Status of heat stroke cases
- In FY2024, measures to further prevent heat stroke commenced from April to cope with the hottest season.
- In FY2024, two workers suffered heat stroke due to work up until May 27 (in FY2023, no worker up until the end of May). An environment encouraging workers to report any feelings of illness will continue to be created and countermeasures will be taken to prevent heat stroke.
- > Countermeasures for infectious diseases
- Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the "Three Cs," frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with decommissioning while prioritizing safety.






Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station http://www.tepco.co.jp/decommision/planaction/monitoring/index-j.html

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2 May 30, 2024



Spent adsorption vessel temporary storage facility

Provided by Japan Space Imaging Corporation, photo taken on January 14, 2024 Product(C) [2024] Maxar Technologies.

Contaminated water management

Efforts to promote contaminated water management based on three basic policies:

 "Remove" the source of water contamination (2) "Redirect" fresh water from contaminated areas
 "Retain" contaminated water from leakage

1

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

• [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
• [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
• [Completed] Treatment of contaminated water in buildings was completed* (within 2020) "Except for Units 1-3 Reador Buildings. Process Main Building and High Temperature Incinerator Building.
• [Completed] Contaminated water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

Reference 1 / 6 May 30, 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

<Unit 4 south side

Japan Trench Tsunami Seawall


| | | 2011 Reception start of contamina | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 |
|---|--|---|--|--|--|---|--|--|--|--|--|--|---|--|---------------------------|
| | 1 | 7 Reception start of contamina ⊽ Decontamination equi | ated water to Central Waste Treatmer ipment (AREVA) | Cesium Adsor | ption Apparatus | ⊘Treatment of RO-con | densed salt water complete | | √Pu | rification of strontium-reduced water in fi | | | | | |
| | | | | (KUF | RION) | | | | | | | of strontium-reduced water complete | | | |
| | | | incentration equipment | | 2 | | | | | | | | | | |
| | | | pparatus (KURION) | | | | Adsorption Apparatus (KURION) (from | n 2015.1.6) | | | | | | | |
| | | ⊽2nd Cesium Ad | dsorption Apparatus (SARRY) | | | Reduction of strontium by 2nd Cesiur | m Adsorption Apparatus (SARRY) (from | m 2014.12.26) | | | | | | | |
| Contamina treatmen | inated water ent facility | | | | | | | | | √Reduction of str | infium by 3rd Cesium Adsorption Ap | aratus (SARRY II) (from 2019 7 12) | | | |
| | | | 1 | | | | um-reduced water (ALPS: from 2015.12 | 2.4, additional: from 2015.5.27, high-per | ormance: from 2015.4.15) | | | , | | | |
| | | N AL | 14 | | Ipment (ALPS) (System A: from 2013 | 3.3.30, System B: from 2013.6.13, System | n C: from 2013.9.27, hot tests conducte | ed) | | | | | | | |
| | | | | Company of the local diversity of the local d | ⊘Muli- | nuclide Removal Equipment (additional A | ALPS) | ⊽Start | f full-scale operation (from 2017.10.16) | | | | | | |
| inated water agement | | Contraction of the second | | Multi-nu | uclide removal | ulti-nuclide Removal Equipment (high per | formance ALPS) (from 2014.10.18, hot | t tests conducted) | | | | | | | nted (2023.3.2) |
| emove] | | Landing of the | second | | ment (ALPS) | | | | | m3 | day 10.4 minute | l . | Rainfall i | Fukushima Dalichi NPS | |
| | | Cesium Adsorption (SARR) | n Apparatus | | rench Purification by mobile equipme | | | | | 10 | 00 Sub-drains want Groundwater bypass went into operation | into operation | -de Contamin -de Inflow of | ated water generated 50 | |
| | | (0/1111) | | #2 | | | ant water complete | | | 8 | 00 | of land-side impermeable walks started Freezing of land-side impermeable | | 40 % | |
| | | | | | | | | | | | Closure of sea-side impermeable walls was completed | | teable walls were evaluated | | |
| Remo | ioval of | | | | | | gnant water complete 1 of shaft filling (except for upper part of | of Shaft D) | Unit 2 seaw | ater pipe trench 🛛 🖇 | Approx. 470 Approx. 490 | (For the three unitspen dept | for a portion or the depena th sections, freezing was completed by September 2018) | 2 | |
| contamina from seaw | nated water awater pipe | | [Removal of contaminated wate | erin — | | Unit 3 | | | Shart L |) filling work | | Approx. 400 | | 20 § | |
| tren | ench | | seawater pipe trench] | 1 | | | | k | 1 | N 1 | 00 Approx. 270 | Approx. 220 Approx. 170 | Approx. 180 | 10 N | |
| | | | | | | | | | | B | أأأربها التباسيتيانا | rox. 200 Approx. 140 Approx. 100 // Approx. 100 // Ap | pprox. 120 Approx. 90 Approx. 100 | 30 Approx. 90 Approx. 80 30 Approx. 80 30 Approx. 70 Approx. 60 0 | |
| | | | | | | 1 linit 4 | Completion of filling parts running over | ver drainage channel | | m. | 1 1 8 9 1 1 2 1 8 9 1 1 8 9 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | 2 월년 R & 8 F 월년 R & 8 F 월년 R & 8 F | 드 등 듯 의 관습 드 등 듯 의 관습 드 등 듯 의 관 | 6 = 8 2 4 3 6 7 1 8 2 4 3 | |
| | | | | | | Unit 4 | | | | in- | FY2014 FY2015 FY | 2016 FY2017 FY2018 F | | FY2022 FY2023 FY2024 | |
| | | | | ation start of groundwater bypass | | rt of groundwater bypass (draina | 0044 5 24 | 1 | TANK TANES AND | | | | Sup | ressing the average amount of contam | |
| Groundwat | vater bypass | | V Installa | ation start of groundwater bypass | V Operation star | rt or ground water bypass (draina | ige started from 2014.5.21) | | | | | | | water generated to approx. | . 90 m"/day |
| | | | | Descuses of existing and the set | and alad of new installation | | | | | | | | | | |
| | | | | | start of Water-Treatment Facility | | | | | | | | | | |
| Sub-d | p-drain | - 1- | | special for | r Sub-drain & Groundwater drains | ⊽Opera | ation start of sub-drain (drainag | ge started from 2015.9.14) | ▼Enhancement of tre | atment capacity | | | | | L |
| nated water | | Pu | mping well | | | (Treatment | t capacity: 1000 m ³ /day) | | (2000m ³ /day) | | | | | | |
| direct] | | | | | | | | | peration on north and south sides | | In some temperature measurem | | | | 1 |
| | | | | | | | | | ⊽Freezing | completion ⊽Start of maintenance operation in | | erature exceeded 0°C locally | | 1 | |
| Land-side im | impermeable wall | | | - | | | | Start of maintenance | | | Although no influe | nce was detected on the impermeable | | | |
| | | THE . | | | ✓ Installation start | of land-side impermeable walls | ▼Freezing start | operation on east side⊽ | | except for some parts) | impermeable wal | ls but test investigation is underway for | r the stoppage effect | | |
| | | -1 | | and | | | | | | | | | | | |
| | | | C AND A REAL PROPERTY OF | | | | | | | | | | | | |
| Faci | acing | | and the second s | | and-side imper | rmeable wall brine | Completion of waterproof p (except for areas of 2.5 an | | t 1-4) | | Completion of waterproof pa (except for around Unit 1-4) | avement (facing) | | | |
| Faci | acing | Sub | -drain purification system | | Land-side imper (refrigerant) | rmeable wall brine | | pavement (facing) nd 6.5m above sea level and around Un | | oment of seaside | Completion of waterproof pa (except for around Unit 1-4) | avement (facing) | | | |
| Faci | acing | Sub | -drain purification system detected from observal | tion well of bank | (refrigerant) o | circulation pipe | (except for areas of 2.5 an | | Plac | cement of seaside teable walls complete | Completion of waterproof pa (except for around Unit 1-4) | avement (facing) | | | |
| Faci Bank grou | roundwater | Sub | detected from observal | ation well of bank ⊽Start of pur | nping of water from contaminated are | circulation pipe | (except for areas of 2.5 an | nd 6.5m above sea level and around Un | Plac | cement of seaside leable walls complete | Completion of waterproof p (except for around Unit 1-4) | avement (facing) | | | |
| Bank grou meas | roundwater asures | Sub | | ation well of bank ⊽Start of pur | (refrigerant) o | circulation pipe | (except for areas of 2.5 an | nd 6.5m above sea level and around Un | Plac | cement of seaside leable walls complete | | avement (facing) | | | |
| Bank grou meas | roundwater asures | Sub | detected from observal | ation well of bank ⊽Start of pur | (refrigerant) o | circulation pipe as (well point) ▼Ins: ⊽Ins: ⊽ | (except for areas of 2.5 an | nd 6.5m above sea level and around Un | Plac | cement of seaside leable walls complete | VCompletion of waterproof p (except for around Unit 14) | evement (facing) | | | |
| Bank grou meas | scing roundwater asures | Sub | detected from observal | ation well of bank ⊽Start of pur | (refrigerant) o | circulation pipe ses (well point) ♥Ins: ♥0 | (except for areas of 2.5 an Completon tallation of seaside impermeab eartion start of groundwater drain (pur | nd 6.5m above sea level and around Un | Plac | zement of seaside leable walls complete | √Completion of waterproof p (except for around Unit 14) | evement (facing) | | | |
| Bank grou meas | scing | | detected from observal | ation well of bank ⊽Start of pur | (refrigerant) (| circulation pipe | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Plac | neable walls complete | (except for around Unit 1-4) | | | | |
| Bank grou meas | scing | Sub ⊽Sbrage in steel square te | detected from observal | ation well of bank ⊽Start of pur | (refrigerant) (| circulation pipe ses (well point) ♥Ins: ♥0 | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Plac | neable walls complete | √Completion of waterpool p (except for excend Unit 14) (except for excend Unit 14) | | | | |
| Bank grou mass | seing | | detected from observal | son wei of bank √Start of pur impermeable wals | (refrigerant) (poing of water from contaminated are age (300L) from flanged tank | circulation pipe as (vell point) ♥ ♥ ♥ Completion of replicement of shell equilibrium | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Plac | neable walls complete | (except for around Unit 1-4) | | | | |
| Bank groumes | oundwater asures | ∵7Sbræge in steel squære tr | detected from observal ⊽Installation start of sesside anks | tion well of bank VStart of purt e impermeable walls | (refrigerant) (nong of water from contaminated are over a set of the set of | circulation pipe | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | reable walls complete | (except for around Unit 14) | ste liquid strage taxl) | | | |
| Bank groums and groums and groums and groums and groups | eengeneerse seense s | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detected from observal | impermeable walls | (refrigerant) of mong of water from contaminated are age (300) from fanged tank \not Water leakage (1000) from \not be present lab | circulation pipe | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | neable walls complete | (except for around Unit 14) | ste liquid strage taxl) | | | |
| alad water penent tein] | eeng | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | impermeable walls | (refrigerant) of mong of water from contaminated are age (300) from fanged tank \not Water leakage (1000) from \not be present lab | circulation pipe ass (will port) ↓ ♥ Ormpletion of putific ✓ Completion of eputient ✓ Completion of eputient ✓ Completion of eputient ↓ ♥ Ormpletion of sublet ↓ ♥ Orm | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | ral tak | (except for around Unit 14) | ste liquid strage taxl) | | | |
| ated aster printitian) | scing single state of the second seco | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | inn veil of bank | (refrigerant) of mong of water from contaminated are age (300) from flanged tank VWerk leakage (100) from flanged tank VWerk to naise fla VWerk to naise fla deter from underground reservoir deter from underground reservoir | Circulation pipe ass (will port) ↓ ♥ Ormpletion of purific Completion of epilexement of skell squares anged tank Kage expanding ance height complete → Starf of transfer to tanks | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | ral tak | (except for around Unit 14) | ste liquid strage taxl) | | | |
| sted uster printi Storage | e facility | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | inn veil of bank | (refrigerant) of rprog of water from contaminated are rprog of water from contaminated are rprog of water from contaminated are voted to the second of the s | Circulation pipe ass (will port) ↓ ♥ Ormpletion of purific Completion of epilexement of skell squares anged tank Kage expanding ance height complete → Starf of transfer to tanks | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | ral tak | (except for around Unit 14) | ste liquid strage taxl) | | | |
| alted water privati arc) Storage | ecing contraction of the second | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | inn veil of bank | (refrigerant) (rong of water from contaminated are are (300L) from flanged tank VWerk leakage (100) from flanged tank VWerk to raise & VWerk to raise & | Circulation pipe ass (will port) ↓ ♥ Ormpletion of purific Completion of epilexement of skell squares anged tank Kage expanding ance height complete → Starf of transfer to tanks | (except for areas of 2.5 an VCompletion tallation of seaside impermeab peration start of groundwater drain (pur ation treatment of RO concentrated sat | nd 6.5m above sea level and around Un | Platimperr | ral tak | (except for around Unit 14) | ste liquid strage taxl) | ged and welded-joint tan | | |
| ated weter privation of the second se | se facility | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | ion vel of bank Site of purior impermeable wals | (refrigerant) of prong of water from contaminated are prong of water from contaminated are (300L) from fanged tank Water kakage (100g from fa Water kakage (100g from fa Work to tase fa Work to tase fa d water for muldiground reservoir internated water for tasks complete era walded-joint tanks | circulation pipe as (vell point) | except for areas of 2.5 or Completion tallation of seaside impermeable periodic start of groundwater drain (pur action start of groundwater drain (pur action start of RO concentrated sall are tarks | nd 6.5m above sea level and around Un | Platimperr | ral tak | (except for around Unit 14) | ete liquid storage tank) | ged and welded-joint tan | | |
| ated water protect ain] | exing and a second seco | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | ion vel of bank Site of purior impermeable wals | (refrigerant) of prong of water from contaminated are prong of water from contaminated are (300L) from fanged tank Water kakage (100g from fa Water kakage (100g from fa Work to tase fa Work to tase fa d water for muldiground reservoir internated water for tasks complete era walded-joint tanks | Circulation pipe ass (will port) ↓ ♥ Ormpletion of purific Completion of epilexement of skell squares anged tank Kage expanding ance height complete → Starf of transfer to tanks | Issued to seas of 2.5 or Completion talation of seaside impermeab peration start of groundwater drain (pur autors start of groundwater drain (pur basis to traitment of RD concentrated start are times are times a | nd 65m above sea level and around Un | Plan impern | ral tak | (except for around Unit 14) | ete liquid storage tank) | ged and welded-joint tan | | |
| eted auto- provint anno Storage | eting etile | ⊽Sbrage in steel square te ⊽Sbrage in steel square te | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | ion vel of bank Site of purior impermeable wals | (refrigerant) of prong of water from contaminated are prong of water from contaminated are (300L) from fanged tank Water kakage (100g from fa Water kakage (100g from fa Work to tase fa Work to tase fa d water for muldiground reservoir internated water for tasks complete era walded-joint tanks | circulation pipe as (vell point) | Issued to seas of 2.5 or Completion talation of seaside impermeab peration start of groundwater drain (pur autors start of groundwater drain (pur basis to traitment of RD concentrated start are times are times a | nd 6.5m above sea level and around Un | Plan impern | ral tak | (except for around Unit 14) | ete liquid storage tank) | ged and welded-joint tan | | |
| the destroy of the second seco | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat ⊂Installation start of seaside anks ed cylindrical tanks ed cylindrical tanks Water feelkage (100,) from flanged ta | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of reng of water from contaminated are a contaminated are water to a contaminated are water to a contaminated are water to a contaminated are worker to a contaminated are evented of the contaminated are to worker to a contaminated are to worker to wor | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | (except for areas of 2.5 or (or completion | nd 6.5m above size level and around Un ble walls complete mping-up stated on 2015 11.5) it water Construction of welded-joi b-brain water kevel | Plan impern | ral tak | (except for around Unit 14) complete (except for condensed w i water in fianged tanks comp and water in welded-point tanks | ete liquid storage tank) | | | d water in the Reactor B |
| sted water mean min) Storage | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat Vinstaliation start of seeside anks ed oylindrical tanks | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of prong of water from contaminated are prong of water from contaminated are (300L) from fanged tank Water kakage (100g from fa Water kakage (100g from fa Work to tase fa Work to tase fa d water for muldiground reservoir internated water for tasks complete era walded-joint tanks | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | Investigation areased 2.2.5 and Completion | nd 6.5m above size level and around Un ble walls complete mping-up stated on 2015 11.5) it water Construction of welded-joi Construction of welded-joi | Plan impern | ral tak | (except for around Unit 14) complete (except for condensed w i water in fianged tanks comp and water in welded-point tanks | ete liquid storage tank) ete et stortfum-reduced weter con Flanc | | | d vater in the Reactor B |
| ated web: promit bin) Storage | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat ⊂Installation start of seaside anks ed cylindrical tanks ed cylindrical tanks Water feelkage (100,) from flanged ta | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of reng of water from contaminated are a contaminated are water to a contaminated are water to a contaminated are water to a contaminated are worker to a contaminated are evented of the contaminated are to worker to a contaminated are to worker to wor | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | (except for areas of 2.5 or (or completion | nd 6.5m above size level and around Un ble walls complete mping-up stated on 2015 11.5) it water Construction of welded-joi Construction of welded-joi | Plan imperr vPlan | rification of strontium-reduced Transfer and sbrage of all be | (except for around Unit 14) complete (except for condensed w and water in flanged tanks comp and water in welded-point tanks VPunfication | ete liquid storage tank) ete et stortfum-reduced weter con Flanc | | | d water in the Reactor B |
| estimat of Lignar weit | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat ⊂Installation start of seaside anks ed cylindrical tanks ed cylindrical tanks Water feelkage (100,) from flanged ta | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of reng of water from contaminated are a contaminated are water to a contaminated are water to a contaminated are water to a contaminated are worker to a contaminated are evented of the contaminated are to worker to a contaminated are to worker to wor | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | (except for areas of 2.5 or (or completion | nd 6.5m above size level and around Un ble walls complete mping-up stated on 2015 11.5) it water Water Construction of welded-joi Construction of welded-joi b-train water fevel .Building | Plan imperr vPlan | Infication of strontium-reduces | (except for around Unit 14) complete (except for condensed w water in flanged tanks comp and water in welded joint tanks VPunication | nte liquid storage brik) Nete or strontum-reduced water con Flanc | in buildings complete | | d vater in the Reactor B |
| redment of stagrant eater | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat ⊂Installation start of seaside anks ed cylindrical tanks ed cylindrical tanks Water feelkage (100,) from flanged ta | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of reng of water from contaminated are a contaminated are water to a contaminated are water to a contaminated are water to a contaminated are worker to a contaminated are evented of the contaminated are to worker to a contaminated are to worker to wor | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015.11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr vPlan | rification of stontium-reduced Transfer and sbrage of all tee of stagnert water between Units 1 and vPoor exposure of Unit 1 Ref | (except for around Unit 14) complete (except for condensed w water in flanged tanks comp and water in welded joint tanks ∵VPunication | Treatment of stagnant water of resposure of Unit 2 TIB. RevB | | | d vater in the Reactor B |
| sated outer prost | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detroted from observat ⊂Installation start of seaside anks ed cylindrical tanks ed cylindrical tanks Water feelkage (100,) from flanged ta | in well of bank Start of puri in mpermeable walls Whater leaks | (refrigerant) of reng of water from contaminated are a contaminated are water to a contaminated are water to a contaminated are water to a contaminated are worker to a contaminated are evented of the contaminated are to worker to a contaminated are to worker to wor | circulation pipe as (vell point) ♥ Or ♥ Completion of function Completion of replacement of steel equi- inged tank kage expanding ance height complete => Start of transfer to tanks trainwater within tank fences by rainwater tr ♥ Start by tanks | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015.11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr provide pr | rification of stontium-reduced Transfer and sbrage of all tee of stagnert water between Units 1 and vPoor exposure of Unit 1 Ref | (except for around Unit 14) complete (except for condensed w water in flanged tanks comp and water in welded joint tanks ∵VPunication | ete Injuid storage tank) lete of storfum-reduced water con Flanc Treatment of stagnant water i | in buildings complete | ⊽Reduction of contaminated to approx. half of the level prove that of the level prove that a set of Unit 2 R/B | d vater in the Reactor B |
| Tradment of alignment eals | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detected from observat | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text text text text | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015.11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr v Plan v Pl | In dispart water between Units 1 am CFEOR exposure of Unit 1 Red DFEOR exp | (except for around Unit 14) complete (except for condensed w and water in flanged tanks comp and water in welded-pirit tanks VPurification VPurification | ete Injuid storage tank) lete of storfum-seduced water con Flanc Treatment of stagnant water i exposure of Unit 2 TIB. RarB are of Unit 2 TIB. RarB are of Unit 2 TIB. RarB | in buildings complete | V Reduction of contaminated to approx. half of the level get water level of Unit 2 R/B V Completed lowering to targe gs ware completed | d vater in the Reactor B |
| Treatment of stagrant water | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detected from observat | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of reprodiver from contaminated are reprodiver from contaminated are as (300L) from fainged tank (300L) fro | circulation pipe as (vell point) | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015.11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr v Plan v Pl | In of stagment water between Units 1 am VFloor exposure of Unit 1 Revi | (except for around Unit 14) complete (except for condensed w and water in flanged tanks comp abd water in welded-pirit tanks VPurification VPurification | Treatment of stagnant water of resposure of Unit 2 TIB. RevB | in buildings complete ⊽Completed lowering to tar | V Reduction of contaminated to approx. half of the level get water level of Unit 2 R/B V Completed lowering to targe gs ware completed | d vater in the Reactor 6 |
| restment of stagnant water | ga facility | ⊽Sbrage in steel square to ⊽Sbrage in fang ⊽Sbrage in fang | detected from observat | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text water to text text text text text text text text | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015 11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr v Plan v Pl | In dispart water between Units 1 am CFEOR exposure of Unit 1 Red DFEOR exp | (except for around Unit 14) complete (except for condensed w and water in flanged tanks comp abd water in welded-pirit tanks VPurification VPurification | ete Injuid storage tank) lete of storfum-seduced water con Flanc Treatment of stagnant water i exposure of Unit 2 TIB. RarB are of Unit 2 TIB. RarB are of Unit 2 TIB. RarB | in buildings complete | V Reduction of contaminated to approx. half of the level get water level of Unit 2 R/B | d vater in the Reactor B |
| Instead water present mass Treatment of stagnant water Consure of Consure of | ga facility | Sbrage in steel square to ⊽Sbrage in face ⊽ Installation of stagnart water | detected from observat Unstallation start of seaside anks ed opindical tanks Weter leakage (10L) from flanged ta transfer equipment/transfer start VExamination star | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text water to text text text text text text text text | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015 11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr v Plan v Pl | In a storage of all technical storage of all t | (except for around Unit 14) complete (except for condensed w at water in flanged tanks comp and water in welded-pirit tanks VPunfcation VPunfcation | ete liquid abrage tank) lete of stortfum-reduced water con Flanc Treatment of stagnant water i exposure of Unit 2 TIB, RwB use of Unit 3 TIB, RwB use of Unit 3 TIB, RwB ext Othat 1 TIB, RwB use of Unit 3 TIB, RwB | In buildings complete | V Reduction of contaminated to approx. half of the level per water level of Unit 2 RB ∨ Completed lowering to large gs were completed leted | d vater in the Reactor B |
| Insted water panel water generation Treatment of stageant water tes to bance in sa to bance in Sace | ga facility | Sbrage in steel square to ⊽Sbrage in face ⊽ Installation of stagnart water | detected from observat | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text water to text text text text text text text text | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015 11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr v Plan v Pl | In of slagaret welf between Units 1 am O'Tarster and stronge of all the O'Tarster and stronge of all the | (except for around Unit 14) complete (except for condensed w at water in flanged tanks comp and water in welded-pirit tanks VPunfcation VPunfcation | Treatment of stagnant water or Fland resposure of Unit 2 TB, RwB are of Unit 2 TB, RwB are of Unit 1 3 RB complete | In buildings complete | V Reduction of contaminated to approx. half of the level get water level of Unit 2 R/B | d vater in the Reactor B |
| Interfacement of stopment states is to factoring | ga facility | Sbrage in steel square to ⊽Sbrage in face ⊽ Installation of stagnart water | detected from observat Unstallation start of seaside anks ed opindical tanks Weter leakage (10L) from flanged ta transfer equipment/transfer start VExamination star | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text water to text text text text text text text text | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015 11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr vPlan | In of slagnert water between Units 1 and VFloor exposure of Unit 1 Real Units Sand 4 Process Main Building complete VWerk for Unit 3 Till complete | (except for around Unit 14) complete (except for condensed w water in flanged tanks comp ated water in welded-joint tenks √Purification v7Por expon v7Por | Treatment of stagnant water in the other stagnant water in the sta | In buildings complete | V Reduction of contaminated to approx. half of the level per water level of Unit 2 RB ∨ Completed lowering to large gs were completed leted | d vater in the Reactor B |
| Income of lagrant water factors of lagrant wat | ga facility | Sbrage in steel square to ⊽Sbrage in face ⊽ Installation of stagnart water | detected from observat Unstallation start of seaside anks ed opindical tanks Weter leakage (10L) from flanged ta transfer equipment/transfer start VExamination star | Convel of bank Set of pur Set of pur Set of pur Velation of pur | (refrigerant) of mong of water from contaminated are mong of water from contaminated are mong of water from contaminated are mong (2001) from flanged texk V/Viden to flanged texk V/Viden to flanged texk V/Viden to make from underground reservoir d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete d water from underground reservoir textminated water to texts complete level water to text text text text text text water to text text text text text text text t | circulation pipe as (well point) ↓ ♥ Inst ↓ ♥ Inst | (except for areas of 2.5 or (or completion | nd 6.5m above sea level and around Un ble walls complete meing-up started on 2015 11.5) att water Construction of welded-joi Construction of welded-joi Construction of welded-joi Construction of welded-joi Chain water twel Building | Plan imperr imperr vPlan | In a storage of all technical storage of all t | (except for around Unit 14) complete (except for condensed w i water in flanged tanks comp and water in welded-joint tanks | ete liquid abrage tank) lete of stortfum-reduced water con Flanc Treatment of stagnant water i exposure of Unit 2 TIB, RwB use of Unit 3 TIB, RwB use of Unit 3 TIB, RwB ext Othat 1 TIB, RwB use of Unit 3 TIB, RwB | In buildings complete | V Reduction of contaminated to approx. half of the level per water level of Unit 2 RB ∨ Completed lowering to large gs were completed leted | d vater in the Reactor Bu |



2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea. TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.



Information provision and communication to foster understanding

Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



On the dedicated website "Treated Water Portal Site" (Japanese, English, Chinese and Korean) within the TEPCO website, monitoring results of radioactive materials are published timely.



Visit and dialogue meeting of Fukushima Daiichi Nuclear Power Station have been held since 2019 for 13 cities, towns and villages.



and on-site explanations, communications continue where opinions of related parties are heard, their thought is taken seriously. and TEPCO conveys its efforts, thought and countermeasures for reputational damage.

Through various opportunities such as visit

Examination concerning handling of ALPS treated water

Status of discharge of ALPS treated water into the sea

Discharge of ALPS treated water into the sea commenced from August 24, 2023, and the 1st discharge was completed on September 11.

During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO.

| <discharges< th=""><th>in</th><th>FY2023></th></discharges<> | in | FY2023> |
|---|----|-----------|
| ~Discharges | | 1 1 2020- |

| Tank group discharged | Tank Group C |
|---------------------------|----------------------|
| Tritium concentration | 190,000 Bq/L |
| Discharge commencement | April 19, 2023 |
| Discharge termination | May 7, 2023 |
| Discharge amount | 7,851 m ³ |
| otal tritium amount | 1.5 trillion Bq |
| | |

Overall view of mockup tanks

· Daily rearing status is published in the TEPCO website and Twitter

- TEPCO website: http://www.tepco.co.jp/decommission/information/newsrelease/ reedingtest/index-j.html
- TEPCO X (Old Twitter): <u>https://twitter.com/TEPCOfishkeeper</u>

Publication of the Comprehensive Report of the IAEA safety review

The Comprehensive Report on the safety review concerning handling of ALPS -treated water was published by the IAEA on July 4, 2023.


In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.

WATER AT THE FUKUSHIMA DAIICH NUCLEAR POWER STATION

We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-dischargecomprehensive-reports

2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated



Reference 2/6 May 30, 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

Rearing test of marine organisms

- To alleviate concerns and lead to relief of local residents, related parties and the everyone in society, marine orgasms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls.
- External experts also confirmed that there was no difference in rearing statuses between the tanks of the original seawater controls and those of seawater containing ALPS treated water
- As shown in the existing research results conducted in Japan and overseas, it was confirmed that "tritium in vivo reached equilibrium in a certain time period and the concentration of tritium in vivo reaching equilibrium did not exceed the level in the growing environment.




Flounder in rearing preparation tank

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

Completion of Unit 1-6 fuel removal (within 2031)

· Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)

· Start of Unit 2 fuel removal (FY2024-2026)



Reference 3/6 May 30, 2024

Secretariat of the Team for Countermeasures for Decommissioning,

Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)


Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.


Unit 1 Investigation overview

 In April 2015, a device having entered the inside of the PCV via a narrow opening (bore: \u00f6100 mm) collected information such as images and airborne dose inside the PCV 1st floor.

 In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

| | 1st (2012.10) | Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling segmant water Installing permanent monitoring instrumentation | | |
|---|--|---|--|--|
| Investigations | 2nd (2015.4) | Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation | | |
| inside the PCV | 3rd (2017.3) | Confirming the status of the PCV 1st basement floor - Acquiring images - Measuing the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation | | |
| | 4th (From 2022.2) | Acquiring information inside PCV (inside/outside of the perdestal) - Acquiring images - Measuring deposit thickness and sampling deposit - Detecting deposit debris, 3D mapping | | |
| Leakage points from PCV | - PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11) | | | |
| Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5) | | | | |


Unit 2 Investigation overview

• In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.

 In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.

 In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.






Bottom of the pedestal (after being processed in panoramic image visualization)

 In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.





<Conditions of deposits before and after contact>

<u><Unit 2 Reactor Building 1st floor</u> <u>Location of the penetration></u>

Unit 2 PCV internal investigation

| | 1st (2012.1) | - Acquiring images - Measuring the air temperature | | |
|---|--|---|--|--|
| Investigations inside the PCV | 2nd (2012.3) | - Confirming water surface - Measuring the water temperature - Measuring the dose rate | | |
| | 3rd (2013.2 - 2014.6) | Acquiring images Sampling stagnant water Measuring water level Installing permanent monitoring instrumentation | | |
| | 4th (2017.1-2) | - Acquiring images - Measuring the dose rate - Measuring the air temperature | | |
| | 5th (2018.1) | - Acquiring images - Measuring the dose rate - Measuring the air temperature | | |
| | 6th (2019.2) | - Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit | | |
| Leakage points from PCV | nts from - No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C | | | |
| Evaluation of the location of fuel debris inside the reactor by measurement using muons. The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower par and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7) | | | | |


Unit 3 Investigation overview

 In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.

In October 2015, to confirm the conditions inside the PCV, an investigative device was
inserted into the PCV from X-53 penetration to obtain images, data on dosage and
temperature and sample stagnant water. No damage to the structure and walls inside the PCV
was identified and the water level was almost identical to estimated values. In addition, the
dose inside the PCV was confirmed to be lower than in other Units.

 In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.

Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.




Unit 3 PCV internal investigation

| Investigations inside the PCV | 1st (2015.10-12) | Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling stagnant water Installing permanent monitoring instrumentation (2015.12) | | | |
|---|--|--|--|--|--|
| | 2nd (2017.7) | Acquiring images Installing permanent monitoring instrumentation (2017.8) | | | |
| Leakage points from PCV | - Main steam pipe bellows (identified in 2014.5) | | | | |
| Evaluation of the location of fuel debris inside the reactor by measurement using muons. The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9) | | | | | |

5 Management of solid radioactive waste


which treatment and reuse is decided at present are not included.



[•] The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dustprotective masks which are less of a physical burden.







Move in general working clothes (2016.1.7) Facing (2017.4.13)