



Mid-and-Long-Term Decommissioning Action Plan 2022

March 31, 2022

Tokyo Electric Power Company Holdings, Inc.

TEPCO

The “Mid-and-Long-Term Decommissioning Action Plan” is created by TEPCO for indicating the main work processes involved in decommissioning as a whole, in order to achieve the goals laid out in the Mid-and-Long-Term Road-map and the NRA Risk Map.

This is our “Mid-and-Long-Term Decommissioning Action Plan 2022,” a revised version based on the achievements made during FY2021.

Under the basic principle of “coexistence of reconstruction and decommissioning”, TEPCO aspires to carefully communicate about the future prospects of decommissioning in an easy-to-understand manner, so as to proceed with decommissioning while obtaining the understanding of the region and the people.

Moreover, the initiatives undertaken during the work of decommissioning the Fukushima Daiichi Nuclear Power Station are unprecedented in the world, and hence, we will revise this plan regularly in accordance with the progress made and the challenges faced, as we systematically proceed with safe and stable decommissioning.

(Note) The “Mid-and-Long-Term Decommissioning Action Plan 2022” corresponds with the following plan indicated in the Mid-and-Long-Term Road-map.
— Specific plan for achieving the main target processes, etc. specified in the Mid-and-Long-Term Road-map and the goals laid out in the NRA Risk Map.

Mid-and-Long-Term Road-map: Mid-and-Long-term Road-map for decommissioning the Fukushima Daiichi Nuclear Power Station of Tokyo Electric Power Company Holdings, Inc. (Finalized by the Inter-Ministerial Council for Contaminated Water and Decommissioning Issues on December 27, 2019)
NRA Risk Map: Mid-term risk reduction goal map for TEPCO’s Fukushima Daiichi Nuclear Power Station (Finalized by the NRA on March 9, 2022)

Revisions in the Mid-and-Long Term Decommissioning Action Plan 2022

- Updated the plan to show progress in decommissioning work made in FY2021
- Add responses to newly identified challenges and plans that can be created in more detail
- Revisions of schedule to include newly identified challenges

	New plans	Major revisions of schedule
Contaminated water management	<ul style="list-style-type: none"> • Treat untreated water in the tank 	<ul style="list-style-type: none"> • Reflected progress made in paving the inner side of the land-side impermeable wall • Made changes in the design of the α nuclide removal facility and alternative tanks, taking into consideration the effects of the February 2021 earthquake* • Decided to continue the conceptual study of underground storage tank removal
Treated water management	<ul style="list-style-type: none"> • Install/operate facilities to discharge treated water into the sea • Conduct sea area monitoring 	—
Spent fuel	—	<ul style="list-style-type: none"> • Made changes in the Unit 1 large cover installation schedule due to conflicting works
Fuel debris	<ul style="list-style-type: none"> • Conduct an internal investigation of the Unit 2 RPV 	<ul style="list-style-type: none"> • Made changes in the scheduled time of completion of Units 1 and 2 SGTS piping removal completion due to crawler crane malfunctions
Waste management	<ul style="list-style-type: none"> • Optimize waste management • Transfer slurry in high integrity containers (HICs) 	<ul style="list-style-type: none"> • Made Changes to the design of the 10 solidified waste storage vaults, large storage vault and slurry stabilization treatment facility tanks, taking into consideration the effects of the February 2021 earthquake*
Others	<ul style="list-style-type: none"> • Renovate partner companies' building within the controlled area 	<ul style="list-style-type: none"> • Decided to continue building integrity assessments

※: Earthquake with an epicenter off the coast of Fukushima that occurred on February 13, 2021 (magnitude 7.3)

Processes completed in FY2021

-List of processes completed

○Contaminated water management

●Amount of contaminated water generated

- Completed paving over the inner side (sea side) of the land-side impermeable wall

●Counter-measures for puddle

- Closed the reversing valve pit in May 2021 (achieved risk map targets)

○Spent fuel removal

●Unit 1

- Completed removal of the building cover (residual parts) in June 2021

○Fuel debris retrieval

●Further expansion of the scale of removal

- Completed removing the rubble on the south side of Unit 3 in March 2022

○Waste management

● Completed the additional solid waste incinerator

- Completed in March 2022

○Other measures (natural disaster prevention measures)

● Closed building openings

- Closed all openings in January 2022 (achieved risk map targets)

● Building integrity assessment

- Completed inspecting the inside of the reactor buildings in December 2021


Contaminated water management

-Progress made in FY2021


○ Progress made in FY2021 in processes that are ongoing

● Stagnant water in the building

- To collect the high-dose zeolite sandbags in the basements of the process main building (PM/B) and the high temperature incinerator building (HTI), the basements were searched using a boat-type ROV to locate the sandbags and measure the doses at water level.



Boat-type ROV used in the basement investigation



Zeolite sandbags found in the basement of the high temperature incinerator building (HTI)

Contaminated water management

-Major work processes going forward (1/4)

○ **Schedule for achieving the milestones of the Mid-and-Long-Term RM**

● **Reduce contaminated water generation to about 100 m³/day or less (in 2025)**

- The maintenance, management and operation of the groundwater bypass, sub-drain and land-side impermeable wall will continue and the level of the groundwater around the buildings will be kept low in a stable manner.
- As measures to prevent rainwater seepage, site pavement will be carried out on the inner side (mountain-side) of the land-side impermeable wall and the damaged parts of building roofs will be repaired.

(Challenges)

- The constraints in carrying out site pavement (radiation environment of the work area, removing existing equipment, etc.)
- The constraints in carrying out rainwater measures for buildings (removing existing equipment, method of closing contaminated piping, etc.)

● **Reduce the amount of stagnant water in the Reactor Building to about a half of that at the end of 2020 (FY2022 - FY2024)**


- The water level will be reduced after checking the properties of stagnant water in the R/B.
- Nuclide removal equipment will be designed and installed after ascertaining the properties of the α nuclides present in the stagnant water in the R/B.

(Challenges)

- Specific methods for separating and removing α nuclides present in stagnant water in the R/B will be studied.

Contaminated water management

-Major work processes going forward (2/4)



RM Milestones	<p>Amount of contaminated water generated: About 100m³/day or less (By the end of 2025) ▽</p> <p>Reducing the amount of stagnant water in the Reactor Building to about half of that at the end of 2020 (FY2022 - FY2024)</p>	
Amount of contaminated water generated	Maintenance, management and operation of the groundwater bypass, sub-drain and land-side impermeable wall	
	Site pavement of the inner side of the land-side impermeable wall (sea-side)	
	Site pavement of the inner side of the land-side impermeable wall (mountain-side)	
	Repair of damaged parts of roofs (Including installation of large cover on Unit 1 R/B)	
Stagnant water inside the building Units 1 - 3 R/B	Reducing water level to achieve 50% reduction	Implementing required measures according to the stage of fuel debris retrieval
	α nuclides removal equipment	Operation
	Design → manufacturing and installation	

<Legend>

- : Duration of work
- : Period during which change is anticipated
- : Correlation between schedules

Contaminated water management

-Major work processes going forward (3/4)

○ **Other work related to contaminated water countermeasures**

● **Countermeasures after removing stagnant water in the reactor buildings of Units 1-4 T/B. etc.**

– Study recovery methods and manufacture/install recovery equipment to handle sludge etc. that exists at the bottom of the tanks.

● **Removal and treatment of stagnant water in Process Main Building (PM/B) and High Temperature Incinerator Building (HTI)**

– Since the basement of these buildings are being used for storing water before it is treated using cesium adsorption apparatus (KURION/SARRY/SARRY-II), additional tanks will be installed as alternative tanks.

– The floor will be exposed after removing high radiation zeolite sandbags etc. on the lowermost subfloor.

(Challenges)

• Studying safety measures to be taken with regard to handling or implementing measures for high radiation zeolite sandbags etc.

● **Countermeasures for puddle**

– Puddle will be removed from the premises.

– The underground water storage tanks will be removed after studying the method of dismantling them while ensuring that dust is not scattered.




– Because the untreated water in the tanks (concentrated liquid waste) cannot be easily processed using existing water treatment facilities, a separate policy etc. will be studied to implement the processing.

(Challenges)

• Measures for volume reduction and storage of contaminated waste generated when the underground water storage tanks that store stagnant water are dismantled.

Contaminated water management

-Major work processes going forward (4/4)



Treated water management

-Progress made in FY2021

○ Progress made in FY2021 in processes that are ongoing

● Treated water management

- In April 2021, the Inter-Ministerial Council for Contaminated Water, Treated Water and Decommissioning Issues decided the Basic Policy on Handling of ALPS Treated Water.
- We published our response to the government's basic policy in April 2021 and have been gradually implementing the following.
 - Conducted a radiation impact assessment on people and the environment (design stage) (November 2021)
 - Conducted a geological survey off the coast of the station (December 2021)
 - Applied for approval of changes to the implementation plan (December 2021)
 - Conducted agitation experiments (November 2021) and circulation agitation experiments (February 2022) for facilities used for measurement and confirmation purposes



Geological survey



Agitator to be installed in the tanks used for measurement and confirmation purposes **TEPCO**

Treated water management

-Major work processes going forward (1/3)


○ Work to achieve the government policy

● Treated water management

- Preparatory work and installation work for ALPS treated water dilution/discharge facility and other related facilities will be conducted.
- Sea area monitoring will be conducted to see how tritium is being scattered in the sea area, and how the radioactive materials is moving to the fish and seaweed.



Treated water management

-Major work processes going forward (2/3)




Determination of government policy

Treated water management



Treated water management

-Major work processes going forward (3/3)



Source: Developed by Tokyo Electric Power Company Holdings, Inc. based on the map developed by the Geospatial Information Authority of Japan (electronic territory web) <https://maps.gsi.go.jp/#13/37.422730/141.044970/&base=std&ls=std&isp=1&vs=c1j0h0k0l0u0t0z0r0s0m0f1>

Spent Fuel Removal

-Progress made in FY2021

○Progress made in FY2021 in processes that are ongoing

●Unit 1


- Steel bars were assembled in the yard outside of the premises to install the large cover

●Unit 2

- Preparation for ground improvement was conducted to install a gantry on the south side
- Dose reduction measures were implemented for the top most floor of the R/B

● Unit 3


- Underwater camera surveys were conducted from July to October 2021 to remove the high dose equipment being stored in the spent fuel pool



Steel bar assembly in the yard outside of the premises (December 2021)



Decontamination of the top most floor of the Unit 2 R/B



Rubble accumulating in the center of the Unit 3 pool

Spent fuel removal

-Major work processes going forward (1/5)

○ Schedule for achieving the milestones of the Mid-and-Long-Term RM

● Complete installation of the large cover at Unit 1 (around FY2023)

– A large cover will be installed to control scattering of dust while removing rubble.

● Start fuel removal from Unit 1 (FY2027 – FY2028)


– Fuel handling system required for fuel removal will be fabricated.

– The fuel handling system will be installed after removing rubble, collapsed overhead crane, etc., handling the well plug (shielding concrete installed on top of the reactor containment vessel) that has gotten out of alignment due to the accident, and reducing the dose by means of decontamination and shielding, etc.

– Fuel removal will be started after conducting training on fuel handling.

(Challenges)

- Studying and implementing plans that take into account other interfering work to be conducted in the work areas
- Studying and implementing plans for removing rubble for which dust scattering can be reliably controlled.
- Studying and implementing plans for effective decontamination and shielding in order to reduce the dose on the refueling floor.
- Studying and implementing plans for handling damaged fuel stored from before the earthquake disaster.



Unit 1 Large cover (Image)

Spent fuel removal

-Major work processes going forward (2/5)


○ Schedule for achieving the milestones of the Mid-and-Long Term RM

● Start fuel removal from Unit 2 (FY2024 - FY2026)

- Fuel handling system required for fuel removal will be fabricated.
- A gantry will be installed on the southern side of the Reactor Building for removing fuel from openings of R/B walls.
- Fuel handling system will be installed after reducing the dose on the refueling floor by means of decontamination and shielding.
- Fuel removal will be started after conducting training on fuel handling.

(Challenges)



- Studying and implementing plans for effective decontamination and shielding in order to reduce the dose on the refueling floor.



Unit 2 gantry for fuel removal (Image)

Spent fuel removal

-Major work processes going forward (3/5)



<Legend>

- : Duration of work
- : Period during which change is anticipated
- : Correlation between schedules

Spent fuel removal

-Major work processes going forward (4/5)

○ **Schedule for achieving the milestones of the Mid-and-Long-Term RM**

● **Complete fuel removal from Units 1 - 6 (in 2031)**

- Fuel will be removed from Units 5 & 6 in a way that does not interfere with work at Units 1 & 2.
- Since the common pool receives spent fuel from each unit, the spent fuel from the common pool will be stowed in dry storage containers (casks) in advance and stored on high grounds.
- Additional temporary storage facilities will be installed after securing sites within the premises.

(Challenges)

- Setting up additional temporary storage facilities for dry casks in accordance with the fuel removal plan including fuel removal from Units 5 & 6.

○ **Other spent fuel removal related work**



- After removing fuel from each unit, highly radioactive equipment such as spent control rods, etc. will be removed.
- Study, design and install a dry storage facility on high ground in preparation for the storage of fuel currently being stored in the common pool.

(Challenges)

- Study of specific method for removing diverse equipment with varying sizes and shapes. (remote operation, transfer and storage)

Spent fuel removal

-Major work processes going forward (5/5)



Fuel debris retrieval

-Progress made in FY2021

○Progress made in FY2021 in processes that are ongoing

●Efforts for trial retrieval (Unit 2)


- The performance of fuel debris trial retrieval devices (robot arms) that were developed in the UK are being tested in the Naraha Mockup facilities

●Efforts for internal survey of the Unit 1 Primary Containment Vessel

- Following preparation work including an investigation of interfering objects in the Primary Containment Vessel (PCV) and the removal of such interfering objects, a PCV internal investigation was conducted in February 2022



Robot arm performance confirmation test



Survey device for the Unit 1 PCV internal investigation

Fuel debris retrieval

-Major work processes going forward (1/4)

○ Schedule for achieving the milestones of the Mid-and-Long-Term RM

● Start fuel debris retrieval from the first implementing unit


- Towards the trial retrieval in Unit 2, research and development will be undertaken, engineering work will be carried out to apply the results of R&D on site, and fuel debris retrieval equipment (access equipment, recovery equipment, etc.) will be manufactured and installed. Primary Containment Vessel (PCV) internal investigation will be implemented in accordance with retrieval.

Since the development of equipment in the UK has been delayed due to the COVID-19 pandemic, performance confirmation tests, etc. will be conducted in Japan to minimize the delay to approximately one year.

- The operation of the existing gas management system will be changed for enhancing the function of monitoring radioactive substances and for preventing dust from scattering to outside the PCV
- The deposits or obstacles in the existing opening (X-6 penetration hole) that leads to the inside of the PCV will be removed.

(Challenges)

- Study on measures to control scattering of dust while removing the deposits or obstacles from the access route, and developing relevant devices



* This document leverages the results of the International Research Institute for Nuclear Decommissioning (IRID).

Fuel debris retrieval

-Major work processes going forward (2/4)

○ Other fuel debris retrieval related work

Expand the scale of retrieval gradually (Unit 2)

- In order to increase the scale of retrieval in stages, research and development will be undertaken. Also, engineering work will be carried out to apply the results of R&D on site, and based on the knowledge, etc. obtained through trial retrieval, designing, manufacturing and installation of fuel debris retrieval equipment, safety systems (containment, maintaining cooling, criticality control, etc.), fuel debris temporary storage facilities and equipment for the maintenance of the retrieval equipment will be carried out.
- For improving the environment inside the building, the radiation dose in the west-side area on the first floor of the Reactor Building will be further reduced.
- Internal investigation of the reactor pressure vessel (RPV) in Unit 2 will be studied.

(Challenges)


- Study on measures to control scattering of dust while crushing fuel debris or removing structures from inside the PCV.

Efforts for determining methods for processing and disposal of fuel debris

- After starting fuel debris retrieval, analysis, etc. of fuel debris properties will be performed.

Further expand the scale of retrieval (Units 1/3)

- In order to further increase the scale of retrieval, research and development will be undertaken. Also, engineering work will be carried out to apply the results of R&D on site, and based on the knowledge, etc. obtained through retrieval in Unit 2, the retrieval method will be determined, and designing, manufacturing and installation of fuel debris retrieval equipment, etc. will be carried out. We will also move forward with the construction of a training facility for acquiring required skills.
- In addition to the internal investigation of the PCV, that is planned to be implemented at present, further investigations such as internal investigation of PCV, internal investigation of RPV, etc. in Unit 3, will be studied.



* This document leverages the results of the International Research Institute for Nuclear Decommissioning (IRID).


Fuel debris retrieval

-Major work processes going forward (3/4)

- In order to improve the environment inside the buildings, radioactive sources will be investigated and eliminated for reducing the radiation dose at the work site (in particular, highly contaminated pipes). In addition, equipment, etc. that could hinder future work will be removed. Moreover, the PCV water level will be reduced by developing equipment that draws water from the Unit 3 PCV.
- For improving the environment outside the building, facilities that pose an impediment (Unit 1/2 exhaust stack, Unit 3/4 exhaust stack etc.) will be removed, thereby securing space for fuel debris retrieval equipment, etc.


(Challenges)

- Study on the method of reducing the dose of highly contaminated pipes by means of remote operations (removal or decontamination) and the method of installing equipment for retrieval and water intake, etc., since the dose at the work site in Units 1/3 is higher compared to that in Unit 2.



Fuel debris retrieval

-Major work processes going forward (4/4)



FY2021 (performance)

Short-term (in the next three years)

Mid-to-long term (FY2025 to the end of 2033)

<p>RM Milestones</p>	<p>Start of fuel debris retrieval from the first implementing unit (by the end of 2021)</p> <p>※A delay of approximately one year is expected due to the COVID-19 pandemic</p>		<p><Points to remember></p> <ul style="list-style-type: none"> •There is limited understanding of the status inside PCV. (Example: The structures inside PCV and the properties of fuel debris etc.) •Research and development required for retrieval, etc. is limited. (Example: Technology, etc. for remotely installing large retrieval equipment) <p>→ In light of the above information and based on the new knowledge obtained through future investigation, retrieval, analysis, etc., retrieval methods and work will be reviewed on an ongoing basis.</p>
<p>Trial Retrieval (Unit 2)</p>	<p>Improvement of environment in the building</p> <p>Manufacturing and installation of retrieval equipment</p>	<p>Trial retrieval and internal investigations</p> <p>Analysis of fuel debris properties</p>	
<p>Increasing the scale of retrieval in stages (Unit 2)</p>	<p>Improvement of environment in the building</p> <p>Fuel debris retrieval equipment/Safety systems/Fuel debris temporary storage facilities/Maintenance equipment</p> <p>Design & manufacturing</p> <p>Installation</p>	<p>Increasing the scale of retrieval in stages</p> <p>Analysis of fuel debris properties</p>	
<p>Further increasing the scale of retrieval (Units 1/3)</p>	<p>Improvement of the environment within and outside the Unit 1 building</p> <p>Improvement of the environment within and outside the Unit 3 building</p>	<p>Inside the building: Dose reduction/Removing obstacles etc. Outside the building: Removal of the Unit 1/2 exhaust stack/Removal of transformers, etc.</p> <p>Inside the building: PCV water level reduction/Dose reduction, etc. Outside the building: Removal of the Unit 3/4 exhaust stack/Removal of transformers, etc.</p>	
<p>Fuel debris retrieval equipment/Safety systems/Fuel debris storage facilities/Maintenance equipment/Training facility etc. *</p> <p>Conceptual study</p> <p>Verification of on-site applicability, Development (Remote installation, controlling dust scattering, etc.)</p> <p>Design</p> <p>Manufacturing, installation and retrieval</p>			

* Assuming that studies will be carried out giving precedence to Unit 3, and Unit 1 will be studied thereafter

Waste management

-Progress made in FY2021

○Progress made in FY2021 in processes that are ongoing

●Efforts to eliminate temporary storage areas outside for rubble etc.

- A waste volume reduction facility that severs metals and crushes concrete is being built



Waste volume reduction facility being constructed
(photo taken in October 2021)

Waste management

-Major work processes going forward (1/4)

○ Work processes for achieving the milestones of the Mid-and-Long-Term RM

● Eliminate temporary storage areas outside for rubble and other waste (in FY2028)

- Additional miscellaneous solid waste incineration facilities for reducing the volume of combustible materials or volume reduction facilities, etc., for reducing the volume of incombustible materials (metal, concrete) will be installed and their operation will be started.
- Incineration and volume reduction of waste that is temporarily stored outdoors, will be carried out and it will be stored in the solid waste storage facility.
- If the projection of the amount of solid waste that will be generated in the future, fluctuates and storage facilities are inadequate as a result, additional storage facilities will be built after securing space within the premises.
- Materials on site premises including construction materials, temporarily gathered materials and rubble, regardless of their classification, needs to be stored appropriately. Materials with characteristics that require additional safety measures need to be extracted and prioritized appropriately so that scattering and leakage prevention measures will be thoroughly implemented

Because the materials on site will need to be stored according to their classification to maintain their appropriate storage state, the review of operations and implementation plans will be studied and implemented as needed

(Challenges)

- Reflection of fluctuation in the projection of the amount of waste that will be generated in the future, into the storage management plan

Waste management

-Major work processes going forward (2/4)

○ **Other work related to waste countermeasures**

- Based on the status of progress of future decommissioning work, characterization required for studying treatment and disposal of solid waste will be carried out utilizing the radioactive substances analysis and research facility that is currently under construction.

● **Secondary waste generated from contaminated water treatment**



- Secondary waste generated from contaminated water treatment (adsorption vessels, etc.) will be moved to the large-sized waste storage vault.
- Since the slurry, which is secondary waste generated from contaminated water treatment carried out using multi-nuclide removal equipment, has lots of water content, dehydration and stabilization treatment will be carried out for the slurry.
- The slurry is stored in high integrity containers (HIC). While it will not leak if the HICs are stationary, the slurry will be transferred from HICs whose integrity cannot be confirmed if it were to fail before the start of operation of the slurry stabilization treatment facility, in consideration of the effects of slurry radiation

(Challenges)

- Designing the slurry stabilization treatment equipment and study on the specific method for its operation.

Waste management

-Major work processes going forward (3/4)



<Legend>

- : Duration of work
- : Period during which change is anticipated
- : Correlation between schedules

Waste management

-Major work processes going forward (4/4)

Current situation *

Current storage amount
Approx. 480,000 m³
(As of March 2021)

Storage of rubble, etc.



Rubble (combustible material), felled trees, used protective clothing



Contaminated soil (0.005 - 1mSv / h)



Rubble (metal, concrete, etc.)



Secondary waste storage generated from treatment of water



Projection in 10 years
Approx. 790,000 m³
(※2)

Situation in 10 years

Incineration

Incinerator pre-treatment facility
(To be completed in FY2025)
Crusher (example)

Miscellaneous solid waste incineration facility (※3)
Additional miscellaneous solid waste incineration facility
(Completed in FY2021)
Scheduled to start operation in FY2022

Legend : New equipment and facilities to be additionally installed/constructed

Storage and management

Solid waste storage vault
(Storage capacity of approx. 260,000 m³)

Existing solid waste storage vaults
Buildings 1- 8 (existing)
Building 9 (start of operation in February 2018)

Additional solid waste storage vaults
Buildings 10 and 11
(scheduled to start operation in FY2023 or onwards)

Based on the forecast of waste generation, the solid waste storage vault is expected to reach its full capacity of approximately 260,000m³ by around 2032. Therefore, installation of additional facilities, etc. will be studied.

Consider reusing

Spent adsorption vessels temporary storage facility

Large-sized Waste Storage Vault
(To be completed in FY2023)
Scheduled to start operation in FY2023



Approx. 290,000m³
(※1) To (A)

Approx. 60,000m³

Approx. 60,000m³

Approx. 170,000m³

Approx. 220,000m³
(※1) To (A)

Approx. 6,500 units

To be stored and managed in the solid waste storage vault similarly to rubble

Volume reduction

Volume reduction equipment
(To be completed in FY2022)
Concrete crusher (example) Metal cutting Machine (example)

Melting

Melting facility
Electric furnace (example)

Treatment measures will be studied in the future

- (※1) If incineration, volume reduction, melting and reuse is difficult, it will be directly stored in the solid waste storage vault
- (※2) The breakdown may not total up to the sum above as the numbers that were less than 10,000 m³ were rounded off
- (※3) It is estimated that 250,000 m³ of waste will be stored in the solid waste storage vault at the end of FY2028.

- The dose on the site boundary is expected to decrease due to incorporation into indoor storage and elimination of outdoor storage.
- The dose of the exhaust gas from the incineration facility and the dose on the site boundary are measured and published on the Website, etc.

(Note) Used protective gear that is not yet incinerated and is determined at this point in time to be processed/reused and concrete waste at the BG level are not included.

Other measures

-Progress made in FY2021


○Progress made in FY2021 in processes that are ongoing

●Natural disaster prevention measures

- Following field trial, installation work for a concrete wall of the Japan Trench Tsunami seawall is underway
- To mitigate risks from torrential rain, digging for a new 800 m D drainage channel has been started



Installation work for the Japan Trench Tsunami seawall
(left: before, right: after)



Overview of the drainage channels

Other measures

-Major work processes going forward (1/3)

○ Other related work

● Natural disaster prevention measures



- Countermeasures for possible tsunami such as installation of Japan Trench tsunami seawall, extraction of decontamination systems sludge from PM/B, etc. will be implemented.
- A drainage channel will be installed in preparation for large-scale rainfall.
- The integrity of the reactor building of Units 1-3 that needs to be ensured in the long-term before debris retrieval completion will be assessed by trend analysis through investigations of the inside of the building and seismometers.

(Challenges)

- Measures other than sea wall as tsunami countermeasures (protecting the freezing brine transfer pipes, moving the sub-drain tank to an elevated location, etc.)
- Studying safety measures to be taken with regard to handling and evaluating remote recovery and dewaterability of decontamination systems high radiation sludge from PM/B.
- Study of methods to investigate integrity inside high dose buildings
- **Analysis facilities**
 - Install facilities that has the analysis capability to be required as decommissioning progresses
- **Other**
 - In order to improve work efficiency, partner companies' building within the controlled area will be renovated so that it can be used as a resting place, etc.

Other measures

-Major work processes going forward (2/3)






Other measures

-Major work processes going forward (3/3)

(In blue : Height of seawall)

Direction in which bird's eye view photo was taken



Legend


- : Seawall
- : Access road
- Area where the slope was reinforced

* Details are subject to change in the future construction phase.

* Only includes major buildings


Ground plan and bird's eye view plan of the Japan Trench Tsunami Seawall

Mid-and-Long-Term Decommissioning Action Plan 2022




Note: The contents may change depending on future studies.

Mid-and-Long-Term Decommissioning Action Plan 2022




Note: The contents may change depending on future studies.

Mid-and-Long-Term Decommissioning Action Plan 2022



Note: The contents may change depending on future studies.

Mid-and-Long-Term Decommissioning Action Plan 2022



Note: The contents may change depending on future studies.