


Progress of blocking water at connection of trenches and the Units 2 / 3 reactor facilities

July 23, 2014

Tokyo Electric Power Company

1. Trench location at Units 2 and 3


Plan



	Unit 2		Unit 3
Vertical shaft A	Freezing started (April 28)	Vertical shaft A	Excavation started (July 2)
Open-cut duct	Freezing started (June 13)	Vertical shaft D	Excavation started (May 2)

New approaches to removing trench water

Purpose	Measure	Progress
Upgrade the cooling capacity of the freezing system	Install additional pipes to carry coolant around the trench	adopted (under preparation)
	Install additional coolant pipes inside the trench	
	-Excavate new holes	difficult to implement
	-Use holes in which thermometers are installed	adopted (under preparation)
	Change coolant operation	
	-Increase coolant flow speed	implemented
	-Change temperature of coolant	difficult to implement
	-Change coolant material	difficult to implement
-Use liquified nitrogen as coolant	difficult to implement	
Suppressing the flow of the water	Add ice	adopted (preparation completed)
	Add dry ice ↘	adopted (preparation completed)
	Install additional coolant pipes in vertical shaft	under discussion
	Inject liquified nitrogen inside the building frame	under discussion
Exploring other methods of lowering the water's temperature	Install additional "packers" (nylon bags filled with cement)	adopted (under preparation)
	Fill space with grout ↘	adopted (reviewed)
	Fill space with other materials	adopted (reviewed)
	Other measures to suppress water flow within the buildings	adopted (reviewed)



Schedules for Unit 2 Vertical shaft A

Measure		July		August			
		20	30	10	20	30	
STEP I	①Add ice	preparation					
			Test	Add ice			
STEP I	①Add dry ice	preparation					
			Test	Add dry ice			
STEP I	②Install additional coolant pipes		Installing pipes	Freezing			
					Add thermometer *currently reviewing points		
STEP I	③Install additional coolant pipes around the trench	Build trestle		Build trestle/excavation			
					Insert pipes	Freezing	
STEP II	④Install additional "packers"	Build trestle				Excavation/confirm inside	
						Insert "packer"	
STEP II	⑤Fill space with filling material					Prepare plant	
						Add material	

*The schedule is due to change according to the weather and progress of each measures.

(Reference) Sampling results of water inside seawater piping trenches

Place of sampling	Sampling date	Cl (ppm)	Radioactive material density (Bq/cm ³)	
			Cs-134	Cs-137
Unit 2 T/B	2013/07/22	約100	1.1×10^4	2.5×10^4
Unit 2 Vertical shaft C	2013/07/31	700~ 7,500	$1.1 \sim 3.0$ $\times 10^5$	$2.3 \sim 6.5 \times 10^5$
Unit 3 T/B	2013/06/13	約200	1.5×10^4	3.1×10^4
Unit 3 Vertical shaft C	2013/07/31	16,000~ 17,000	$1.0 \sim 1.3$ $\times 10^5$	$2.2 \sim 2.6 \times 10^5$