

Countermeasures against Tsunami at Kashiwazaki Kariwa Nuclear Power Station

May 12, 2011

Tokyo Electric Power Company

Kashiwazaki Kariwa Nuclear Power Station



東京電力

TEPCO

Outline of Emergency Safety Measures at Kashiwazaki-Kariwa Nuclear Power Station

We have completed following emergency safety measures to prevent damages of reactor core and spent fuel, even if three functions such as function of all facilities that supplies AC power, function of all facilities that cools reactor facility and function of all facilities that cools spent fuel pool by seawater are lost by tsunami by April 20th, 2011.

(1) Emergency Inspection

① Confirmation of critical equipment for safety by periodic inspections

② Implementation of emergency inspection of equipments and facilities

(2) Implementation of review and training on emergency response plan

① Establishment response plan in an emergency

② Implementation of training on emergency response plan



(4) Securing of definitive heat removal function in emergencies

① Enhancement of water injection and cooling function (deployment of fire truck)

② Securing of source of fresh water

④ Securing of cooling function by portable submersible pump

(5) Securing of cooling of spent fuel pool in emergencies

① Establishment of procedure to continue inject water and cooling function

② Deployment of necessary equipments



(3) Securing of power source in emergencies


① Establishment of procedure of power supply by power-supply car in case of outage AC power sources

② Deployment of necessary power-supply car and equipments




(4) Securing of definitive heat removal function in emergencies

③ Securing of supply of nitrogen for depressurization in reactor containment vessel



(6) Implementation of immediate countermeasures taken in consideration of the configuration of the Nuclear Power Station


① Improvement of water proof performance at the building that was installed safety significance equipment



Waterproofing Outside Door



Waterproofing Building Hole



(6) Implementation of immediate countermeasures taken in consideration of the configuration of the Nuclear Power Station

② Deployment of heavy equipment to ensure access by the road in the Nuclear Power Station (rubble removal plow)



Implementation Status of Emergency Countermeasures for Safety at Kashiwazaki Kariwa Nuclear Power Station (1/2)

As of May 11th, 2011


Emergency countermeasures for safety	Contents	Implementation status
(1) Emergency inspection	①Confirmation of critical equipment for safety by periodic inspections	Finished on April 1 st
	②Implementation of review on emergency response and inspection of facilities	Finished on April 19 th
(2) Implementation of review and training on emergency response plan	①Establishment of response plan (manual) in an emergency	Finished on April 20 th
	②Implementation of training on emergency response plan	Finished 1 st time : comprehensive training at Unit 1 on April 11 th 2 nd time : comprehensive training at several Units on April 20 th 3 rd time : comprehensive training at all the Units on April 28 th
(3) Securement of power source in emergencies	①Establishment of procedure to supply power by power-supply cars in case of outage AC power source	Finished on April 20 th
	②Deployment of necessary power-supply car and equipment ▪Power-supply car ▪Generator with engine	Deployed 4 cars on March 29 th Deployed 5 generators on March 31 st

Implementation Status of Emergency Countermeasures for Safety at Kashiwazaki Kariwa Nuclear Power Station (2/2)

As of May 11th, 2011

Emergency countermeasures for safety	Contents	Implementation status
(4) Securement of definitive heat removal function in emergencies	① Enhancement of water injection and cooling function in reactor (Deployment of fire engines etc.)	Deployed 5 units on April 7 th (Secured 8 units including spars)
	② Establishment of procedure to secure fresh water source	Finished on April 20 th
	③ Securement of function to supply nitrogen to the air operated valve for depressurization in reactor containment vessel ▪ Spare cylinder	Deployed 35 units on April 13 th
	④ Securement of cooling function by portable submersible pump	Deployed 4 units on April 1 st
(5) Securement of the function to cool the spent fuel pool in emergencies	① Establishment of procedure to continue water injection and cooling function	Finished on April 20 th
	② Deployment of necessary equipment (Deployment of fire engines etc.)	Deployed 5 units on April 7 th (Secured 8 Units including spars)
(6) Implementation of immediate countermeasures considering the Nuclear Power Station configuration	① Improvement of water proof performance at the building that contains safety significance equipment ▪ Waterproofing outside door ▪ Waterproofing building hole	Reactor buildings and heat exchanger buildings at Unit 1 – Unit 7 Implemented at 83 sites on March 30 th Implemented at 69 sites on April 4 th
	② Deployment of heavy equipment to ensure access by the road in the Nuclear Power Station (debris removal, snow blower)	Deployed 2 units on April 7 th

Outline of Countermeasures against Tsunami at Kashiwazaki Kariwa Nuclear Power Station



Progress Status of Countermeasures against Tsunami at Kashiwazaki Kariwa Nuclear Power Station

As of May 11, 2011


Items	Status	Schedule		
		FY 2011	FY 2012	FY 2013
I . Installation of Seawalls	Design study	Design	Due to be commenced in the latter half of FY2011	Due to be completed in the first quarter of FY 2013
II . Countermeasure against inundation				
(1) Installation of seawalls (incl. countermeasures against inundation, such as air supply openings)	Commencement of construction of Unit 1		Commencement of construction in April	Due to be completed in the latter half of FY 2012
(2) Installation of water proofing gates	Detail design study	Design	Due to be commenced in June	Due to be completed in the latter half of FY 2012
III . Enhanced heat removal and cooling function				
(1) Installation of water source	Design study	Design	Due to be commenced in the latter half of FY2011	Due to be completed in the first half of FY 2012
(2) Additional installation of gas turbine generation vehicle	One vehicle in place Another planned to be arranged		Due to be arranged in the late May	Due to be arranged in the latter half of FY 2011
(3) Installation of medium voltage switchgear for emergency and permanent cables for reactor buildings	Detail design study	Design/production	Due to be commenced in August	Due to be completed in the first half of FY 2012
(4) Installation of alternative submerged pump and heat exchanger	Detail design study	Design	Due to be commenced in July	Due to be completed in the first half of FY 2012
(5) Installation of top venting on reactor buildings	Detail design study	Design	Due to be commenced in July	Due to be completed in the first half of FY 2012
(6) Additional environment monitoring cars ▪ Addition of monitoring cars	Detail consideration	Design/arrangement		Due to be completed in the first half of FY 2011
(7) Installation of a warehouse for emergency on a hill	Consideration of design conditions	Design	Due to be commenced in December	Due to be completed in the first half of FY 2012

Reliability Improvement on Countermeasures for Tsunami in Kashiwasaki-Kariwa Nuclear Power Station

Countermeasures against water exposure to important facilities in the case of securing of losing all power (Reactor Core Isolation Cooling System, Storage Battery, Emergency Power Panel and Main Control Room) and countermeasures for Tsunami at Unit 1 to gain more reliability are to be taken by the end of May.


Spots countermeasures installed against water exposure

- (1) Air inlet in reactor building
Void closure : 4 spots
Waterstop intallation : 7 spots
 - (2) Doors into reactor building
8 spots
 - (3) Doors inside reactor building
27 spots - Installation done
- In turbine building connecting to reactor building
8 spots - Installation done




Reactor Building (Unit 1)

2. (1) Reliability improvement against water exposure on doors into reactor building
Countermeasure against water exposure for doors into reactor building is to install additional reinforcement steel and waterstop around doors.



1. Reliability improvement against water exposure on air inlet in the reactor building
Countermeasure against water exposure for the the air inlet at the height less than 15 meters above sea level in the Reactor Building is to close the void or to install waterstop.



TEPCO

2. (2) Reliability improvement against water exposure on doors inside reactor building
Countermeasure against water exposure to important facilities is to install additional reinforcement steel and waterstop to some parts of doors.



Reinforcement Steel Installation

Waterstop Installation