

Plant Status of Fukushima Daiichi Nuclear Power Station

July 7, 2011
Tokyo Electric Power Company

<Draining Water on Underground Floor of Turbine Building (T/B)>

Construction status of accumulated radioactive water treatment system and storage tank facility

[Treatment Facility]

- 6/17 20:00 ~ Full operation started.
- 6/24 12:00 ~ Water treatment started at water desalination facilities
- 6/27 16:20 Circulating injection cooling started with treated water in the water treatment facilities in addition to water injection from filtration tank in Units 1 to 3.
- 7/1 7:27 We stopped cooling by circulated water and switched to cooling by injecting filtrate water only in order to install the tank for injection to the reactor (buffer tank).
15:52 We restarted the desalination facility after preparation of another tank for treated water.
- 7/2 18:00 We stopped transfer pump due to tank capacity of buffer tank for treated water.
- 7/3 20:17 ~ We temporarily stopped transfer pump in order to adjust the water level in buffer tank.
- 7/4 17:18
- 7/6 6:53 ~ We temporarily stopped transfer pump in order to adjust the water level in buffer tank.
- 7/7 4:52
- 7/6 8:00 ~ We temporarily suspended operation of the desalination facility as the water level of the storage tank at the upstream of the desalination facility went down to the lower limit.
- 7/7 11:09

Water treatment was temporarily suspended for the flashing to change vessels. June 23 ~ 26, from time to time. June 28 ~ 30, from time to time. July 2 ~ 3 and 5, from time to time. July 7: 11:00 stopped water treatment facility, 12:50 started pump, 13:02 resume operation of water treatment facility.

[Storage Facility]

June 8, big tanks to store and to keep treated or contaminated water have been transferred and installed sequentially

Accumulated water in vertical shafts of trenches and at basement level of building (as of 7/7 7:00)

Unit	Draining water source → Place transferred	Status
2u	2u Vertical Shaft of Trench → Process Main Building, Central Radioactive Waste Treatment Facility (4/19 10:08am ~ 5/26 4:01pm, 6/4 6:39pm ~ 6/8 2:20pm, 6/8 6:03pm ~ 6/16 8:40am, 6/22 9:56am ~ 6/27 9:02am, 6/27 5:07pm ~)	[Process Main Building] Water level: O.P.+4,917 mm (13 mm increase from 7/6 7:00) (Accumulated total increase : 6,134 mm)
3u	3u T/B → Miscellaneous Solid Waste Volume Reduction Treatment Building of Central Radioactive Waste Treatment Facility (5/17 18:04 ~ 5/25 9:10, 6/18 13:31 ~ 6/20 0:02) 3u T/B → Process Main Building of Central Radioactive Waste	[Miscellaneous Solid Waste Volume Reduction Treatment Building] Water level: O.P.+3,310 mm

	Treatment Facility (6/14 10:05 ~ 6/16 8:46, 6/21 15:32 ~ , 6/27 15:44~6/28 9:58 and 6/30 8:56 ~)	(19 mm increase from 7/6 7:00) (Accumulated total increase:4,036mm)
6u	6u Turbine Building → temporary tanks 5/1 ~ 6/22 as needed, 6/30 15:00 ~ 19:00, 7/1 10:00 ~ 7/3 16:00, 7/4 10:00 ~ 16:00, 7/5 10:30 ~ 16:30, 7/6 10:00 ~ Temporary tanks Mega Float 6:30 13:00 ~ 19:00, 7/1 10:00 ~ 7/3 16:00 , 7/4 13:30 ~ 17:00, 7/5 10:00 ~ 17:00, 7/7 10:09 ~	

Water level at the vertical shaft of the trench and T/B (as of 7:00 on July 7)

	Vertical Shaft of Trench (from top of grating to surface)	T/B
1u	O.P. <+850mm (>3,150mm), No change since 7/6 7:00	O.P. +4,920mm, No change since 7/6 7:00
2u	O.P. +3,402mm (598mm), 28mm decrease since 7/6 7:00	O.P. +3,407mm, 26mm decrease since 7/6 7:00
3u	O.P. +3,784mm (216mm), 11mm decrease since 7/6 7:00m	O.P. +3,690mm, 17mm decrease since 7/6 7:00
4u	-	O.P. +3,705mm, 13mm decrease since 7/6 7:00

- Water level at Unit 1 R/B: 7/7 7:00, O.P. +4,363mm, 25mm decrease since 7/6 7:00.

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

Density limit by the announcement of Reactor Regulation: I-131: 40Bq/L*, Cs-134: 60Bq/L, Cs-137: 90Bq/L

Sampling Location	Date	Time	Ratio to Criteria (times)		
			Iodine-131	Cesium-134	Cesium-137
Discharge channel, Fukushima Daini (about 10km from Fukushima Daiichi)	7/5	8:25	ND	ND	0.06

Below lower measurable level at 14 locations below (27 sampling points: shore (upper layer), offshore 3km, 5km, 15km (upper and lower layer), 30km (upper, middle, lower layer) sampled on July 6)

30m north of water discharge channel for Units 5 & 6, 1F / 330m south of water discharge channel for Units 1-4, 1F / Around Iwasawa shore, Naraha town (16km from 1F) / 3km·5km offshore of Soma City / 5km offshore of Kashima, Minami Soma city / 15km·30km offshore of Ukedogawa, Namie town / 15km offshore of 1F / 15km offshore of 2F / 15km offshore of Iwasawa shore, Naraha town / 15km offshore of Hirono town / 15km·30km offshore of Minami Soma city

<Water Injection and Spraying to Spent Fuel Pools>

Unit	Coolong type	Status of cooling	Temperature of water in Pool
1u	Fuel Pool Cooling and Filtering System	No plan on 7/7	-
2u	Circulating Cooling System	Operating from 5/31	34.0 (7/7 11:00)
3u	Circulating Cooling System	Operating from 6/30	30.8 (7/7 11:00)

		18:33	
4u	Alternative Injection System	No plan on 7/7	84-85 (7/6 16:30)

<Water Injection to Reactor Pressure Vessels> (at 11:00, 7/7)

Unit	Status of injecting water	Temp. of feed-water nozzle	Bottom of reactor pressure vessel
1u	Injecting freshwater (approx. 3.7m ³ /h)*	117.0	102.2
2u	Injecting freshwater (approx. 3.5m ³ /h)	112.2	122.9
3u	Injecting freshwater (approx. 8.9m ³ /h)	152.5	122.4

[Units 5] [Unit 4] [Units 6] [Common spent fuel pool] No particular changes on parameters.

<Injection of Nitrogen Gas into the Primary Containment Vessel> (at 11:00, 7/7)

Unit	Pressure of Primary Containment Vessel	Total volume of injected Nitrogen ^{*1}
1u	156.3kPaabs(4/7 1:20) => 143.4kPaabs	Approx.60,300m ³
2u	20kPaabs(6/28 19:00) => 20kPaabs ^{*2}	Approx.2,700m ³

*1: approximate figure *2: monitoring the status

<Others>

- 4/10 ~ Clearance of outdoor rubbles by a remote control to improve working conditions.
- 5/10 ~ Clearing of rubbles in and around Unit 3 reactor building etc using robots.
- 6/3 ~ Restoration works of port related facilities carried out.
- 6/7 ~ 6/20 Installation of support structure into the bottom of fuel spent pool of reactor building of Unit 4.
- 6/21 ~ Concrete filling and grout started.
- 6/28 ~ Main construction work for installing the cover for the reactor building of Unit 1 started.
- 7/5 23:00 Basement panel of reactor building cover left Onahama CC port and arrived Fukushima Daiichi at 7/6 8:30.
- 6/30 Construction of temporary tide embankment completed.
- 7/1 Cleaning by a robot to reduce the radioactive level in the 1st floor of the reactor building of Unit 3
- 7/2 Measurement of radiation by a robot in the 1st floor of the reactor building of Unit 3
- 7/3 ~ 7/4 Under construction for installation of steal plates in the 1st floor of the reactor building of Unit 3
- 7/4 Water injection into the reactor well and the equipment storage pool of Unit 4
- 7/6 15:24 ~ Robot entrance to restricted area for the survey of nitrogen injection to Unit 3.
- 17:10
- 7/6 Valves closed to establish circulating cooling system of Spent Fuel Pool of Unit 4.
- 7/7 ~ Planning to begin the preparation work for checking the soundness of piping for Residual Heat Removal System to establish the circulating cooling system Spent Fuel Pool, Unit 4.

END