



Location Map of Trenches and Pipe Lines on Seaside

connected to chemical tank						
ch for fuel oil tank pipe						
ch for diesel oil tank pipe						
ation of base slab of structure	(0.P.mm)					
ation of base slab of structure	(0.P.mm)					
P. equal to or above 4000mm)						









Shore protection Survey Result

Reference 4



LW (liquid glass + mortar) injection case

Concrete placement case

Outline of Closing Pits

Vertical shaft A





Legend						
	Seawater pipe trench					
	Power cable trench					
	Power cable conduit					
\rightarrow	Inflow route					
	Inflow route (to be shut off by outflow preventive measures)					
	Pit on inflow route					
	Pit to which flow channel is not specified					
\mathbf{S}	Location where vertical shafts/pits have been already closed (*) Countermeasure 1					
	Countermeasure 2 -					
×	Countermeasure 2 -					
	Countermeasure 2 -					

(*) as of May 31







 $\sim z$

Reference 5-2

Roadmap of closing of vertical shafts and pits

	Intended facility		Locations where					Мау			June				
Ciosing vertical shafts and pits	Unit	Equipment	already conducted as of May 31	23rd	24th	25th	26th	27th	28th	29th	30th	31st	Beginning	Middle	L
		Vertical Shaft	-												
[Countermeasure 1] - to close seawater pipe trench located in upper stream of flow route	1	Pit	-												
		Vertical Shaft	1												
	2	Pit	2		LW										
		Vertical Shaft	_												
	3	Pit	2								LW				
	4	Vertical Shaft	1												
[Countermeasure 2 -]		Unit 1	- 1												
- To close pits adjoining a screen		Unit 2	3												
pump house and similarly situated		Unit 3	3												
regarding water outflow in Unit 2 and 3		Unit 4	3												
		Unit 1	-												
		Unit 2	2			CON Place	ment								
[Countermeaure 2 -]															
- To close pits adjacent to joints between seawater pipe trenches and power supply cables trenches		Unit 3	1									LW			
		Unit 4	0												
		Unit 1	1												
Countermeasure 2 - 1		Unit 2	3				LW	1							
 To close pits to which water inflows via a flow route or, though a flow route is not specified, from which we cannot dany water may 		Unit 3	1												
leak															
		Unit 4	0												
	1														T
		Unit 1	-												
						Vertical s	shaft B								
	l	Unit 2	1					Vertical	shaft C						
Closing vertical shafts								· or tioal							
					Vertical	shaft P and									
		Unit 3	2		vertical		Ч								
		Unit 4	-												

<u>Legend</u>

Alredy conducted ; Planned ;

LW: Liquid glass and cementious medical substances were or will be injected

CON Placement: Concrete placement

Reference 6

ate	Notes						
	Intended pits: two (no remaining pit) - Unit 1: Joint is over O.P. +4.0m and inflow will be unlikely to occur. Hence no countermeasure will be required. - Unit 2: Vertical shaft B - Unit 3: No intended pit - Unit 4: Vertical shaft						
	Intended pits: four (no remaining pit) - Unit 1: No intended pit - Unit 2: Two - Unit 3: Two - Unit 4: No intended pit						
	Intended pits: ten (no remaining pit) - Unit 1: One - Unit 2: Three - Unit 3: Three - Unit 4: Three						
	Intended pits: eight (remaining pits: Five) - Unit 1: No intended pits - Unit 2: Two - Unit 3: Four (remaining pits: Three) - Unit 4: Two (remaining pits: Two)						
	Intended pits: Seventeen (remaining pits: Twelve) - Unit 1: One - Unit 2: Four (remaining pit: One) - Unit 3: Six (remaining pits: Five) - Unit 4: Six (remaining pits: Six)						
	Intended vertical shafts: Four (remaining vertical shaft: One) - Unit 1: No intended vertical shaft - Unit 2: Vertical shaft B (Vertical shaft C is remaining) - Unit 3: Vertical shaft B and C - Unit 4: No intended vertical shaft						



Dispersion prevention measures (installation of sliding timber weir in front of screen pump house: example of Unit 2)

Reference 8

