

# Status of countermeasures against tsunami at Kashiwazaki Kariwa Nuclear Power Station

June 30, 2011

Tokyo Electric Power Company



Kashiwazaki Kariwa Nuclear Power Station





東京電力

---

# Overview of tide embankment and tide barriers etc.









# Overview of tide barriers

Form	Tide barrier	
Overview	 <p>This diagram shows a cross-section of a reactor building with two levels, labeled <math>\nabla 2F. L</math> and <math>\nabla 1F. L</math>. The building has an outer wall and an inner wall. Two vertical green bars, labeled "Tide barriers", are positioned between the walls. A dotted line indicates they are approximately 15m above sea level. The building has two "Inlet/outlet" points, one on each level. A horizontal orange bar is shown at the base of the building.</p>	 <p>This diagram shows a cross-section of a reactor building with two levels, labeled <math>\nabla 2F. L</math> and <math>\nabla 1F. L</math>. The building has an outer wall and an inner wall. Two vertical green bars, labeled "Tide barriers", are positioned between the walls. A dotted line indicates they are approximately 15m above sea level. The building has two "Inlet/outlet" points, one on each level. A horizontal orange bar is shown at the base of the building. The diagram is annotated with "Adding skirts at the edge of the roof" and "Outer wall of reactor building".</p>

# Overview of tide prevention plate


Form	Tide prevention plate (balcony type)	Upper : Tide prevention plate (balcony type) Lower : Tide prevention plate (closed type)
<p>Overview</p>		

# Overview of doors at reactor buildings


	Packing waterproof materials around entrance doors (current status at Units 2, 3 and 4)	Installing a tide prevention plate in front of entrance doors, and packing waterproof materials (current status at Unit 1)	Waterproof entrance doors at reactor buildings (image of permanent measures)
<p>Overview</p>	 <p>Cross-section view</p>	 <p>Cross-section view</p>	 <p>Cross-section view</p>
	 <p>Image photo</p>	 <p>Image photo</p>	 <p>Image photo</p>

# Image of Unit 1 reactor building after installing tide barriers etc.


◆ Before implementation (southeast side)




◆ Image after implementation (southeast side)



◆ Before implementation (northeast side)




◆ image after implementation (northeast side)




# Image of Unit 2 reactor building after installing tide barriers etc.


◆ Before implementation (southeast side)




◆ Image after implementation (southeast side)



◆ Before implementation (northeast side)




◆ Image after implementation (northeast)




# Image of Unit 3 reactor building after installing tide barriers etc.


◆ Before implementation (southeast side)




◆ Image after implementation (southeast side)



◆ Before implementation (northeast side)



◆ Image after implementation (northeast)





# Image of Unit 4 reactor building after installing tide barriers etc.

◆ Before implementation (southeast side)




◆ Image after implementation (southeast side)



◆ Before implementation (northeast side)



◆ Image after implementation (northeast)




## Image after installing tide embankment



Image of tide embankment



Embankment type



Wall type

Height : Approx. 15m above sea level

Length : -Arahama side (Units 1 to 4)

Approx. 1.5 km

-Ohminato side (Units 5 to 7)

Approx. 1 km

# Status of implementing countermeasures in the future against tsunami











As of June 29, 2011

Item	Status	Schedule		
		Fiscal year 2011	Fiscal year 2012	Fiscal year 2013
I . Establishment of tide embankment	Designing	Design	(Planned) commencement of work in the latter half of FY 2011	(Planned) completion in around 1Q of FY 2013
II . Prevention of flood in buildings	Commencement of work		(Planned) commencement of work in April	(Planned) completion in around the latter half of FY 2012
(1) Establishment of tide barriers (including waterproofing inlets etc.)	* Refer to the next page			
(2) Waterproofing doors in reactor buildings	Designing in detail	Design	(Planned) commencement of work in July	(Planned) completion in around the latter half of FY 2012
III . Further improvement of functions such as heat removal and cooling	Designing	Design	(Planned) commencement of work in the latter half of FY 2011	(Planned) completion in around the first half of FY 2012
(1) Installment of water resources	1 vehicle deployed, Arranging 1 more		(Planned) procurement in/before July	(Planned) deployment in around the latter half of FY 2011
(2) Additional deployment of gas turbine generation vehicle				
(3) Installment of high voltage power board for emergency and layout of permanent cables to reactor buildings	Designing in detail	Design/ manufacture	(Planned) commencement of work in Aug	(Planned) completion in around the first half of FY 2012
(4) Installment of substitute submergible pumps and sea water heat exchange systems	Designing in detail	Design	(Planned) commencement of work in July	(Planned) completion in around the first half of FY 2012
(5) Installment of top bent systems at reactor buildings	Designing in detail	Design	(Planned) commencement of work in August	(Planned) completion in around the first half of FY 2012
(6) Increase of environment monitoring systems ·increase of monitoring vehicles	Analyzing details	Design/ procurement		(Planned) completion in around the latter half of FY 2011
(7) Establishment of storages for materials for emergency on hills	Analyzing design condition	Design	(Planned) commencement of work in December	(Planned) completion in around the first half of FY 2012

# Status of implementing flood prevention measures at Kashiwazaki Kariwa Nuclear Power Station

As of June 29, 2011

## Status of implementing flood prevention measures to buildings

Item	Status	Schedule	
		Fiscal year 2011	Fiscal year 2012
<p>① Measures to improve reliability of flood prevention to inlets in reactor buildings</p> <p>Unit 1 Tide prevention plates (closed type) 4 places Tide prevention plates (balcony type) 13 places* <small>*6 places added</small></p>	<p>Done</p> <p>Done</p>	<p> Design</p> <p> Design</p>	<p>Commencement of work on May 11. Completed on May 29.</p> <p>Commencement of work on May 11. Completed at 7 places on May 29. (Newly added 6 places: Completed on June 29.)</p>
<p>② Measures to improve reliability of waterproof at entrance doors in reactor buildings</p> <p>Unit 1 8 places</p>	<p>Done</p>	<p> Design</p>	<p>Commencement of work on May 11. Completed on May 29.</p>
<p>③ Measures to improve reliability of waterproof at doors inside reactor buildings</p> <p>Unit 1 37 places Unit 2 42 places Unit 3 36 places Unit 4 42 places Unit 5 23 places Unit 6 43 places Unit 7 14 places Total: 237 places</p>	<p>Done</p> <p>Done</p> <p>Done</p> <p>Done</p> <p>Done</p> <p>Done</p> <p>Done</p>	<p></p> <p></p> <p></p> <p></p> <p></p> <p></p> <p></p>	<p>Commencement of work on April 8. Completed on April 30. (Newly added 2 places: Completed on May 27.)</p> <p>Commencement of work on April 8. Completed on June 10.</p> <p>Commencement of work on April 8. Completed on June 10.</p> <p>Commencement of work on April 8. Completed on June 2.</p> <p>Commencement of work on April 8. Completed on May 31.</p> <p>Commencement of work on April 8. Completed on June 2.</p> <p>Commencement of work on April 8. Completed on June 2.</p>