















Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
I. Cooling (1) Reactor	<p>[Unit 1]</p> <p>Improvement of working environment</p> <p>Removal of debris, measurement of radiation dose, entrance into buildings (May 9)</p> <p>RPV water level gauge calibration (May 10)</p> <p>PCV pressure gauge calibration (May 11)</p> <p>Installation of water level gauge at basement of Reactor Building (May 27)</p> <p>Installation of temporary RPV pressure gauge (Jun. 3)</p>	<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>Checking the reactor buildings by Packbot</p> </div> <div style="text-align: center;">  <p>Measuring radiation dose inside the reactor buildings</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p>Installing temporary RPV pressure gauge</p> </div> <div style="text-align: center;">  <p>Nitrogen gas supply apparatus</p> </div> </div>
	<p>Nitrogen gas injection</p> <p>Implementing from Apr. 6</p>	<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>System outline of nitrogen gas injection</p> </div> <div style="text-align: center;">  </div> </div>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p>I. Cooling</p> <p>(1) Reactor</p>	<p>Secure heat exchange function</p> <ul style="list-style-type: none"> - Due to the leakage from the primary containment vessel (PCV), judged that it was difficult to secure water level of PCV. - Therefore, prioritize the achievement of circulation cooling of reactors by circulating water cooling. - For the reactor cooling facilities using heat exchanger, examining its implementation as mid to long term measures. <p>(Work implemented)</p> <ul style="list-style-type: none"> - Completed the assembly of cooling tower unit and shielding equipment to reduce exposure dose for outdoor work (from May 17 to Jun. 17) 	<div data-bbox="1199 457 1843 552" style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> <p>[Under consideration] Outline of circulating cooling system within the reactor building</p> </div>  <div data-bbox="2077 432 2576 646" style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> <p>Demolished and removed debris at the truck bay door, which would have been obstacles for installation of alternative cooling facilities (from May 10 to May 15)</p> </div>  <p style="text-align: center;">Inside reactor building of Unit 1 in front of the truck bay door</p> <div data-bbox="1199 1220 1605 1612" style="display: inline-block; vertical-align: top; margin-right: 20px;">  </div> <div data-bbox="1199 1686 1605 1730" style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> <p>Plate-type heat exchanger</p> </div> <div data-bbox="1659 1220 2050 1579" style="display: inline-block; vertical-align: top; margin-right: 20px;">  </div> <div data-bbox="1703 1686 2027 1730" style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> <p>Cooling tower unit</p> </div> <div data-bbox="2145 1241 2564 1579" style="display: inline-block; vertical-align: top;">  </div> <div data-bbox="2131 1644 2534 1759" style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> <p>Shielding equipment to reduce exposure dose for outdoor work</p> </div> <p style="text-align: center;">Jun. 3, Completed assembly of cooling unit on the trailer</p>








Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">I. Cooling</p> <p style="text-align: center;">(1) Reactor</p>	<p>Cooling fuels at minimum water injection rate (Cooling by water injection)</p> <ul style="list-style-type: none"> - Implementing water injection toward achieving cold shutdown condition. <p>Sealing the leakage location Flooding the PCV</p> <ul style="list-style-type: none"> - Under examination on the implementation as mid to long term measures. 	<div style="display: flex; justify-content: space-around;"> <div data-bbox="1409 409 1810 472" style="border: 1px solid black; padding: 2px;">Image of flooding the PCV</div> <div data-bbox="1973 409 2626 472" style="border: 1px solid black; padding: 2px;">Inspection of reactor water level gauge</div> </div> <div style="text-align: center; margin: 10px 0;">  </div> <div style="text-align: right; margin-right: 50px;">  </div>
	<p>Consideration and preparation of reuse of accumulated water</p> <ul style="list-style-type: none"> - Work on injection line (from May 21) - Started circulating water cooling from Jun. 27 <p>Initiation and implementation of circulating water cooling</p> <ul style="list-style-type: none"> - Started circulating water cooling from Jun. 27 	<div style="text-align: center;">  </div>
		<div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 0 auto;"> <p>System outline of water reuse as reactor coolant by processing accumulated water</p> </div>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
I. Cooling (1) Reactor	<p>[Unit 2]</p> <p>Improvement of working environment Check on radiation dose, entry into buildings. (May 18, May 26, Jun. 4, Jun. 11) Started local exhausters, purification operation (from Jun. 11 to Jun. 19).</p> <p>Nitrogen gas injection In operation from Jun. 28.</p> <p>Secure heat exchange function Prioritize the achievement of circulation cooling of reactors by circulating water cooling. For the reactor cooling facilities using heat exchanger, examining its implementation as mid to long term measures.</p> <p>Study on sealing methodology of leakage location of Primary Containment Vessel. - Conducted laboratory test on sealing methodology.</p> <p>Sealing the leakage location Flooding the PCV - Under examination on the implementation as mid to long term measures.</p> <p>Cooling fuels at minimum water injection rate (cooling by water injection) - Started operation of water injection through the core spray system from Sep. 14. - Implementing water injection toward achieving cold shutdown condition.</p> <p>Consideration and preparation of reuse of accumulated water - Construction of water injection line (from Apr. 9) - Started circulating water cooling from Jun. 27.</p> <p>Initiation and implementation of circulating water cooling - Started circulating water cooling from Jun. 27.</p>	<div data-bbox="1270 537 2202 667" style="border: 1px solid black; padding: 5px; text-align: center;"> Image of the countermeasure: Sealing the damaged location of Primary Containment Vessel. </div> <p style="text-align: center;">R/B</p> <p style="text-align: right;">T/B Filling with grout material</p> <p>Water injection</p> <p>Exhaust of air</p> <p>Discharge of water</p> <div data-bbox="1926 1633 2481 1793" style="border: 1px solid black; padding: 5px;"> Drilling the 1st floor of the reactor building, filling the whole torus room with grout material. </div>





Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
I. Cooling (1) Reactor	<p>[Unit 3]</p> <p>Improvement of working environment - Removal of debris, measurement of radiation dose, entrance into buildings. (May 18, Jun. 9) - Clearance work using robots (Jul. 1) - Placement of steel boards at truck bay door (Jul. 4)</p> <p>Nitrogen gas injection - In operation from Jul. 14.</p> <p>Secure heat exchange function - Prioritize the achievement of circulation cooling of reactors by circulating water cooling. For the reactor cooling facilities using heat exchanger, examining its implementation as mid to long term measures.</p> <p>Sealing the leakage location Flooding the PCV - Under examination on the implementation as mid to long term measures.</p> <p>Cooling fuels at minimum water injection rate (cooling by water injection) - Started operation of water injection through the core spray system from Sep. 1. - Implementing water injection toward achieving cold shutdown condition.</p> <p>Consideration and preparation of reuse of accumulated water - Construction of water injection line (from Apr. 16) - Started circulating water cooling from Jun. 27.</p> <p>Initiation and implementation of circulating water cooling - Started circulating water cooling from Jun. 27.</p>	<p>Demolished and removed debris at the truck bay door, which would have been obstacles for installation of alternative cooling facilities for Unit 3 reactor.</p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>Truck bay door/ Inside</p>  <p>↓</p>  <p>(After removal May 30)</p> </div> <div style="text-align: center;"> <p>Machine hatch space on the 1st floor of the reactor building</p>  <p>↓</p>  <p>(After removal Jun. 4)</p> </div> </div> <div style="text-align: center; border: 1px solid black; padding: 5px; margin: 10px 0;"> Situation of demolishing and removing debris </div> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>Removal of outside pillars using wirelessly-controlled backhoe</p> </div> <div style="text-align: center;">  <p>Removal of debris using Brokk (wired remote control)</p> </div> <div style="text-align: center;">  <p>Container loading using shielded forklift</p> </div> </div>




Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">(2) Spent Fuel Pool</p> <p style="text-align: center;">1. Cooling</p>	<p>[Unit 1]</p> <p>Continuation of water injection by "Giraffe", etc</p> <ul style="list-style-type: none"> - Standby as backup after restoration of normal cooling system - Reliability improvement: enhanced durability of hoses - Measures to reduce radiation dose: switch to remote-controlled operation (arm, water injection operation) 	<p style="text-align: center;">Image of remote control operation of concrete pumping vehicle</p>
	<p>Restoration of normal cooling system</p> <ul style="list-style-type: none"> - Radiation measurement by camera and robot (from Apr. 30 to May 6) - Radiation reduction by flushing and shielding facility (from May 11 to May 15) - Water injection through normal cooling system (from May 29) 	<p style="text-align: center;">Overview of SFP cooling function</p>
	<p>Installation of heat exchanger</p> <ul style="list-style-type: none"> - Installation work of heat exchanger completed. Circulating cooling system is under operation (from Aug. 10). 	<p style="text-align: center;">Air fin cooler</p> <p style="text-align: center;">Existing heat exchanger</p>








Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)	
1. Cooling (2) Spent Fuel Pool	<p>[Unit 2]</p> <p>Restoration of normal cooling system - In progress</p> <p>Installation of heat exchanger - Installation work of heat exchanger completed. Circulating cooling system is under operation (from May 31).</p>		
		<div style="border: 1px solid black; padding: 2px; width: fit-content; margin: auto;">Debris in Unit 2 Waste Treatment Building</div>	<div style="border: 1px solid black; padding: 2px; width: fit-content; margin: auto;">Unit 2 Heat Exchanger Unit</div>
	<p>[Unit 3]</p> <p>Continuation of water injection by "Giraffe" etc - Standby as backup after restoration of normal cooling system - Reliability improvement: enhanced durability of hoses - Measures to reduce radiation dose: switch to remote-controlled operation</p> <p>Restoration of normal cooling system - Confirmation of system integrity through water level measurement by "Giraffe," etc. (from May 8 to May 15) - Water injection through normal cooling system (from May 16 to Jun. 29)</p> <p>Installation of heat exchanger - Installation work of heat exchanger completed. Circulating cooling system is under operation (from Jun. 30).</p>		
		<div style="border: 1px solid black; padding: 2px; width: fit-content; margin: auto;">Unit 3 Spent Fuel Pool</div>	<div style="border: 1px solid black; padding: 2px; width: fit-content; margin: auto;">Unit 3 Heat Exchanger Unit</div>














Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
I. Cooling (2) Spent Fuel Pool	<p>[Unit 4]</p> <p>Continuation of water injection by "Giraffe" etc</p> <ul style="list-style-type: none"> - Reliability improvement: enhanced durability of hoses - Measures to reduce radiation dose: switch to remote-controlled operation - Installation of water level gauge (from Apr. 22) 	 <p>Water injection by "Giraffe" at Unit 4</p>
	<p>Restoration of normal cooling system</p> <ul style="list-style-type: none"> - Water injection by installing alternative equipment to "Giraffe" (from Jun. 17) - Switch to water injection line of circulating cooling system (from Oct. 3) 	 <p>Injection hose (Metal flexible hose)</p> <p>Alternative equipment to "Giraffe" at Unit 4</p> <p>Alternative equipment to "Giraffe" at Unit 4 (as of Jun.17)</p> <p>Schematic labels: FHM, SFP, Debris, FHM fixture for arm rail, Injection hose (Metal flexible hose), 65A Fire hose (Eflex curing), Filtrate Tank, P</p>
	<p>Installation of heat exchanger</p> <ul style="list-style-type: none"> - Installation work of heat exchanger completed. Circulating cooling system is under operation (from Jul. 31). 	 <p>Unit 4 Heat Exchanger Unit</p> <p>Air Fin Cooler</p>



Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc	Reference (Photos and Figures)
II. Mitigation (3) Accumulated Water	<p>[High level]</p> <p>Securing sufficient places to store contaminated water</p> <p>- Transferring to Centralized Waste Processing Building (Process Main Building and High-temperature Incineration Building) after checking non-existence of water leakage</p> <p>Process Main Building: After checking non existence of water leakage etc., resumed transferring accumulated water from Unit 2 Turbine Building. (Apr. 19)</p> <p>High-temperature Incineration Building: After checking non existence of water leakage etc., resumed transferring accumulated water from Unit 3 Turbine Building. (May 17)</p>	<p style="text-align: center;"><Transferring into Centralized Waste Processing Building></p>  <div style="display: flex; justify-content: space-around;"> <div data-bbox="825 892 1430 1234">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Tanks to receive processed water</p> </div> <div data-bbox="1484 892 2092 1234">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Underground disaster prevention tanks to receive processed water (Image)</p> </div> <div data-bbox="2136 850 2745 1234">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Tanks to receive processed water (H1 area)</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div data-bbox="825 1375 1430 1717">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Underground tanks for processed water (Highly contaminated water)</p> </div> <div data-bbox="1484 1354 2092 1717">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Underground disaster prevention tanks for processed water (Highly contaminated water)</p> </div> <div data-bbox="2136 1354 2745 1717">  <p style="text-align: center; background-color: blue; color: white; padding: 2px;">Underground disaster prevention tanks for processed water (Highly contaminated water)</p> </div> </div>













Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)												
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">II. Mitigation</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(3) Accumulated Water</p>	<p>[High level]</p> <p>Consideration of mitigation of contamination in the ocean</p> <ul style="list-style-type: none"> - Completed setting up silt fence (Apr. 14) - Preparation work for setting steel pipe sheet piles [Completed removing curtain wall] - Purification of sea water by circulating purification system (from Jun. 13) - Completed setting up sliding concrete wall at intake of Units 1 to 4 (Jun. 29) - Work of placing steel pipe sheet pile (from Aug. 17 to Sep. 28) (Implemented in order to block the damaged parts of permeation prevention structure due to tsunami at the south side of intake canal of Units 1 to 4) 	 <p>Decontamination agent (Zeolite)</p>	 <p>Silt fence at intake (Unit 1 to 4)</p>	 <p>Sliding concrete wall at intake (Before construction)</p>	 <p>Shipping steel pipe sheet pile</p>	<p><Adsorption of cesium by zeolite></p>  <p>Circulating purification system</p>	 <p>Silt fence at intake (Unit 2)</p>	 <p>Sliding concrete wall at intake (Setting work)</p>	 <p>Placing steel pipe</p>	<p><Appearance of the system></p> 	 <p>Sliding concrete wall at intake (After construction)</p>	 <p>Sliding concrete wall at intake (Unit 2)</p>	 <p>After placing steel pipe sheet pile (1)</p>	 <p>After placing steel pipe sheet pile (2)</p>













Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">II. Mitigation</p> <p style="text-align: center;">(3) Accumulated Water</p>	<p>[High Level]</p> <p>Containment of high level radioactive water</p> <ul style="list-style-type: none"> - Closure of sea water piping vertical shaft Unit 2: completed on Jun. 2 Unit 3: completed on May 26 Unit 4: completed on Apr. 6 - Closure of pits, etc Unit 1: completed on May 17 Unit 2: completed on Jun. 9 Unit 3: completed on Jun. 10 Unit 4: completed on Jun. 10 	<div style="display: flex; justify-content: space-around; align-items: flex-start;"> <div style="text-align: center;">  <p style="color: white; background-color: blue; padding: 2px;">Closure of sea water piping vertical shaft (left: before closure, right: after closure)</p> </div> <div style="text-align: center;">  <p style="color: white; background-color: blue; padding: 2px;">Closure of pit (left: before closure, right: after closure)</p> </div> </div>








Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">II. Mitigation</p> <p style="text-align: center;">(3) Accumulated Water</p>	<p>[High level]</p> <p>Installation of Treatment Facility/Continuance of Elimination and Treatment of Contaminated Water in the Building</p> <p>[Decontamination of contaminated water]</p> <ul style="list-style-type: none"> - Cesium adsorption instruments (Kurion) Processing started on Jun. 17 - Decontamination apparatus (Areva) Processing started on Jun. 17 - 2nd Cesium adsorption apparatus (SARRY) Started on Aug. 18 <p>[Desalting of contaminated water]</p> <ul style="list-style-type: none"> - Desalination apparatus (RO method): Phase I (RO1A, RO1B, RO2) processing started on Jun. 17 - Phase II (RO3) became available on Jul. 20 - Desalination apparatus (distillation apparatus): Toshiba apparatus (2A, 2B) processing started on Aug. 7. - Areva apparatus (1A, 1B, 1C) processing started on Aug. 31. - Toshiba apparatus (3A, 3B, 3C) became available on Oct. 10. <p>[Storage of sludge waste]</p> <ul style="list-style-type: none"> - Additional sludge waste storage tanks are under preparation - Storing sludge waste in the pellet storage tank 	<p style="text-align: center;"><Decontamination flow of contaminated water></p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>I. Oil separators</p>  </div> <div style="text-align: center;"> <p>II. Cesium adsorption apparatus</p>  </div> <div style="text-align: center;"> <p>III. Decontamination apparatus</p>  </div> <div style="text-align: center;"> <p>IV. Desalination apparatus 1 (RO method)</p>  </div> <div style="text-align: center;"> <p>V. Desalination apparatus 2 (evaporative concentration)</p>  </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;"> <p>Checking components by TEPCO supervisor (at KURION factory in US)</p>  </div> <div style="text-align: center;"> <p>Scene of installing facilities at Fukushima Daiichi</p>  </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  </div> <div style="text-align: center;">  </div> <div style="text-align: center;">  </div> <div style="text-align: center;">  </div> </div> <div style="text-align: right; margin-top: 20px;">  <p>Processed water receiving tank</p> </div>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">II. Mitigation</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(3) Accumulated Water</p>	<p>[High level]</p> <p>Installation of Treatment Facility/Continuance of Elimination and Treatment of Contaminated Water in the Building</p>	<p style="text-align: center;"><Decontamination flow of contaminated water></p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>I. Oil separators</p>  </div> <div style="text-align: center;"> <p>II. Cesium adsorption apparatus</p>  </div> <div style="text-align: center;"> <p>III. Decontamination apparatus</p>  </div> <div style="text-align: center;"> <p>IV. Desalination apparatus 1 (RO method)</p>  </div> <div style="text-align: center;"> <p>V. Desalination apparatus 2 (evaporative concentration)</p>  </div> </div>  <p style="text-align: center;">Evaporative concentration apparatus (3A, 3B, 3C)</p>   <p>① Installation of cesium adsorption tower</p>  <p>② Cesium adsorption towers</p>  <p style="text-align: center;">Cesium adsorption apparatus (SARRY)</p>  <p>③ Installation of lifter for changing adsorption towers</p> 






Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">II. Mitigation</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(3) Accumulated Water</p>	<p>[Low level] Increase of storage capacity and decontamination of contaminated water</p> <ul style="list-style-type: none"> - Installation of tanks for processed water: <ul style="list-style-type: none"> Waste liquid RO supply <ul style="list-style-type: none"> B Area 6,200t (May 31) RO processed water temporary storage tank <ul style="list-style-type: none"> D Area 5,000t (May 10) RO condensed water temporary storage tank <ul style="list-style-type: none"> E Area 8,000t (May 22) RO condensed water storage tank <ul style="list-style-type: none"> H Area 70,000t (Oct. 13) Evaporation treatment fresh water storage tank <ul style="list-style-type: none"> H Area 5,000t (Jul. 21) Evaporation waste liquid storage tank <ul style="list-style-type: none"> H Area 5,000t (Jul. 31) - Low level tank <ul style="list-style-type: none"> F Area 12,200t (May 31) - Megafloat <ul style="list-style-type: none"> 10,000t (May 21) <p>Utilization of decontamination agent (zeolite) Setting in water, self-circulation and adsorption of Cesium by zeolite</p> <p>Full-scale decontamination in operation (from May 1), after transferring accumulated water in Unit 6 T/B to receiver tanks for low level water.</p> <p>Sprinkling purified accumulated water in Unit 6 T/B (below bathing area guideline) within the site (from Oct. 7)</p>	<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p><Megafloat></p>  </div> <div style="text-align: center;"> <p><F Area Tanks></p> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p><Square shape tanks></p>  </div> <div style="text-align: center;"> <p><Round shape tanks></p>  </div> </div> </div> </div> <div style="text-align: center; margin-top: 20px;"> <p><Adsorption of Cesium by Zeolite></p>  </div> <div style="text-align: center; margin-top: 20px;"> <p>Purification system</p>  </div> <div style="text-align: center; margin-top: 20px;"> <p><Sprinkling water by connecting fire engine to tanker lorry></p>  </div> <div style="text-align: right; margin-top: 20px;">  <p style="background-color: blue; color: white; padding: 5px; text-align: center;">Sprinkling purified accumulated water in Unit 6 T/B within the site</p> </div>











Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">II. Mitigation</p> <p style="text-align: center;">(4) Groundwater</p>	<p>Consideration of mitigation measures of groundwater contamination</p> <ul style="list-style-type: none"> - Closure of sea water piping vertical shaft <ul style="list-style-type: none"> Unit 2: Completed on Jun. 2 Unit 3: Completed on May 26 Unit 4: Completed on Apr. 6 - Closure of pits, etc. <ul style="list-style-type: none"> Unit 1: Completed on May 17 Unit 2: Completed on Jun. 9 Unit 3: Completed on Jun. 10 Unit 4: Completed on Jun. 10 - Restoration of sub drain pumps <ul style="list-style-type: none"> On T/B side <ul style="list-style-type: none"> Installation of pumps at sub drain pits. Completed at 7 points on Jul. 29 Completed laying the transfer piping arrangement on Aug. 31 On R/B side <ul style="list-style-type: none"> Considering locations to install the pumps - Restoration of sub drain along with expansion plan of storage/processing facility. 	<div style="display: flex; justify-content: space-around;"> <div data-bbox="1074 346 1519 667"> <p>Putting in crushed stones</p> </div> <div data-bbox="1644 346 2089 667"> <p>Concrete placement</p> </div> <div data-bbox="2226 346 2671 667"> <p>Mortar placement</p> </div> </div> <div style="text-align: center; margin-top: 20px;"> <p>Image of restoration of sub drain pump</p> </div>
	<p>Construction of shielding wall of groundwater</p> <ul style="list-style-type: none"> - Completed basic design of shielding wall on Aug. 31 - Under investigation of underground water level, water quality, etc. by boring. - Under study for sea side area in detail toward construction - Under investigation and study for landward area (~ step 2) <p><Next step></p> <ul style="list-style-type: none"> - Begin construction for sea side area around the end of Oct. 	<div style="display: flex; justify-content: space-around;"> <div data-bbox="1113 1354 1899 1774"> <p>Plain view</p> </div> <div data-bbox="2077 1291 2671 1690"> <p>Standard cross-section view (A-A)</p> </div> </div> <p style="text-align: center;">Figure of basic plan of shielding wall</p>


Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)		
II. Mitigation (5) Atmosphere / Soil	<p>Dispersion of inhibitors</p> <p>[Present Status] Completed dispersion of inhibitor</p> <p>-Record of dispersion: Approx. 560,000m²</p> <p><Inside power station (flat land and slope)>: Approx. 400,000m²</p> <p>-Test dispersion (Apr. 1 to Apr. 25): Approx. 30,000m²</p> <p>-Full dispersion (Apr. 26 to Jun. 28): Approx. 370,000m²</p> <p><Around buildings>: Approx. 160,000m²</p> <p>-Dispersion by crawler dump truck (Apr. 26 to Jun. 27) Around buildings of Units 1 to 4, 5 and 6: Approx. 120,000m²</p> <p>-Dispersion by bending spray tower vehicle (May 27 to Jun. 4, Jun. 10) Turbine building of Units 1 to 4, roof and wall of reactor building of Unit 2: Approx. 30,000m²</p> <p>-Dispersion by concrete pumping vehicle (Zebra) (Jun. 8,9,18) Roof and wall of reactor building of Units 1,3,4:Approx. 10,000m²</p> <p>We will keep monitoring status of solidification, etc. at dispersed areas.</p>	 <p data-bbox="1003 793 1617 829">Dispersion of inhibitors in the Power Station (flat)</p>	 <p data-bbox="1685 793 2098 861">Dispersion of inhibitors around Buildings of Units 1 to 4</p>	 <p data-bbox="2175 793 2789 829">Dispersion of inhibitors in the Power Station (flat)</p>
	 <p data-bbox="1136 1774 1831 1810">Dispersion of inhibitors by bending spray tower vehicle</p>	 <p data-bbox="2033 1774 2727 1810">Dispersion of inhibitors by bending spray tower vehicle</p>		

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
II. Mitigation (5) Atmosphere / Soil	Dispersion of dust inhibitors				
	Dispersion of inhibitors in the Power Station (flat)	Dispersion of inhibitors in the Power Station (flat)	Dispersion of inhibitors in the Power Station (slope)	Dispersion of inhibitors in the Power Station (slope)	
					
	Dispersion of inhibitors in the Power Station (slope)	After dispersion of inhibitors in the Power Station (slope)	After dispersion of inhibitors in the Power Station (slope)	After dispersion of inhibitors in the Power Station (slope)	
			After dispersion of inhibitors in the Power Station (flat)	After dispersion of inhibitors in the Power Station (flat)	










Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
II. Mitigation (5) Atmosphere / Soil	<p>Removal and storage of debris</p> <p><<Removal of debris>></p> <ul style="list-style-type: none"> - In order to mitigate exposure dose of the workers and improve work efficiency at the site, we have started removing the debris after storing them in the containers using remote-controlled heavy machinery (hydraulic shovel, crawler dump truck, bulldozer) (since Apr. 6). - The waste such as the removed debris and the trees cut down for site preparation are classified according to their kinds as well as the amount of radiation dose in the storage area and transported. - Almost all of the debris in highly-radioactive area outside the buildings of Units 1 to 4 (airborne radiation 10mSv/h or more) were removed. Debris of roads, etc at the ocean side of the turbine buildings of Units 1 to 4 etc. was removed. <p><Record of removal of debris as of Oct. 17></p> <ul style="list-style-type: none"> - Approx. 900 containers of debris were collected. <p><Plan for further implementation></p> <ul style="list-style-type: none"> - We will continue removing outside debris, which hinders work. <p><<Management of debris>></p> <p><Management of the storage area></p> <ul style="list-style-type: none"> • The debris is stored in containers and buildings according to its amount of radiation dose etc., and workers are not able to approach to them easily. • The approach lane to the waste storage area is marked off and a sign has been installed that prohibits unnecessary entrance of unauthorized personnel. <p><Securing the storage area></p> <ul style="list-style-type: none"> • Except for the accumulated water treatment facilities and the other areas under construction, the storage areas are kept by fully utilizing the land within the site. 	<div style="display: flex; justify-content: space-around; align-items: flex-start;"> <div style="text-align: center;">  <p>Removing debris by remote controlled heavy machinery</p> </div> <div style="text-align: center;">  <p>(Example of container : 3.2x1.6x 1.1m, approx. 4m³)</p> </div> </div> <div style="text-align: center; margin: 20px 0;">  <p>Around reactor building of unit 1 (Jun. 9)</p> </div> <div style="text-align: center; margin: 20px 0;">  <p>Containers storing debris (mid May)</p> </div>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
II. Mitigation (5) Atmosphere / Soil	Removal /Storage of debris	<div data-bbox="647 352 1668 667"> <p>Around reactor building of Unit 1</p> </div> <div data-bbox="1757 352 2766 667"> <p>Around reactor building of Unit 1</p> </div> <div data-bbox="647 760 1668 1075"> <p>Around Unit 1 turbine building, sea side</p> </div> <div data-bbox="1757 760 2766 1075"> <p>Unit 1 turbine building, sea side road</p> </div> <div data-bbox="629 1159 1668 1474"> <p>Between reactor buildings of Unit 2 and Unit 1</p> </div> <div data-bbox="1757 1159 2766 1474"> <p>Centralized Waste Processing Facility, bottom of south slope</p> </div> <div data-bbox="647 1537 1668 1873"> <p>Around Unit 4 turbine building, sea side road</p> </div>









Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
II. Mitigation (5) Atmosphere / Soil	Removal/Storage of debris	<div style="display: flex; flex-wrap: wrap; justify-content: space-around;"> <div style="width: 30%; text-align: center;">  <p>Storage container / Storage tent for debris (High radiation dose)</p> </div> <div style="width: 30%; text-align: center;">  <p>Storage container for debris</p> </div> <div style="width: 30%; text-align: center;">  <p>Container for small scale debris</p> </div> <div style="width: 30%; text-align: center;">  <p>Storage tent for debris (Low radiation dose)</p> </div> <div style="width: 30%; text-align: center;">  <p>Container for large scale debris</p> </div> <div style="width: 30%; text-align: center;">  <p>Inside the storage tent for debris</p> </div> <div style="width: 30%; text-align: center;">  <p>Storage yard in power station (1)</p> </div> <div style="width: 30%; text-align: center;">  <p>Storage yard in power station (2)</p> </div> <div style="width: 30%; text-align: center;">  <p>Storage yard in power station (3)</p> </div> </div>





Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)				
II. Mitigation (5) Atmosphere / Soil	<p>[Unit 1]</p> <p>Installation of reactor building cover</p> <ul style="list-style-type: none"> Started preparation work * (from May 13) <ul style="list-style-type: none"> Maintenance of roads for a crane Creation of slope for crane to crawl Maintenance of shallow draft quay Started main structure construction work (from Jun. 28) <ul style="list-style-type: none"> Completion of steel-frame work of main structure (Aug.10-Sep. 9) Completion of installation of wall panels (Sep. 10-Oct. 10) Completion of installation of roof panel (Oct.8-Oct. 14) Started installation work of ancillary facilities such as exhauster and comprehensive test (from Oct. 14) 					
				① Before construction	② Spread crushed rock/level land	③ Lay out steel plate
	 <p>Image of setting reactor building cover</p>			④ Preparation construction (Maintenance of shallow draft quay, Completed laying out steel plate (Jun. 11))	⑤ Preparation construction (Maintenance of road for crawler crane)	
	 <p>Model of constructing reactor building cover</p>			⑤ Preparation construction (Maintenance of road for crawler crane)	Preparation construction (Shallow draft quay - Road for crawler crane)	











Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc	Reference (Photos and Figures)			
II. Mitigation (5) Atmosphere / Soil	[Unit 1] Setting Reactor Building Cover				
					<p>Temporary assembly of reactor building cover (at Onahama port)</p> <p>Temporary assembly of reactor building cover (at Onahama port)</p> <p>Beginning of main construction of reactor building cover</p> <p>Main steel-frame work of main structure</p> <p>Main steel-frame work of main structure</p> <p>Start steel-frame work on Aug. 10</p> <p>Completion of steel-frame work on Sep. 9 (Northwest side)</p> <p>Setting wall panel as of Sep. 15 (Northwest side)</p>




Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc	Reference (Photos and Figures)	
II. Mitigation (5) Atmosphere / Soil	[Unit 1] Setting reactor building cover		
			
		Setting roof panel on Oct. 8	Completion of setting wall panel on Oct. 10 (North side)
		Setting roof panel on Oct. 14	Completion of setting roof panel on Oct. 14

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)				
II. Mitigation (5) Atmosphere / Soil	<p>[Unit 3]</p> <p>Removal of debris on top of the reactor buildings</p> <ul style="list-style-type: none"> • Commencement of preparation work from Jun. 20 • Commencement of main work from Sep. 10  <p>Image of removal of debris on top of the reactor building</p>	 <p>① Preparation work for reactor building cover</p>	 <p>② Preparation of roadbed for large-crane</p>	 <p>③ Preparation for iron-frame base yard</p>	 <p>Status of demolition of pendant pillar at west side of the reactor building</p>	 <p>④ Assembly of heavy machinery for dismantling debris around the building</p>
	 <p>Clearance of fallen debris at the south side and around the building</p>	 <p>Ground preparation status (Installation of pipe trench arrangement)</p>	 <p>Removal of debris at upper part of building and preparation status at south side</p>	 <p>Status of removal of debris on top of the reactor building (Demolition of pendant pillar at west side)</p>		






Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)		
II. Mitigation (5) Atmosphere / Soil	<p>[Unit 4]</p> <p>Removal of debris on top of the reactor buildings</p> <ul style="list-style-type: none"> • Commencement of preparation work from Jun. 24 • Commencement of main work from Sep. 21 	 <p>① Preparation work for reactor building cover</p>	 <p>② Preparation of roadbed at large-crane working area</p>	 <p>③ Removal of ground debris</p>
	 <p>Image of removal of debris on top of the reactor building</p>	 <p>Demolition of obstacle at the work yard</p>	 <p>④ Assembly of heavy machinery for removing debris around the reactor building</p>	
 <p>Installation of rest stations</p>	 <p>Preparation of roadbed at the work yard</p>	 <p>Preparation of working environment on operating floor</p>		



Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)	
II. Mitigation (5) Atmosphere / Soil	[Unit 4] Removal of debris on top of the reactor building	 <p style="text-align: center;">Retreat place and shield wall</p>	 <p style="text-align: center;">Removal of debris around the reactor building</p>
	 <p style="text-align: center;">Removal of debris on upper part of operating floor</p>	 <p style="text-align: center;">Removal of debris on upper part of operating floor</p>	
		 <p style="text-align: center;">Curing for spent fuel pool(Oct. 14)</p>	

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="text-align: center;">III. Monitoring/Decontamination</p> <p style="text-align: center;">(6) Measurement, Reduction and Disclosure</p>	<p>Countermeasure [60,61] Expansion, enhancement and disclosure of monitoring</p> <p>Continue monitoring in and out of the power station [Land area] <Monitoring within 20km radius of the periphery></p> <ul style="list-style-type: none"> Monitoring of airborne radiation dose rate at 50 points by Utility Support Team (once a week) Dust sampling at 5 points near 10 km radius of the periphery (once a month) <p><Monitoring within the site></p> <ul style="list-style-type: none"> Measurement of airborne radioactivity concentration near the West Gate (everyday) Measurement of airborne radioactivity concentration at the sea side (since Oct. 4) Measurement of concentration of radioactive materials at the upper part of reactor buildings using a crane etc. (once a month) Unit 1 (Oct. 3, 7, 12), Unit 2 (Sep. 17, Oct. 5, 13), Unit 3 (Oct. 6, 11, 12) Measurement of airborne radioactivity concentration at 12 points at the site (once a week, once a month) Measurement of radioactive material fallout in the air at 12 points outside of the site (once a month) 	 <p>Measurement result of air dose rate of within 20 km radius (date: Oct. 11, 2011)</p>  <p>West gate</p>  <p>Megafloat</p>  <p>2km off-shore</p> <ul style="list-style-type: none"> CS-134 Cs-137 CS-134 Detection limit concentration Cs-137 Detection limit concentration  <p>Fukushima Daiichi measuring points of airborne radiation concentration</p> <ul style="list-style-type: none"> ● Sampling Points Unit of concentration of samples [Bq/cm³] ● Monitoring posts (MP-1-8) ● Temporary monitoring posts







Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">III. Monitoring/Decontamination</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(6) Measurement, Reduction and Disclosure</p>	<p>Countermeasure [60,61] Expansion, enhancement and disclosure of monitoring</p> <p>[Ocean Area] <Fukushima Prefecture></p> <ul style="list-style-type: none"> Seawater 16 points (from Apr.17) Seawater 22 points (from May 5), Seabed soil 2 points (from Apr.29) Outside 30km radius, 7 points (succession from MEXT); within 30 km radius, at the lower layer additional 11 points; sampling frequency review (from Jun. 4) Expansion of seabed soil sampling (2 points → 25 points, from Jul.12) Stop sampling at 4 points outside 30km radius (from Sep. 1), Regular sampling of seabed soil of 25 points (once a month) Supplementary sampling of seabed soil, 16 points (Sep. 26 - 28) <p>— Seawater Sampling Points (Fukushima Prefecture) —</p> 	<div style="display: flex; justify-content: space-between;"> <div data-bbox="786 294 1365 798"> <p><Ibaraki Prefecture></p> <ul style="list-style-type: none"> Seawater 5 points (from Apr.29: once a week) from Jun. 7: twice a week from Sep. 1: once a week </div> <div data-bbox="786 798 1365 1302"> <p><Miyagi Prefecture></p> <ul style="list-style-type: none"> Seawater 6 points (from Jun. 21: twice a month) </div> </div> <div style="margin-top: 20px;">  </div>















Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">IV. Countermeasures against aftershocks, etc.</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(7) Tsunami, reinforcement, etc.</p>	<p>Expansion of countermeasures against Tsunami</p> <ul style="list-style-type: none"> - Temporary EDGs were moved to the upland (Apr. 15) - Securing redundancy of water injection lines (by Apr. 15) - Setting fire engines on the upland (by Apr. 18) - Started installation of temporary tide barriers on May 18 and completed on Jun. 30 	<div style="display: flex; justify-content: space-around;"> <div data-bbox="1009 336 1780 903"> <p>Planned temporary tide barrier (white dotted line)</p> </div> <div data-bbox="2047 357 2641 777"> <p>Cross-section of temporary tide barrier (image)</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div data-bbox="816 924 1365 1291"> <p>Fire engine deployed on the hill</p> </div> <div data-bbox="1498 1018 1929 1291"> </div> <div data-bbox="1988 840 2715 1291"> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div data-bbox="816 1375 1394 1816"> <p>Temporary tide barrier (1)</p> </div> <div data-bbox="1454 1375 2047 1816"> <p>Temporary tide barrier (2)</p> </div> <div data-bbox="2107 1375 2715 1816"> <p>Temporary tide barrier (3)</p> </div> </div>












Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
IV. Countermeasures against aftershocks, etc.	(7) Tsunami, reinforcement, etc.	<p>Expansion of countermeasures against Tsunami</p>	 <p>Temporary tide barrier (4)</p>	 <p>Temporary tide barrier (5)</p>	 <p>Temporary tide barrier (6)</p>
		 <p>Tide barrier of Unit 5/6 (construction work)</p>	 <p>Tide barrier of Unit 5/6 (1)</p>	 <p>Tide barrier of Unit 5/6 (2)</p>	














Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
IV. Countermeasures against aftershocks, etc. (7) Tsunami, reinforcement, etc.	<p>Installation of supporting structure under the bottom of spent fuel pool</p> <ul style="list-style-type: none"> • Soundness of structure was analyzed and evaluated. • Securing the route to the area to install supporting structure (removing debris, assembling a scaffolding at hatch, removing shield blocks) • Removing obstacles at the area and installing shielding • Completion of installing steel pillars (Jun. 20) • Completion of concrete placement (Jul. 26) • Completion of pouring grout (completion of construction work) (Jul. 30) 	<p>Outline of supporting structure</p> 	<p>Removing debris</p> 	<p>Securing route</p> 	
	<p>Installation of supporting structure under the bottom of spent fuel pool</p>	<p>Steel pillar installation</p>  <p>Concrete wall installation</p>	 <p>Removing debris at truck-bay door</p>	 <p>Assembling a scaffolding at hatch</p>	
					
					
		<p>Before work</p> <p>Installation of frame for concrete placement</p>	<p>Removing obstacles and installing shielding</p> <p>Concrete placement</p>	<p>Installing steel pillar (Jun. 15)</p> <p>Installation of wire mesh reinforcement</p>	<p>Steel pillar installation completed (Jun. 20)</p> <p>Grout pouring completed (Jul. 30)</p>



















Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">IV. Countermeasures against aftershocks, etc.</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(7) Tsunami, reinforcement, etc.</p>	<p>Preparation of various countermeasures for radiation shielding</p> <p><Utilization of Slurry></p> <ul style="list-style-type: none"> • Slurry production facility, transfer pipes and concrete pumping vehicles have been installed. (May 17) • Continue maintenance of equipment • Implemented water injection training of connecting the slurry production facility and concrete pumping vehicle "Elephant-3" (Jun. 16 and 17) • Developed procedure documents and confirmed organizational structure (Jun. 30) 	<div style="background-color: #e0ffe0; padding: 5px; text-align: center; border: 1px solid black;"> <p>Preparation for installation of equipment at Fukushima Daiichi Nuclear Power Station</p> </div> <div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>Overview of the facility</p> </div> <div style="text-align: center;">  <p>Slurry production facility</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="text-align: center;">  </div> <div style="text-align: center;">  <p>Installation of pipes</p> </div> <div style="text-align: center;">  </div> </div> <div style="background-color: #e0ffff; padding: 5px; text-align: center; border: 1px solid black; margin-top: 10px;"> <p>Placement of equipments at Fukushima Daiichi Nuclear Power Station</p> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="text-align: center;">  <p>Installation of slurry plant at Fukushima Daiichi</p> </div> <div style="text-align: center;">  <p>Preparation of equipment (sand)</p> </div> <div style="text-align: center;">  <p>"Elephant-3"</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;"> <div style="text-align: center;">  <p>High pressure concrete pumping vehicle</p> </div> </div>
	<div style="text-align: center;">  <p>Installation of pipes</p> </div> <div style="text-align: center; margin-top: 10px;">  </div>	








Progress Status Classified by Issues(Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)				
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Continuing and enhancement of improvement of workers' living/working environment</p>	<div style="display: flex; justify-content: space-around;">     </div> <p style="text-align: center;">Gymnasium of Fukushima Daini</p>				
	<div style="display: flex; justify-content: space-around;">     </div> <div style="display: flex; justify-content: space-around; margin-top: 10px;">      </div> <p style="text-align: center;">Shin Hirono Dormitory</p>					






Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Continuing and enhancement of improvement of workers' living/working environment</p>				
	<p>Shin Hirono Domitory</p>	<p>Toilet/Shower house (full-view)</p>	<p>Inside of Toilet/Shower House (1)</p>	<p>Inside of Toilet/Shower House (2)</p>	<p>Outside Toilet</p>
					
	<p>Laundry house (full-view)</p>	<p>Inside of laundry house (1)</p>	<p>Dining house (A area)</p>	<p>Inside of dining house (1)</p>	<p>Inside of dining house (2)</p>
					
	<p>Inside of dining house (3)</p>	<p>Inside of dining house (4): Kitchen - 1</p>	<p>Inside of dining house (5): Kitchen - 2</p>	<p>Dining house (B area)</p>	<p>Inside of dining house (1)</p>
					
	<p>Inside of dining house (2)</p>	<p>Inside of dining house (3)</p>	<p>Inside of dining house (4): Kitchen - 1</p>	<p>Inside of dining house (5): Kitchen - 2</p>	

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)		
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Continuing and enhancement of improvement of workers' living/working environment</p>	<p style="text-align: center;"><< Breakfast >></p>  <p style="text-align: center;">↓</p>  <p style="text-align: center;">Shin Hirono Domitory/Dining House</p>	<p style="text-align: center;"><< Lunch >></p>  <p style="text-align: center;">Office in Main Anti-earthquake Building, 2F</p>	<p style="text-align: center;"><< Dinner >></p>  <p style="text-align: center;">↓</p>  <p style="text-align: center;">Shin Hirono Domitory/Dining House</p>
		<div style="display: flex; justify-content: space-around;"> <div data-bbox="1113 1354 1736 1753">  <p style="text-align: center;">Administration Office</p> </div> <div data-bbox="1929 1354 2552 1753">  <p style="text-align: center;">Shop</p> </div> </div> <p style="text-align: center; margin-top: 20px;">Shin Hirono Domitory</p>		













Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Continuing and enhancement of improvement of workers' living/working environment</p>				
					
		<p>Shop</p>	<p>Inside of Shop</p>		
		<p style="text-align: center;">Inside of J Village</p>			








Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)		
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Improvement of workers' living/working environment</p> <ul style="list-style-type: none"> • Installation of on-site rest rooms • Enhancement of on-site rest rooms and restoration of existing facilities 	 <p>Entrance of Main Anti-earthquake Building (Unit house for access control)</p>	 <p>Entrance of Main Anti-earthquake Building (from the inside)</p>	 <p>Radioactivity measurement in Main Anti-earthquake Building</p>
	 <p>Rest rooms (in front of Main Anti-earthquake Building)</p>  <p>Inside of rest room (1)</p>  <p>Drink server</p>  <p>Inside of rest room (2)</p>	 <p>Rest rooms</p>  <p>Foot shower</p>  <p>Drink servers</p>  <p>Inside of rest room</p>		

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(8) Living/working environment</p>	<p>Improvement of workers' living/working environment</p>  <p>Outside</p>	 <p>Outside of rest room</p>  <p>Inside (1): Drink server</p>  <p>Inside (2)</p> <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 10px auto;">Rest room for workers for covering reactor buildings</div> <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 10px auto;">Rest room near heliport</div>
	 <p>Entrance</p>	 <p>Installation of rest rooms</p>  <p>Outside of rest room (1)</p>  <p>Outside</p>
	 <p>Inside</p> <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 10px auto;">Rest room in Office of Main Anti-earthquake Building (second phase)</div>	 <p>Outside of rest room (2)</p>  <p>Survey</p>  <p>Inside</p> <div style="border: 1px solid black; padding: 5px; width: fit-content; margin: 10px auto;">Rest room of a partner company (Hitachi GE)</div>




Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)	
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation control / Medical care</p>	<p>Enhancement of Radiation Control</p> <ul style="list-style-type: none"> Improvement of protective equipment <p>Protective equipment appropriate to work environment is provided in order to secure safety during radiation work.</p>	 <p>Special protective gear: Protective suit which can be expected to shield beta ray and low-energy gamma ray *Source: vendor catalogue</p>	 <p>*Source: vendor catalogue</p> <p>Closed-circuit oxygen breathing apparatus: It can realize a long 120-minute usage, circulating aspirated air with oxygen inside the cylinder. It is suitable for usage in oxygen-less hazardous area.</p>
	 <p>写真は、CA-304LS/0V機取出です。</p>  <p>L3</p> <p>*Source: vendor catalogue</p> <p>Half-faced mask: In case that radioactivity density is low and stable, workers put on half-face masks, not full-face, (with goggles), which enables to lighten the workload of workers.</p>	  <p>*Source: vendor catalogue</p> <p>Respiratory protective device with electric fan: The mask can blow in cleaned air which is filtered with electric fan. Internal pressure is kept higher than environmental pressure in order to reduce the risk of inhaling particulate. Also, it realizes to breathe freely and lighten loss of bodily strength.</p>	
	 <p>*Source: vendor catalogue</p> <p>Hood mask; Keeping the inner pressure positive, the mask prevents influx of outer air. Continuous ventilation helps exhausting the inner humidity and prevents heat injuries.</p>		







Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation control / Medical care</p>	<p>Continuing Enhancement of Radiation Control</p> <ul style="list-style-type: none"> - Setting up Decontamination Place at J Village <p>[Screening Control] Implementation of decontamination for persons who exceed the pre-set screening value for protection against contamination diffusion</p> <p>Change of the screening value to unify with the related authorities and local governments (from 6,000cpm to 100,000cpm)</p> <ul style="list-style-type: none"> *Setting up a self-standard value (13,000cpm) <p>[Decontamination Facility] As a result of radiation measurement at J Village, a decontamination place for workers and vehicles which exceed the screening value was set up.</p> <ul style="list-style-type: none"> -Decontamination Shower for Workers: Borrowing and operating 2 sets of Fire and Disaster Management Agency, and 1 set of Japanese Red Cross Society -Decontamination Place for Large-scale Vehicles: In operation since Apr. 4 A simple decontamination place was used by Apr. 3. Waste water of decontamination is stocked in a storage tank through a treatment facility. -Setting up a measurement place for rainy days: In operation since Jul. 15. -Setting up oil cleaning/cleanser decontamination place: In operation since Jul. 31. <p>[Certificate of Contamination Survey] Since setting the No-go Zone, certificates of contamination survey have been issued at J-Village, Fukushima Daini Nuclear Power Station and Shin Fukushima Substation (since May 7).</p>	<p>Storage tank for decontamination waste</p> <ul style="list-style-type: none"> • Placement of hydrophobic asphalt in shaded area • Radioactivity measurement and decontamination lane: 10 lanes • Decontamination lane corresponds to large vehicles <p>Equipment for purification of decontamination waste</p> <p>Area for measurement and decontamination for vehicles</p> <p>No.8-No.9 Ground of J-Village</p> <p>Site of decontamination shower for workers</p> <p>West side of J-Village Center building</p> <p>Decontamination Place for Large-scale Vehicles J Village Center</p> <p>Decontamination Place for Large-scale Vehicles</p> <p>Measurement place for rainy days</p> <p>Oil cleaning/cleanser decontamination place</p> <p>Decontamination shower for workers</p> <p>大規模車両除染場所 Decontamination Place for Large-scale Vehicles</p> <p>作業員用除染シャワー設備 Decontamination shower for workers</p>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)																																			
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation Control/ Medical Care</p>	<p>Continuing enhancement of radiation control (WBC)</p> <p>- Preparation of Measurement Infrastructure for Internal Radiation by Expansion of Whole Body Counter (WBC)</p> <p>In order to evaluate internal exposure for workers, etc., 13 WBCs are prepared with a building for WBC in Hirono Football Stadium.</p> <p>[Location] 1. WBC Center (Hirono Football Stadium next to the stadium building; training facility on rainy days) 2. Metropolitan Area: Tokyo Branch</p> <p>[Number of Unit] 1. 13 sets: 1 set (in-vehicle type borrowed from JAEA-1), 12 sets (stationary type)* 2. 1 set: 1 set (in-vehicle type borrowed from JAEA-2) * Under arrangement (4 sets transferred from 1F/2F, 7 sets newly purchased and 1 set borrowed from another company)</p> <p>[Operation Schedule] 1. WBC Center (Hirono Football Stadium next to the stadium building; training facility on rainy days) In operation: 1 set (in-vehicle type borrowed from JAEA-1), and 11 sets (stationary type) Under arrangement: 1 set borrowed from another company (stationary type) 2. Metropolitan Area: Tokyo Branch In operation: 1 set (in-vehicle type borrowed from JAEA)</p>	 <p>① In-vehicle type WBC building ② Stationary type WBC building</p>  <p>Hirono Football Stadium</p>  <table border="1" data-bbox="2033 1039 2656 1522"> <caption>Operation Schedule of Whole Body Counters</caption> <thead> <tr> <th>No.</th> <th>Operation since</th> <th>Type / Source</th> </tr> </thead> <tbody> <tr> <td>①</td> <td>Operation since Jul. 11</td> <td>In-vehicle type borrowed from JAEA</td> </tr> <tr> <td>②</td> <td>Operation since Jul. 13</td> <td>Stationary type transferred from 2F</td> </tr> <tr> <td>③</td> <td>Operation since Aug. 5</td> <td rowspan="2">Stationary type transferred from 1F</td> </tr> <tr> <td>④</td> <td>Operation since Aug. 6</td> </tr> <tr> <td>⑤</td> <td>Operation since Aug. 12</td> <td rowspan="6">Newly purchased</td> </tr> <tr> <td>⑥</td> <td>Operation since Jul. 25</td> </tr> <tr> <td>⑦</td> <td>Operation since Sep. 22</td> </tr> <tr> <td>⑧</td> <td>Operation since Sep. 22</td> </tr> <tr> <td>⑨</td> <td>Operation since Sep. 30</td> </tr> <tr> <td>⑩</td> <td>Operation since Sep. 30</td> </tr> <tr> <td>⑪</td> <td>Operation since Oct. 3</td> <td rowspan="2">Borrowed from another company</td> </tr> <tr> <td>⑫</td> <td>Operation since Oct. 3</td> </tr> <tr> <td>⑬</td> <td>Schedule being coordinated</td> <td></td> </tr> </tbody> </table>	No.	Operation since	Type / Source	①	Operation since Jul. 11	In-vehicle type borrowed from JAEA	②	Operation since Jul. 13	Stationary type transferred from 2F	③	Operation since Aug. 5	Stationary type transferred from 1F	④	Operation since Aug. 6	⑤	Operation since Aug. 12	Newly purchased	⑥	Operation since Jul. 25	⑦	Operation since Sep. 22	⑧	Operation since Sep. 22	⑨	Operation since Sep. 30	⑩	Operation since Sep. 30	⑪	Operation since Oct. 3	Borrowed from another company	⑫	Operation since Oct. 3	⑬	Schedule being coordinated	
	No.	Operation since	Type / Source																																		
①	Operation since Jul. 11	In-vehicle type borrowed from JAEA																																			
②	Operation since Jul. 13	Stationary type transferred from 2F																																			
③	Operation since Aug. 5	Stationary type transferred from 1F																																			
④	Operation since Aug. 6																																				
⑤	Operation since Aug. 12	Newly purchased																																			
⑥	Operation since Jul. 25																																				
⑦	Operation since Sep. 22																																				
⑧	Operation since Sep. 22																																				
⑨	Operation since Sep. 30																																				
⑩	Operation since Sep. 30																																				
⑪	Operation since Oct. 3	Borrowed from another company																																			
⑫	Operation since Oct. 3																																				
⑬	Schedule being coordinated																																				










Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation Control/ Medical Care</p>	<p>Continuing enhancement of radiation control (WBC)</p> <p>- Proper Treatment of Radioactive Waste [Liquid Waste (Decontamination Liquid Waste)] Decontamination liquid waste is collected in J Village and purified by a purification facility. The purified liquid waste is planned to be used for decontamination water after confirmation of contamination density. * Installation and operation of the purification facility: From Apr. 4 Reuse: Within October (planned)</p> <p>[Solid Waste] Waste of protection clothes, etc. used in J Village and other screening sites in Fukushima Prefecture, etc. are kept in J Village. The wastes are distinguished to combustible, fire-retardant and non-combustible type, and kept in special metal containers.</p>	<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;"> <p>Purification Facility</p>  </div> <div style="text-align: center;">  <p>Area of Separation and Storage of Solid Waste</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p>Separation and Storage of Solid Waste</p> </div> <div style="text-align: center;">  <p>Decontamination Place for Large-scale Vehicle</p> <p>J Village Center Building</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p>Purification Facility</p> </div> <div style="text-align: center;">  <p>Separation and Storage of Solid Waste</p> </div> </div>

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation control / Medical care</p>	<p>Continuing enhancement of radiation control</p> <p>- Reinforced radiation controlling Alarm Pocket Dosimeters had been lent through signing in a recording book and entered the data manually into database, but worker identification cards with barcodes have been provided since Jun. 8 so that it becomes possible to enter the data directly into the database with barcode readers.</p> <p>From Aug. 16, radiation exposure data are printed out in receipts.</p> <p>We are planning to introduce a system which can automatically acquire individual radiation exposure data of workers at J-village.</p>	<div style="display: flex; justify-content: space-around;"> <div style="width: 45%;"> <p style="text-align: center; background-color: #e0e0ff; padding: 5px;">【Immediately after the Earthquake (previously)】</p> <ol style="list-style-type: none"> <li style="border: 1px solid black; padding: 5px; margin-bottom: 10px;">1. Lending Alarm Pocket Dosimeter and signing in a recording book <li style="border: 1px solid black; padding: 5px; margin-bottom: 10px;">2. Working, carrying pocket dosimeter and measuring <li style="border: 1px solid black; padding: 5px;">3. Entering measurement results in the book and PC </div> <div style="width: 45%;"> <p style="text-align: center; background-color: #e0e0ff; padding: 5px;">【After Improvement (current condition)】</p> <div style="border: 1px solid black; padding: 10px; margin-bottom: 10px;"> <p style="text-align: center;">Main Anti-Earthquake Building</p> <div style="border: 1px solid black; padding: 5px; margin-bottom: 5px;">Control workers in-and-out of the site</div> <div style="border: 1px solid black; padding: 5px; margin-bottom: 5px;">Measure personal radiation dose</div> <ul style="list-style-type: none"> - Lending pocket dosimeter - Record Signing (until Apr. 13) Barcodes (since Apr. 14) </div> <p style="text-align: center;">J-Village</p> <div style="display: flex; justify-content: space-between; align-items: center;"> <div style="border: 1px solid black; padding: 5px; background-color: yellow; text-align: center; width: 15%;">Working Area</div> <div style="border: 1px solid black; padding: 5px; width: 15%; text-align: center;"> <div style="border: 1px solid black; padding: 2px; margin-bottom: 2px;">Control workers in-and-out of the site</div> <div style="border: 1px solid black; padding: 2px; margin-bottom: 2px;">Measure personal radiation dose</div> <ul style="list-style-type: none"> - Lending pocket dosimeter - Record: Signing Since Jun. 8 ~ Barcodes - Notification of radiation exposure data Since Aug. 16~ Receipts </div> </div> <div style="border: 1px solid black; padding: 5px; margin-top: 10px;"> <p style="text-align: center; font-weight: bold;">福島第一原子力発電所 作業者証</p> <p>個人番号 : ██████████</p> <p>所属 : 1F 第一運転管理部 放射線・化学管理 G</p> <p>氏名 : ██████████</p> <p style="text-align: center;">██████████</p> </div> <div style="border: 1px solid black; padding: 5px; margin-top: 10px;"> <p style="text-align: center;">Jヴィレッジ入退記録</p> <p>個人番号 : ██████████</p> <p>APD番号 : JV0122</p> <p>使用開始 : 2011/08/10 06:25</p> <p>使用終了 : 2011/08/10 14:22</p> <p>線量(γ) : ██████████ mSv</p> <p>立入時間 : 7:57</p> <p style="text-align: center;">ゞ(=^▽^=)ノ</p> <p style="text-align: center;">お仕事お疲れ様でした。</p> <p style="text-align: center;">次回もご安全に!!!</p> </div> </div> </div>


Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(9) Radiation control / Medical care</p>	<p>Continuing improvement of medical system</p> <ul style="list-style-type: none"> - ER for Unit 5/6 established for the temporary use during the summer only is now used as a permanent facility, staffed by emergency specialists continuously after September. - Nurse(s) and radiation technologist(s) have also been allocated, though on irregular basis for the time being. - Enhancement of medical facilities and reinforcement of decontamination facilities have met the conditions to transport patients promptly; it enabled us to transport seriously ill patients who are not contaminated to hospitals directly. - Ambulance cars have been prepared at 1F (Sep. 16) *Three (3) carriers in total - Prevention of influenza infection and spreading at 1F (Starting vaccination for influenza, etc. from Nov. 1.) - Countermeasures against heatstroke <ul style="list-style-type: none"> Notice board Cool vest Mask with floor Cool scurf 	<div style="display: flex; justify-content: space-around;">   </div> <p style="text-align: center; border: 1px solid black; padding: 5px;">Medical Space at Main Anti-Earthquake Building</p> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Cool Vest</p> </div> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Mask with blower</p> </div> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Cool Scurf</p> </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Wearing Cool Scurf</p> </div> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Wearing Cool Pack for Neck (Freezed type)</p> </div> <div style="text-align: center;">  <p style="border: 1px solid black; padding: 2px;">Cool Pack for Neck (Freezed type)</p> </div> </div> <div style="text-align: center; margin-top: 20px; font-size: small;"> <p>※Photos are from manufacturers' brochures. There are cases diferent from actual use.</p> </div>
		








Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)					
V. Environment Improvement (9) Radiation control / Medical care	Continuing improvement of medical system	 <p data-bbox="1231 793 2041 850" style="text-align: center;">Emergency Room (ER) for Unit 5/6</p>					
	 <p data-bbox="507 1255 1023 1333">Operation check of medical devices (doctor and nurse)</p>		 <p data-bbox="1092 1255 1608 1333">Inventory check of medical drugs (doctor and nurse)</p>		 <p data-bbox="1676 1255 2193 1333">Radiation dose measurement in the room (radiation technologist)</p>		 <p data-bbox="2261 1255 2778 1333">ER for Unit 5/6 (medical space)</p>
	 <p data-bbox="1023 1873 2291 1921" style="text-align: center;">Training of screening and decontamination of a patient (in front of the entrance of the service bldg of Unit 5/6)</p>						

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)			
V. Environment Improvement (9) Radiation control / Medical care	Continuing improvement of medical system				
			Deployed Ambulance	Ambulance and Patient Carrier	

Progress Status Classified by Issues (Photos and Figures)

Issues	Progress etc.	Reference (Photos and Figures)
<p style="writing-mode: vertical-rl; transform: rotate(180deg);">V. Environment Improvement</p> <p style="writing-mode: vertical-rl; transform: rotate(180deg);">(10) Staffing Plan</p>	<p>Systematic staff training and personnel allocation</p> <ul style="list-style-type: none"> -Conducting training for staff engaged in radiation related work, who will be in great demand. -Has been conducting "Radiation survey staff training" targeted for TEPCO's and TEPCO group companies' employees and has already trained approx. 2,500 of personnel. -The national government has been conducting "Radiation survey staff development trainings" (five times for approx. 140 people in total up to Sep. 9) and "Radiation protection staff development trainings" (for approx. 10 people from Aug. 8 to 12). It will train 250 of personnel. -Launched a new framework of looking for workers widely through Japan Atomic Industrial Forum (JAIF), according to affiliated companies needs. 	<div style="display: flex; justify-content: space-around;"> <div style="text-align: center;">  <p>Radiation survey staff training course (at training center, TEPCO)</p> </div> <div style="text-align: center;">  </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  <p>Radiation survey staff training course (at J Village)</p> </div> <div style="text-align: center;">  </div> </div> <div style="display: flex; justify-content: space-around; margin-top: 20px;"> <div style="text-align: center;">  </div> <div style="text-align: center;">  </div> <div style="text-align: center;">  </div> </div> <p style="text-align: center; margin-top: 10px;">Radiation protection staff training course (at JAEA)</p>