

## Main decommissioning works and steps

All fuel had been removed from Unit 4 SFP by December 22, 2014. Work continues toward fuel removal and debris (Note 1) retrieval from Unit 1-3.

(Note 1) Fuel assemblies having melted through in the accident.


Unit 1: Fuel removal scheduled to start in FY2023  
 Unit 2: Fuel removal scheduled to start in FY2023  
 Unit 3: Fuel removal scheduled to start in around mid-FY2018  
 Unit 4: Fuel removal completed in 2014

(Note 2)  
 The method employed to retrieve fuel debris for the first unit will be confirmed in FY2019.


### Toward fuel removal from the spent fuel pool

Toward fuel removal from Unit 3 SFP, after confirming the cause of the failures in the FHM and crane and implementing measures for similar parts, works will continue with safety first.

As measures to reduce the dose on the Reactor Building operating floor, the decontamination and installation of shields were completed in June and December 2016 respectively. Installation of a fuel removal cover started from January 2017 and installation of all dome roofs was completed in February 2018.



Status inside the cover for fuel removal (March 15, 2018)



## Three principles behind contaminated water countermeasures:

Countermeasures for contaminated water are implemented in accordance with the following three principles:

### 1. Eliminate contamination sources


- ① Multi-nuclide removal equipment, etc.
- ② Remove contaminated water from the trench (Note 3)  
 (Note 3) Underground tunnel containing pipes.

### 2. Isolate water from contamination

- ③ Pump up groundwater for bypassing
- ④ Pump up groundwater near buildings
- ⑤ Land-side impermeable walls
- ⑥ Waterproof pavement

### 3. Prevent leakage of contaminated water

- ⑦ Enhance soil by adding sodium silicate
- ⑧ Sea-side impermeable walls
- ⑨ Increase the number of (welded-joint) tanks



### Multi-nuclide removal equipment (ALPS), etc.


- This equipment removes radionuclides from the contaminated water in tanks and reduces risks.
- Treatment of contaminated water (RO concentrated salt water) was completed in May 2015 via multi-nuclide removal equipment, additional multi-nuclide removal equipment installed by TEPCO (operation commenced in September 2014) and a subsidy project of the Japanese Government (operation commenced in October 2014).
- Strontium-treated water from equipment other than ALPS is being re-treated in ALPS.



High-performance (multi-nuclide removal equipment)

### Land-side impermeable walls

- Land-side impermeable walls surround the buildings and reduce groundwater inflow into the same.
- Freezing started on the sea side and part of the mountain side from March 2016 and on 95% of the mountain side from June 2016. Freezing of the remaining unfrozen sections advanced with a phased approach and freezing of all sections started in August 2017.
- In March 2018, the land-side impermeable walls were considered completed except for a portion of the depths: based on a monitoring result showing that the underground temperature had declined below 0°C in almost all areas, while on the mountain side, the difference between the inside and outside increased to approx. 4-5 m. Multi-layered contaminated water management measures, including subdrains and facing, have kept the groundwater level stable. Consequently, a water-level management system to isolate the buildings from groundwater was considered to have been established. The Committee on Countermeasures for Contaminated Water Treatment, held on March 7, clearly recognized the effect of the land-side impermeable walls in shielding groundwater and evaluated that the land-side impermeable walls had allowed a significant reduction in the amount of contaminated water generated.



(Inside the land-side impermeable wall) (Outside the land-side impermeable wall)

### Sea-side impermeable walls

- Impermeable walls are being installed on the sea side of Units 1-4, to prevent contaminated groundwater from flowing into the sea.
- The installation of steel pipe sheet piles was completed in September 2015 and they were connected in October 2015. These works completed the closure of the sea-side impermeable walls.



(Sea-side impermeable wall)

# Progress Status and Future Challenges of the Mid- and Long-Term Roadmap toward Decommissioning of TEPCO Holdings' Fukushima Daiichi Nuclear Power Station Units 1-4 (Outline)

## Progress status

◆ The temperatures of the Reactor Pressure Vessel (RPV) and Primary Containment Vessel (PCV) of Units 1-3 have been maintained within the range of approx. 25-35°C<sup>\*1</sup> over the past month. There was no significant change in the density of radioactive materials newly released from Reactor Buildings in the air<sup>\*2</sup>. It was evaluated that the comprehensive cold shutdown condition had been maintained.

\* 1 The values varied somewhat, depending on the unit and location of the thermometer

\* 2 In July 2018, the radiation exposure dose due to the release of radioactive materials from the Unit 1-4 Reactor Buildings was evaluated as less than 0.00029 mSv/year at the site boundary. The annual radiation dose from natural radiation is approx. 2.1 mSv/year (average in Japan).

### Status toward fuel removal at Unit 1


Prior to formulating a plan to remove rubble around the spent fuel pool (SFP), an onsite investigation was conducted (July 23 - August 2).

[Investigation scope]

- Measurement of rubble surface dose and air dose
- 3D measurement inside the rubble

From the investigative results, the air dose on site, existence of obstacles during the work and dimensions of the work space were confirmed.

The effect of dust during the work and operability will be evaluated based on the information obtained and the results reflected in formulating a work plan to prevent falling rubble. The work will be implemented with safety first.




### Status toward fuel removal at Unit 2

To formulate a work plan for dismantling the Reactor Building rooftop, the entire operating floor will be investigated.

Before this investigation, work to move and reorganize the remaining objects on the north side of the operating floor, fences near the well, etc. started from August 23.

The work will continue with safety first.




### Status toward fuel removal at Unit 3

Regarding the fuel-handling machine (FHM) and the crane, consecutive failures have occurred since the test operation started on March 15.

(1) Defect in FHM

An alarm was issued during pre-operation inspection on August 8 and the operation suspended.

It was confirmed as attributable to disconnection due to corrosion by rainwater ingress to the cable connection.




(2) Defect in crane

An alarm was issued during the work to clear materials and equipment on August 15 and the operation suspended.

The cause is being investigated.

These defects are considered commonly attributable to insufficient quality control of the components incorporated in the FHM and crane.

Cause investigations and countermeasures will be implemented for each of the defects. After resolving the quality control issue, which is considered a common factor, the test operation will resume.



### Measures during heavy rain such as typhoons

Measures, such as water shutoff of the trench penetrations, etc. are being implemented to prepare for an increase in contaminated water generated during heavy rain such as typhoons.

Measures	Implementation status
Unit 1 and 2 trenches near the buildings, water shutoff, inside filling, etc. of penetrations	Unit 1 common pipe trench: Scheduled for completion in late September
	Unit 2 intake power supply cable trench: Completed on August 6
Unit 2 R/B roof drain repair	Completed on July 12
Unit 3 T/B rooftop damaged part repair	Preparatory work will start from October



Water shutoff status at the penetration of Unit 2 intake power supply cable

Measures will continue to be implemented while verifying their effect and examining additional measures if necessary.

### Progress status toward dismantling the Unit 1/2 exhaust stack

For the Unit 1/2 exhaust stack, in which damage and breakage were detected, the upper half will be dismantled from the perspective of further reducing risks. (information in the previous report).

To facilitate the onsite work, a mockup test of the dismantling equipment started at a simulated facility from August 28.

Knowledge acquired in the test will be reflected in the implementation plan, such as work procedures. Toward the preparatory work for dismantling from December, efforts will continue with safety first.



Mockup test

### Failures of the subdrain water-level monitoring

Two temporary failures occurred in monitoring subdrain water levels:

(1) Subdrains around the Process Main Building (PMB) and High Temperature Incinerator Building (HTI)

On July 25, during the work to add a server to the ongoing central monitoring system, an alarm was issued and monitoring failed.

(2) Subdrain near Unit 1 (No. 206)

On August 12, due to displacement of the water-level gauge, an alarm was issued and monitoring failed.

In both cases, normal status was recovered and it was confirmed that stagnant water levels in the buildings remained lower than those of subdrains. Countermeasures based on cause investigations will be implemented while examining measures to further improve the reliability of the subdrain water-level monitoring.

# Major initiatives – Locations on site



Provided by ©2016 DigitalGlobe, Inc., NTT DATA Corporation

\* Data of Monitoring Posts (MP1-MP8.)

Data (10-minute values) of Monitoring Posts (MPs) measuring the airborne radiation rate around site boundaries showed 0.440 – 1.635  $\mu\text{Sv/h}$  (July 25 – September 4, 2018).

We improved the measurement conditions of monitoring posts 2 to 8 to measure the air-dose rate precisely. Construction works, such as tree-clearing, surface soil removal and shield wall setting, were implemented from February 10 to April 18, 2012.


Therefore monitoring results at these points are lower than elsewhere in the power plant site.

The radiation shielding panels around monitoring post No. 6, which is one of the instruments used to measure the radiation dose at the power station site boundary, were taken off from July 10-11, 2013, since further deforestation, etc. had caused the surrounding radiation dose to decline significantly.

## I. Confirmation of the reactor conditions

### 1. Temperatures inside the reactors


Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 25 to 35°C for the past month, though it varied depending on the unit and location of the thermometer.



### 2. Release of radioactive materials from the Reactor Buildings

As of July 2018, the density of radioactive materials newly released from Reactor Building Units 1-4 in the air and measured at the site boundary was evaluated at approx.  $2.7 \times 10^{-12}$  Bq/cm<sup>3</sup> for Cs-134 and  $1.2 \times 10^{-11}$  Bq/cm<sup>3</sup> for Cs-137, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00029 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



#### (Reference)

- \* The density limit of radioactive materials in the air outside the surrounding monitoring area:  
[Cs-134]:  $2 \times 10^{-5}$  Bq/cm<sup>3</sup>  
[Cs-137]:  $3 \times 10^{-5}$  Bq/cm<sup>3</sup>
- \* Data of Monitoring Posts (MP1-MP8).  
Data of Monitoring Posts (MPs) measuring the airborne radiation rate around the site boundary showed 0.440 – 1.635  $\mu$ Sv/h (July 25 – September 4, 2018).  
To measure the variation in the airborne radiation rate of MP2-MP8 more accurately, environmental improvement (tree trimming, removal of surface soil and shielding around the MPs) was completed.

Note: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

### 3. Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any abnormality in the cold shutdown condition or criticality sign detected.

Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

## II. Progress status by each plan

### 1. Contaminated water countermeasures

*To tackle the increase in stagnant water due to groundwater inflow, fundamental measures to prevent such inflow into the Reactor Buildings will be implemented, while improving the decontamination capability of water treatment and preparing facilities to control the contaminated water*

#### ➤ Status of contaminated water generated

- Multi-layered measures including pumping up by subdrains and land-side impermeable walls, which have been

implemented to control the continued generation of contaminated water, reduced groundwater inflow into buildings.

- As a result of steady implementation of “isolation” measures (groundwater bypass subdrains, frozen walls, etc.), the inflow reduced from approx. 470 m<sup>3</sup>/day (the FY2014 average) when the measures were first launched to approx. 220 m<sup>3</sup>/day (the FY2017 average), though the figure varied depending on rainfall, etc.
- Measures will continue to further reduce the volume of contaminated water generated.




Figure 1: Changes in contaminated water generated and inflow of groundwater, rainwater, etc. into buildings

#### ➤ Operation of the groundwater bypass

- From April 9, 2014, the operation of 12 groundwater bypass pumping wells commenced sequentially to pump up groundwater. The release started from May 21, 2014 in the presence of officials from the Intergovernmental Liaison Office for the Decommissioning and Contaminated Water Issue of the Cabinet Office. Up until September 4, 2018, 404,163 m<sup>3</sup> of groundwater had been released. The pumped-up groundwater was temporarily stored in tanks and released after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Pumps are inspected and cleaned as required based on their operational status.

#### ➤ Water Treatment Facility special for Subdrain & Groundwater drains

- To reduce the level of groundwater flowing into the buildings, work began to pump up groundwater from wells (subdrains) around the buildings on September 3, 2015. The pumped-up groundwater was then purified at dedicated facilities and released from September 14, 2015 onwards. Up until September 4, 2018, a total of 592,292 m<sup>3</sup> had been drained after TEPCO and a third-party organization had confirmed that its quality met operational targets.
- Due to the level of the groundwater drain pond rising after the sea-side impermeable walls had been closed, pumping started on November 5, 2015. Up until September 5, 2018, a total of approx. 188,700 m<sup>3</sup> had been pumped up and a volume of approx. less than 10 m<sup>3</sup>/day is being transferred from the groundwater drain to the Turbine Buildings (average for the period July 19 – August 29, 2018).
- As one of the multi-layered contaminated water management measures, in addition to waterproof pavement (facing) to prevent rainwater infiltrating the ground, etc., facilities to enhance the subdrain treatment system were installed and went into operation from April 2018. These facilities increased the treatment capacity to 1,500 m<sup>3</sup> and improved reliability.
- To maintain the level of groundwater pumped up from subdrains, work to install additional subdrain pits and recover those already in place is underway. They will go into operation sequentially from a pit for which work is completed (the number of pits which went into operation: 12 of 14 additional pits; 0 of 3 recovered pits).

- To eliminate the need to suspend water pumping while cleaning the subdrain transfer pipe, the pipe will be duplicated. Installation of the pipe and ancillary facilities was completed.
- Since the subdrains went into operation, the inflow into buildings tended to decline to less than 150 m<sup>3</sup>/day when the subdrain water level declined below T.P. 3.0 m but increased during rainfall.

➤ LCO deviation due to failure of the subdrain water-level monitoring around PMB and HTI

- On July 25, 2018, an alarm indicating transmission abnormality of the subdrain water-level digital recorder near the Process Main Building (PMB building) and the High Temperature Incinerator Building (HTI building) was issued in the central monitoring system.
- The event was judged as a deviation from the limiting condition for operation (LCO), based on an inspection result showing failure of the subdrain water-level monitoring around the PMB and HTI buildings.
- The transmission recovered after switching the power to the digital recorder of the failed circuit on and off. After confirming that water levels in the buildings remained lower than those of subdrains, recovery from the LCO deviation was declared the same day.
- The event was considered attributable to a communication abnormality due to connection with four server systems, despite the facility specification that limited connection of the digital recorder with up to two server systems.
- As recurrence prevention measures, any potential effect on the existing facilities and installation procedures will be examined for works to add new equipment to ongoing facilities and the results will be reflected in instruction manuals, etc.

➤ Failure of the water-level monitoring due to position displacement of subdrain pit No. 206

- On August 12, 2018, an alarm indicating a significant deviation of the water-level gauge in subdrain pit No. 206 was issued. The event was judged as a deviation from the limiting condition for operation (LCO), based on an inspection result showing the subdrain water-level monitoring as having failed in the pit.
- An onsite inspection confirmed that the water-level gauge in No. 206 was displaced to a lower position.
- The water-level gauge was fixed and recovered at the normal position. After confirming that the monitoring of No. 206 pit had resumed, recovery from the LCO deviation was declared on August 13.
- The event was considered attributable to displacement of the water-level gauge detector to a lower position due to the insulator inside a water-level gauge fixing bracket, which peeled off by the weights of cables and the detector itself because of the weakened insulator adhesion.
- For other pit water-level gauges, an inspection confirmed no abnormality in their installation and boding bands were added on August 13 to support fixation of these gauges.
- Measures to further improve the reliability of the subdrain water-level monitoring system will be examined.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Unit 1-4 subdrains

➤ Construction status of the land-side impermeable walls

- A maintenance operation for the land-side impermeable walls to prevent frozen soil from thickening further has continued from May 2017 on the north and south sides and started from November 2017 on the east side, where frozen soil of sufficient thickness was identified. The scope of the maintenance operation was expanded in March 2018.
- In March 2018, the land-side impermeable walls were considered completed except for a portion of the depths, based on a monitoring result showing that the underground temperature had declined below 0°C in almost all areas, while on the mountain side, the difference between the inside and outside increased to approx. 4-5 m. Multi-layered contaminated water management measures, including subdrains and facing, have kept the groundwater level stable. Consequently, a water-level management system to isolate the buildings from groundwater was considered to have been established. The Committee on Countermeasures for Contaminated Water Treatment, held on March 7, clearly recognized the effect of the land-side impermeable walls in shielding groundwater and evaluated that the land-side impermeable walls had allowed a significant reduction in the amount of contaminated water generated.




Figure 3: Closure of part of the land-side impermeable walls (on the mountain side)

➤ Progress status of measures to prevent rainwater inflow to buildings during heavy rain

- Measures, such as water shutoff of the trench penetrations, etc. are being implemented to prepare for an increase in contaminated water generated during heavy rain such as typhoons.
- The progress status of each measure is as follows:  
Water shutoff of trench penetration of the Unit 1 common pipe trench will be completed in late September.  
Water shutoff, inside filling, etc. of the Unit 2 intake power supply cable trench was completed on August 6.  
Repair of the damaged part on the Unit 2 Reactor Building roof drain was completed on July 12.  
Preparatory work to repair the damaged portion of the Unit 3 Turbine Building rooftop will start from October.
- Measures will continue to be implemented while verifying their effect and examining additional measures if necessary.


➤ Operation of multi-nuclide removal equipment

- Regarding the multi-nuclide removal equipment (existing and high-performance), hot tests using radioactive water were underway (for existing equipment, System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013; and for high-performance equipment, from October 18, 2014). The additional multi-nuclide removal equipment went into full-scale operation from October 16, 2017.
- As of August 30, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 385,000, 473,000 and 103,000 m<sup>3</sup> respectively (including approx. 9,500 m<sup>3</sup> stored in the J1(D) tank, which contained water with a high density of radioactive materials at the System B outlet of existing multi-nuclide removal equipment).
- To reduce the risks of strontium-treated water, treatment using existing, additional and high-performance multi-nuclide removal equipment has been underway (existing: from December 4, 2015; additional: from May 27,

2015; high-performance: from April 15, 2015). Up until August 30, 494,000 m<sup>3</sup> had been treated.

- Toward reducing the risk of contaminated water stored in tanks
  - Treatment measures comprising the removal of strontium by cesium-absorption apparatus (KURION) (from January 6, 2015) and the secondary cesium-absorption apparatus (SARRY) (from December 26, 2014) have been underway. Up until August 30, approx. 476,000 m<sup>3</sup> had been treated.
- Measures in the Tank Area
  - Rainwater, under the release standard and having accumulated within the fenced-in area of the contaminated water tank area, was sprinkled on site after eliminating radioactive materials using rainwater-treatment equipment since May 21, 2014 (as of September 3, 2018, a total of 114,234 m<sup>3</sup>).

As of August 30, 2018



\*1: Water amount for which the water-level gauge indicates 0% or more  
 \*2: To detect storage increases more accurately, the calculation method was reviewed as follows from February 9, 2017: (The revised method was applied from March 1, 2018) [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]  
 \*3: Reevaluated by adding groundwater and rainwater inflow into the residual water areas (January 18 and 25, 2018).  
 \*4: Reviewed because SARRY reverse cleaning water was added to "Storage increase." (January 25, 2018)  
 \*5: The effect of calibration for the building water-level gauge was included in the following period: March 1-8, 2018 (Unit 3 Turbine Building).  
 \*6: The method used to calculate the chemical injection into ALPS was reviewed as follows: (Additional ALPS: The revised method was applied from April 12, 2018) [(Outlet integrated flow rate) - (inlet integrated flow rate) - (sodium carbonate injection rate)]  
 \*7: Reevaluated based on the revised calculation formula of stagnant water storage volume in Unit 2-4 Turbine Building seawater system pipe trenches. (Period of reevaluation: December 28, 2017 - June 7, 2018)  
 \*8: Reevaluated based on the revised method to manage the transfer volume from the Unit 1 seawater pipe trench. (Period of reevaluation: May 31 - June 28, 2018)

Figure 4: Status of stagnant water storage

- Progress status of the 3rd cesium absorption apparatus
  - The 3rd cesium-absorption apparatus was installed to improve the reliability of the treatment equipment and accelerate the purification of stagnant water inside the buildings and a test operation started from June 4, 2018. Pre-operation inspections are underway sequentially according to the progress of the test operation.
  - A test for the treatment equipment conducted on July 31 confirmed that the removal performance had failed to satisfy the criteria (in the order of 10<sup>2</sup> Bq/cc or less) concerning the reduction in Cs-137 radioactive material density.
  - Causes of the failure will be investigated.

- Progress status of stagnant water treatment in buildings (separation of Units 1 and 2)
  - Prior to separating the communicating part between Units 1 and 2 within 2018, water levels in the buildings are being lowered.
  - The water levels will be further lowered sequentially to complete the separation of the communicating part between Units 1 and 2 within September.
- Alarm issued from the leakage detector for the multi-nuclide removal equipment (existing ALPS) System C absorption vessel skid
  - On August 16, 2018, an alarm was issued from the leakage detector in the multi-nuclide removal equipment (existing ALPS). An onsite inspection confirmed the leakage.
  - The leakage (1,000 mm × 1,000 mm × 10 mm) remained within the fences and no external leakage was detected.
  - The leakage was attributable to water overflowing from the top of the absorption vessel when filled in the same to carry out absorption materials. The overflow ceased after closing the water-filling valve.
  - One of the causes of this event was an absence of clearly segmented roles and responsibilities for the work. This issue will be resolved by specifying the organization, roles and responsibilities prior to the work.

## 2. Fuel removal from the spent fuel pools

*Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety. The removal of spent fuel from the Unit 4 pool commenced on November 18, 2013 and was completed by December 22, 2014*

- Main work to help spent fuel removal at Unit 1
  - The installation of windbreak fences, which will reduce dust scattering during rubble removal, started on October 31, 2017 and was completed by December 19, 2017.
  - As preparatory work to remove fuel from the spent fuel pool (SFP), rubble removal on the operating floor north side started from January 22.
  - Rubble is being removed carefully by suction equipment. No significant variation was identified around the site boundaries where the density of radioactive materials was monitored and at onsite dust monitors during the above removal work.
  - Removed rubble is stored in solid waste storage facilities or other storage areas depending on the dose level.
  - To create an access route for work to protect the spent fuel pool, X-braces will be removed.
  - A mockup test simulating the actual machine was conducted in June to confirm the overall process of remote-controlled work, from cutting and catching to drawing.
  - Prior to formulating a plan to remove rubble around the spent fuel pool, an onsite investigation started from July 23 and was completed on August 2.
  - The investigation included measurements of the rubble surface and air doses and 3D measurement inside the rubble.
  - From the investigative results, the air dose on site, existence of obstacles during work and dimensions of the work space were confirmed.
  - The effect of dust during the work and operability will be evaluated based on the information obtained and the results reflected in formulating a work plan to prevent falling rubble. The work will be implemented with safety first.
- Main work to help spent fuel removal at Unit 2
  - An investigation near the opening wall on the operating floor using a remote-controlled unmanned robot detected no large scattering obstacles to operate the robot.
  - Contamination of the robot was below the level that would prevent maintenance by workers in the front room.
  - To formulate a work plan for dismantling the Reactor Building rooftop, the entire operating floor will be investigated.
  - Before this investigation, work to move and reorganize the remaining objects on the north side of the operating floor, fences near the well, etc. started from August 23.

- The work will continue with safety first.
- **Effect investigation related to the removal of the Unit 2 Reactor Building ventilation system**
  - Rainwater prevention measures will be implemented on the rooftop to prevent contamination in the sea around the Reactor Building. A portion of the ventilation system of the building, which will interfere with the work, needs to be removed.
  - Before removing the ventilation system, the site boundary dose will be investigated to evaluate the effect of the removal.
  - The investigation comprises two steps: measuring the dust density with the ventilation system operating (STEP 1) and measuring the dust density with the ventilation system suspended for about one week (STEP 2). During the suspension, the dust density will be monitored by continuous dust monitors.
  - STEP 1 was completed by August 30 and STEP 2 will be conducted in mid-September.
- **Main work to help spent fuel removal at Unit 3**
  - Regarding the fuel-handling machine (FHM) and the crane, consecutive failures have occurred since the test operation started on March 15.
    - For the FHM, an alarm was issued during pre-operation inspection on August 8 and the operation suspended. It was confirmed as attributable to disconnection due to corrosion by rainwater ingress to the cable connection.
    - For the crane, an alarm was issued during the work to clear materials and equipment on August 15 and the operation suspended. The cause is being investigated.
    - These defects are considered commonly attributable to insufficient quality control of the components incorporated in the FHM and crane.
    - Cause investigations and countermeasures will be implemented for each of the defects. After resolving the quality control issue, which is considered a common factor, the test operation will resume.
- **Progress status toward dismantling the Unit 1/2 exhaust stack**
  - For the Unit 1/2 exhaust stack, in which damage and breakage were detected, the upper half of the stack will be dismantled from the perspective of further reducing risks.
  - To facilitate the onsite work, a mockup test of the dismantling equipment started at a simulated facility from August 28.
  - Knowledge acquired in the test will be reflected in the implementation plan, such as work procedures. Toward the preparatory work for dismantling from December, efforts will continue with safety first.

### 3. Plans to store, process and dispose of solid waste and decommission of reactor facilities

*Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste*

- **Management status of the rubble and trimmed tree**
  - As of the end of July 2018, the total storage volume of concrete and metal rubble was approx. 245,000 m<sup>3</sup> (+2,000 m<sup>3</sup> compared to at the end of June, with an area-occupation rate of 61%). The total storage volume of trimmed trees was approx. 133,900 m<sup>3</sup> (- m<sup>3</sup>, with an area-occupation rate of 76%). The total storage volume of used protective clothing was approx. 55,400 m<sup>3</sup> (+1,400 m<sup>3</sup>, with an area-occupation rate of 78%). The increase in rubble was mainly attributable to construction related to tanks and transfer of rubble from the temporary storage area P1. The increase in used protective clothing was mainly attributable to the acceptance of used protective clothing.
- **Management status of secondary waste from water treatment**
  - As of August 2, 2018, the total storage volume of waste sludge was 597 m<sup>3</sup> (area-occupation rate: 85%), while that of concentrated waste fluid was 9,399 m<sup>3</sup> (area-occupation rate: 88%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment, etc., was 4,057 (area-occupation rate: 64%).

### 4. Reactor cooling

*The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring will continue*

- **Progress status of the decompression test inside the Fukushima Daiichi Nuclear Power Station Unit 2 PCV**
  - In order to exclude the risk of hydrogen explosion, injecting nitrogen into the Primary Containment Vessel (PCV) is continuously conducting. Caused of this countermeasure, hydrogen density inside the PCV is maintained inertly and pressure of it is keeping higher than the air.
  - For Unit 2, in which pressure exceeded that of Units 1 and 3, the PCV decompression test (STEP 1) started from July 24 and was completed on August 31.
  - During the test, no significant variation was indicated in monitoring parameters such as hydrogen density.
  - Based on the test results, conditions for the next PCV decompression test (STEP 2), scheduled for commencement, due to from October, will be evaluated.


### 5. Reduction in radiation dose and mitigation of contamination

*Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment*


- **Status of groundwater and seawater on the east side of Turbine Building Units 1-4**
  - The H-3 density at No. 1-6 had been increasing from around 2,000 Bq/L since November 2017 to around 15,000 Bq/L. Since March 2018, it has been repeatedly declining, then increasing and currently stands at around 6,000 Bq/L. The density of gross β radioactive materials at the same point had been declining from around 170,000 Bq/L since March 2018 and currently stands at around 100,000 Bq/L.
  - The H-3 density at No. 1-8 had been declining from around 3,000 Bq/L since March 2018 and currently stands at around 1,500 Bq/L.
  - The density of gross β radioactive materials at No. 1-12 had been declining from around 2,000 Bq/L since January 2018 and currently stands at around 300 Bq/L.
  - The H-3 density at No. 1-17 had been declining from around 30,000 Bq/L since December 2017 and currently stands at around 16,000 Bq/L. Since August 15, 2013, pumping of groundwater continued (at the well point between the Unit 1 and 2 intakes: August 15, 2013 – October 13, 2015 and from October 24; at the repaired well: October 14 - 23, 2015).
  - The H-3 density at No. 2-3 had been increasing from around 1,000 Bq/L since November 2017 and currently stands at around 3,400 Bq/L. The density of gross β radioactive materials at the same point had been increasing from around 600 Bq/L since December 2017 and currently stands at around 4,000 Bq/L.
  - The H-3 density at No. 2-5 had been increasing from around 700 Bq/L since November 2017 to around 1,800 Bq/L, then declining and currently stands at around 1,200 Bq/L. The density of gross β radioactive materials at the same point had been increasing from around 30,000 Bq/L since March 2018 to around 70,000 Bq/L, then declining and currently stands at around 30,000 Bq/L. Since December 18, 2013, pumping of groundwater continued (at the well point between the Unit 2 and 3 intakes: December 18, 2013 - October 13, 2015; at the repaired well: from October 14, 2015).
  - The H-3 density at No. 3-4 had been declining from around 2,000 Bq/L since January 2018 to around 900 Bq/L, then increasing and currently stands at around 1,800 Bq/L. Since April 1, 2015, pumping of groundwater continued (at the well point between the Unit 3 and 4 intakes: April 1 – September 16, 2015; at the repaired well: from September 17, 2015).
  - Regarding the radioactive materials in seawater in the Unit 1-4 intake open channel area, densities have remained below the legal discharge limit except for the increase in cesium 137 and strontium 90 during heavy rain. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side

impermeable walls. The density of cesium 137 has been increasing since January 25, 2017, when a new silt fence was installed to accommodate the relocation.

- Regarding the radioactive materials in seawater in the area within the port, densities have remained below the legal discharge limit except for the increase in cesium 137 and strontium 90 during heavy rain but declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.
- Regarding the radioactive materials in seawater in the area outside the port, densities of cesium 137 and strontium 90 have been declining, but remained unchanged and below the legal discharge limit following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls.



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 5: Groundwater density on the Turbine Building east side




Figure 6: Seawater density around the port

## 6. Outlook of the number of staff required and efforts to improve the labor environment and conditions

*Securing appropriate staff long-term while thoroughly implementing workers' exposure dose control. Improving the work environment and labor conditions continuously based on an understanding of workers' on-site needs*

### ➤ Staff management

- The monthly average total of people registered for at least one day per month to work on site during the past quarter from April to June 2018 was approx. 10,000 (TEPCO and partner company workers), which exceeded the monthly average number of actual workers (approx. 7,300). Accordingly, sufficient people are registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in September 2018 (approx. 4,250 per day: TEPCO and partner company workers) would be secured at present. The average numbers of workers per day per month (actual values) were maintained, with approx. 4,100 to 6,200 since FY2016 (see Figure 7).
- The number of workers from within Fukushima Prefecture increased and the number outside declined. The local employment ratio (TEPCO and partner company workers) as of July has remained constant at around 60%.
- The monthly average exposure dose of workers remained at approx. 0.59 mSv/month during FY2015, approx. 0.39 mSv/month during FY2016 and approx. 0.36 mSv/month during FY2017. (Reference: Annual average exposure dose 20 mSv/year  $\div$  1.7 mSv/month)
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.






# Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during August 27-September 4)”; unit (Bq/L); ND represents a value below the detection limit

Source: TEPCO website Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/nu/fukushima-np/f1/smp/index-j.html>



Cesium-134: 3.3 (2013/10/17) → ND(0.34) Below 1/9  
Cesium-137: 9.0 (2013/10/17) → 0.51 Below 1/10  
Gross β: **74** (2013/ 8/19) → ND(15) Below 1/4  
Tritium: 67 (2013/ 8/19) → ND(1.9) Below 1/30

Cesium-134: 4.4 (2013/12/24) → ND(0.25) Below 1/10  
Cesium-137: **10** (2013/12/24) → 1.4 Below 1/7  
Gross β: **60** (2013/ 7/ 4) → ND(15) Below 1/4  
Tritium: 59 (2013/ 8/19) → ND(1.9) Below 1/30

Cesium-134: 5.0 (2013/12/2) → ND(0.29) Below 1/10  
Cesium-137: 8.4 (2013/12/2) → 0.50 Below 1/10  
Gross β: **69** (2013/8/19) → 16 Below 1/4  
Tritium: 52 (2013/8/19) → 1.9 Below 1/20

Cesium-134: 2.8 (2013/12/2) → ND(0.43) Below 1/6  
Cesium-137: 5.8 (2013/12/2) → 0.53 Below 1/10  
Gross β: **46** (2013/8/19) → ND(15) Below 1/3  
Tritium: 24 (2013/8/19) → ND(2.0) Below 1/10

Cesium-134: ND(0.52)  
Cesium-137: 1.0  
Gross β: ND(15)  
Tritium: ND(1.7) \*

Cesium-134: 3.3 (2013/12/24) → ND(0.49) Below 1/6  
Cesium-137: 7.3 (2013/10/11) → 0.74 Below 1/9  
Gross β: **69** (2013/ 8/19) → ND(15) Below 1/4  
Tritium: 68 (2013/ 8/19) → ND(1.7) Below 1/40

Cesium-134: 3.5 (2013/10/17) → ND(0.21) Below 1/10  
Cesium-137: 7.8 (2013/10/17) → ND(0.32) Below 1/20  
Gross β: **79** (2013/ 8/19) → ND(15) Below 1/5  
Tritium: 60 (2013/ 8/19) → ND(1.9) Below 1/30

Cesium-134: **32** (2013/10/11) → 0.65 Below 1/40  
Cesium-137: **73** (2013/10/11) → 6.9 Below 1/10  
Gross β: **320** (2013/ 8/12) → 18 Below 1/10  
Tritium: 510 (2013/ 9/ 2) → 11 Below 1/40

From February 11, 2017, the location of the sampling point was shifted approx. 50 m south of the previous point due to the location shift of the silt fence.


Cesium-134: ND (0.60)  
Cesium-137: 7.4  
Gross β: 20  
Tritium: 14 \*

Cesium-134: ND (0.60)  
Cesium-137: 6.1  
Gross β: ND (15)  
Tritium: 14 \*

Cesium-134: ND (0.55)  
Cesium-137: 6.1  
Gross β: 18  
Tritium: 13 \*

\* Monitoring commenced in or after March 2014. Monitoring inside the sea-side impermeable walls was finished because of the landfill.

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000



Cesium-134: 5.3 (2013/8/ 5) → ND(0.55) Below 1/9  
Cesium-137: 8.6 (2013/8/ 5) → 1.2 Below 1/7  
Gross β: **40** (2013/7/ 3) → ND(15) Below 1/2  
Tritium: 340 (2013/6/26) → 6.2 Below 1/50

Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.


Summary of TEPCO data as of September 5, 2018

# Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

(The latest values sampled during Aug 27 – Sep 4)


	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Gross β)	30	10
Tritium	60,000	10,000

Unit (Bq/L); ND represents a value below the detection limit; values in ( ) represent the detection limit; ND (2013) represents ND throughout 2013



Note: The gross β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Note: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018



Summary of TEPCO data as of September 5, 2018



# Progress toward decommissioning: Fuel removal from the spent fuel pool (SFP)

**Immediate target**

Commence fuel removal from the Unit 1-3 Spent Fuel Pools

## Unit 1

Regarding fuel removal from Unit 1 spent fuel pool, there is a plan to install a dedicated cover for fuel removal over the top floor of the Reactor Building (operating floor). All roof panels and wall panels of the building cover were dismantled by November 10, 2016. Removal of pillars and beams of the building was completed on May 11, 2017. Modification of the pillars and beams of the building cover and installation of building cover were completed by December 19. Rubble removal from the operating floor north side started from January 22, 2018. Rubble is being removed carefully by suction equipment. No significant variation was identified around site boundaries where the density of radioactive materials was monitored and at onsite dust monitors during the above removal work.



Suction equipment

<Installation status (January 22)>



October 2015



November 2017

Scope of rubble removal (north side)

<Status of the operating floor>

## Unit 2

To facilitate removal of fuel assemblies and retrieval of debris in the Unit 2 spent fuel pool, the scope of dismantling and modification of the existing Reactor Building rooftop was examined. From the perspective of ensuring safety during the work, controlling impacts on the outside of the power station, and removing fuel rapidly to reduce risks, we decided to dismantle the whole rooftop above the highest floor of the Reactor Building.

Examination of the following two plans continues: Plan 1 to share a container for removing fuel assemblies from the pool and retrieving fuel debris; and Plan 2 to install a dedicated cover for fuel removal from the pool.




Image of Plan 1




Image of Plan 2

## Unit 3

Prior to the installation of a cover for fuel removal, removal of large rubble from the spent fuel pool was completed in November 2015. To ensure safe and steady fuel removal, training of remote control was conducted at the factory using the actual fuel-handling machine which will be installed on site (February – December 2015). Measures to reduce dose on the Reactor Building top floor (decontamination, shields) were completed in December 2016. Installation of a cover for fuel removal and a fuel-handling machine is underway from January 2017. Installation of the fuel removal cover was completed on February 23, 2018. Toward fuel removal, after confirming the cause of the failures in the FHM and crane and implementing measures for similar parts, works will continue with safety first.



Installation of dome roof (February 21)




Image of entire fuel handling facility inside the cover

## Unit 4

In the Mid- and Long-Term Roadmap, the target of Phase 1 involved commencing fuel removal from inside the spent fuel pool (SFP) of the 1st Unit within two years of completion of Step 2 (by December 2013). On November 18, 2013, fuel removal from Unit 4, or the 1st Unit, commenced and Phase 2 of the roadmap started.

On November 5, 2014, within a year of commencing work to fuel removal, all 1,331 spent fuel assemblies in the pool had been transferred. The transfer of the remaining non-irradiated fuel assemblies to the Unit 6 SFP was completed on December 22, 2014. (2 of the non-irradiated fuel assemblies were removed in advance in July 2012 for fuel checks)


This marks the completion of fuel removal from the Unit 4 Reactor Building. Based on this experience, fuel assemblies will be removed from Unit 1-3 pools.

\* A part of the photo is corrected because it includes sensitive information related to physical protection.



Fuel removal status

## Common pool




An open space will be maintained in the common pool (Transfer to the temporary cask custody area)

### Progress to date

- The common pool has been restored to a condition allowing it to re-accommodate fuel to be handled (November 2012)
- Loading of spent fuel stored in the common pool to dry casks commenced (June 2013)
- Fuel removal from the Unit 4 spent fuel pool began to be received (November 2013 - November 2014)

### Temporary cask (\*) custody area



Spent fuel is accepted from the common pool

Operation commenced on April 12, 2013; from the cask-storage building, transfer of 9 existing dry casks completed (May 21, 2013); fuel stored in the common pool sequentially transferred.

### <Glossary>

(\*) Operating floor: During regular inspection, the roof over the reactor is opened while on the operating floor, fuel inside the core is replaced and the core internals are inspected.

(\*) Cask: Transportation container for samples and equipment, including radioactive materials.


**Immediate target** Identify the plant status and commence R&D and decontamination toward fuel debris retrieval

### Investigation into TIP Room of the Unit 1 Reactor Building

- To improve the environment for future investigations inside the PCV, etc., an investigation was conducted from September 24 to October 2, 2015 at the TIP Room<sup>(1)</sup>. (Due to high dose around the entrance in to the TIP Room, the investigation of dose rate and contamination distribution was conducted through a hole drilled from the walkway of the Turbine Building, where the dose was low)
- The investigative results identified high dose at X-31 to 33 penetrations<sup>(2)</sup> (instrumentation penetration) and low dose at other parts.
- As it was confirmed that work inside the TIP room would be available, the next step will include identification of obstacles which will interfere the work inside the TIP Room and formulation of a plan for dose reduction.

### Investigation in the leak point detected in the upper part of the Unit 1 Suppression Chamber (S/C<sup>(3)</sup>)

Investigation in the leak point detected in the upper part of Unit 1 S/C from May 27, 2014 from one expansion joint cover among the lines installed there. As no leakage was identified from other parts, specific methods will be examined to halt the flow of water and repair the PCV.



Leak point





Image of the S/C upper part investigation

## Unit 1

Air dose rate inside the Reactor Building:  
 Max. 5,150mSv/h (1F southeast area) (measured on July 4, 2012)



\* Indices related to the plant are values as of 11:00, September 5, 2018

### Status of investigation inside the PCV

Prior to fuel debris retrieval, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

[Investigative outline]

- In April 2015, a device, which entered the inside of the PCV through a narrow access opening (bore: φ 100 mm), collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, the investigation using a self-propelled investigation device, conducted to inspect the spreading of debris to the basement floor outside the pedestal, took images of the PCV bottom status for the first time. The status inside the PCV will continue to be examined based on the collected image and dose data.





Image of hanging of dosimeter and camera



Image near the bottom

<Image of investigation inside the PCV>

### Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Feb - May 2015	Confirmed that there was no large fuel in the reactor core.

<Glossary>  
 (1) TIP (Traversing In-core Probe)  
 (2) Penetration: Through-hole of the PCV  
 (3) S/C (Suppression Chamber): Suppression pool, used as the water source for the emergent core cooling system.  
 (4) SFP (Spent Fuel Pool)  
 (5) RPV (Reactor Pressure Vessel)  
 (6) PCV (Primary Containment Vessel)

Investigations inside PCV	1st (Oct 2012)	2nd (Apr 2015)	3rd (Mar 2017)
	- Acquiring images - Measuring air temperature and dose rate - Measuring water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation	- Confirming the status of PCV 1st floor - Acquiring images - Measuring air temperature and dose rate - Replacing permanent monitoring instrumentation	- Confirming the status of PCV 1st basement floor - Acquiring images - Measuring air temperature and dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in May 2014) - Sand cushion drain line (identified in November 2013)		


**Immediate target** Identify the plant status and commence R&D and decontamination toward fuel debris retrieval

Installation of an RPV thermometer and permanent PCV supervisory instrumentation


- Replacement of the RPV thermometer
  - As the thermometer installed at the Unit 2 RPV bottom after the earthquake had broken in February 2014, it was excluded from the monitoring thermometers.
  - In April 2014, removal of the broken thermometer failed and was suspended. Rust-stripping chemicals were injected and the broken thermometer was removed in January 2015. A new thermometer was reinstalled in March. The thermometer has been used as a part of permanent supervisory instrumentation since April.
- Reinstallation of the PCV thermometer and water-level gauge
  - Some of the permanent supervisory instrumentation for PCV could not be installed in the planned locations due to interference with existing grating (August 2013). The instrumentation was removed in May 2014 and new instruments were reinstalled in June 2014. The trend of added instrumentation will be monitored for approx. one month to evaluate its validity.
  - The measurement during the installation confirmed that the water level inside the PCV was approx. 300mm from the bottom.

Investigative results on torus chamber walls

- The torus chamber walls were investigated (on the north side of the east-side walls) using equipment specially developed for that purpose (a swimming robot and a floor traveling robot).
- At the east-side wall pipe penetrations (five points), "the status" and "existence of flow" were checked.
- A demonstration using the above two types of underwater wall investigative equipment showed how the equipment could check the status of penetration.
- Regarding Penetrations 1 - 5, the results of checking the sprayed tracer (\*) by camera showed no flow around the penetrations. (investigation by the swimming robot)
- Regarding Penetration 3, a sonar check showed no flow around the penetrations. (investigation by the floor traveling robot)



Unit 2



Status of investigation inside the PCV


Prior to fuel debris retrieval, an investigation inside the PCV will be conducted to inspect the status there including the location of fuel debris.

[Investigative outline]

- Investigative devices such as a robot will be injected from Unit 2 X-6 penetration<sup>(1)</sup> and access the inside of the pedestal using the CRD rail.

[Progress status]

- On January 26 and 30, 2017, a camera was inserted from the PCV penetration to inspect the status of the CRD replacement rail on which the robot will travel. On February 9, deposit on the access route of the self-propelled investigative device was removed and on February 16, the inside of the PCV was investigated using the device.
- The results of this series of investigations confirmed fallen and deformed gratings and a quantity of deposit inside the pedestal.
- On January 19, 2018, the status below the platform inside the pedestal was investigated using an investigative device with a hanging mechanism. From the analytical results of images obtained in the investigation, deposits probably including fuel debris were found at the bottom of the pedestal. In addition, multiple parts higher than the surrounding deposits were also detected. We presumed that there were multiple routes of fuel debris falling.



Investigative status (image)

Bottom of the pedestal

Capturing the location of fuel debris inside the reactor by measurement using muons

Period	Evaluation results
Mar - Jul 2016	Confirmed the existence of high-density materials, which was considered as fuel debris, at the bottom of RPV, and in the lower part and the outer periphery of the reactor core. It was assumed that a large part of fuel debris existed at the bottom of RPV.

<Glossary> (\*1) Penetration: Through-hole of the PCV (\*2) SFP (Spent Fuel Pool) (\*3) RPV (Reactor Pressure Vessel) (\*4) PCV (Primary Containment Vessel) (\*5) Tracer: Material used to trace the fluid flow. Clay particles

\* Indices related to plant are values as of 11:00, September 5, 2018

Investigations inside PCV	1st (Jan 2012)	2nd (Mar 2012)	3rd (Feb 2013 - Jun 2014)	4th (Jan - Feb 2017)
	- Acquiring images - Measuring air temperature	- Confirming water surface - Measuring water temperature - Measuring dose rate	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation	- Acquiring images - Measuring dose rate - Measuring air temperature

Leakage points from PCV	Water level of the Turbine Building: TP. 16 (as of 7:00, September 5, 2018)
	- No leakage from torus chamber rooftop - No leakage from all inside/outside surfaces of S/C






**Immediate target** Stably continue reactor cooling and stagnant water treatment, and improve reliability

**Work to improve the reliability of the circulation water injection cooling system and pipes to transfer stagnant water.**

- Operation of the reactor water injection system using Unit 3 Condensate Storage Tank (CST) as a water source commenced (from July 5, 2013). Compared to the previous systems, the reliability of the reactor water injection system was enhanced, e.g. by increasing the amount of water-source storage and enhancing durability.
- To reduce the risk of contaminated-water leakage, the circulation loop was shortened by installing a reverse osmosis (RO) device in the Unit 4 Turbine Building within the circulation loop, comprising the transfer of contaminated water, water treatment and injection into the reactors. Operation of the installed RO device started from October 7 and 24-hour operation started from October 20. Installation of the new RO device inside the building shortened the circulation loop from approx. 3 to 0.8 km.
- To accelerate efforts to reduce the radiation density in stagnant water inside the buildings, circulating purification of stagnant water inside the buildings started on the Unit 3 and 4 side on February 22 and on the Unit 1 and 2 side on April 11.
- For circulating purification, a new pipe divided from the water treatment equipment outlet line was installed to transfer water purified at the water treatment equipment to the Unit 1 Reactor Building and the Unit 2-4 Turbine Buildings.
- The risks of stagnant water inside the buildings will continue to be reduced in addition to reduction of its storage.

\* The entire length of contaminated water transfer pipes is approx. 2.1km, including the transfer line of surplus water to the upper heights (approx. 1.3km).



**Progress status of dismantling of flange tanks**

- To facilitate replacement of flange tanks, dismantling of flange tanks started in H1 east/H2 areas in May 2015. Dismantling of all flange tanks was completed in H1 east area (12 tanks) in October 2015, in H2 area (28 tanks) in March 2016, in H4 area (56 tanks) in May 2017, in H3 B area (31 tanks) in September 2017, in H5 and H5 north areas (31 tanks) in June 2018 and in G6 area (38 tanks) in July 2018. Dismantling of flange tanks in H6 area is underway.



Start of dismantling in H1 east area




After dismantling in H1 east area


**Completion of purification of contaminated water (RO concentrated salt water)**

Contaminated water (RO concentrated salt water) is being treated using seven types of equipment including the multi-nuclide removal equipment (ALPS). Treatment of the RO concentrated salt water was completed on May 27, 2015, with the exception of the remaining water at the tank bottom. The remaining water will be treated sequentially toward dismantling the tanks.

The strontium-treated water from other facilities than the multi-nuclide removal equipment will be re-purified in the multi-nuclide removal equipment to further reduce risks.



**Preventing groundwater from flowing into the Reactor Buildings**




**Reducing groundwater inflow by pumping sub-drain water**

To reduce groundwater flowing into the buildings, pumping-up of groundwater from wells (subdrains) around the buildings started on September 3, 2015. Pumped-up groundwater was purified at dedicated facilities and released after TEPCO and a third-party organization confirmed that its quality met operational targets.


**Via a groundwater bypass, reduce the groundwater level around the Building and groundwater inflow into the Building**

Measures to pump up groundwater flowing from the mountain side upstream of the Building to reduce the groundwater inflow (groundwater bypass) have been implemented. The pumped up groundwater is temporarily stored in tanks and released after TEPCO and a third-party organization have confirmed that its quality meets operational targets. Through periodical monitoring, pumping of wells and tanks is operated appropriately. At the observation holes installed at a height equivalent to the buildings, the trend showing a decline in groundwater levels is checked. The analytical results on groundwater inflow into the buildings based on existing data showed a declining trend.




**Installing land-side impermeable walls with frozen soil around Units 1-4 to prevent the inflow of groundwater into the building**

To prevent the inflow of groundwater into the buildings, installation of impermeable walls on the land side is planned. Freezing started on the sea side and at a part of the mountain side from March 2016 and at 95% of the mountain side from June 2016. Freezing of the remaining unfrozen sections advanced with a phased approach and freezing of all sections started in August 2017.



• Length: approx. 1,500m

In March 2018, the land-side impermeable walls were considered completed except for a portion of the depths based on a monitoring result showing that the underground temperature had declined below 0°C in almost all areas and on the mountain side, the difference between the inside and outside increased to approx. 4-5 m. The multi-layered contaminated water management measures, including subdrains and facing, have kept the groundwater level stable. Consequently, a water-level management system to isolate the buildings from groundwater was considered to have been established. The Committee on Countermeasures for Contaminated Water Treatment held on March 7 clearly recognized the effect of the land-side impermeable walls in shielding groundwater and evaluated that the land-side impermeable walls allowed for a significant reduction in the amount of contaminated water generated.



## Progress toward decommissioning: Work to improve the environment within the site


### Immediate targets

- Reduce the effect of additional release from the entire power station and radiation from radioactive waste (secondary water treatment waste, rubble, etc.) generated after the accident, to limit the effective radiation dose to below 1mSv/year at the site boundaries.
- Prevent contamination expansion in sea, decontamination within the site

### Optimization of radioactive protective equipment

Based on the progress of measures to reduce environmental dosage on site, the site is categorized into two zones: highly contaminated area around Unit 1-4 buildings, etc. and other areas to optimize protective equipment according to each category aiming at improving safety and productivity by reducing load during work.


From March 2016, limited operation started. From March and September 2017, the G Zone was expanded.



※1 Inside Unit 1-3 Reactor Buildings, Unit 1-4 Turbine Buildings, and areas of surrounding buildings that contain accumulated water.  
 ※2 Y zones with yellow dot areas are for works related to contamination such as handling concentrated salt water, etc. when the same protective equipment as in G zone is required for patrol or site visits for work planning. In addition to the area specified above, when engaging in works related to high-dose dust (dismantling of buildings, etc.) or works related to tank transfer lines such as concentrated salt water tanks in G zone, the area is temporarily designated as Y zone.  
 ※3 In addition to the areas specified above, G zones also include a part of areas on the 2nd and 3rd floors of the common pool building.

R zone (Anorak area)	Y zone (Coverall area)	G zone (General wear)
Full-face mask 	Full-face or half-face masks 	Disposable disposable mask 
Anorak on coverall Or double coveralls 	Coverall 	General*3 Dedicated on-site wear 

\*1 For works in buildings including water-treatment facilities [multi-nuclide removal equipment, etc.] (excluding site visits), wear a full-face mask.  
 \*2 For works in tank areas containing concentrated salt water or Sr-treated water (excluding works not handling concentrated salt water, etc., patrol, on-site investigation for work planning, and site visits) and works related to tank transfer lines, wear a full-face mask.  
 \*3 Specified light works (patrol, monitoring, delivery of goods brought from outside, etc.)



- Rubble storage area
- Trimmed trees storage area
- Rubble storage area (planned)
- Rubble storage area (before operation)
- Cesium absorption vessel storage area
- Sludge storage area
- Sludge storage area (before operation)
- Concentrated waste liquid storage area
- Used protective clothing storage area

### Installation of dose-rate monitors

To help workers in the Fukushima Daiichi Nuclear Power Station precisely understand the conditions of their workplaces, a total of 86 dose-rate monitors were installed by January 4, 2016.

These monitors allow workers to confirm real time on-site dose rates at their workplaces.

Workers are also able to check concentrated data through large-scale displays installed in the Main Anti-Earthquake Building and the access control facility.



Installation of Dose-rate monitor

### Installation of sea-side impermeable walls

To prevent the outflow of contaminated water into the sea, sea-side impermeable walls have been installed.

Following the completed installation of steel pipe sheet piles on September 22, 2015, connection of these piles was conducted and connection of sea-side impermeable walls was completed on October 26, 2015. Through these works, closure of sea-side impermeable walls was finished and the contaminated water countermeasures have been greatly advanced.



Installation of steel pipe sheet piles for sea-side impermeable wall

### Status of the large rest house

A large rest house for workers was established and its operation commenced on May 31, 2015.

Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest.

On March 1, 2016 a convenience store opened in the large rest house. On April 11, operation of the shower room started. Efforts will continue to improve convenience of workers.

