- Dismantling of the welded tanks in J9 area began on February 14, 2025. For the first tank, removal of the top lid began on February 14, and the first sidewall was cut away on February 19. As of February 28, 12 sidewalls in total had been removed.
- Today (March 4th) at 8:09 AM, the bottom plate was removed, hoisted by a crane and carried out outside the weir thereby marking the completion of the dismantling of the first tank.
- We plan to begin dismantling the second tank (commencement of removal of the top lid) as early as March 5. We shall accumulate knowledge while confirming procedures, etc., and move forward with dismantling while prioritizing safety.



<After removal of the first tank in J9 area> (Photographed at around 8:10 AM on March 4)

<The bottom plate was hoisted by a crane > (Photographed at around 8 AM on March 4)