


Start of the Ground Improvement Construction at Bank Protection between the Water Intake Channel of Unit 1 and Unit 2 at Fukushima Daiichi Nuclear Power Station

<Reference>
 July 8, 2013
 Tokyo Electric Power Company




- The ground improvement work (chemical injection work) was started with maximum 8 teams since July 8.
- The chemical injection work is performed at 2 rows starting with first row.

<Plan>

Work	June	July					August	
	24	1	8	15	22	29	5	
Removal of crushed stone	—							
Demolition of pitching concrete	—	—						
Confirm the location of tie rods		—						
Development construction of the site		—						
Installation, assembling, disassembling of chemical equipment (daytime)		Installation of the plant			Around mid July	Disassembling of the plant		
Chemical injection work 1 st row (night time)			Injection work					
Chemical injection work 2 nd row (night time)					Injection work			

<Reference> Ground Improvement Method



*Source: Pamphlet of the Multirizer method from RAITO KOGYO CO., LTD