

# Countermeasures against the Uplift of the Underground Reservoirs

August 21, 2013


Tokyo Electric Power Company





東京電力

---


# 1-1 . Outline of the underground reservoirs



# 1-2. Structure drawing of the underground reservoir



## <Enlarged view of the sheet structure on slope>



## 2-1. Chronological change of the uplift (Underground reservoir No.3)

- Uplift of max. approx. 40cm was detected on August 10 with the underground reservoir No.3.
- At present, no obvious progress is not detected.




Unit: mm

|              | 8/10 | 8/11 |     | 8/12 |     | 8/13 | 8/14 | 8/15 | 8/16 | 8/17 | 8/18 | 8/19 | 8/20 | 8/21 |
|--------------|------|------|-----|------|-----|------|------|------|------|------|------|------|------|------|
|              |      | 1st  | 2nd | 1st  | 2nd |      |      |      |      |      |      |      |      |      |
| (1) Center   | 400  | 412  | 383 | 399  | 373 | 346  | 370  | 392  | 413  | 424  | 433  | 437  | 447  | 450  |
| (2) N-E side | 160  | 165  | 152 | 157  | 144 | 128  | 137  | 146  | 157  | 159  | 161  | 164  | 162  | 168  |
| (3) N-W side | 280  | 286  | 259 | 270  | 249 | 228  | 243  | 257  | 273  | 281  | 286  | 294  | 295  | 303  |
| (4) S-W side | 340  | 350  | 327 | 338  | 316 | 292  | 310  | 325  | 343  | 350  | 357  | 364  | 367  | 371  |
| (5) S-E side | 200  | 203  | 185 | 192  | 176 | 157  | 168  | 176  | 190  | 191  | 193  | 196  | 197  | 198  |

## 2-2. Chronological change of the uplift (Underground reservoir No.4)

- Uplift was detected on August 10 with the underground reservoir No.4 (approx. 15cm as of the measurement on August 11).
- At present, no obvious progress is not detected.




Unit: mm

|              | 8/11 | 8/12 | 8/13 | 8/14 | 8/15 | 8/16 | 8/17 | 8/18 | 8/19 | 8/20 | 8/21 |
|--------------|------|------|------|------|------|------|------|------|------|------|------|
| (1) Center   | 153  | 157  | 160  | 160  | 160  | 155  | 155  | 153  | 161  | 150  | 147  |
| (2) N-E side | 33   | 35   | 36   | 36   | 35   | 34   | 30   | 33   | 40   | 32   | 30   |
| (3) N-W side | 42   | 44   | 45   | 45   | 44   | 43   | 43   | 42   | 48   | 42   | 37   |
| (4) S-W side | 35   | 38   | 39   | 39   | 40   | 38   | 37   | 36   | 43   | 25   | 34   |
| (5) S-E side | -7   | -5   | -5   | -5   | -4   | -7   | -5   | -6   | 2    | -8   | -8   |


# 3-1. Chronological change of underground water level (Underground reservoir No.3)

- Since mid July, the underground water level around the underground reservoir has increased.
- The underground water level decreased on August 11. However, it repeated up and down from August 14 to 18.



## 3-2. Chronological change of underground water level (Underground reservoir No.4)


- Since mid July, the underground water level around the underground reservoir has increased.
- The underground water level has been consistent at approximately 3m since August 10.



## 4. Initial estimate concerning the uplift

- The uplift was examined by regarding the underground reservoir as an integrated moving structure.
- Based on the weight of the underground reservoir, it is estimated that uplift of 3.2m or more and 4.4m or more will be generated with the underground reservoir No.3 and No.4, respectively.

|  |                                  | No.3        | No.4        |
|--|----------------------------------|-------------|-------------|
| Underground reservoir                                      | Shape of the top surface         | 58m × 47m   | 42m × 27m   |
|  | Shape of the bottom surface      | 46m × 36m   | 30m × 16m   |
|  | Protection soil                  | 0.7m        | 0.7m        |
|  | Plastic storage pool             | 5.7m        | 5.9m        |
|  | Concrete                         | 0.1m        | 0.1m        |
|  | Weight (including crushed stone) | 61,345kN*   | 30,985kN*   |
| Underground water level equivalent to the reservoir weight |                                  | <b>3.2m</b> | <b>4.4m</b> |






## 5. Load added on to eliminate the uplift

- The recent uplift was detected mainly at the center around which there was no weight of crushed stone.
- To resolve this issue, weight required to eliminate the uplift was calculated in the range where there was no crushed stone (within the red frame) (calculated by the unit area).
- Based on the groundwater water level, **70cm and 80cm of crushed stone** will be added for equalization to the **underground reservoir No.3 and No.4**, respectively (However, the layer thickness will be re-examined depending on the condition).

|   |                                  | No.3                  | No.4                  |
|---|----------------------------------|-----------------------|-----------------------|
| Underground reservoir                                   | <b>Addition of crushed stone</b> | <b>0.7m</b>           | <b>0.8m</b>           |
|   | Weight per unit area             | 29kN/m <sup>2</sup> * | 31kN/m <sup>2</sup> * |
| <b>Underground water level equivalent to the weight</b> |                                  | <b>2.95m</b>          | <b>3.13m</b>          |
| <b>Max underground water level until now</b>            |                                  | <b>2.752m (8/16)</b>  | <b>3.043m (8/14)</b>  |

\* 1kN (kilo newton) /m<sup>2</sup> = approximately 0.1t /m<sup>2</sup>



## 6. Risk of construction


- Prior to addressing the issue of uplift of the underground reservoir, risks of the construction to install crushed stone on the top surface of the reservoir and policy to resolve these risks are summarized below.

\* **This countermeasure construction will be implemented from the underground reservoir No.3 with which the uplift volume is larger than that of No.4.**

| Assumed risks  | Countermeasures   |
|--|---|
| By locally applying large load, the sheet may deform and damage  | <ul style="list-style-type: none"><li>■ To reduce load applied per one location, the addition of crushed stone is divided into 3 layers.</li><li>■ The construction range (42m x 32m) is divided into 6 parts. Crushed stone is added from the center to the side for each.</li></ul> |
| By adding load, underground water between the reservoir and the improved ground may move, causing new uplift | <ul style="list-style-type: none"><li>■ During the construction, underground water is discharged from the drain hole.</li></ul>   |

## 7-1. Outline of the construction (Underground reservoir No.3)

- Range: 42m x 32m (a range with crushed stone around the underground reservoir)
- Layer thickness: 70cm (The layer thickness will be re-examined depending on the condition)
- Construction method
  - To reduce weight applied, the application of crushed stone is divided into 3 layers.
  - For each layer, the construction range is divided into 6 parts. Crushed stone is added from the center to the side.



## 7-2. Outline of the construction (Underground reservoir No.3)

### Water discharge plan

[Purpose] Underground water estimated to be accumulated between the ground and the reservoir will be discharged and, by adding load, new uplift will be prevented.


[Estimated water volume] Approx. 200m<sup>3</sup>

[Hole used for collection] South-west side drain hole

\* To prevent drawing the contaminated water to the north-east side

[Transfer destination] Tank in the G6 area (capacity: approx. 500m<sup>3</sup>)

Load applied by adding crushed stone




If the underground water is not collected, there is a concern that the accumulated underground water may move and generate new uplift.

### Construction schedule

|                                      | Number of work days (Sundays are excluded) |   |   |   |  |  |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |           |    |    |   |
|--------------------------------------|--|---|---|---|--|--|---|---|---|----|----|----|----|----|----|----|----|----|----|----|----|----|----|-----------|----|----|---|
|                                      | 1  | 2 | 3 | 4 | 5  | 6  | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24        | 25 | 26 |   |
| Preparation                          | ●  | ● | ● | ● | (Transfer of obstacles and piping, etc.) |  |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    | (Removal) |    |    |   |
| Installation of temporary facilities | ■  | ■ | ■ | ■ | ■  | (Construction of slope and installation of iron setting board) |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |           | ■  | ■  | ■ |
| Addition of crushed stone            |  |   |   |   |  | ■  |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |           |    |    |   |
| Installation of settlement plate     | ■  |   |   |   |  |  |   |   |   |    |    |    |    |    |    |    |    |    |    |    |    |    |    |           |    |    |   |

## 7-3. Outline of the construction (Underground reservoir No.3)

- Measurement management during construction  
To check for any abnormality of the uplift condition caused by adding crushed stone for equalization and evaluate the effect of the countermeasure, measurement will be conducted at 5 points on the top surface of the underground reservoir.



Measurement points  
on the underground reservoir No.3

## [Reference] Analysis results on the drain and detection holes of the underground reservoir No.3

- There is no significant change in the analysis results related to all  $\beta$  of the drain and detection holes from mid July to August 10. Therefore, no leak of contaminated water is recognized caused by uplift.
- Since August 12, all  $\beta$  density has been detected on the north-east side. As of August 19, the density was at  $5.7E-01(\text{Bq}/\text{cm}^3)$  at the drain hole.
- As there was no significant progress in the uplift, it is estimated that this is not new leak caused by any uplift, but the impact of groundwater collection from the drain hole (on the north-east side) from August 11 to 12.

Measurement results of all  $\beta$  related to the drain and detection holes of the underground reservoir No.3 (Bq/cm<sup>3</sup>)

