The result of the test run of the cesium absorption facility

June 14, 2011 Tokyo Electric Power Company

Treatment facility	Cesium absorption facility (Kurion)
--------------------	--------------------------------------

	Before treatment	After treatment
Sample	SPT(B) raw water	Water after the Cesium absorption facility
Date and time	2:00 pm June 10, 2011	4:50 am June 14, 2011
lace of samplin	Outlet of Cesium absorption facility *1	Outlet of Cesium absorption facility *2

	Before treatment	After treatment
Nuclides	Density of sample (Bq/cm ³)	Density of sample (Bq/cm³)
I-131	9.4E-01	4.9E-02
Cs-134	1.8E+02	6.3E-02
Cs-137	1.9E+02	5.7E-02

DF *3
1.9E+01
2.9E+03
3.3E+03

[.] E- means . $\times 10^{-1}$

^{* 1} We sampled SPT(B) raw water when we operated "SPT(B) $\,$ oil separator (bypass of decontamination facility & Cesiom absorption facility) $\,$ SPT(B)"

^{*2} We sampled after treatment water when we operated "SPT(B) oil separator Cesium absorption facility (bypass of decontamination facility) SPT(B)"

^{*3} DF(Decontamination Factor)=(Density of sample before treatment)/(Density of sample after treatment)