# Plant Status of Fukushima Daiichi Nuclear Power Station

August 4, 2011 Tokyo Electric Power Company

<drain< th=""><th>ing Water or</th><th>n Underground Floor of Turbine Building (T/B)&gt;</th></drain<>	ing Water or	n Underground Floor of Turbine Building (T/B)>			
Sta	atus of highly	concentrated accumulated radioactive water treatment facility and storage tank facility			
[Treatr	[Treatment Facility]				
·6/17	20:00	Full operation started.			
·6/24	12:00	Treatment started at desalination facilities			
·6/27	16:20	Circulating injection cooling started.			
·7/2	18:00	We completed installing buffer tanks and resumed circulating injection cooling via buffer tanks.			
·7/24	11:57	Water desalinations were shut-downed due to annunciator alarmed with relation to sand			
		filtration system.			
	19:19	Water desalinations were restarted by switching to spare equipment. Water injection into			
		reactors of Unit 1 to 3 were continued without interruption by feeding water from filtrate tank			
		to buffer tank.			
· 7/31	10:50	a leakage was detected between water desalination facility and primary storage tank of			
		concentrated water of water desalination equipment along the transfer line.			
	11:15	we stopped the transferring pumps. At 11:20 am, we stopped the water desalination			
		facilities. After that, we closed the valves of the transfer line, confirming that the leakage			
		stopped at 0:30 pm.			
	15:02	After replacing the line material and checking the status of leakage, we started the water			
		desalination facility again.			
· 8/1	17:00	Water injection and water flow test of Cesium adsorption Instruments No.2 (SARRY)			
		started.			
· 8/2	10:00	Commissioning of desalination facility (evaporation method) started.			
· 8/4	5:32	Stopped Water Treatment Facility due to work of a bypass line installation to improve the			
		treatment volume of accumulated water.			

#### [Storage Facility]

From June 8, big tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

Unit	Draining water source $\rightarrow$ Place transferred	Status	
	2u Vertical Shaft of Trench $\rightarrow$ Process Main Building, Central	[Process Main Building]	
2.1	Radioactive Waste Treatment Facility	Water level: O.P.+5,249 mm	
Zu	(4/19 ~ 5/26, 6/4 ~ 6/8, 6/8 ~ 6/16, 6/22 ~ 6/27, 6/27 ~ 7/7,	64 mm decrease from 8/3 7:00 am)	
	7/13 ~ 7/15, 7/16 ~ 7/21, 7/22 ~ 7/29, 7/30 ~ 8/2, 8/4 7:09 ~ )	(Accumulated total increase :	
	$3u T/B \rightarrow$ Miscellaneous Solid Waste Volume Reduction	6,466 mm)	
	Treatment Building (High Temperature Incinerator Building) of		
	Central Radioactive Waste Treatment Facility	[Miscellaneous Solid Waste	
	(5/17 ~ 5/25, 6/18 ~ 6/20)	Volume Reduction Treatment	
	$3u T/B \rightarrow$ Process Main Building of Central Radioactive Waste	Building (High Temperature	
Зu	Treatment Facility	Incinerator Building)]	
	(6/14 ~ 6/16, 6/21 ~ 6/27, 6/27 ~ 6/28, 6/30 ~ 7/9, 7/10 ~	Water level: O.P.+3,495 mm	
	7/15, 7/16 10:50 am ~ 7/21 15:59、7/22 ~ 7/29, 7/30 16:13 ~	(48 mm increase from 8/3 7:00	
	8/4 7:17)	am)	
		(Accumulated total increase:	
		4,221mm)	
	6u Turbine Building $\rightarrow$ temporary tanks		
	5/1 ~ 6/22, 6/30 ~ 7/9, 7/11, 7/21 ~ 24, 7/26 ~ 31, 8/2 as		
6	needed, 8/3 11:00 ~ 16:00		
ou	Temporary tanks Mega Float	-	
	6/30 ~ 7/5, 7/7 ~ 7/9, 7/11 ~ 16 and 7/27 ~ 28, 7/30 ~ 31 as		
	needed, 8/2 as needed, 8/3 10:00 ~ 17:00		

Accumulated water in vertical shafts of trenches and at basement level of building (as of 8/4 7:00 am)

# Water level at the vertical shaft of the trench and T/B (as of 7:00 am on August 4)

	Vertical Shaft of Trench (from top of grating to surface)	Т/В
1u	O.P. <+850mm (>3,150mm), No change since 8/3 7:00	O.P. +4,920mm, No change since 8/3 7:00 am
	am	
2u	O.P. +3,686mm (314mm), 51mm increase since 8/3 7:00	O.P. +3,696mm, 48mm increase since 8/3 7:00
	am	am
3u	O.P. +3,736mm (264mm), 7mm decrease since 8/3 7:00	O.P. +3,572mm, 8mm decrease since 8/3 7:00
	am	am
4u		O.P. +3,588mm, 8mm decrease since 8/3 7:00
	-	am

• Water level at Unit 1 R/B: 8/4 7:00 am, O.P. +4,717 mm, 16mm decrease since 8/3 7:00 am.

### <Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

		<del></del>	Ratio to Criteria(times)
Sampling Location	Date	Time	

			lodine-131	Cecium-134	Cecium-137
Around North Water Discharge Channel,		9:25 am	ND	0.08	ND
2F (approx. 10km from 1F)	0/5 0.25 am				
Around Iwasawa Shore, 2F (approx. 16km	8/3	7:55 am	ND	ND	0.05
from 1F)					

\* Samples collected at 2 points along the coast of Fukushima Prefecture and 6 points off the coast of Fukushima Prefecture on August 3 were all below the detectable threshold.

# < Cooling of Spent Fuel Pools>

Unit	Cooling type	Status of cooling	Temperature of water in Pool
1u	Fuel Pool Cooling and Filtering System	No water injection plan on 8/4	-
2u	Circulating Cooling System	Operating from 5/31 5:21 pm	34.0 (8/4 11:00)
3u	Circulating Cooling System	Operating from 6/30 6:33 pm	31.2 (8/4 11:00)
4u	Circulating Cooling System	Operating from 7/31 10:08 pm	41 (8/4 11:00)

·8/4 15:32 ~ We started replenishing water to the skimmer surge tank of Unit 4.

### <u><Water Injection to Reactor Pressure Vessels></u> (at 11:00 am, 8/4)

Linit	Status of injecting water	Temp. of	Bottom of reactor	Pressure of Primary
Unit		feed-water nozzle	pressure vessel	Containment Vessel
1u	Injecting freshwater (approx. 3.8m <sup>3</sup> /h)	104.5	93.6	132.0kPaabs
2u	Injecting freshwater (approx. 3.5m <sup>3</sup> /h)	111.7	122.6	135kPaabs
3u	Injecting freshwater(approx. 9.1m <sup>3</sup> /h)	116.0	108.1	101.6kPaabs
2u 3u	Injecting freshwater (approx. 3.5m <sup>3</sup> /h) Injecting freshwater (approx. 9.1m <sup>3</sup> /h)	111.7 116.0	122.6 108.1	135kPaa 101.6kPa

[Units 4] [Unit 5] [Units 6] [Common spent fuel pool] No particular changes in parameters.

#### <Others>

· 4/10 ~	Clearance of outdoor rubbles by remote control to improve working conditions.
· 6/3 ~	Restoration works of port related facilities has been under operation.
·7/12~	Construction work of installing steel pipe sheet pile against water leakage in the water
	intake channel.
· 6/28 ~	Main construction work for installing the cover for the reactor building of Unit 1
· 8/4	Conduct gas sampling inside of Unit 2 PCV
· 8/4 12:09	During a connection test of work to enhance instrument power, a diesel generator (5B)
	automatically started due to an error signal in relation to a water level of a reactor and we
	manually stopped it. There was no impact to electric power system.
<sup>.</sup> 8/4 around 12:50	Electricity went out in Main Anti-Earthquake Building.

around 12:51 An emergency gas turbine generator started and power supply to Main Anti-Earthquake Building was restored. We are currently scrutinizing a cause of the electric power outage. There is no impact to plants due to the outage and we continue injecting water and nitrogen to reactors