

## Plant Status of Fukushima Daiichi Nuclear Power Station

October 2, 2011  
Tokyo Electric Power Company

### <Draining Water on Underground Floor of Turbine Building (T/B)>

Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility

#### [Treatment Facility]

- 6/17 20:00 Full operation started.
- 6/24 12:00 Treatment started at desalination facilities
- 6/27 16:20 Circulating injection cooling started.
- 8/7 16:11 Evaporative Concentration Facility has started full operation.
- 8/19 19:33 We activated second cesium adsorption facility (System B) and started the treatment of accumulated water by the parallel operation of cesium adsorption instrument and decontamination instrument. At 19:41, the flow rate achieved steady state.

#### [Storage Facility]

From June 8, big tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

Accumulated water in vertical shafts of trenches and at basement level of building

Unit	Draining water source → Place transferred	Status
2u	·2u Vertical Shaft of Trench → Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	·9/13 9:51 ~ Transferring
3u	·3u T/B Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	·9/30 10:00 ~ Transferring
6u	·6u T/B → temporary tanks	·10/2 No transferring Planned

Transfer to:	Status of Water Level (as of 7:00 on 10/2)
Process Main Building	Water level : O.P.+ 4,401 mm (Accumulated total increase : 5,618mm) 145 mm decrease from 10/1 7:00
Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)	Water level : O.P.+ 2,095mm (Accumulated total increase : 2,821 mm) 161mm increase from 10/1 7:00

Water level at the vertical shaft of the trench and T/B (as of 10/2 7:00)

	Vertical Shaft of Trench	T/B	R/B
1u	O.P. <+850mm (No change since 10/1 7:00)	O.P. +4,951mm (1mm decrease since 10/1 7:00)	O.P. +4,539mm (133mm decrease since 10/1 7:00)
2u	O.P. +2,745mm (18mm decrease since 10/1 7:00)	O.P. +2,801mm (15mm decrease since 10/1 7:00)	O.P. +2,879mm (15mm decrease since 10/1 7:00)
3u	O.P. +3,250mm (8mm decrease since 10/1 7:00)	O.P. +3,015mm (13mm decrease since 10/1 7:00)	O.P. +3,147mm (9mm decrease since 10/1 7:00)
4u	-	O.P. +3,064mm (11mm decrease since 10/1 7:00)	O.P. +3,085mm (16mm decrease since 10/1 7:00)

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

\*Results of nuclide analysis of seawater, sampled on October 1 at 4 points around the Fukushima coastal area and 1 point offshore are all ND for the 3 major nuclides (iodine-131, cesium-134 and cesium-137).

<Cooling of Spent Fuel Pools> (as of 10/2 11:00)

Unit	Cooling type	Status of cooling	Temperature of water in Pool
1u	Circulating Cooling System	Operating from 8/10 11:22	26.0
2u	Circulating Cooling System	Operating from 5/31 17:21	29.0
3u	Circulating Cooling System	Operating from 6/30 18:33	26.4
4u	Circulating Cooling System	Operating from 7/31 10:08	36

[Unit 4] 8/20 ~ We started operation of desalinating facility of the spent fuel pool.

<Water Injection to Pressure Containment Vessels> (as of 10/2 11:00)

Unit	Status of injecting water	Temp. of feed-water nozzle	Bottom of reactor pressure vessel	Pressure of Primary Containment Vessel
1u	Injecting freshwater (approx. 3.6m <sup>3</sup> /h)	75.2	77.3	122.7 kPaabs
2u	Injecting freshwater (Feed Water System: approx. 3.8m <sup>3</sup> /h CS System: approx. 6.0 m <sup>3</sup> /h)	88.3	98.0	110 kPaabs
3u	Injecting freshwater (Feed Water System: approx. 2.5m <sup>3</sup> /h CS System: approx. 8.0 m <sup>3</sup> /h)	75.0	77.7	101.5 kPaabs

[Unit 4] [Unit 5] [Unit 6] No particular changes in parameters.

<Others>

- 4/10 ~ Clearance of outdoor rubbles by remote control to improve working conditions.
- 6/3 ~ Restoration works of port related facilities has been under operation.
- 7/12~ Construction work of installing steel pipe sheet pile against water leakage in the water intake channel.
- 9/28 We completed installation of steal sheet piles etc.
- 6/28 ~ Main construction work for installing the cover for the reactor building of Unit 1
- 8/10 ~ 9/9 Implemented setting up iron framework of the cover for the reactor building of Unit 1
- 9/10 ~ We are conducting Installment of wall panel for cover of reactor building of Unit 1

END