

# Removal of obstacles in front of the Unit 1-4 intake channel for the installation of the impervious wall

## Purpose

We will remove obstacles such as debris etc. at the bottom of the sea by means of crane ship in front of the Unit 1-4 intake channel in advance of the installation of the impervious wall.

### Work area of the removal of obstacles

• The area where there are obstacles against the placement of the steel pipe sheet pile of the impervious wall. (see below)

### Work period (plan)

• January 13, 2012 ~ beginning of February

### Environmental measure

• Number of times of opening and closing of the silt fence for entry and exit of the crane ship etc. will be minimized (approx. 3 times)

### Monitoring

• Monitoring will be additionally operated at the port entrance and the shallow draft quay just in case at the time of opening and closing of the silt fence.

