

# Plant Status of Fukushima Daiichi Nuclear Power Station

April 19, 2012

Tokyo Electric Power Company

## <1. Status of the Nuclear Reactor and the Primary Containment Vessel> (As of April 19 at 11:00 am)

Unit	Status of water injection		Reactor pressure vessel bottom temp.	Pressure of primary containment vessel*1	Hydrogen density of primary containment vessel
Unit 1	Injecting Fresh water	Core Spray System: Approx.1.7 m <sup>3</sup> /h	27.1 °C	107.9 kPa abs	A system:0.00 vol% B system:0.01 vol%
		Feed Water System: Approx.4.8 m <sup>3</sup> /h			
Unit 2	Injecting Fresh water	Core Spray System: Approx.6.0 m <sup>3</sup> /h	45.9 °C	31.64 kPa g	A system:0.22 vol% B system:0.22 vol%
		Feed Water System: Approx.2.6 m <sup>3</sup> /h			
Unit 3	Injecting Fresh water	Core Spray System: Approx.5.2 m <sup>3</sup> /h	56.1 °C	0.29 kPa g	A system:0.22 vol% B system:0.20 vol%
		Feed Water System: Approx.1.8 m <sup>3</sup> /h			

\*1: absolute pressure (kPa abs) = gauge pressure (kPa g) + atmosphere pressure (normal atmosphere pressure 101.3 kPa).

【Unit 2】 April 18 We evaluated the reliability of the thermometer (RPV bottom head 135° ) which was monitored for reference based on safety regulations 138 through direct current resistive measurement. We evaluated the thermometer broken down based on the increase in direct current resistance. No large swings confirmed at other thermometers, monitoring posts, and PCV gas management system indicators. We will continue monitoring PCV temperature by thermometers (RPV bottom upper head 270° and RPV upper skirt junction 135° )

## <2. Status of the Spent Fuel Pool > (As of April 19 at 11:00 am)

Unit	Cooling type	Status of cooling	Temperature of water in Spent Fuel Pool
Unit 1	Circulating Cooling System	Under operation	16.5 °C
Unit 2	Circulating Cooling System	Under operation	18.6 °C
Unit 3	Circulating Cooling System	Under operation	18.1 °C
Unit 4	Circulating Cooling System	Under operation	26°C

## <3. Status of Water Transfer from the Basement Floor of the Turbine Building etc.>

Unit	Draining water source →	Place transferred	Status
Unit 2	Unit 2 T/B →	Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	4/14 15:27 - Being transferred
Unit 6	Unit 6 T/B →	Temporary Tank	4/19 10:00 - 16:00, Transferred

## <4. Status of the Treatment Facility and the Storage Facility > (As of April 19 at 7:00 am)

Facility	Cesium adsorption apparatus	Secondary Cesium adsorption apparatus (SARRY)	Decontamination instruments	Water desalinations (reverse osmosis membrane)	Water desalinations (evaporative concentration)
Operating status	Operation	Operation *	Shutdown	Operating intermittently according to the water balance	Operating intermittently according to the water balance

\* Cleaning of filter is in progress.

- From June 8, 2011: Large tanks to store contaminated and decontaminated water are transported and installed.

#### **<5. Others>**

- October 7, 2011~: Continuously implementing water spray using water after purifying accumulated water of Unit 5 and Unit 6 to prevent spontaneous fire of trimmed trees and diffusion of dust.
- February 23, 2012~: Test of drawing water in the Unit 6 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 6, 2012~: Test of drawing water in the Unit 5 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 14, 2012~: In order to prevent the diffusion of ocean soil, we started the full-scale covering work of seafloor by solidification soil (covering material).
- April 18, 2012~: Works for blocking of the discharge valve pit of Unit 2 circulating water pump and the Unit 2 power source cable trench were started.

END