

# Inspection Results of Unit 3PCV Gas Control System Duct at Fukushima Daiichi Nuclear Power Station

---

## Outline

### ■ Purpose

Inspect the duct condition in Unit 3 Reactor Building in response to the duct damage found at the PCV gas control system.

### ■ Work performed

- Inspected the PCV gas control system duct
- Measured the atmosphere dose rate and inspected the floor condition in the northeast area on the first floor of the Reactor Building

### ■ Number of workers involved

TEPCO: 9 (3 at the site, 6 at the Main Anti-earthquake Building)

Cooperative company: 3 (at the Main Anti-earthquake Building)

### ■ Equipments used

Packbot: 1, Quince2: 1

(As FRIGO-MA could not be used due to a failure, the robots above were used)

### ■ Hours

Tuesday, November 27

11:25 AM: The robots entered the Reactor Building

1:06 PM: The robots left the Reactor Building



### ■ The maximum exposure dose

Workers: 0.52mSv (Planned: 2.0mSv)



Robots:

650.0mSv (Packbot), 185.2mSv (Quince2)


# Inspection Results of the PCV Gas Control System Duct



As a result of inspection, no abnormality was found.



# Atmosphere Dose Rate Measurement on the First Floor of the Reactor Building




### Atmosphere dose rates along the robot access route

Point	Dose rate [mSv/h]
1	8.0
2	55.0
3	35.0
4	27.0
5	24.0
6	36.0
7	90.0
8	22.0

\*Near the PCV hatch, temperature: 14 ,  
Humidity: 40.8%

# Atmosphere Dose Rates in the Northeast Area of the Reactor Building First Floor



Atmosphere dose rates in the northeast area

Point	Measurement height [0.4m] [mSv/h]	
	This time (Nov. 27, 2012)	(Reference) Previous measurement (Nov. 14, 2012)
1	2290	870
2	1740	800
3	1510	750
4	580	650
5	170	180
6	200	120
7	98	180
1 (Floor surface)	4780	1300*

\* Measured on the rail surface when inspecting the area near the rail.