

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (1/3)

[Inspection/Restoration Status]

From August 17th, 2008 (Sun) to September 13th, 2008 (Sat)












System / Equipment	Items	Aug. 17th (Sun) to Aug. 23rd (Sat)	Aug. 24th (Sun) to Aug. 30th (Sat)	Aug. 31st (Sun) to Sep. 6th (Sat)	Sep. 7th (Sun) to Sep. 13th (Sat)	Status of Inspection / Restoration
Unit No.1	Turbine facilities	Turbine inspection *				Low-pressure turbine (B) internal inspection completed.
	Other facilities	Submerged equipment inspection on ground floor 5 of the reactor combination building				Restoration work commenced on Mar. 17. <Work suspended from Aug. 13 to Aug. 17.>
		Main transformer inspection				On-site transportation completed on Jul. 10.
		House transformer inspection				1A, 1B On-site transportation completed on Jul. 9.
		Excitation transformer inspection				Transportation into the factory is underway.
		Main generator inspection				Inspection commenced on Feb. 7. Withdrawal of rotor completed on Mar. 5. <Work suspended from Aug. 13 to Aug. 17.>
		500kV power cable inspection				Removal of cables to be conducted from Jul. 7 to Sep. 27. <Work suspended from Aug. 13 to Aug. 17.>
		Main exhaust duct inspection / restoration				Survey completed on Jun. 6 prior to restoration work. Preparation for restoration work commenced on Aug. 9. <Work suspended from Aug. 13 to Aug. 17.>
Circulating water pipe inspection				Foundation improvement, excavating work, and inspection of pipes commenced on Aug. 6. <Work suspended from Aug. 13 to Aug. 17.>		
Unit No.2	Turbine facilities	Turbine inspection *				High-pressure turbine and low-pressure turbine (A) internal inspection completed.
	Other facilities	Main transformer inspection				On-site transportation completed on Jun. 3.
		House transformer inspection				Transportation into the factory is underway.
		Excitation transformer inspection				On-site transportation completed on May 16.
		Main generator inspection				Inspection commenced on Mar. 19. Transportation of rotor into the factory to be conducted on Aug. 21. <Work suspended from Aug. 13 to Aug. 17.>
		Main exhaust duct inspection / restoration				Survey completed on Jun. 6 prior to restoration work. Preparation for restoration work commenced on Aug. 9. <Work suspended from Aug. 13 to Aug. 17.>
Unit No.3	Reactor facilities	Reactor recirculation piping preventive maintenance				Preparation work commenced on Jul. 14. <Work suspended from Aug. 13 to Aug. 17.>
	Turbine facilities	Turbine inspection *				Low-pressure turbine (B) (C) detailed inspection commenced on May 7. High-pressure turbine and low pressure turbine (A) detailed inspection commenced on Jun. 25. Low-pressure turbine (A) (B) restoration work of blades commenced on Jun. 25. (Replacement of wear and contacted blades.) <Work suspended from Aug. 13 to Aug. 17.>
		Main transformer inspection				Transportation into the factory is underway.
		House transformer inspection				Transportation into the factory is underway.
		Excitation transformer inspection				Transportation into the factory is underway.
		Main generator inspection				Inspection commenced on Feb. 20. Rotor carrying in completed on Aug. 1. <Work suspended from Aug. 13 to Aug. 17.>
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Preparation for transportation into the factory commenced on Aug. 18.
		Main exhaust duct inspection / restoration				Survey completed on May 30 prior to restoration work. Preparation for restoration work commenced on Jul. 23. <Work suspended from Aug. 13 to Aug. 17.>
		Circulating water pipe inspection				Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16. <Work suspended from Aug. 13 to Aug. 17.>
		Unit No.4	Turbine facilities	Turbine inspection *		
Other facilities	Main transformer inspection				Preparation for transportation into the factory commenced on Jun. 2. Transportation into the factory to be conducted on Aug. 25. <Work suspended from Aug. 13 to Aug. 17.>	
	House transformer inspection				4A Preparation for transportation into the factory commenced on Jul. 10. 4B Preparation for transportation into the factory commenced on Jul. 22. 4A 4B Transportation into the factory to be conducted on Aug. 29. <Work suspended from Aug. 9 to Aug. 17.>	
	Excitation transformer inspection				Preparation for transportation into the factory commenced on Jul. 24. Transportation into the factory to be conducted on Aug. 29. <Work suspended from Aug. 9 to Aug. 17.>	
	Main generator inspection				Inspection commenced on Jan. 15. Transportation of rotor into the factory completed on Jun. 11. <Work suspended from Aug. 13 to Aug. 17.>	
	Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Preparation for transportation into the factory to be commenced on Aug. 25.	
	500kV power cable inspection				Removal of cables completed on Aug. 11.	
	Stack inspection				Inspection for substructure of piles commenced on Jul. 1. Internal inspection of stack to be conducted from Aug. 25 to Aug. 29. <Work suspended from Aug. 10 to Aug. 17.>	
	Main exhaust duct inspection / restoration				Survey completed on Jun. 20 prior to restoration work. Preparation for restoration work commenced on Jun. 23. <Work suspended from Aug. 13 to Aug. 17.>	

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (2/3)

[Inspection/Restoration Status]
From August 17th, 2008 (Sun) to September 13th, 2008 (Sat)


System / Equipment	Items	Aug. 17th (Sun) to Aug. 23rd (Sat)	Aug. 24th (Sun) to Aug. 30th (Sat)	Aug. 31st (Sun) to Sep. 6th (Sat)	Sep. 7th (Sun) to Sep. 13th (Sat)	Status of Inspection / Restoration	
Unit No.5	Reactor facilities	Jet pump inspection				Root-cause analysis is under consideration.	
	Turbine facilities	Turbine inspection *				High-pressure turbine and low-pressure turbine (A) internal inspection completed.	
	Other facilities	Main transformer inspection					On-site transportation completed on Aug. 5.
		House transformer inspection					Transportation into the factory is underway.
		Excitation transformer inspection					Transportation into the factory is underway.
		Main generator inspection					Rotor carrying in completed on Apr. 24. <Work suspended from Aug. 13 to Aug. 17.>
		500kV power cable inspection					Removal of cables commenced on Jun. 30. <Work suspended from Aug. 13 to Aug. 17.>
		Stack inspection					Inspection for substructure of piles commenced on Jun. 23. <Work suspended from Aug. 10 to Aug. 17.>
Main exhaust duct inspection / restoration					Preparation for restoration work commenced on Jun. 2. <Work suspended from Aug. 13 to Aug. 15.>		
Unit No.6	Turbine facilities	Turbine inspection *				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on May 12.	
	Other facilities	Main transformer inspection					Installation work commenced on Apr. 30. <Work suspended from Aug. 10 to Aug. 17.>
		House transformer inspection					6A, 6B Installation work commenced on Apr. 14. <Work suspended from Aug. 9 to Aug. 17.>
		Reactor internal pump input transformer inspection					Installation work commenced on Mar. 26. <Work suspended from Aug. 9 to Aug. 17.>
		Main generator inspection					Inspection commenced on Mar. 10. Withdrawal of rotor completed on Apr. 3. <Work suspended from Aug. 13 to Aug. 17.>
		500kV power cable inspection					Inspection commenced on Feb. 9. Energization for testing without load completed on Apr. 12. <Work suspended from Aug. 13 to Aug. 17.>
		Discharge canal inspection / restoration					Internal inspection of discharge canal and restoration work completed on Jun. 26. Removal of bypass pipe commenced on Jul.10. <Work suspended from Aug. 10 to Aug. 17.>
	Seismic reinforcement	Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Jul. 4. <Work suspended from Aug. 13 to Aug. 15.>
		Seismic reinforcement works for the roof truss of the reactor building					Preparation work commenced on Jul. 17. Coordinating for the start date of reinforcement work. <Work suspended from Aug. 13 to Aug. 17.>
		Seismic reinforcement works for main exhaust stack					Preparation work commenced on Jul. 19. Coordinating for the start date of reinforcement work. <Work suspended from Aug. 13 to Aug. 17.>
		Seismic reinforcement works for fuel handling machine	▼				Preparation work to be conducted from Aug. 18 to Aug. 21. Reinforcement work to be commenced on Aug. 22.
	Unit No.7	Turbine facilities	Turbine inspection *				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection is underway. Low-pressure turbine (A) (B) restoration work of blades commenced on Apr. 14. (Replacement of wear and contacted blade.) Low-pressure turbine (A) (B) (C) restoration work of blades on the 15th stage commenced on Aug. 1.
		Other facilities	Main transformer inspection				
House transformer inspection							7B Installation work to be conducted from Mar. 24 to late September. 7A Installation work to be conducted from Apr. 11 to late September. <Work suspended from Aug. 9 to Aug. 17.>
Reactor internal pump input transformer inspection							Electrical testing completed on Jun. 7. Coordinating for the start date of energization for testing without load.
Main generator inspection							Restoration work commenced on Jul. 14. <Work suspended from Aug. 13 to Aug. 17.>
500kV power cable inspection							Inspection commenced on Jan. 22. Energization for testing without load completed on Mar. 22. <Work suspended from Aug. 13 to Aug. 17.>
Discharge canal inspection / restoration							Internal inspection of discharge canal and restoration work completed on Jun. 7. Removal of bypass pipe commenced on Jun. 18. <Work suspended from Aug. 10 to Aug. 17.>
Seismic reinforcement		Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Jun. 16.
		Seismic reinforcement works for the roof truss of the reactor building					Reinforcement work commenced on Jul. 14. <Work suspended from Aug. 14 to Aug. 17.>
		Seismic reinforcement works for main exhaust stack					Preparation work commenced on Jul. 19. Coordinating for the start date of reinforcement work. <Work suspended from Aug. 14 to Aug. 17.>
		Seismic reinforcement works for reactor building ceiling crane			▼		Preparation work to be commenced on Aug. 25. Reinforcement work to be commenced on mid-September.
		Seismic reinforcement works for fuel handling machine					Preparation work completed on Aug. 7. Reinforcement work commenced on Aug. 8. <Work suspended from Aug. 13 to Aug. 17.>

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (3/3)

[Inspection/Restoration Status] From August 17th, 2008 (Sun) to September 13th, 2008 (Sat)		Aug. 17th (Sun) to Aug. 23rd (Sat)	Aug. 24th (Sun) to Aug. 30th (Sat)	Aug. 31st (Sun) to Sep. 6th (Sat)	Sep. 7th (Sun) to Sep. 13th (Sat)	Status of Inspection / Restoration
Transformer (common) / Switch Yard	High-voltage start-up transformer #3 inspection					Preparation for installation work to be commenced on Aug. 25. Carrying in to be conducted on Sep. 5.
	On-site check / inspection / restoration of the oil protection bank for the transformer					Unit No.7 Restoration work to be conducted from Feb. 20 to Aug. 29. Unit No.2 Preparation for restoration work commenced on May 20. Unit No.2 Recovery of oil-contaminated soil commenced on Jul. 12. Unit No.5 Preparation for restoration work commenced on Jun. 3. Unit No.5 Recovery of oil-contaminated soil to be commenced on Sep. 8. Unit No.6 Restoration work commenced on Jun. 24. Unit No.1 Preparation for restoration work commenced on Jul. 7. Unit No.1 Recovery of oil-contaminated soil to be conducted from Aug. 2 to Aug. 27. Unit No.3 Restoration work commenced on Aug. 2. . <Work suspended from Aug. 13 to Aug. 17.>
Environmental Facilities	House boilers inspection					(Arahama-side) 1A Inspection to be conducted from Apr. 8 to Aug. 28. 2A Inspection to be conducted from Apr. 8 to Sep. 4. 2B Inspection commenced on Apr. 8. (Ohminato-side) 4C Inspection commenced on May 26. <Work suspended from Aug. 13 to Aug. 17.>
	Restoration work for filtrate tank #3 and #4					No.3 Restoration work completed on Aug. 20. <Work suspended from Aug. 13 to Aug. 17.>
Others	Restoration work for solid waste storage facility					Drum soundness verification work completed on Mar. 17. Transportation of drums to temporary warehouse commenced on Feb. 6. <Work suspended from Aug. 13 to Aug. 17.>
	Inspection of spent fuel transportation cask storage facility					Inspection for substructure of piles commenced on Jul. 30. <Work suspended from Aug. 10 to Aug. 17.>
	Restoration work for administration building / information building, etc.					Repair work of the second floor of administration building is underway. <Work suspended from Aug. 13 to Aug. 17.>
	Construction of seismic-isolated essential buildings					Site preparation work commenced on Jun. 23. <Work suspended from Aug. 13 to Aug. 17.>
	Outdoor fire protection system piping to be placed above ground, etc.					(Ohminato-side) Work on installing fire protection system piping above ground completed on Jun. 27. (Arahama-side) Work on installing fire protection system piping above ground commenced on Apr. 28. Replacement work on the fire protection system piping around the Arahama-side building from underground to above ground completed on Jun. 28. <Work suspended from Aug. 9 to Aug. 17.>
	Restoration and reinforcement work for the on-site / outside roads & slope, etc.					Restoration work for roads inside and outside of the site currently in progress. Reinforcement work commenced on May 16. <Work suspended from Aug. 13 to Aug. 17.>
Restoration work for port facility					Restoration work on the wharf completed on Aug. 7. Restoration work for bank protection commenced on Apr. 3. <Work suspended from Aug. 13 to Aug. 17.>	

Inspection results for each facilities will be announced as soon as they compiled.

Inspection and restoration work and execution date for each item may alter according to the situation.

 Period to suspend the works for "Bon Holiday".

* Turbine inspection work will be conducted as follows:

- All units will be inspected in detail by opening all turbine casings after conducting internal inspection.
- Internal inspection will be conducted by opening the high-pressure turbine and low-pressure turbine (A) and visually checking for damages or significant deformation in major components such as the casings and blades.
(For the unit No. 1, since the high-pressure turbine and low-pressure turbines (A) and (C) had been opened for regular outage at the time of the earthquake, inspections will be conducted for the low-pressure turbine (B) that had not been opened.)
- Detailed inspection includes, in addition to regular full-scope inspection, special inspection in consideration of the impact of the earthquake and necessary repairs in case damages are found.