






Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

| System / Equipment | | Items | November 28 (Sun) to December 4 (Sat) | December 5 (Sun) to December 11 (Sat) | December 12 (Sun) to December 18 (Sat) | December 19 (Sun) to December 25 (Sat) | Status of Inspection / Restoration | |
|--|---|--|--|---------------------------------------|--|---|--|---|
| Unit 2 | Turbine facilities | Turbine inspection | | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009. | |
| | Other facilities | Main transformer inspection | | | | | Carrying in and installation work commenced on Jun. 15, 2010. | |
| | | House transformer inspection | | | | | Carrying in and installation work commenced on Nov. 30, 2009. | |
| | | Excitation transformer inspection | | | | | Carrying in and installation work commenced on Nov. 30, 2009. | |
| | | Main generator inspection | | | | | Inspection commenced on Mar. 19, 2008. | |
| | | Main exhaust duct inspection / restoration | | | | | Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. Restoration work of a duct commenced on Jul. 17, 2010. | |
| | | 500kV power cable inspection | | | | | Laying cables commenced on September 6, 2010. | |
| | Seismic reinforcement | Seismic reinforcement works for reactor building overhead crane | | | | | Reinforcement work commenced on Jul. 31, 2010. | |
| Seismic reinforcement works for the fuel handling machine | | | | | | Reinforcement work commenced on Jul. 27, 2010. | | |
| Unit 3 | Reactor facilities | Fuel-load work |  | | | | Fuel-load work commenced on Dec. 1, 2010. (Fuel load suspended due to investigation on the inadvertent movement of the control rod occurred on Dec. 1, 2010.) | |
| | | Reactor recirculation piping preventive maintenance | | | | | Works commenced on Nov. 6, 2010. | |
| | Turbine facilities | Turbine inspection |  | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection to be conducted from May 7, 2008 to Dec. 8, 2010. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work to be conducted from Aug. 2, 2010 to Dec. 8, 2010. | |
| | Other facilities | Main generator inspection | | | | | Inspection commenced on Feb. 20, 2008. | |
| | | Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive | | | | | Transformer (B) carrying in and installation work commenced on May 27, 2009. Transformer (A) carrying in and installation work commenced on Jun. 3, 2009. | |
| | | Circulating water pipe inspection | | | | | Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008. | |
| | Seismic reinforcement | Seismic reinforcement works such as pipe supports | | | | | Reinforcement work commenced on Jun. 14, 2010. | |
| | Verification of system integrity | System functional test |  | | | | System functional test commenced on Nov. 16, 2010. Functional test of the emergency diesel generator, high pressure core spray system diesel generator, high pressure core spray system, low pressure core spray system, low pressure flooder system and reactor component cooling water system conducted on Nov. 25 and Nov. 26, 2010. Partial interlock functional test of liquid waste storage facility and disposal equipment #1 conducted on Nov. 29, 2010. Functional test of main steam isolation valve to be conducted on Dec. 3, 2010. Functional test of automatic depressurization system to be conducted on Dec. 10, 2010. | |
| | Unit 4 | Turbine facilities | Turbine inspection | | | | | High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010. |
| | | Other facilities | Main transformer inspection | | | | | Carrying in and installation work commenced on Aug. 28, 2009. |
| House transformer inspection | | | | | | | Carrying in and installation work commenced on Sep. 2, 2009. | |
| Excitation transformer inspection | | | | | | | Carrying in and installation work commenced on Sep. 2, 2009. | |
| Main generator inspection | | | | | | | Inspection commenced on Jan. 15, 2008. | |
| Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive | | | | | | | Carrying in and installation work commenced on Jun. 12, 2009. | |
| Restoration works of standby gas treatment system piping duct substructure | | | | | | | Restoration work commenced on Oct. 30, 2009. | |
| Seismic reinforcement | | Seismic reinforcement works such as pipe supports | | | | | Preparation for restoration work commenced on Oct. 25, 2010. | |
| | | Seismic reinforcement works for reactor building overhead crane | | | | | Reinforcement work commenced on Oct. 21, 2009. | |
| | Seismic reinforcement works for the fuel handling machine | | | | | Reinforcement work commenced on Aug. 24, 2010. | | |
| Unit 5 | Functional test for the entire plant |  | | | | Functional test for the entire plant commenced on Nov. 17, 2010. Inspection after generating power at approx. 20% of the rated output conducted on Nov. 26, 2010. Inspection after generating power at approx. 50% of the rated output conducted on Nov. 29, 2010. Inspection after generating power at approx. 75% of the rated output conducted on Dec. 1, 2010. | | |
| Environmental Facilities | Restoration works of filtrate tank/ demineralized tank on Arahama-side | | | | | Restoration work of No.2 demineralized tank completed on Nov. 26, 2010. Restoration work of No.2 filtrate tank commenced on May 29, 2010. | | |
| Others | Reinforcement works for spent fuel transportation cask storage building | | | | | Reinforcement work completed on Nov. 25, 2010. | | |
| | Reconstruction of arrester steel tower on Ominato-side |  | | | | Reinforcement work completed on Nov. 30, 2010. | | |
| | Restoration and reinforcement work for the on-site/ outside roads & slope, etc. | | | | | Restoration work for roads inside and outside of the site currently in progress. Restoration work of Takamachi Overpass commenced on Apr. 1, 2010. Maintenance work of central soil disposal yard commenced on Apr. 15, 2010. | | |

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* Unit 1 and Unit 7 are in operation, and Unit 6 is in periodical inspection.