

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

【Inspection/Restoration Status】


◆From December 12, 2010 (Sun) to January 8, 2011 (Sat)

System / Equipment	Items	December 12 (Sun) to December 18 (Sat)	December 19 (Sun) to December 25 (Sat)	December 26 (Sun) to January 1 (Sat)	January 2 (Sun) to January 8 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection				Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration				Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. Restoration work of a duct commenced on Jul. 17, 2010.
	Seismic reinforcement	500kV power cable inspection				Laying cables commenced on September 6, 2010.
Seismic reinforcement works for reactor building overhead crane				Reinforcement work commenced on Jul. 31, 2010.		
	Seismic reinforcement works for the fuel handling machine				Reinforcement work commenced on Jul. 27, 2010.	
Unit 3	Reactor facilities	Fuel-load work				Fuel-load work commenced on Dec. 1, 2010. (Fuel load suspended due to investigation on the inadvertent movement of the control rod occurred on Dec. 1, 2010.)
		Reactor recirculation piping preventive maintenance				Works commenced on Nov. 6, 2010.
	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection completed on Dec. 8, 2010. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work completed on Dec. 8, 2010.
	Other facilities	Main generator inspection				Inspection commenced on Feb. 20, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Transformer (B) carrying in and installation work commenced on May 27, 2009. Transformer (A) carrying in and installation work commenced on Jun. 3, 2009.
		Circulating water pipe inspection				Foundation improvement, excavating work, and inspection of pipes commenced on Jun. 16, 2008.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Jun. 14, 2010.
Verification of system integrity	System functional test				System functional test commenced on Nov. 16, 2010. Functional test of automatic depressurization system conducted on Dec. 10, 2010. Partial performance test for steam turbine (#2) to be conducted on Dec. 18 and Dec. 22, 2010. Partial interlock functional test of liquid waste storage facility and disposal equipment (#1) to be conducted on Dec. 22, 2010.	
Unit 4	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Aug. 28, 2009.
		House transformer inspection				Carrying in and installation work commenced on Sep. 2, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Sep. 2, 2009.
		Main generator inspection				Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Carrying in and installation work commenced on Jun. 12, 2009.
		Restoration works of standby gas treatment system piping duct substructure				Restoration work commenced on Oct. 30, 2009.
Seismic reinforcement	Seismic reinforcement works such as pipe supports				Preparation for restoration work commenced on Oct. 25, 2010.	
	Seismic reinforcement works for reactor building overhead crane				Reinforcement work to be conducted from Oct. 21, 2009 to Dec. 20, 2010.	
	Seismic reinforcement works for the fuel handling machine				Reinforcement work commenced on Aug. 24, 2010.	
Unit 5	Functional test for the entire plant				Functional test for the entire plant commenced on Nov. 17, 2010. Functional test of off-gas treatment system conducted on Dec. 9 and Dec. 11, 2010. Performance test for steam turbine (#1) conducted on Dec. 14, 2010.	
Environmental Facilities	Restoration works of filtrate tank/ demineralized tank on Arahama-side				Restoration work of No.2 filtrate tank commenced on May 29, 2010.	
Others	Restoration and reinforcement work for the on-site/ outside roads & slope, etc.				Restoration work for roads inside and outside of the site currently in progress. Restoration work of Takamachi Overpass commenced on Apr. 1, 2010. Maintenance work of central soil disposal yard commenced on Apr. 15, 2010.	

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 1 and Unit 7 are in operation, and Unit 6 is in periodical inspection.

\*  The works to be suspended for the year-end and new year recess from Dec. 29, 2010 to Jan. 3, 2011. Periods may alter according to the progress situation of each work and inspection.