

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

【Inspection/Restoration Status】

◆From February 20, 2011 (Sun) to March 19, 2011 (Sat)

System / Equipment	Items	February 20 (Sun) to February 26 (Sat)	February 27 (Sun) to March 5 (Sat)	March 6 (Sun) to March 12 (Sat)	March 13 (Sun) to March 19 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection				Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration				Preparation for restoration work commenced on Aug. 9, 2008. Restoration of substructure commenced on Dec. 1, 2008. Restoration work of a duct commenced on Jul. 17, 2010.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Feb. 1, 2011.
		Seismic reinforcement works for reactor building overhead crane				Reinforcement work commenced on Jul. 31, 2010.
Seismic reinforcement works for the fuel handling machine				Reinforcement work commenced on Jul. 27, 2010.		
Unit 3	Reactor facilities	Reactor pressure vessel closure				Closure work completed on Feb. 14, 2011. Reactor pressure vessel leakage test completed on Feb. 14, 2011.
		Primary containment vessel closure				Closure work to be commenced in early March.
		Reactor recirculation piping preventive maintenance				Restoration work completed on Feb. 10, 2011.
	Other facilities	Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Transformer (A) (B) carrying in and installation work completed on Feb. 15, 2011.
	Verification of system integrity	System functional test				System functional test commenced on Nov. 16, 2010.
Unit 4	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Aug. 28, 2009.
		House transformer inspection				Carrying in and installation work commenced on Sep. 2, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Sep. 2, 2009.
		Main generator inspection				Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Carrying in and installation work commenced on Jun. 12, 2009.
		Restoration works of standby gas treatment system piping duct substructure				Restoration work completed on Feb. 10, 2011.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Jan. 17, 2011.
Seismic reinforcement works for the fuel handling machine				Reinforcement work to be conducted from Aug. 24, 2010 to Mar. 4, 2011.		
Unit 5	Functional test for the entire plant				Final evaluation of functional test for the entire plant completed on Jan. 20, 2011. General integration inspection completed on Feb. 16, Feb. 17 and Feb. 18, 2011.	
Others	Restoration and reinforcement work for the on-site/ outside roads & slope, etc.				Restoration work for roads inside and outside of the site currently in progress. Restoration work of Takamachi Overpass commenced on Apr. 1, 2010.	

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* Unit 1, Unit 5 and Unit 7 are in operation, and Unit 6 is in pre-conditioning operation.