

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

[Inspection/Restoration Status]

◆From July 17, 2011 (Sun) to August 13, 2011 (Sat)

System / Equipment		Items	July 17 (Sun) to July 23 (Sat)	July 24 (Sun) to July 30 (Sat)	July 31 (Sun) to August 6 (Sat)	August 7 (Sun) to August 13 (Sat)	Status of Inspection / Restoration	
Unit 2	Turbine facilities	Turbine inspection	[Blue bar]					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection	[Blue bar]					Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection	[Blue bar]					Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection	[Blue bar]					Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection	[Blue bar]					Inspection commenced on Mar. 19, 2008.
		Main exhaust duct inspection / restoration	[Blue bar]	[Blue bar]	[Blue bar]	[Blue bar]		Restoration work of a duct to be conducted from Jul. 17, 2010 to Jul. 22, 2011.
Seismic reinforcement	Seismic reinforcement works such as pipe supports	[Blue bar]					Reinforcement work commenced on Feb. 1, 2011.	
Unit 3	Reactor facilities	Primary containment vessel closure	[Blue bar]					Closure work commenced on Mar. 3, 2011.
	Verification of system integrity	System functional test	[Blue bar]					System functional test commenced on Nov. 16, 2010.
Unit 4	Turbine facilities	Turbine inspection	[Blue bar]					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main transformer inspection	[Blue bar]	[Blue bar]	[Blue bar]	[Blue bar]		Carrying in and installation work completed on Jul. 19, 2011.
		House transformer inspection	[Blue bar]	[Blue bar]	[Blue bar]	[Blue bar]		Carrying in and installation work completed on Jul. 19, 2011.
		Excitation transformer inspection	[Blue bar]	[Blue bar]	[Blue bar]	[Blue bar]		Carrying in and installation work completed on Jul. 19, 2011.
		Main generator inspection	[Blue bar]					Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive	[Blue bar]					Carrying in and installation work commenced on Jun. 12, 2009.
Seismic reinforcement	Seismic reinforcement works such as pipe supports	[Blue bar]					Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced on Jun. 27, 2011.	
Others	Restoration and reinforcement work for the on-site/ outside roads & slope, etc.		[Blue bar]					Restoration work for roads inside and outside of the site currently in progress.

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 1, Unit 5, Unit 6 and Unit 7 are in operation.