

### Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

[Inspection/Restoration Status]

From August 21, 2011 (Sun) to September 17, 2011 (Sat)

System / Equipment	Items	August 21 (Sun) to August 27 (Sat)	August 28 (Sun) to September 3 (Sat)	September 4 (Sun) to September 10 (Sat)	September 11 (Sun) to September 17 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	Main transformer inspection				Carrying in and installation work commenced on Jun. 15, 2010.
		House transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Excitation transformer inspection				Carrying in and installation work commenced on Nov. 30, 2009.
		Main generator inspection				Inspection commenced on Mar. 19, 2008.
Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Feb. 1, 2011.	
Unit 3	Reactor facilities	Primary containment vessel closure				Closure work commenced on Mar. 3, 2011.
	Verification of system integrity	System functional test				System functional test commenced on Nov. 16, 2010.
Unit 4	Turbine facilities	Turbine inspection				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	Main generator inspection				Inspection commenced on Jan. 15, 2008.
		Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive				Carrying in and installation work commenced on Jun. 12, 2009.
	Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced on Jun. 27, 2011.
Others	Restoration and reinforcement work for the on-site/ outside roads & slope, etc.				Restoration work for roads inside and outside of the site to be completed on Aug. 31, 2011.	

\* Inspection results for each facilities will be announced as soon as they compiled.

\* Inspection and restoration work and execution date for each item may alter according to the situation.

\* Unit 5 and Unit 6 are in operation, and Unit 1 and Unit 7 are in periodical inspection.