

Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks)(1/1)

【Inspection/Restoration Status】

◆From November 6, 2011 (Sun) to December 3, 2011 (Sat)

System / Equipment	Items	November 6 (Sun) to November 12 (Sat)	November 13 (Sun) to November 19 (Sat)	November 20 (Sun) to November 26 (Sat)	November 27 (Sun) to December 3 (Sat)	Status of Inspection / Restoration
Unit 2	Turbine facilities	[Blue bar]				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Dec. 7, 2009.
	Other facilities	[Blue bar]				Inspection commenced on Mar. 19, 2008.
	Seismic reinforcement	[Blue bar]				Reinforcement work commenced on Feb. 1, 2011.
Unit 3	Reactor facilities	[Blue bar]				Closure work commenced on Mar. 3, 2011.
	Verification of system integrity	[Blue bar]				System functional test commenced on Nov. 16, 2010.
Unit 4	Turbine facilities	[Blue bar]				High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on Jul. 5, 2010.
	Other facilities	[Blue bar]				Inspection commenced on Jan. 15, 2008.
		[Blue bar]				Carrying in and installation work commenced on Jun. 12, 2009.
	Seismic reinforcement	[Blue bar]				Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached structure of reactor pressure vessel commenced on Jun. 27, 2011.

* Inspection results for each facilities will be announced as soon as they compiled.

* Inspection and restoration work and execution date for each item may alter according to the situation.

* Unit 5 and Unit 6 are in operation, and Unit 1 and Unit 7 are in periodical inspection.