Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (182<sup>th</sup> Release)

December 26, 2014

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of "Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) "(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)) and stored and treated amounts, and other related data in the Accumulated Water Storing Facility as of December 23 and 25 are shown in the Attachment -1.

#### 3. Forecast of storing and treatment

#### (1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)), and stored and treated amounts, and other related data in the Accumulated Water Storing

1

Facilities as of December 1 and 8, as shown in Attachment -2.

### (2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.


We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities for the next 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.


Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END


## Storage and treatment of high level radioactive accumulated water (as of December 23, 2014)



## Storage and treatment of high level radioactive accumulated water (as of December 25, 2014)



# Storage and treatment of high level radioactive accumulated water (as of January 1, 2015)



[Main operations that are planned to be conducted during the period from December 25, 2014 to January 1, 2015]

Approx. 63,500m3

Total

2nd Cesium adsorption apparatus (883,290m³)
Cesium adsorption apparatus (545) 2nd cesium Cesium adsorption apparatus (120), Storage container of the Multi-nuclide Removal
Equipment (765), treated column (3) and used vessels (4) Used vessels of mobile type treatment apparatus (28, including 11 vessels used for purification of spent fuel pool) and filters (11)

Water transfer from Unit 2 to the High Temperature Incinerator Building will be conducted.

Water transfer from Unit 3 to the Process Main Building will be suspended.

Water transfer from Unit 4 will continue to be suspended

The operation of Cesium Absorption Apparatus is scheduled: Assumed Availability Factor 10% The operation of Cesium Absorption Apparatus will be suspended.


The operation of 2nd Cesium Absorption Apparatus is scheduled: Assumed Availability Factor 40%

Water pumping will be carried out to inject some grout into the underground tunnels at Unit 2 whenever it is necessary.

Breakdown of the treated amount: Cesium adsorption apparatus (840m³) 2nd Cesium adsorption apparatus (3,360m³)
Breakdown of the cumulative treated amount: Cesium adsorption apparatus (248,920m³)

<sup>\*5</sup> Breakdown of the used vessels:

# Storage and treatment of high level radioactive accumulated water (as of January 8, 2015)



[Main operations that are planned to be conducted during the period from January 1, 2014 to January 8, 2014.]

Approx. 65,400m3

Total

2nd Cesium adsorption apparatus (3,360m³)
Breakdown of the cumulative treated amount: Cesium adsorption apparatus (249,760m³)

\*6 Breakdown of the used vessels:

2nd Cesium adsorption apparatus (886,650m³)
Cesium adsorption apparatus (545)
2nd cesium desorption apparatus (120),
Storage container of the Multi-nuclide Removal
Equipment (791), treated column (3) and used vessels (5)

Water transfer from Unit 2 to the High Temperature Incinerator Building will be conducted.

<sup>-</sup> Water transfer from Unit 3 to the Process Main Building will continue to be suspended.

<sup>-</sup> Water transfer from Unit 4 will continue to be suspended.

<sup>-</sup> The operation of Cesium Absorption Apparatus is scheduled: Availability Factor 10%


<sup>-</sup> The operation of 2nd Cesium Absorption Apparatus is scheduled: Availability Factor 40%


<sup>-</sup> Water transfer from Unit 1Turbine Building to the Waste Treatment Facility at Unit 1 will be conducted.


<sup>-</sup> Water pumping will be carried out to inject some grout into the underground tunnels at Unit 2 whenever it is necessary.


<sup>\*4</sup> Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus
Breakdown of the treated amount: Cesium adsorption apparatus (840m³)

#### Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B









#### Note

- The treated water volume is assumed to be 780m³/d (Subject to change depending on the level of water accumulated in T/B).
- The accumulated water level in T/B is a simulated water level in consideration of flactuation of water level such as recent rainfall, inflow of groundwater, etc.

   The accumulated water level in T/B is a simulated water level in consideration of flactuation of water level such as recent rainfall, inflow of groundwater, etc.

   The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding areas of the Fukushima Daiichi Nuclear Power Station (August-October in 2008 to 2010).