


Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed in December 2014 at Unit 4 and on February 28, 2021 at Unit 3. Work continues sequentially toward the start of fuel removal from Units 1 and 2 and debris (Note 1) retrieval from Units 1-3.


(Note 1) Fuel assemblies having melted through in the accident.



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced and objectivity and transparency ensured by engaging with third-party experts and having safety checked by the IAEA. Moreover, accurate information will be disseminated with full transparency on an ongoing basis.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies

- "Remove" the source of water contamination
- "Redirect" fresh water from contaminated areas
- "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land side impermeable walls and sub-drains, has stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite, etc. Through these measures, the generation of contaminated water was reduced from approx. 540 m³/day (in May 2014) to approx. 130 m³/day (in FY2021).
- Measures continue to further suppress the generation of contaminated water to 100 m³/day or less within 2025.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While conducting the dust impact assessment, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

- Various measures were carried out to prepare for tsunamis. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to close openings in buildings and install sea walls to enhance drainage channels and other measures are being implemented as planned.



Progress status

- The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Actions and future measures regarding Basic Policy on handling ALPS treated Water

Actions and future measures regarding the Basic Policy were decided at the 6th Inter-Ministerial Council for Contaminated Water, Treated Water and Decommissioning Issues and the 6th Inter-Ministerial Council for Steady Implementation of the Basic Policy on handling ALPS treated Water held on August 22.

The Government of Japan is taking all possible measures to ensure safety, prevent adverse impacts on reputation and support the continuation of livelihoods and will take full responsibility for these measures until the discharge of the ALPS treated water is completed, to dispel concerns about adverse impacts on reputation and continuation of livelihoods. It requested TEPCO to promptly proceed with the preparation for the discharge into the sea in accordance with the implementation plan approved by the Nuclear Regulation Authority.

Commencement of discharge of ALPS treated water into the sea


Based on the decision concerning the commencement of discharge of ALPS treated water into the sea at the Inter-Ministerial Council on August 22, TEPCO prepared for the discharge based on the implementation plan from August 22 and after confirming that the ALPS treated water had satisfied the regulatory standard, commenced the discharge from August 24.

Near the outlet of the power station, monitoring by TEPCO has been enhanced from weekly to daily for about one month after commencing discharge to monitor tritium concentrations in seawater and fish. TEPCO has sampled seawater daily since August 24, discharged as planned and confirmed safety. Results of the sea area monitoring continue to be announced immediately. (The Ministry of the Environment and Fukushima Prefecture are also implementing immediate analysis and announcement of their monitoring results and so does the Fisheries Agency, regarding fish.)

Progress status of discussions of the Sub-Committee for the Evaluation of Fuel Debris Retrieval Methods

To further expand the scale of fuel debris retrieval, the Sub-Committee for the Evaluation of Fuel Debris Retrieval Methods was established under the Decommissioning Strategy Committee of the Nuclear Damage Compensation and Decommissioning Facilitation Corporation (NDF), in which technical intensive examination and evaluation have been conducted since March 2023.

At the 7th International Forum on the Decommissioning of the Fukushima Daiichi NPS held on August 28, presentations were made by the NDF concerning the overview, advantages and issues of each method (partial submersion, full submersion and filling solidification). Examination will continue until around next spring.



Unit 1 Progress status of work to decrease the water level in PCV

To decrease the water level in the Unit 1 Primary Containment Vessel (PCV), an intake facility utilizing the existing Reactor Water Clean-up System (CUW) will be installed. To examine the facility design, sampling of inclusive water in the Suppression Chamber (S/C) will be conducted to verify the water quality.

As countermeasures for stagnant gas inside the pipes, drilling was conducted at the valve cover of the CUW pipe check valve and the upper-stream side pipe and completed on August 2. To reduce the hydrogen concentration to below the flammability limit, purge of nitrogen inside the CUW pipe started from August 9.

In the next step, the CUW check valve will be opened to sample S/C inclusive water and install S/C water-level gauges.

Unit 2 Progress status of work toward fuel removal

Inside the building, decontamination has been underway to reduce the dose on the operating floor. From August 10, chipping decontamination on the operating floor started.

Outside the building, on the south side of the Reactor Building, assembly of the gantry part (27 units) was completed on July 13 among steel frames of the gantry for fuel removal. To install the floor on the operating floor level, concrete placement started from August 23. Regarding the remaining steel frames (18 units) of the front room, ground assembly is underway in the yard outside the site.



< Work on the south side of Unit 2 Reactor Building > (August 10, 2023)


Unit 2 Progress status of PCV internal investigation and trial retrieval

To open the X-6 penetration hatch before trial debris retrieval, removal of 24 hatch bolts is underway.

As of August 25, 13 of 20 bolts, for which connections with nuts were cut, had been removed.

Bolts detected as sticking during the removal has been unstuck by using an electric drill to cut them, then removed.

After cutting the remaining bolt-nut connections, bolts will be pushed in and removed and the hatch will be opened.



< Removal of bolts >

Major initiatives – Locations on site


Commencement of discharge of ALPS treated water into the sea

Actions and future measures regarding Basic Policy on handling ALPS treated Water

Unit 1 Progress status of work to decrease the water level in PCV

Unit 2 Progress status of work toward fuel removal

Unit 2 Progress status of PCV internal investigation and trial retrieval




Progress status of discussions of the Sub-Committee for the Evaluation of Fuel Debris Retrieval Methods

Provided by Japan Space Imaging Corp., photo taken on April 8, 2021
Product (C) [2020] DigitalGlobe, Inc., a Maxar company



I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained within the range of approx. 20 to 40°C for the past month, though it varied depending on the unit and location of the thermometer.



*1 The trend graphs show part of the temperature data measured at multiple points.
*2 A part of data could not be measured due to maintenance and inspection of the facility and other work.




(*1) RPV (Reactor Pressure Vessel)
(*2) PCV (Primary Containment Vessel)
(*3) SFP (Spent Fuel Pool)

Release of radioactive materials from the Reactor Buildings

As of July 2023, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 2.4×10^{-12} Bq/cm³ and 2.1×10^{-12} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00005 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



(Reference)

- * The concentration limit of radioactive materials in the air outside the surrounding monitoring area:
[Cs-134]: 2×10^{-5} Bq/cm³
[Cs-137]: 3×10^{-5} Bq/cm³
- * Data of Monitoring Posts (MP1-MP8).
Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.311–1.051 μSv/h (July 26–August 29, 2023).
To measure the variation in the air dose rate of MP2-MP8 more accurately, work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.

Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.

Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected.


Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

➤ Status of contaminated water generated

- Multi-layered measures, including pumping up by sub-drains and land-side impermeable walls, which were implemented to control the continued generation of contaminated water, suppressed the groundwater inflow into buildings.
- After implementing “redirecting” measures (groundwater bypass, sub-drains, land-side impermeable walls and others) and rainwater prevention measures, including repairing damaged portions of building roofs and due to less rainfall than in previous normal years without concentrated heavy rain of 100 mm/day or more, the amount of contaminated water generated within FY2022 declined to approx. 90 m³/day.
- Measures will continue to further reduce the amount of contaminated water generated.



*1 Values differ from those announced at the 20th Committee on Countermeasures for Contaminated Water Treatment (held on August 25, 2017) because the method of calculating the contaminated water volume generated was reviewed on March 1, 2018. Details of the review are described in the materials for the 50th and 51st meetings of the Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment.

*2: The monthly daily average is derived from the daily average from the previous Thursday to the last Wednesday, which is calculated based on the data measured at 7:00 on every Thursday.

Figure 1: Changes in contaminated water generated and inflow of groundwater and rainwater into buildings

➤ Operation of the Water-Treatment Facility special for Sub-drain & Groundwater drains

- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until August 21, 2023, 2,243 release operations had been conducted.

The water quality of all temporary storage tanks satisfied the operational target.




Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

➤ Implementation status of facing

- Facing is a measure that involves asphaltting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of July 2023, 95% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of July 2023, 40% of the planned area (60,000 m²) had been completed.

➤ Status of the groundwater level around buildings

- The groundwater level in the area inside the land-side impermeable walls has been declining each year due to the land-side impermeable walls and the decline in the set water level of the sub-drains. On the mountain side, the average difference between the inside and outside has remained at 4-5 m. The water level in the bank area has also remained low (T.P. 1.4 m) relative to the ground surface (T.P. 2.5 m).
- As the set water level of the sub-drains declined slightly (T.P. -0.55 ⇒ -0.65 m) and others in FY2021, the groundwater level on the sea side of the Unit 1-4 buildings remained low (except during heavy rainfall) compared to the T.P. 2.5 m area.


➤ Operation of the multi-nuclide removal equipment and other water-treatment facilities

- Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water had been conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority (NRA) and the entire pre-service inspection was completed. The multi-nuclide removal equipment (additional) went into full-scale operation from October 16, 2017. Regarding the multi-nuclide removal equipment (high-performance), hot tests using radioactive water had been conducted from October 18, 2014. On March 2, 2023, a pre-service inspection certificate was granted by the NRA and the entire pre-service inspection was completed.
- As of August 24, 2023, the volumes treated by existing, additional and high-performance multi-nuclide removal equipment were approx. 508,000, 756,000 and 104,000 m³, respectively (including approx. 9,500 m³ stored in the J1(D) tank, which contained water with highly concentrated radioactive materials at the System B outlet of the existing multi-nuclide removal equipment).
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until August 24, 2023, approx. 727,000 m³ had been treated.

➤ Risk reduction of strontium-reduced water

- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multi-nuclide removal equipment is underway. Up until August 24, 2023, approx. 895,000 m³ had been treated.

As of August 24, 2023



(1): Stagnant water storage inside buildings (Units 1-4, Process Main Building, High Temperature Incinerator Building, Waste Liquid Supply Tank, SPT (A), SPT (B), Units 1-3 CST, buffer tank)
 (2): Units 1-4 tank storage [(2)-a RO treated water (fresh water)] + [(2)-b Concentrated salt water] + [(2)-c ALPS treated water, etc.] + [(2)-d Sr-reduced water, etc. (ALPS pre-treatment water)]
 *: Water amount from tank bottom to water-level gauge 0% (DS)
 *: Water amount for which the water-level gauge indicates 0% or more
 *: Calculated in the method of contaminated water generated [(Inflow of groundwater/rainwater into buildings) + (other transfer) + (chemical injection into ALPS)]
 *: Average transfer of storage increase and groundwater/rainwater into buildings for four weeks was added (November 24, 2022)

Figure 3: Status of stagnant water storage

➤ Status of response to the Unit 1/2 exhaust stack sump

- For the Unit 1/2 exhaust stack drain sump pit, in which highly concentrated contaminated water was detected, measures such as installing a lid were implemented to suppress rainwater inflow. However, the inflow to the pit continued.
- Based on investigative results conducted during FY2022-2023 to identify rainwater inflow points, the assumed cause is rainwater inflow from the exhaust stack drain pipe to the pit and inflow from the manhole in the southeastern part of the pit.
- Targeting completion within FY2023, inflow of the manhole will be stopped by closing the plug and the surrounding area will be solidified with pavement material to prevent rainwater infiltrating and stagnating.
- The pit and manhole will be disposed of after dismantling the lower part of the exhaust stack and examination will continue. The water level will also be managed and monitored on an ongoing basis using the drain facilities and the water-level gauge.

➤ Status of sea-area monitoring related to the handling of ALPS treated water

(Results of measurement conducted since before the start of discharge)

- The tritium concentration in seawater within 3km of the port has remained constant over the past two years and was recorded at levels within the fluctuation range of seawater in Japan at new measurement points*. The concentration of Cesium-137 increased temporarily, which was considered due to rainfall, as applied to the past fluctuation in seawater around the Fukushima Daiichi Nuclear Power Station. However, it remained constant relative to measurement benchmarks over the past two years and at new measurement points, also within the fluctuation range

of seawater in Japan*. For tritium, monitoring with a lower detection limit has been conducted since April 18, 2022.

- Both concentrations of tritium and Cesium-137 in seawater within 20km of the coast had remained constant over the past two years and were within the fluctuation range of seawater in Japan*.
- The tritium concentration in seawater further than 20km from the coast, including at new measurement points, remained within the fluctuation range of seawater in Japan*. The concentration of Cesium-137 remained constant over the past two years within the fluctuation range of seawater in Japan*.

* : The range of the minimum – maximum values detected during April 2019 – March 2022 was as follows in the database below:

In Japan (including off the coast of Fukushima Prefecture):

Tritium concentration: 0.043 - 20 Bq/L

Cesium-137 concentration: 0.0010 - 0.45 Bq/L

Off the coast of Fukushima Prefecture

Tritium concentration: 0.043 – 2.2 Bq/L

Cesium-137 concentration: 0.0010 - 0.45 Bq/L

Source: Environmental Radioactivity and Radiation in Japan, Environmental Radiation Database

<https://www.kankyo-hoshano.go.jp/data/database/>

- The tritium concentration in fish sampled at the sampling point T-S8 has remained constant over the past two years. The tritium concentration in fish sampled at new sampling points, including those for which the analytical value was verified, remained low within a similar fluctuation range for seawater in Japan*. Other measurement data for fish is being verified.

* : The range of the minimum – maximum values detected during April 2019 – March 2022 was as follows in the database above:

In Japan (including off the coast of Fukushima Prefecture)

Tritium concentration (tissue free water type): 0.064 – 0.13 Bq/L

- The concentration of iodine 129 in seaweed sampled since July 2022 had been below the lower detection limit (< 0.1 Bq/kg (raw)). The tritium concentration had not been analyzed due to a lack of sufficient sample population for reanalysis via the improved method following a review of the analytical procedures based on the verification results of fish tritium analysis data. The fluctuation range of iodine 129 in seaweed in Japan had been within the range of minimum – maximum values detected during April 2019 – March 2022 in the database above.

In Japan Iodine 129 concentration: 0.00013 Bq/Kg (raw) – 0.00075 Bq/Kg (raw)

(Results of additional measurement conducted since after the start of discharge to promptly determine the status)

- Since the discharge of ALPS treated water started on August 24, 2023, additional measurement was started to promptly determine the status of tritium in seawater. The detection limit of the measurement was set to 10 Bq/L and the results were obtained the day after sampling.
 - All tritium concentrations at sampling points near the outlet (within 3 km of the power station) until August 29 were below the indicator (discharge stop and investigation levels).
 - At points outside the outlet (within 10 km square of the power station front), sampling will be conducted by August 31.
- Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station
- To eliminate concerns and reassure the public, a rearing test of marine organisms (flounder and abalones) in seawater with ALPS treated water added and normal seawater for comparison is underway.
 - Regarding the flounder test, on August 13, 2023, in the series 2 tank (normal seawater), one flounder died. Since August 14, no further death or abnormality was detected (as of August 24).
 - For abalones, since the test started on October 25, 2022, approx. 60% had survived (62% in normal seawater and 57% in ALPS treated water diluted with seawater) (as of August 24).
 - For flounder (tritium concentration of less than 1500Bq/L), additional analysis was conducted on concentrations of

FWT and OBT. The results were as follows:

- As shown in the past insight, the FWT concentration did not exceed the level of the growing environment (in this test, the tritium concentration in ALPS treated water diluted with seawater).
 - New OBT data also followed a similar trend resembling past insights.
 - The status was assumed to reach equilibrium. As shown when the concentration in the OBT equilibrium matched the conditions of this test, as estimated from existing research results, the tritium concentration was approx. 20% or less of the level in seawater.
- Rearing of flounder and others in diluted ALPS treated water (less than 1,500 Bq/L) will continue.
 - Organically-bonded tritium (OBT) concentration tests on flounder (less than 1,500 Bq/L) will continue.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

➤ Main work to remove spent fuel at Unit 1

- From April 2021, work to assemble a temporary gantry and others has been underway in a yard outside the site as part of efforts to install a large cover.
- A work yard was prepared around the Reactor Building and preliminary work to install a large cover started from August 2021.
- In the Unit 1 Reactor Building, anchor drilling for the fourth stair from the top is underway on the east side. On the north side, drilling of all anchors was completed and installation of base plates is underway. On the west side, installation of two blocks for the lower structure was completed in June.
- Outside the site, ground assembly of steel frames and others proceed and inside the site, drilling of anchors and installation of base plates and the main steel frame will be conducted sequentially.

➤ Main work to remove spent fuel at Unit 2

- Inside the building, chipping decontamination on the operating floor has been underway since August 10, 2023.
- Outside the building, on the south side of the Reactor Building, assembly of the gantry part (27 units) was completed on July 13 among the steel frames of the gantry for fuel removal. To install the floor of the operating floor level, concrete placement started from August 23. Regarding the remaining steel frames (18 units) of the front room, ground assembly is underway in the yard outside the site.

Retrieval of fuel debris

➤ Progress status toward Unit 2 PCV internal investigation and trial retrieval

- Regarding the robot arm, by correcting the difference between the information acquired through the ongoing Naraha mockup test simulating the site, which had been conducted since February 2022 and the pre-simulation results, to reduce the risk of contact while retrieving the fuel debris, correction of the control program and other improvements are currently underway. (Improvements: correcting and improving the accuracy of the control program, operating the arm more rapidly, improving the cable-mounting tool, increasing visibility, improving the gripper and others)
- From June 2023, to open the X-6 penetration hatch before the trial debris retrieval, removal of the hatch bolts is underway. After cutting the remaining bolt-nut connections, bolts will be pushed in and removed to open the hatch.
- Subsequently, removal of deposits inside the X-6 penetration and other work are scheduled. Work must proceed safely and carefully.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

➤ Management status of rubble and trimmed trees

- As of the end of July 2023, the total storage volume for rubble of concrete and metal etc. was approx. 392,000 m³ (+1,000 m³ compared to the end of June with an area-occupation rate of 77%). The total storage volume of trimmed

trees was approx. 107,300 m³ (-4,500 m³, with an area-occupation rate of 61%). The total storage volume of used protective clothing was approx. 20,000 m³ (+1,100 m³, with an area-occupation rate of 79%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,100 m³ (a slight increase, with an area-occupation rate of 60%). The increase in rubble was attributable to decontamination of flanged tanks, construction related to areas around the Units 1-4 buildings and others.

➤ Management status of secondary waste from water treatment

- As of August 3, 2023, the total storage volume of waste sludge was 434 m³ (area-occupation rate: 62%), while that of concentrated waste fluid was 9,468 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and others, was 5,608 (area-occupation rate: 86%).

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

➤ Status of the groundwater and seawater on the east side of Turbine Building Units 1-4

- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be carefully monitored.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing or declining at Nos. 1-14, 1-16 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 1-6, 1-9, 1-11, 1-12, 1-14, 1-16 and 1-17. The trend continues to be carefully monitored.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes. It has been increasing and declining at Nos. 2-3, 2-5, 2-6 and 2-7 but has remained constant overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bq/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at many observation holes, including Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining and exceeded the previous highest record at some observation holes. Investigations into the fluctuation are underway for Nos. 0-3-2, 1, 1-6, 2-5, 2-6 and 3-3.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite increasing in concentrations of cesium and total β radioactive materials during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch yard started to pass.
- In the open channel area of seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.

- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and has been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others.




Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

➤ **Staff management**

- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from April to June 2023 was approx. 9,300 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 7,600). Accordingly, sufficient personnel were registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in September 2023 (approx. 4,300 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, with approx. 3,000 to 4,600.
- The number of workers both from within and outside Fukushima Prefecture remained constant. The local employment ratio (cooperating company workers and TEPCO HD employees) as of July 2023 remained constant at around 70%.
- The average exposure doses of workers were approx. 2.60, 2.51 and 2.16 mSv/person-year during FY2020, 2021 and 2022, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose was sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

➤ **Review of countermeasures to suppress the spread of COVID-19 infections**

- At the Fukushima Daiichi Nuclear Power Station, in accordance with the TEPCO HD policy, each of the countermeasures to suppress the spread of infections has been abolished in principle since May 8, 2023. However, from the BCP (business continuity plan) perspective, part of the countermeasures to suppress the spread of infections within the workplace remain in place, including the wearing of masks in crowded and closed areas, a gradual review of operations for commuting and on-site buses and avoidance of contact with duty staff.
- Based on social trends, the infection status within the workplace and other conditions, the entire abolishment, including for duty staff, will be considered.
- Basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the “Three Cs,” frequent handwashing, etc.) will continue to be implemented appropriately by each worker and TEPCO will proceed with decommissioning while prioritizing safety.

➤ **Status of heat stroke cases**


- In FY2023, further measures to prevent heat stroke commenced from April to cope with the hottest season.
- In FY2023, six workers suffered heat stroke due to work up until August 28 (in FY2022, eight workers up until the end of August). Continued measures will be taken to prevent heat stroke.

Status of seawater monitoring within the port (comparison between the highest values in 2013 and the latest values)

“The highest value” → “the latest value (sampled during August 14-27)”; unit (Bq/L); ND represents a value below the detection limit

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

Summary of TEPCO data as of August 28, 2023



Status of seawater monitoring around outside of the port (comparison between the highest values in 2013 and the latest values)

Unit (Bq/L); ND represents a value below the detection limit; values in () represent the detection limit; ND (2013) represents ND throughout 2013

(The latest values sampled during August 14-27)

Summary of TEPCO data as of August 28, 2023

	Legal discharge limit	WHO Guidelines for Drinking Water Quality
Cesium-134	60	10
Cesium-137	90	10
Strontium-90 (strongly correlate with Total β)	30	10
Tritium	60,000	10,000

【Northeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	-
Cesium-137	: ND (H25)	→	-
Total β	: ND (H25)	→	-
Torium	: ND (H25)	→	-

【East side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	-
Cesium-137	: 1.6 (H25/10/18)	→	-
Total β	: ND (H25)	→	-
Torium	: 6.4 (H25/10/18)	→	-

【Southeast side of port entrance (offshore 1 km)】

Cesium-134	: ND (H25)	→	-
Cesium-137	: ND (H25)	→	-
Total β	: ND (H25)	→	-
Torium	: ND (H25)	→	-

Cesium-134	: ND (H25)	→	-
Cesium-137	: ND (H25)	→	-
Total β	: ND (H25)	→	-
Torium	: 4.7 (H25/8/18)	→	-

【North side of north breakwater (offshore 0.5 km)】

Cesium-134	: 3.3 (H25/12/24)	→	ND(0.39)	Below 1/8
Cesium-137	: 7.3 (H25/10/11)	→	ND(0.36)	Below 1/20
Total β	: 69 (H25/8/19)	→	ND(14)	Below 1/4
Torium	: 68 (H25/8/19)	→	1.0	Below 1/60

【Port entrance】


【South side of south breakwater (offshore 0.5 km)】

Cesium-134	: ND (H25)	→	-
Cesium-137	: ND (H25)	→	-
Total β	: ND (H25)	→	-
Torium	: ND (H25)	→	-

Cesium-134	: 1.8 (H25/6/21)	→	ND(0.85)	Below 1/2
Cesium-137	: 4.5 (H25/3/17)	→	ND(0.61)	Below 1/7
Total β	: 12 (H25/12/23)	→	-	-
Torium	: 8.6 (H25/6/26)	→	-	-

【North side of Unit 5 and 6 release outlet】

Sea side impermeable wall	
Silt fence	
Silt fence for construction	



Cesium-134	: ND (H25)	→	ND(0.83)
Cesium-137	: 3 (H25/7/15)	→	ND(0.60) Below 1/5
Total β	: 15 (H25/12/23)	→	9.4
Torium	: 1.9 (H25/11/25)	→	-


【Near south release outlet (*)】

Note: The Total β measurement values include natural potassium 40 (approx. 12 Bq/L). They also include the contribution of yttrium 90, which radioactively balance strontium 90.

*: Because safety of the sampling points was unassured due to the influence of Typhoon No. 10 in 2016, samples were taken from approx. 330 m south of the Unit 1-4 release outlet. Samples were also taken from a point approx. 280m south from the same release outlet from January 27, 2017 and approx. 320m from March 23, 2018.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station <http://www.tepco.co.jp/decommission/planaction/monitoring/index-j.html>

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout



1 Contaminated water management

- Milestones of the Mid- and Long-term Roadmap (major treatment processes)
 - [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
 - [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
 - [Completed] Treatment of contaminated water in buildings was completed* (within 2020) *Except for Units 1-3 Reactor Buildings, Process Main Building and High Temperature Incinerator Building.
 - [Completed] Contaminated water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

- Efforts to promote contaminated water management based on three basic policies:
 - ① "Remove" the source of water contamination
 - ② "Redirect" fresh water from contaminated areas
 - ③ "Retain" contaminated water from leakage

	2011	2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
Contaminated water management (Remove)	Contaminated water treatment facility	<ul style="list-style-type: none"> ▽ Reception start of contaminated water to Central Waste Treatment Building ▽ Decontamination equipment (AREVA) ▽ Evaporative concentration equipment ▽ Cesium Adsorption Apparatus (KURION) ▽ 2nd Cesium Adsorption Apparatus (SARRY) 	<ul style="list-style-type: none"> ▽ Cesium Adsorption Apparatus (KURION) 	<ul style="list-style-type: none"> ▽ Reduction of strontium by Cesium Adsorption Apparatus (KURION) (from 2015.1.6) ▽ Reduction of strontium by 2nd Cesium Adsorption Apparatus (SARRY) (from 2014.12.26) 	<ul style="list-style-type: none"> ▽ Treatment start of strontium-reduced water (ALPS: from 2015.12.4, additional: from 2015.5.27, high-performance: from 2015.4.15) ▽ Multi-nuclide Removal Equipment (ALPS) (System A: from 2013.3.30, System B: from 2013.6.13, System C: from 2013.9.27, hot tests conducted) ▽ Multi-nuclide Removal Equipment (additional ALPS) ▽ Multi-nuclide Removal Equipment (high performance ALPS) (from 2014.10.18, hot tests conducted) 	<ul style="list-style-type: none"> ▽ Start of full-scale operation (from 2017.10.16) 	<ul style="list-style-type: none"> ▽ Purification of strontium-reduced water in flanged tanks complete ▽ Purification of strontium-reduced water complete 	<ul style="list-style-type: none"> ▽ Reduction of strontium by 3rd Cesium Adsorption Apparatus (SARRY II) (from 2019.7.12) 	<ul style="list-style-type: none"> ▽ Pre-service inspection granted (2023.3.2) 					
		Removal of contaminated water from seawater pipe trench	<ul style="list-style-type: none"> ▽ Landing of the second Cesium Adsorption Apparatus (SARRY) ▽ Multi-nuclide removal equipment (ALPS) ▽ Trench Purification by mobile equipment 	<ul style="list-style-type: none"> ▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of shaft filling 	<ul style="list-style-type: none"> ▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of shaft filling (except for upper part of Shaft D) ▽ Filling of openings II and III complete ▽ Transfer stagnant water complete ▽ Completion of filling parts running over drainage channel 	<ul style="list-style-type: none"> ▽ Completion of tunnel filling ▽ Transfer of stagnant water complete ▽ Completion of shaft filling 	<ul style="list-style-type: none"> ▽ Completion of shaft filling 	<ul style="list-style-type: none"> ▽ Unit 2 seawater pipe trench Shaft D filling work 						
Contaminated water management (Redirect)	Groundwater bypass	<ul style="list-style-type: none"> ▽ Installation start of groundwater bypass 	<ul style="list-style-type: none"> ▽ Operation start of groundwater bypass (drainage started from 2014.5.21) 											
	Sub-drain	<ul style="list-style-type: none"> ▽ Recovery of existing sub-drain pit and start of new installation ▽ Installation start of Water-Treatment Facility special for Sub-drain & Groundwater drains 	<ul style="list-style-type: none"> ▽ Operation start of sub-drain (drainage started from 2015.9.14) (Treatment capacity: 1000 m³/day) 	<ul style="list-style-type: none"> ▽ Enhancement of treatment capacity (2000m³/day) 										
	Land-side impermeable wall	<ul style="list-style-type: none"> ▽ Start of land-side impermeable walls 	<ul style="list-style-type: none"> ▽ Freezing start 	<ul style="list-style-type: none"> ▽ Freezing completion (except for some parts) 	<ul style="list-style-type: none"> ▽ Start of maintenance operation on north and south sides ▽ Freezing completion ▽ Start of maintenance operation in all sections 	<ul style="list-style-type: none"> ▽ Start of maintenance operation on east side 	<ul style="list-style-type: none"> ▽ Freezing completion (except for some parts) 	<ul style="list-style-type: none"> ▽ In some temperature measurement tubes near the K drainage channel cross, temperature exceeded 0°C locally ▽ Although no influence was detected on the impermeable function of the land-side impermeable walls but test investigation is underway for the stoppage effect 						
	Facing	<ul style="list-style-type: none"> ▽ Completion of waterproof pavement (facing) (except for areas of 2.5 and 6.5m above sea level and around Unit 1-4) 	<ul style="list-style-type: none"> ▽ Placement of seaside impermeable walls complete 	<ul style="list-style-type: none"> ▽ Completion of waterproof pavement (facing) (except for around Unit 1-4) 										
Contaminated water management (Retain)	Bank groundwater measure	<ul style="list-style-type: none"> ▽ High concentration of radioactive materials detected from observation well of bank ▽ Area 2.5m above sea level - Start of ground improvement by water glass ▽ Start of pumping of water from contaminated areas (well point) ▽ Installation start of seaside impermeable walls 	<ul style="list-style-type: none"> ▽ Installation of seaside impermeable walls complete ▽ Operation start of groundwater drain (pumping-up started on 2015.11.5) 											
	Storage facility	<ul style="list-style-type: none"> ▽ Storage in steel square tanks ▽ Storage in flanged cylindrical tanks ▽ Water leakage (30L) from flanged tank ▽ Water leakage (10L) from flanged tank 	<ul style="list-style-type: none"> ▽ Completion of purification treatment of RO concentrated salt water ▽ Completion of replacement of steel square tanks ▽ Water leakage (30L) from flanged tank ▽ Water leakage (100) from flanged tank ▽ Completion of fence to prevent leakage expanding ▽ Work to raise fence height complete ▽ Leakage of contaminated water from underground reservoir => Start of transfer to tanks ▽ Transfer of contaminated water to tanks complete ▽ Storage in cylindrical steel welded-joint tanks ▽ Sprinkling start of rainwater within tank fences by rainwater treatment facility (from 2014.5.21) 	<ul style="list-style-type: none"> ▽ Construction of welded-joint tanks 	<ul style="list-style-type: none"> ▽ Purification of strontium-reduced water in flanged tanks complete ▽ Transfer and storage of all treated water in welded-joint tanks ▽ Purification of strontium-reduced water complete 	<ul style="list-style-type: none"> ▽ Removal of steel horizontal tanks complete (except for condensed waste liquid) ▽ Flanged and welded-joint tanks 								
Treatment of stagnant water	<ul style="list-style-type: none"> ▽ Installation of stagnant water transfer equipment/transfer start 	<ul style="list-style-type: none"> ▽ Completion of work to improve reliability of transfer line (replacement with PE pipes) ▽ Start to maintain water-level difference with sub-drain water level ▽ Transfer start from each building to Central R/W Building 	<ul style="list-style-type: none"> ▽ Floor exposure of Unit 1 T/B ▽ Separation of stagnant water between Units 1 and 2 ▽ Floor exposure of Unit 1 R/WB ▽ Separation of stagnant water between Units 3 and 4 	<ul style="list-style-type: none"> ▽ Treatment of stagnant water in buildings complete ▽ Reduction of contaminated water in the Reactor Buildings to approx. half of the level at the end of 2020 achieved 										
Countermeasures to tsunami	Closure of openings	<ul style="list-style-type: none"> ▽ Examination start of measures to close building openings ▽ Work for common pool complete ▽ Work for HTI building complete 	<ul style="list-style-type: none"> ▽ Work for Units 1 and 2 T/B complete ▽ Work for HTI building complete 	<ul style="list-style-type: none"> ▽ Work for Process Main Building complete ▽ Work for Unit 3 T/B complete 	<ul style="list-style-type: none"> ▽ Work for Unit 1-3 R/B complete ▽ Measures to close openings were completed ▽ Work for Units 1-4 R/WB was completed 									
	Seawall	<ul style="list-style-type: none"> ▽ Installation of outer-rise tsunami seawall complete 	<ul style="list-style-type: none"> ▽ Construction start of Chishima Trench Tsunami Seawall ▽ Completion of installation ▽ On-site start 	<ul style="list-style-type: none"> ▽ Construction start of Chishima Trench Tsunami Seawall ▽ Completion of installation ▽ On-site start 	<ul style="list-style-type: none"> ▽ Construction start of Chishima Trench Tsunami Seawall ▽ Completion of installation ▽ On-site start 									
	Mega float	<ul style="list-style-type: none"> ▽ Start of marine construction ▽ Temporary grounding of mega float 	<ul style="list-style-type: none"> ▽ Internal filling complete (reduction of tsunami risks) 	<ul style="list-style-type: none"> ▽ Internal filling complete (reduction of tsunami risks) 										

Chishima Trench Tsunami Seawall complete

Construction of Japan Trench Tsunami Seawall

2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.

Information provision and communication to foster understanding



東京電力ホールディングス株式会社主催
2022年度
福島第一原子力発電所
視察・座談会
視察者：何？ 座談者：？ 汚染水？
そんな皆さまの疑問を解決するため、福島第一原子力発電所
構内の視察、質疑応答・座談会を開催いたします。
ぜひ、福島第一原子力発電所廃炉の最新状況と直接ご質問、
皆さまの御声にお聞きをお聞かせください。

Visits and Discussion Meetings of Fukushima Daiichi Nuclear Power Station

To solve people's questions, TEPCO invites their visits to the power station and answer their questions on site. From people who participated in the visit gave feedbacks such as "by directly seeing the decommission site and having dialogues, they could obtain deeper understanding about the present situation, issues and status of safety measures." TEPCO will continue these efforts to invite more people including online visits.

<Visits in FY2022: 15 times, 142 participants in total>

Examination concerning handling of ALPS treated water

- Measures for decommissioning, contaminated water and treated water of the Fukushima Daiichi Nuclear Power Station need efforts to reduce risks over a long term. Regarding handling of ALPS treated water as a part of decommissioning, to local residents, those who in the fishery industry and related parties, we will thoroughly explain about the policies and responses concerning the facility design, operation and management to ensure safety, monitoring of radioactive materials and others, and proceed with **efforts to sincerely face their concerns and interests and respond to each of them.**
- Moreover, to **further deepen the understanding** of everyone in Japan and overseas, efforts to **coherently disseminate** measurement results of ALPS treated water and information concerning facility operation, radiation impact assessment and others will continue and be enhanced.

- For overseas, the was renewed. "Treated Water portal site in English, Chinese and Korean"
 - "Sea Area Monitoring" page in English, Chinese and Korean was published
 - "The 1st IAEA Review" explanation booklet was published in English, Chinese and Korean
- When inaccurate or misleading overseas information was detected, for maximum suppression of reputation, return call or other actions will be taken.
- A condition to deliver science-based information to overseas media and embassies in Japan will be created.
 - Approach to major media and embassies is being enhanced.
 - For accurate media coverage, regular press conferences will continue to be held.



Safety review of International Atomic Energy Agency (IAEA)

In November 2022, IAEA review team visited Japan to conduct the second review concerning safety of ALPS treated water (the first review was conducted in February 2022 and the report was published in April)

- The article of the IAEA Review concerning handling of ALPS treated water and overview of the report are published timely on the TEPCO website.
- Instructions from IAEA were reflected in the revision of the implementation plan and the radiation assessment report.
- The report of the second review will be published around early 2023.



IAEA review team arrived at the Fukushima Daiichi Nuclear Power Station

- Rearing test of marine organisms
 - To alleviate concerns and lead to relief of local residents, related parties and the everyone in society, marine organisms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls. The progress will be shown coherently and clearly.
 - Regarding behaviors of tritium and others, a lot of research has been conducted in Japan and overseas. Based on the experimental results, firstly experimental data for a half year will be collected and subsequently, the same as past experimental results, the theory "tritium in vivo is not concentrated and the concentration of tritium in vivo will not exceed the level in the growing environment" will also be reaffirmed.

2/6

August 31, 2023

Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water



Flounder in rearing preparation tank




Overall view of mockup tanks

- Measurement of tritium concentration of flounder (tritium concentration less than 1,500 Bq/L) and analysis of results

Based on the measurement results of tritium concentration, the following was confirmed as in the past insight:

- [Intake test]
 - The tritium concentration did not exceed the level in the growing environment (in this test, the concentration exceeding the level in ALPS treated water diluted with seawater)
 - The tritium concentration reached equilibrium in a certain period
- [Discharge test]
 - When flounder having reached equilibrium in the tritium concentration higher than the level of normal seawater is returned to normal seawater, the concentration decreased over time



- Daily rearing status is published in the TEPCO website and Twitter
 - TEPCO website: <http://www.tepco.co.jp/decommission/information/newsrelease/breed/ingtest/index-j.html>
 - TEPCO Twitter: <https://twitter.com/TEPCOfishkeeper>



Tritiated Water Taskforce (2013.12 – 2016.5, 15 meetings)



2016.6 Report of Tritiated Water Taskforce

Subcommittee on Handling of ALPS treated water (2016.11 – 2020.1, 17 meetings)

- 2018.8 Explanatory and hearing meeting, receiving opinions
- 2020.2 Report of Subcommittee on Handling of ALPS treated water

Opportunity for receiving opinions from parties concerned concerning handling of ALPS treated water (2020.4 – 2020.10, 7 meetings)

Review meeting concerning the implementation plan on handling of ALPS treated water (from 2021.7 to 2022.4, 15 meetings)



2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority

2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated

- 2022.4.28, 5.13, 7.15 Application to partially revise the Application Documents for Approval to Amend the Implementation Plan was submitted
- 2022.7.22 Application for the Application Documents for Approval to Amend the Implementation Plan was approved
- 2022.8.4 Work has commenced
- 2022.8.24 Commencement of discharge
- 2023.5.10 Approval
- 2023.5.10 Approval
- 2023.6.26 Completion of installation
- 2023.7.7 Receipt of Certificate of Completion for Pre-service Inspections
- 2023.8.24 Commencement of discharge

Tank area viewed from the Large Rest House (2015.10.29)

[Overview of ALPS treated water dilution and discharge facility]




3 Removal of fuel from spent pool

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

- Completion of Unit 1-6 fuel removal (within 2031)
- Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)
- Start of Unit 2 fuel removal (FY2024-2026)

Report No. 3/6
August 31, 2023
Secretariat of the Team for
Countermeasures for Decommissioning,
Contaminated Water and Treated Water




Milestones of the Mid- and Long-Term Roadmap (major target processes)

Start of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (within 2021 * The schedule will be extended for about 1 year due to the spread of COVID-19 infections)


Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.

Unit 1 Investigation overview

- In April 2015, a device having entered the inside of the PCV via a narrow opening (bore:φ100 mm) collected information such as images and airborne dose inside the PCV 1st floor.
- In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, the guide ring* was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation


Investigations inside the PCV	1st (2012.10)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation
	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation
	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation
	4th (From 2022.2)	Acquiring information inside PCV (inside/outside of the pedestal) - Acquiring images - Measuring deposit thickness and sampling deposit - Detecting deposit debris, 3D mapping
Leakage points from PCV	- PCV vent pipe vacuum break line bellows (identified in 2014.5) - Sand cushion drain line (identified in 2013.11)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)		

Unit 2 Investigation overview

- In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.
- In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.
- In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.



- In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.




Unit 2 PCV internal investigation

Investigations inside the PCV	1st (2012.1)	- Acquiring images - Measuring the air temperature
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate
	3rd (2013.2 - 2014.6)	- Acquiring images - Sampling stagnant water - Measuring water level - Installing permanent monitoring instrumentation
	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit
Leakage points from PCV	- No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)		

Unit 3 Investigation overview



- In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.
- In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.
- In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.
- Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.



Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	- Acquiring images - Measuring the air temperature and dose rate - Measuring the water level and temperature - Sampling stagnant water - Installing permanent monitoring instrumentation (2015.12)
	2nd (2017.7)	- Acquiring images - Installing permanent monitoring instrumentation (2017.8)
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)	
Evaluation of the location of fuel debris inside the reactor by measurement using muons The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)		

Milestones of the Mid- and Long-Term Roadmap (major target processes)
 Eliminating temporary outdoor storage of rubble and others * Except for secondary waste of water treatment and materials for reuse or recycling (within FY2028)















Note: Used protective clothing before incineration and BG-level concrete waste for which treatment and reuse is decided at present are not included.

- The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
- The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dust-protective masks which are less of a physical burden.

2011	2012年	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023~
<p>▼ From March 12, 2011, in response to the increased airborne concentration of radioactive materials, instructions were issued to wear full-face masks throughout the Fukushima Daiichi NPS site, excluding the Main Anti-Earthquake Building and the rest house.</p>  <p>External view of Access Control Facility</p>	<p>▼ From May 2013, full-face mask unnecessary area was expanded sequentially.</p> <p>▼ In June 2013, operation of the Access Control Facility started near the main gate of the Fukushima Daiichi NPS, to which duties conducted at J-village were shifted, including contamination examination, decontamination, switching protective equipment on and off and distribution/collection of dosimeters.</p>  <p>Large rest house under construction (2014.9.30)</p>	<p>▼ To help workers in the Fukushima Daiichi NPS precisely understand the conditions of their workplaces, a total of 88 dose-rate monitors were installed by January 2015. These monitors allow workers to confirm on-site dose rates at their workplaces in real time.</p> <p>▼ In March 2015, the Fukushima revitalization meal service center opened.</p> <p>▼ A large rest house for workers was established and its operation commenced in May 2015. Spaces in the large rest house are also installed for office work and collective worker safety checks as well as taking rest. In March 2016, a convenience store opened in the large rest house. In April, the shower room went into operation.</p>  <p>Access Control Facility (2014.11.7)</p>	<p>▼ In May 2013, areas excluding those around Unit 1-4, tank areas and rubble storage areas were set to full-face mask unnecessary areas.</p> 	<p>▼ In May 2015, full-face mask unnecessary area was expanded to cover about 90% of the site.</p> <p>▼ In March 2016, based on the progress of measures to reduce the environmental dosage on site, the site was categorized into two zones: Highly contaminated area around Unit 1-4 buildings, etc. and other areas where limited operation started to optimize protective equipment according to each category.</p> 	<p>▼ In February 2017, operation started at the Partner Companies' Building next to the New Administration Office Building.</p> <p>▼ In May 2017, a heliport for emergency transport was installed inside the Fukushima Daiichi NPS and went into operation. Compared to the previous operation (at Koyama Coast, Futaba Town or Fukushima Daiichi NPS, relying to a doctor helicopter), a faster response is available for seriously ill patients requiring treatment at external medical institutions.</p>  	<p>▼ From November 2018, from the west-side high-ground area, where Unit 1-4 can be viewed, visitors can see the site in their normal clothes without having to change.</p>  <p>Visit by Governor of Fukushima Prefecture to the Fukushima Daiichi NPS (2018.1.1)</p>  <p>Visit by Prime Minister Kishida to the Fukushima Daiichi NPS (2021.10.17)</p>	<p>▼ In August 2021, operation started while eliminating the need for the DS2 mask during light work in G-zone outside the protection area around Unit 1-4 (except for inside Units 5 and 6).</p> 	<p><Travel survey results of major roads within the site> It was confirmed that compared with the last fiscal year, the dose rate has been declining on roads near the southeast side of the Unit 4 Turbine Building and the west side of the Process Main Building (area circled by yellow dot line).</p>  <p><FY 2021 4th Quarter> (Measured 2022.2) <FY 2022 4th Quarter> (Measured 2023.2)</p>	 <p>Visit by Prime Minister Kishida to the Fukushima Daiichi NPS (2023.8.2) Observation of ALPS Treated Water Discharge/Storage Facilities from high ground on Units 5 and 6 side</p>			



Move in general working clothes (2016.1.7)



Facing (2017.4.13)

