
Outline of Decommissioning, Contaminated Water and Treated Water Management Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water Management


Main decommissioning work and steps



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, efforts including enhanced monitoring, ensuring objectivity and transparency by engaging with third-party experts and having safety checked by the IAEA, will continue. Moreover, accurate information will be disseminated with full transparency



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies 1 "Remove" the source of water contamination 2 "Redirect" fresh water from contaminated areas

③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal equipment) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of the building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced, from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone of "suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress it to approx. 50-70 m3/day by FY2028.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

 As part of the tsunami countermeasures, openings in buildings were closed and work to install sea walls was completed. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to enhance drainage channels and other measures is being implemented as planned.



Progress Status and Future Challenges of the Mid- and-Long-Term Roadmap toward Decommissioning of TEPCO Holdings Fukushima Daiichi Nuclear Power Station (Outline)

Progress status

The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown condition had been maintained.

Unit 2 Progress of trial fuel debris retrieval

On September 17, a functional check of the telescopic device was performed. It then became clear that camera footage was not being sent properly to the monitors in the remote operations room for some reason.

TEPCO then tested the camera cable conduction, replaced cameras and confirmed that the camera footage was now being sent properly to the remote operations room. TEPCO subsequently confirmed functional checks for the telescopic device and

replaced cameras on October 24. Trial retrieval of fuel debris has recommenced since October 28 and the fuel debris was gripped on October 30. Going forward, radiation of the gripped

fuel debris will be measured after returning the fuel debris into the enclosure.

TEPCO will continue to remain vigilant and prioritize safety.



< Gripping fuel debris >

Discharge of ALPS treated water into the sea The discharge of ALPS treated water from the


measurement/confirmation facility tank group A, which began on September 26, was completed on October 14.

In preparation for the 6th discharge of ALPS treated water in FY2024, Tank Group B of the measurement/ confirmation facility was analyzed and TEPCO and an external institute confirmed that the analytical results satisfied the discharge requirement. The results were announced on October 15.

Following the confirmation, discharge of ALPS treated water of Tank Group B of the measurement/confirmation facility into the sea recommenced from October 17.

Regarding tritium in seawater, TEPCO will continue confirming that it is being discharged safely as planned, while meeting the discharge requirement based on quick daily analyses conducted by TEPCO and others.

	< Measurement status of the 6th discharge of ALPS treated water in FY2024 > * Detailed information described on the right on Page 5								
	Measurement status	Compliance with requirement							
r	Attributes of the treated water from Tank Group B (Concentration of the 30 types of radionuclides within the measurement / evaluation scope) [TEPCO] (Sampled on September 4)	0							
	Downstream of discharge shaft and seawater pipe header [TEPCO] (Sampled on October 29)	0							
n	Results of sea area monitoring at 4 points within 3km of the Power Station [TEPCO] (Sampled on October 29)	0							
	Results of sea area monitoring at 1 point within 10km of the Power Station [TEPC0] (Sampled on October 28)	0							
ſ	Ministry of the Environment (Seawater at 3 points off the coast of Fukushima Prefecture, sampled on October 21)	0							
k	Fisheries Agency (Flounder and others, sampled on October 29)	0							
	Fukushima Prefecture (Seawater at 9 points off the coast of Fukushima Prefecture, October 22)	0							



Unit 2 Response to water level decline in the Unit 2 Spent Fuel Pool Skimmer Surge Tank

On August 9, the water level in the Unit 2 Spent Fuel Pool Skimmer Surge Tank was seen to be declining and leakage was identified from one point of the pipe inside the Spent Fuel Pool Cooling Purification System Heat Exchanger Room.

While investigating the cause, deposits were detected inside the pipe. Investigation will continue to identify the cause of leakage from the pipe.

From October 22, work to repair the leakage point and build an alternative cooling line commenced.

Moreover, the results of the investigation into similar parts (dissimilar material joints) confirmed corrosion on the external surfaces. Investigation into other dissimilar material joints will continue.

It is considered that the Unit 2 pool temperature will not reach the Limiting Conditions for Operation of 65°C without cooling.




< Leakage point >


Decontamination and dismantling of horizontal tanks

Before dismantling the horizontal tanks (367 tanks) used to store RO-concentrated water and others, the dismantling facility was installed by October 31.

Following the installation, using unused horizontal tanks (28 tanks) which were not contaminated inside, decontamination and dismantling tests will be conducted from November. After confirming the procedures for all work processes, measures to prevent the contamination expanding and other matters concerned, in the tests, decontamination and dismantling of used tanks (339 tanks) will commence from December.



< Decontamination and dismantling facility >





Provided by Japan Space Imaging Corp., photo taken on January 14, 2024 Product (C) [2024] Maxar Technologies.

I. Confirmation of the reactor conditions


Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained as shown below for recent, though it varied depending on the unit and location of the thermometer.






*1 The trend graphs show part of the temperature data measured at multiple points. *2 A part of data could not be measured due to maintenance and inspection of the facility and other work.



Release of radioactive materials from the Reactor Buildings

As of September 2024, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 1.1×10^{-11} Bg/cm³ and 9.8×10^{-12} Bg/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00004 mSv/year.



- 2011 2012 2013 2014 2015 2016 2017 2018 2019 2020 2021 2022 2023 2024 Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
- Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.
- Note 3: Dose assessment has been changed since July 2024 due to the change of standard meteorology, etc. in the implementation plan (effective July 8, 2024).

Other indices


There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown condition or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown condition had been maintained and the

reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
- contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress to approx. 50-70 m³/day by FY2028.



Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4

(Reference)

* The concentration limit of radioactive materials in the air outside the surrounding monitoring area:

[Cs-134]: 2 x 10-5 Bq/cm3

[Cs-137]: 3 x 10-5 Bg/cm3

Data of Monitoring Posts (MP1-MP8)

Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.296-0.951 µSv/h (September 25 - October 29, 2024).

To measure the variation in the air dose rate of MP2-MP8 more accurately, work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

Multi-layered contaminated water management measures, including land-side impermeable walls and sub-drains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water has being suppressed and reduced from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone to "suppress the amount of

- Operation of the Water-Treatment Facility Special for Sub-drain & Groundwater drains \succ
- At the Water-Treatment Facility Special for Sub-drain & Groundwater drains, release started from September 14, 2015 and up until October 21, 2024, 2569 release operations had been conducted. The water quality of all temporary storage tanks satisfied the operational target.





Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 sub-drains

- Implementation status of facing
- Facing is a measure that involves asphalting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of September 2024, 96% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of September 2024, 50% of the planned area (60,000 m²) had been completed.
- Status of the groundwater level around buildings \geq
- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant, though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well remained sufficiently lower than the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
- Regarding the subdrains of Units 1-4, the pumping amount varied depending on precipitation. The pumping amount in the T.P.+2.5m area remained constant after the facing in this area was completed.
- Operation of the multi-nuclide removal equipment and other water-treatment facilities \geq
- Regarding the multi-nuclide removal equipment (existing), hot tests using radioactive water were conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a pre-service inspection certificate was granted by the Nuclear Regulation Authority (NRA) and the entire pre-service inspection was completed. For the multi-nuclide removal equipment (additional), a pre-service inspection certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal equipment (high-performance), hot tests using radioactive water were conducted from October 18, 2014. On March 2, 2023, a pre-service inspection certificate was granted by the NRA and the entire pre-service inspection was completed.
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until October 24, 2024, approx. 774,000 m³ had been treated.
- \geq Risk reduction of strontium-reduced water
- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multinuclide removal equipment is underway. Up until October 24, 2024, approx. 941,000 m³ had been treated.
- Storage status of stagnant water and amount of ALPS treated water, etc. stored in tanks \geq
- The amount of ALPS-treated water, etc. was approx. 1,287,608 m³ as of October 24, 2024.
- The total amount of ALPS treated water discharged into the sea since the discharge commenced on August 24, 2023 was approx. 70,448 m³ as of October 15, 2024.



Status of discharge of ALPS treated water

Measurement object	Requirement and operation target	Measurement results	Compliance with requirement
[TEPCO] Attributes of the treated water from Tank Group B (Concentration of the 30 types of radionuclides within the measurement / evaluation scope)	 Sum of the ratios to legally required concentrations: less than 1 Tritium: 1,000,000 Bq/L 	- 0.083 - 310,000 Bq/L	0
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 4 points within 3 km of the Power Station)	 Discharge suspension level: 700 Bq/L or less Investigation level: 350 Bq/L or less 	(Sampled on October 29) • Max. 13 Bq/L	0
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square from the Power Station)	 Discharge suspension level: 30 Bq/L or less Investigation level: 20 Bq/L or less 	 (Sampled on October 28) Below the lower detection limit (less than 6.3 Bq/L) 	0
[Ministry of the Environment] Tritium concentration in seawater (at 3 points off the coast of Fukushima Prefecture)	 National safety requirement: 60,000 Bq/L WHO drinking water guidelines: 10,000 Bq/L 	Sampled on October 21) • Below the lower detection limit (less than 8 Bq/L)	0
[Fisheries Agency] Tritium concentration in marine products (flounder and others)	-	(Sampled on October 29) Below the lower detection limit (less than 8.6 Bq/kg) 	0
[Fukushima Prefecture] Tritium concentration in seawater (at 9 points off the coast of Fukushima Prefecture)	 National safety requirement: 60,000 Bq/L WHO drinking water guidelines: 10,000 Bq/L 	 (Sampled on October 22) Below the lower detection limit (less than 3.8 – 4.1 Bq/L) 	0 0

As of October 30	J, 2024
------------------	---------

- From September 26 to October 14, 2024, the fifth discharge of ALPS treated water into the sea in FY2024 was conducted.
- Regarding the analytical results sampled from Tank Group B toward the sixth discharge, the concentration of the 30 types of radionuclides (excluding tritium) within the measurement and assessment scope was 0.083 in terms of the sum of the ratios to regulatory concentrations and satisfied the national government's requirement of less than 1. The concentration of tritium was 310,000 Bg/L. Regarding 38 nuclides for which no significant existence was voluntarily confirmed, the absence of any significant presence was confirmed and general water guality benchmarks (compliance with which was voluntarily confirmed) satisfied the requirements. An external institute confirmed, as with TEPCO, that the analytical results satisfied the discharge requirement.
- Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for seawater and fish were established near the power station and off the coast of Fukushima Prefecture and measurements of tritium and lodine-129 of seaweed near the power station were added from April 20, 2022. As of October 30, 2024, no significant variation had been detected.
- Regarding sea-area monitoring conducted by TEPCO at 4 points within 3 km of the power station, quick measurements taken of the tritium concentration in the seawater sampled on October 29 showed at one point about 600 m from the discharge point, the tritium concentration was 13 Bg/L, and at other points the tritium concentrations under the detection limit (less than 6.5 – 6.6 Bg/L) at all points, which was below the TEPCO operation indices of 700 Bg/L (discharge suspension level) and 350 Bg/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square from the power station, quick measurements taken of the tritium concentration in the seawater sampled on October 28 showed concentrations under the detection limit (less than 6.3 Bg/L) at all points, which was below the TEPCO operation indices of 30 Bg/L (discharge suspension level) and 20 Bg/L (investigation level).
- The quick measurement results obtained by each organization were as follows: Ministry of the Environment: The analytical results (obtained via quick measurements) for seawater sampled on October 21 at 3 points off the coast of Fukushima Prefecture showed tritium concentrations below the lower detection limit (less than 8 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment.

Fisheries Agency: Quick analytical results for tritium in flounder sampled on October 29 showed tritium concentrations below the lower detection limit (approx. less than 8.6 Bg/kg) in all samples.

Fukushima Prefecture: On October 22, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 3.8 - 4.1 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment.

- Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station \geq
- To eliminate concerns and reassure the public, a rearing test for marine organisms (flounder) in seawater with ALPS treated water added and normal seawater for comparison is underway.
- [Facility for rearing test of marine organisms (on-site)] Regarding the flounder and abalones, in both series of tanks ("normal seawater" and "ALPS treated water diluted with seawater"), no mass death or abnormality was detected (as of October 24).
- [Facility for rearing test of marine organisms (outside the site)] From October 15, 2024, rearing test using water discharged in the environment commenced. Since the commencement to date, no significant change has been detected in the growth situation of flounder and abalones (as of October 24).
- Rearing of flounder and others in diluted ALPS- treated water (less than 1,500 Bg/L) will continue.
- Rearing of flounder and others in water discharged into the environment will continue.
- The Organically Bound Tritium (OBT) concentration test on flounder (less than 1,500 Bg/L) will continue.
- Progress status of treatment of zeolite sandbags
- To reduce risks, stagnant water in the Process Main Building (PMB) and the High-Temperature Incinerator (HTI) Building will be treated. Before the treatment, high-dose zeolite sandbags and activated carbon sandbags on the 2nd basement floors of the PMB and HIT will be collected.
- The collection consists of two steps, (1) accumulation and (2) enclosing into container, to increase efficiency.

- For (1) accumulation, operability of the accumulation ROV in muddy water simulating the actual site is being confirmed on-site work will be accumulated, based on which continuous accumulation will be conducted.
- For (2) enclosing into container, it was confirmed that there was possibility with the basic concept. A larger-scale for about one year in FY2026 - 2027.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to remove spent fuel at Unit 1
- At the Unit 1 Reactor Building, installation of the lower structure on the south side has been underway and will be completed in early November. Installation of the upper structure will commence from mid-November.
- To reduce the risk of coming into contact with the large cover upper structure and enhance seismic safety, perimeter steel frames are being removed from October 29.
- · Removal work will be conducted remotely to limit worker exposure. Moreover, anti-scattering agents will be sprayed frames will continue.
- \geq Main work to remove the spent fuel at Unit 2
- the south side of the Unit 2 Reactor Building operating floor.
- · Among the equipment attached to the gantry for fuel removal, the completion inspection of the overhead crane was finished on August 9. Test operation of the ventilation equipment has been underway since September 3.
- At the factory, assembly of the Fuel-Removal System was completed and the test operation of each system after trial operation.

Fuel debris retrieval

- Unit 1 Environmental investigation inside PCV
- In Unit 1, where the water level in the Primary Containment Vessel (PCV) is being reduced, a portion of the deposit re-investigated in summer and winter.
- The results of the summer investigation conducted from September 30 to October 4 confirmed no significant change in the amount of haze from past investigative results and due to differences in investigative times between day and night.
- Evaluation and verification of images and air dose rates acquired in the summer investigation will be conducted to prepare for the winter investigation planned around February 2025.
- \geq Future plan of internal investigations for examining the specific design of fuel debris retrieval methods
- Based on the recommendations of the Subcommittee for Evaluation of Fuel Debris Retrieval Methods (Subcommittee), the specific design of large-scale retrieval methods for Unit 3 is currently being examined.
- progress is made in parallel on selecting a retrieval method and its engineering.
- To design fuel debris retrieval and ensure safety, information inside the Reactor Pressure Vessel and Primary Containment Vessel is essential. Examination is underway to conduct early internal investigation.
- In the Fukushima Daiichi Nuclear Power Station, internal investigations are useful as part of efforts to help contribute

and cleaning tests are being conducted and it was confirmed that there are no major issues. In the next step, the preparatory work near the ground floor opening in a high-dose environment will be verified in a mockup environment and on-site work (HTI) will commence in around January - February, 2025. After the commencement, knowledge of

mockup test will be conducted. The enclosing into container will commence from FY2025 and is estimated to continue

in each work area to suppress any scattering of dust and monitoring by dust monitors installed on the perimeter steel

Within the site, before installing the gantry for fuel removal, the foundation of the existing Fuel-Handling Machine Operation Room, which interfered with the runway garter, was cut on September 10. An opening will be created on

component is underway. The Fuel-Removal System will be installed behind the runway garter and transported by sea

may be exposed to the air and the level of airborne radiation dose and haze may change. These changes will affect future designs of investigative equipment and mock-up training. Accordingly, the environment inside the PCV will be

As stated in the report of the Subcommittee (March 2024), regarding internal investigations, it is essential to ensure

to accident investigation and development. More accurate estimates in accident analysis can subsequently provide feedback to methods. Accordingly, investigations need to be conducted earlier with these two aspects in mind. In particular, internal investigations of Unit 3, where large-scale retrieval is assumed to be conducted first, is prioritized.

- Unit 2 Analysis of fuel debris sampled in trial retrieval
- In Unit 2, trial retrieval by telescopic-type investigative equipment is underway and a small portion of fuel debris will be retrieved from the pedestal floor.
- Based on the investigative results inside the PCV, it is assumed that there are solidified melted deposits, including fuel components, on the pedestal floor, which may contain a lot of metal constructional materials.
- During the trial retrieval, analysis will mainly focus on fuel debris components and the results will be utilized to evaluate the safety of subsequent retrieval processes.
- Fuel debris will be analyzed in an off-site analytical institute. The overall analysis results, including elemental distribution of fuel debris surface, will be compiled in several months and the results including analytical items from other institutes, in approx. one year. The analytical period may change depending on the work status and analytical results.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

- Management status of rubble and trimmed trees
- As of the end of September 2024, the total storage volume for concrete and metal rubble was approx. 400,300 m³ (-100 m³ compared to the end of August with an area-occupation rate of 75%). The total storage volume of trimmed trees was approx. 80,900 m³ (+100 m³, with an area-occupation rate of 46%). The total storage volume of used protective clothing was approx. 11,700 m³ (-1,900 m³, with an area-occupation rate of 46%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,400 m³ (a slight increase, with an areaoccupation rate of 60%). The increase or decrease in rubble was attributable to increasing decontamination of flanged tanks and work related to the area around the buildings of Units 1-4, and the decrease is due to movement for area cleanup, etc.
- Management status of secondary waste from water treatment
- As of October 3, 2024, the total storage volume of waste sludge was 423 m³ (area-occupation rate: 60%), while that of concentrated waste fluid was 9,504 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal equipment and others, was 5,805 (area-occupation rate: 87%).
- Additional Radioactive Waste Incinerator Progress status toward facility restoration \geq
- In response to the steam and gas generation associated with fermentation and heat generation of chips and the subsequent fire alarm activation on February 22, 2024, water was injected into the waste storage pit from February 23 to 25. The impact of this incident meant the incinerator is being suspended.
- Chips and water inside the pit are being collected from March 22. Based on the work progress and a review of the collection method, the collection will be completed at the end of December.
- To recover the facility, the main equipment was inspected. An outline process to restore to the ofiginal state was formulated and completion was scheduled for within FY2025.
- As well as reviewing the restoration time, an assessment was conducted on the impact of eliminating outdoor storage if the operation of the additional Radioactive Waste Incinerator were to resume in April 2026. As in the assessment in April 2024, outdoor storage can be eliminated within FY2028 using the Radioactive Waste Incinerator.
- The operation resumption time may need further review due to the soundness of the waste storage pit to be confirmed in future and details of recurrence-prevention measures. Accordingly, measures to eliminate outdoor storage will be examined and implemented.

Reactor cooling

The cold shutdown condition will be maintained by cooling the reactor by water injection and measures to complement the status monitoring continue

- Status of efforts for Unit 1 Primary Containment Vessel (PCV) water level reduction and future measures
 - For Unit 1, due to the high water level in the PCV Suppression Chamber (S/C), a phased reduction in the water level was planned with the need to improve seismic resistance in mind.
 - As a method to reduce the PCV water level, using leakage from the liquid phase leakage port, which was assumed to be at a relatively low height of PCV (near the S/C bottom), the reactor water injection rate was reduced and the water level became almost flat at the vent pipe lower end height.
 - The water injection rate was further reduced on a gradual basis, but the PCV water level was unaffected. Accordingly, water level below the vent pipe lower end height by reducing the reactor water injection rate.
 - As a result of reducing the reactor water injection rate, it is assumed that there is no water level at the bottom of the PCV was confirmed, even if the water injection rate is the minimum oration rate.
 - From the above, work to reduce the PCV (S/C) water level this time is terminated while maintaining the present water injection rate.
 - Based on the results and knowledge of the PCV water level reduction, issues and risk reduction related to future PCV management will be addressed.

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- Status of the groundwater and seawater on the east side of Turbine Building Units 1-4
- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bg/L at all carefully monitored.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of trend continues to be carefully monitored.
- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration including to ascertain the impact of rainfall.

it was presumed that the main PCV leakage point was on the D/W side and that it would be difficult to reduce the S/C

D/W bottom and deposits are cooled by free flowing (inside the pedestal) or water spreading on the PCV floor or humid environment (outside the pedestal). However, the absence of any abnormality in the overall cooling state inside

observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even increasing or declining at many observation holes at present, including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend continues to be


60,000 Bg/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing at No. 1-6 and increasing or declining at Nos. 1-9 and 1-11 at low concentration. The

Bq/L at all observation holes. It has remained constant or been declining at many observation holes overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at


Bg/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues

of cesium has also remained constant as the overall area but been increasing or declining at observation holes with a low concentration and exceeded the previous highest record at some observation holes. Investigations will continue,

- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite concentrations of cesium and total β radioactive materials increasing during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch vard started to pass.
- In the open channel area of the seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of the weather, marine meteorology and others. During the period of discharge of ALPS treated water, the tritium concentration increased at the sampling point near the discharge outlet, but this was considered within the assumed range based on the oceanic dispersion simulation results.



<Unit 1 intake north side, between Unit 1 and 2 intakes>



<Between Unit 2 and 3 intakes, between Unit 3 and 4 intakes>

Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

- Staff management
- work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in November 2024

The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from June to August 2024 was approx. 9,100 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 7,600). Accordingly, sufficient personnel were registered to

(approx. 4,600 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day for each month (actual values) for the most recent 2 years were maintained, at approx. 3,500 to 4,700.

- The number of workers from both within and outside Fukushima Prefecture decreased slightly. As of September 2024, the local employment ratio (cooperating company workers and TEPCO HD employees) remained constant at around 70%.
- The average exposure doses of workers were approx. 2.51, 2.16 and 2.18 mSv/person-year during FY2021, 2022 and 2023, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.





Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




- > Health management of workers in the Fukushima Daiichi Nuclear Power Station
- As health management measures in line with the guidelines of the Ministry of Health, Labour and Welfare (issued in August 2015), a scheme was established and operated, whereby prime contractors confirmed reexamination at medical institutions and the subsequent status of workers who were diagnosed as requiring "detailed examination and treatment" in the health checkup, with TEPCO confirming the operation status by the prime contractors.
- The recent report on the management status of the health checkup during the 1st guarter (April June) in FY2024 confirmed that the prime contractors had provided appropriate guidance and managed operations properly under the scheme. The report on the follow-up status during the 4th quarter in FY2023 and previously confirmed that responses


to workers, which had not been completed by the time of the previous report, were being provided on an ongoing basis and checking of operations would continue.

- \geq Status of heat stroke cases
- In FY2024, measures to further prevent heat stroke commenced from April to cope with the hottest season.
- In FY2024, eight workers suffered heat stroke due to work up until October 28 (in FY2023, seven workers up until the countermeasures will be taken to prevent heat stroke.
- \geq Countermeasures for infectious diseases
- decommissioning while prioritizing safety.

end of October). An environment encouraging workers to report any feelings of illness will continue to be created and

Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the "Three Cs," frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with






in seawater.

Nuclear Power Station http://www.tepco.co.jp/decommision/planaction/monitoring/index-j.html

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2 October 31, 2024



Spent adsorption vessel temporary storage facility

Contaminated water management

1

Efforts to promote contaminated water management based on three basic policies:

 "Remove" the source of water contamination (2) "Redirect" fresh water from contaminated areas
 "Retain" contaminated water from leakage

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

• [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
• [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
• [Completed] Treatment of stagnant water in buildings was completed* (within 2020) "Except for Units 1-3 Reador Buildings, Process Main Building and High Temperature Incinerator Building.
• [Completed] stagnant water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

Reference 1/6 October 31, 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

<Unit 4 south side

Japan Trench Tsunami Seawall


		2011 2012	2013	2014	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
		2011 2012	Cesium Adsorp	tion Apparatus		densed salt water complete		∇Pι	unification of strontium-reduced water in	anged tanks complete				1
			(KUR	lion)							f strontium-reduced water complete			1
		Evaporative concentration equipment		9										
						Adsorption Apparatus (KURION) (from								
						n Adsorption Apparatus (SARRY) (from	n 2014.12.26)							
Contar	aminated water	(critici)		1										
treat	atment facility	1 ANY A			√Treatment start of stronti	um-reduced water (ALPS: from 2015 12	2.4 additional: from 2015.5.27 high-per	formance: from 2015 4 15)		onfium by 3rd Cesium Adsorption App	aratus (SARRY II) (from 2019.7.12)			
			⊘Multi-nuclide Removal Equip	ment (ALPS) (System A: from 2013.3		C: from 2013.9.27, hot tests conducte	id)							
					uclide Removal Equipment (additional A	(PS)	⊽Start	of full-scale operation (from 2017.10.16						
nated water									·					
gement		Landing of the second			fi-nuclide Removal Equipment (high per	formance ALPS) (from 2014.10.18, hot	tests conducted)							nted (2023.3.2)
		Cesium Adsorption Apparatus	equipm	nent (ALPS)					1000	Sub-drains went into operat	n,	Rainfall in Fukushima Daichi N -th- Contaminated water generated -the Inflow of groundwater, rainwate	PS 50	
		(SARRY)		nch Purification by mobile equipmer	nt ⊽Transfer of stagna	Completion of tunnel filling				Groundwater bypass went into operation Closure of land sid	impermeable walls started	Infox of groundwater, rainwate into buildings		
									800	Chaine of seaulife	of land-side impermeable austral wass oversident		40 8	
					Completion of tunnel filli	ng gnant water complete		Unit 2 coor	vater pipe trench 🔮 🚥	completed	The land side impermeable wells were	evaluated	30 ਵ	
Re	Removal of				Completion	of shaft filing (except for upper part o	f Shaft D)	Shaft I	D filling work	Approx. 470 Approx. 490	For the tree unitized dept and izes, the large an	a completed by September 2018)	100 Mail	
from s	seawater pipe	[Removal of contaminate seawater pipe trench]	ad water in 🧹		Unit 3 Completion of tunnel filling				× 400	Appro			20 5	
	trench	seawater pipe tencing				i III complete	A		200	Approx. 350 M	Approx. 220 Approx. 170 Approx. 180	Approx 140 at	10	
					7	⊽Transfer stagnant water complete			B	Approx. 200 e	pprox. 140 Annox 100 C Approx. 120	Approx. 140 Approx. 130 Approx. 90 Approx. 90 Approx. 100 Approx. 70 Appr0x. 70 Appr0x. 70 Appr0x. 70 Appr0x.	iprox. 80	
					Unit 4	Completion of filling parts running ov	el dialitage channel		o	*****	****************	78233878233897823389782338978	2 3 2 3 7 8 0	
							<u>i.</u>	The second second second				FY2020 FY2021 FY2022 FY2	123 FY2024	
		- n -	7Installation start of groundwater bypass	∇Operation start	of groundwater bypass (draina	ere started from 2014 5 21)		A A A A A A A A A A A A A A A A A A A				Suppr	essing the average amount of contan water generated to approx.	
Ground	ndwater bypass			- Speradon Start					_				water generated to approx.	. 90 m /day
				and start of now installation										
			⊽Installation sta	tart of Water-Treatment Facility		1								
S	Sub-drain			Sub-drain & Groundwater drains		tion start of sub-drain (drainag	ge started from 2015.9.14)	▼Enhancement of tr	eatment capacity					
ated water		Pumping well			(Treatment	t capacity: 1000 m ³ /day)		(2000m ³ /day)						
ement irect]								operation on north and south sides		In some temperature measurem	ent tubes near the K drainage ▽			
								⊽Freezing		channel cross, temp	arature exceeded 0℃ locally			
Land-sid	ide impermeable	- Ital Alexant					Start of maintenance				nce was detected on the impermeabl	e function of the land-side		
	Wall			✓ Installation start o	of land-side impermeable walls	▼Freezing start	operation on east side⊽	▼Freezing completion	(except for some parts)	impermeable wal	s but test investigation is underway for	r the stoppage effect		
				164 100										
	Facing	-	HEILE CONT	CO P A			avement (facing)				vement (facing)			
		Sub-drain purification s	vstem	(refrigerant) ci	neable wall brine irculation pipe	(except for areas of 2.5 an	nd 6.5m above sea level and around Ur			(except for around Unit 1-4)				
			bservation well of bank			V Compresent			cement of seaside neable walls complete					
				ping of water from contaminated area	as (well point)			Impen	neable wails complete					_
Bank	k groundwater	▽Installation start of s	seaside impermeable walls		⊽ins	tallation of seaside impermeab	ole walls complete	and for any the	11.					
	incustres								THE REAL PROPERTY OF					
					V0	peration start of groundwater drain (pur	mping-up staned on 2015.11.5)							
						ation treatment of RO concentrated sal			1000					
		⊘Storage in steel square tanks			Completion of replacement of steel squa		n water	The second second	ntal tank	s complete (except for condensed w	ste liquid storage tank)			
									State of the second					
ated water pement				ge (300L) from flanged tank Vater leakage (100t) from flan	nged tank						Low Street			
ain]		Storage in flanged cylindrical tanks	~	Completion of fence to prevent leak	age expanding		1	VP	urification of strontium-reduce		ete			
			iged tank		nce height complete					aated water in welded-joint tanks				
Stor	orage facility												T-state	
				water from underground reservoir = aminated water to tanks complete	> Start of transfer to tanks									
						-								
			Storage in cylindrical stee	el welded-joint tanks						⊽Purification	f strontium-reduced water con Flan	ged and welded-joint tanks	3	
						200								
					inwater within tank fences by rainwater tr									
							Construction of welded-joi	nt tanks						
						maintain water-level difference with sub				· · · · · · · · · · · · · · · · · · ·	Treatment of stagnant water	in buildings complete		
		⊘Installation of stagnant water transfer equipment/transfer st	art \rightarrow Completion of work to improv	ve reliability of transfer line (replacen	ment with PE pipes) ⊽Transfer	start from each building to Central Rw	Building						to approx. half of the level	l at the end of 2020 achi
								8 ⊽Separati	on of stagnant water between Units 1 ar					
											exposure of Unit 2 T/B, Rw/B		at water level of Linit 2 R/R	
eatment of stagnant v	t water					1	7	 7Separation of stagnant water between	Units 3 and 4	⊽Floor expos	ure of Unit 3 T/B, Rw/B	 completed rowening to tally 	Completed lowering to targ	et water level of Unit 1, 3
eatment of stagnant t	t water					1				∀Floor exposition	ure of Unit 4 R/B, T/B, Rw/B			
reatment of stagnant v	twater			l ngs ⊽Wor	rk for Units 1 and 2 T/B complete				Process Main Building complete			✓Measures to close opening	I Is were completed	
reatment of stagnant v	t water	⊽Fxaminati	tion start of measures to close building openin		Work for HTI building complete ■				Work for Unit 3 T/B complete	∇W	rk for Unit 1-3 R/B complete	✓Work for Units 1-4 RwB was compl	eted	
Treatment of stagnant v	t water	⊽Examinati		common pool complete	v Hork ior Hir balang comprese								1	1
reatment of stagnant v	t water	⊽Examineti		common pool complete	Vitera ion minibularing complete									
reatment of stagnant v	t water			common pool complete					⊽Construc	ion start of Chishima Trench	Japan Trench tsunami seawall	1		
reatment of stagnant v Closur	twater ure of openings	✓Installation of outer-tee bunami seawal complete		common pool complete					⊽Construc Tsunami		Japan Trench tsunami seawall on of installation	Japan Trench Tsuna	mi Seawall Completion of main wall constru	ruction
reatment of stagnant to to tsunami	read openings			common pool complete					⊽Construc Tsunami	ion start of Chishima Trench Seawall ⊽Complet		Japan Trench Tsuna	mi Seawall Completion of main wall constru	nuction V
to tsunami	re of openings			common pool complete				 \\	Tsunami	Seawall ⊽Complet			ni Seawall Completion of main wall constr	
es to tsunami	twater sre of openings Seawall Mega float			common pool complete				\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	Tsunam	Seawall ⊽Complet	on of installation		ni Seawall Completion of main wall constr	nuction V



2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated water and Decommissioning" held on April 13, 2021, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea. TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.



Information provision and communication to foster understanding

Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



On the dedicated website "Treated Water Portal Site" (Japanese, English, Chinese and Korean) within the TEPCO website, monitoring results of radioactive materials are published timely.




Visit and dialogue meeting of Fukushima Daiichi Nuclear Power Station have been held since 2019 for 13 cities, towns and villages.



Through various opportunities such as visit and on-site explanations, communications continue where opinions of related parties are heard, their thought is taken seriously. and TEPCO conveys its efforts, thought and countermeasures for reputational damage.

Examination concerning handling of ALPS treated water



Status of discharge of ALPS treated water into the sea

Discharge of ALPS treated water into the sea commenced from August 24, 2023, and the 1st discharge was completed on September 11.

During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO

<Discharges in EV2024>

Tank group discharged	Tank Group C	Tank Group A	Tank Group B	Tank Group C	
Tritium concentration	190,000 Bq/L	170,000 Bq/L	170,000 Bq/L	200,000 Bq/L	
Discharge commencement	April 19, 2024	May 17, 2024	June 28, 2024	August 7, 2024	
Discharge termination	May 7, 2024	June 4, 2024	July 16, 2024	August 25, 2024	
Discharge amount	7,851 m ³	7,892 m ³	7,846 m ³	7,897 m ³	
Total tritium amount	1.5 trillion Bq	1.3 trillion Bq	1.3 trillion Bq	1.6 trillion Bq	

Tank group discharged	Tank Group A	Tank Group B
Tritium concentration	280,000 Bq/L	310,000 Bq/L
Discharge commencement	September 26, 2024	October 17, 2024
Discharge termination	October 14, 2024	
Discharge amount	7,817 m ³	Discharge is underway
Total tritium amount	2.2 trillion Bq	

Rearing test of marine organisms

- To alleviate concerns and lead to relief of local residents, related parties and the everyone in society, marine orgasms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls.
- External experts also confirmed that there was no difference in rearing statuses between the tanks of the original seawater controls and those of seawater containing ALPS treated water
- As shown in the existing research results conducted in Japan and overseas, it was confirmed that "tritium in vivo reached equilibrium in a certain time period and the concentration of tritium in vivo reaching equilibrium did not exceed the level in the growing environment.



Flounder in rearing preparation tank

Overall view of mockup tanks

organizational structure, and nuclides to be measured and assessed, and others)

WATER AT THE

FUKUSHIMA DAIICHI

NUCLEAR POWER STATION

· Daily rearing status is published in the TEPCO website and Twitter

- TEPCO website: http://www.tepco.co.jp/decommission/information/newsrelease/ reedingtest/index-j.html
- TEPCO X (Old Twitter): <u>https://twitter.com/TEPCOfishkeeper</u>

Publication of the Comprehensive Report of the IAEA safety review


The Comprehensive Report on the safety review concerning handling of ALPS -treated water was published by the IAEA on July 4, 2023.

In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.

We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-dischargecomprehensive-reports

2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated Water" was formulated




Reference 2/6 October 31, 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

Completion of Unit 1-6 fuel removal (within 2031)

Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)

· Start of Unit 2 fuel removal (FY2024-2026)



Reference 3/6 October 31, 2024

Secretariat of the Team for Countermeasures for Decommissioning,

Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)


Commencement of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (From September 10, 2024, trial fuel debris retrieval commenced)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.


Unit 1 Investigation overview

 In April 2015, a device having entered the inside of the PCV via a narrow opening (bore: \u00f6100 mm) collected information such as images and airborne dose inside the PCV 1st floor.

 In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



In February 2022, "the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

	1st (2012.10)	 Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling steamant water Installing permanent monitoring instrumentation 	
Investigations	2nd (2015.4)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation	
inside the PCV	3rd (2017.3)	Confirming the status of the PCV 1st basement floor - Acquiring images - Measuing the dose rate - Sampling deposit - Replacing permanent monitoring instrumentation	
	4th (From 2022.2)	Acquiring information inside PCV (inside/outside of the pedestal) - Acquiring images - Measuring deposit thickness and sampling deposit - Detecting deposit debris, 3D mapping	
Leakage points from PCV	 PCV vent pipe vacuum break line bellows (identified in 2014.5) Sand cushion drain line (identified in 2013.11) 		
Evaluation of the location of fuel debris inside the reactor by measurement using muons Confirmed that there was no large fuel in the reactor core. (2015.2-5)			


Unit 2 Investigation overview

• In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.

 In January 2018, the conditions below the platform inside the pedestal were investigated. Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.

 In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.





Bottom of the pedestal (after being processed in panoramic image visualization)

 In October 2020, as part of work to prepare for the PCV internal investigation and trial retrieval, a contact investigation to study deposits inside the penetration (X-6 penetration) was conducted, which involved inserting a guide pipe incorporating an investigative unit into the penetration. This confirmed that deposits inside the penetration had not deformed and come unstuck. The investigative information obtained will be utilized in the mockup test of the equipment to remove deposits inside the X-6 penetration.





<Conditions of deposits before and after contact>

<u><Unit 2 Reactor Building 1st floor</u> <u>Location of the penetration></u>

Unit 2 PCV internal investigation

	1st (2012.1)	- Acquiring images - Measuring the air temperature		
	2nd (2012.3)	- Confirming water surface - Measuring the water temperature - Measuring the dose rate		
Investigations inside the	3rd (2013.2 - 2014.6)	 Acquiring images Sampling stagnant water Measuring water level Installing permanent monitoring instrumentation 		
PCV	4th (2017.1-2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature		
	5th (2018.1)	- Acquiring images - Measuring the dose rate - Measuring the air temperature		
	6th (2019.2)	- Acquiring images - Measuring the dose rate - Measuring the air temperature - Determining characteristics of a portion of deposit		
Leakage points from PCV - No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C				
Evaluation of the location of fuel debris inside the reactor by measurement using muons The existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)				


Unit 3 Investigation overview

 In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.

In October 2015, to confirm the conditions inside the PCV, an investigative device was
inserted into the PCV from X-53 penetration to obtain images, data on dosage and
temperature and sample stagnant water. No damage to the structure and walls inside the PCV
was identified and the water level was almost identical to estimated values. In addition, the
dose inside the PCV was confirmed to be lower than in other Units.

 In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.

Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.




Unit 3 PCV internal investigation

Investigations inside the PCV	1st (2015.10-12)	Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling stagnant water Installing permanent monitoring instrumentation (2015.12)			
	2nd (2017.7)	 Acquiring images Installing permanent monitoring instrumentation (2017.8) 			
Leakage points from PCV - Main steam pipe bellows (identified in 2014.5)					
Evaluation of the location of fuel debris inside the reactor by measurement using muons. The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)					

5 Management of solid radioactive waste

which treatment and reuse is decided at present are not included.



The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dustprotective masks which are less of a physical burden.

