
Outline of Decommissioning, Contaminated Water and Treated Water Management Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water Management

Main decommissioning work and steps

Fuel removal from the spent fuel pool was completed on December 22, 2014 at Unit 4 and February 28, 2021 at Unit 3. Trial fuel debris retrieval at Unit 2 commenced from September 10, 2024 and a milestone of the Mid- and Long-Term Roadmap "Commencing fuel debris retrieval at the first Unit" was achieved. Work continues sequentially toward the start of fuel removal from Units 1 and 2 and fuel debris (Note 1) retrieval from Units 1-3.



Measures for treated water

Handling of ALPS treated water

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety standards to safeguard the public, the surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, efforts including enhanced monitoring, ensuring objectivity and transparency by engaging with third-party experts and having safety checked by the IAEA, will continue. Moreover, accurate information will be disseminated with full transparency.



Contaminated water management - triple-pronged efforts -

(1) Efforts to promote contaminated water management based on the three basic policies 1 "Remove" the source of water contamination 2 "Redirect" fresh water from contaminated areas

③ "Retain" contaminated water from leakage


- Strontium-reduced water from other equipment is being re-treated in the Advanced Liquid Processing System (ALPS: multi-nuclide removal system) and stored in welded-joint tanks.
- Multi-layered contaminated water management measures, including land-side impermeable walls and subdrains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of the building roofs facing onsite. Through these measures, the generation of contaminated water has been suppressed and reduced, from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone of "suppressing the amount of contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- Measures will proceed to further reduce the amount of contaminated water generated and suppress it to approx. 50-70 m3/day by FY2028.

(2) Efforts to complete stagnant water treatment

- To reduce the stagnant water levels in buildings as planned, work to install additional stagnant water transfer equipment is underway.
- In 2020, treatment of stagnant water in buildings was completed, except for the Unit 1-3 Reactor Buildings, Process Main Building and High-Temperature Incinerator Building.
- While assessing the dust impact, measures to reduce the stagnant water level were implemented. In March 2023, the target water level in each building was achieved. For the Units 1-3 Reactor Buildings, "reducing stagnant water in the Reactor Buildings to about half the amount at the end of 2020 during the period FY2022-2024" was achieved.
- For zeolite sandbags on the basement floors of the Process Main Building and High-Temperature Incinerator Building, measures to reduce the radiation dose are being examined with stabilization in mind.

(3) Efforts to stably operate contaminated water management

 As part of the tsunami countermeasures, openings in buildings were closed and work to install sea walls was completed. As countermeasures for heavy rain, sandbags are being installed to suppress direct inflow into buildings while work to enhance drainage channels and other measures is being implemented as planned.



Progress Status and Future Challenges of the Mid-and-Long-Term Roadmap toward Decommissioning of TEPCO Holdings Fukushima Daiichi Nuclear Power Station (Outline)

Progress status

The temperatures of the Reactor and the Primary Containment Vessel of Units 1-3 have been maintained stable. There was no significant change in the concentration of radioactive materials newly released from Reactor Buildings into the air. It was concluded that the comprehensive cold shutdown state had been maintained.

Unit 2 Progress of trial fuel debris retrieval

On November 7, Unit 2 trial fuel debris retrieval using the telescopic device was completed.

Sampled fuel debris was transported to the Japan Atomic Energy Agency (JAEA) Oarai Nuclear Engineering Institute on November 12.

The transported fuel debris will be analyzed over a period of several months to approximately one year and the data acquired will be leveraged to determine fuel debris retrieval methods, safety measures and storage methods to be implemented in future.



<Off-site transportation cask mounted on the off-site transportation vehicle>

Unit 1 Results of the in-house accessibility survey in the vicinity of X-25 penetration

To clarify the accident progression and develop plans for environmental improvement inside the reactor buildings. investigations of the Units 1-3 Reactor Buildings have been underway.


In FY2021, high dose rates were detected in the vicinity of the Unit 1 X-25 penetration (near the shielding blocks).

As preliminary confirmation before investigating inside the shielding blocks, where high dose rates were detected, accessibility was confirmed using an in-house crawler robot on November 19, and no structures hindering drone flight were identified.

Going forward, consideration and preparations will be made for the investigation in the vicinity of the X-25 penetration using a combination of crawler robots and drones.



<In-house crawler robot>



Reactor Building (R/B) Unit 1

Discharge of ALPS treated water into the sea

The discharge of ALPS treated water from the measurement/confirmation facility Tank Group B was completed on November 4.

The measurement/confirmation facility is currently being inspected based on the conservation plan and the inspection of Tank Group C. The inspection inside Tank Group C detected paint peeling, slight rust and other damage at the tank bottom, but it was confirmed that they would have no impact on the soundness of tanks. Accordingly, repair painting was applied.

In preparation for the 7th discharge of ALPS treated water in FY2024, transfer to Tank Group C commenced from November 27.

Regarding tritium in seawater, TEPCO will continue confirming that it is being discharged safely as planned. while meeting the discharge requirement based on quick daily analyses.

Unit 2

Unit 2 Progress toward fuel removal

Before installing the fuel-removal system, work to create an opening on the south side of the Unit 2 Reactor Building operating floor is underway. Work to pull down the wall commenced from November 23.

Moreover, work to install runway garter steel frames commenced from October 24, which involved carrying three of eight blocks into the south side gantry.

At Units 4 and 3, from which fuel was removed previously, a decline in visibility was detected To secure visibility during fuel-removal work, purification equipment will be installed in the pool in around the first half of 2025.



Unit 3

<Work to pull down the wall>

Unit 2 Cause, countermeasures and future response to water level decline in the Spent Fuel **Pool Skimmer Surge Tank**

Work to construct the alternative cooling line and repair of leakage parts were completed on November 14.

An investigation into similar parts (dissimilar material joints) detected corrosion in three other portions, which were then repaired.

To resume circulating cooling, work to clean inside the pipes and trial operation were conducted. After confirming the soundness of the pipes, circulating cooling by the Unit 2 Spent Fuel Pool Primary Cooling System resumed from November 25.

As measures to similar parts of other Units, while prioritizing Unit 1 where fuel remains, an investigation into dissimilar material joints will be implemented.

Major initiatives – Locations on site





Provided by Japan Space Imaging Corp., photo taken on January 14, 2024 Product (C) [2024] Maxar Technologies.

I. Confirmation of the reactor conditions

Temperatures inside the reactors

Through continuous reactor cooling by water injection, the temperatures of the Reactor Pressure Vessel (RPV) bottom and the Primary Containment Vessel (PCV) gas phase were maintained as shown below for recent, though it varied depending on the unit and location of the thermometer.







*1 The trend graphs show part of the temperature data measured at multiple points. *2 A part of data could not be measured due to maintenance and inspection of the facility and other work.

(*1) RPV (Reactor Pressure Vessel)

(*3) SFP (Spent Fuel Pool)

(*2) PCV (Primary Containment Vessel)






Release of radioactive materials from the Reactor Buildings

As of October 2024, the concentration of radioactive materials newly released from Reactor Building Units 1-4 into the air and measured at the site boundary was evaluated at approx. 7.1×10^{-12} Bq/cm³ and 1.1×10^{-11} Bq/cm³ for Cs-134 and -137 respectively, while the radiation exposure dose due to the release of radioactive materials there was less than 0.00004 mSv/year.

Annual radiation dose at site boundaries by radioactive materials (cesium) released from Reactor Building Units 1-4



- Note 1: Different formulas and coefficients were used to evaluate the radiation dose in the facility operation plan and monthly report. The evaluation methods were integrated in September 2012. As the fuel removal from the spent fuel pool (SFP) commenced for Unit 4, the radiation exposure dose from Unit 4 was added to the items subject to evaluation since November 2013. The evaluation has been changed to a method considering the values of continuous dust monitors since FY2015, with data to be evaluated monthly and announced the following month.
- Note 2: Radiation dose was calculated using the evaluation values of release amount from Units 1-4 and Units 5 and 6. The radiation dose of Unit 5 and 6 was evaluated based on expected release amount during operation until September 2019 but the evaluation method was reviewed and changed to calculate based on the actual measurement results of Units 5 and 6 from October.
- Note 3: Dose assessment has been changed since July 2024 due to the change of standard meteorology, etc. in the implementation plan (effective July 8, 2024).


Other indices

There was no significant change in indices, including the pressure in the PCV and the PCV radioactivity density (Xe-135) for monitoring criticality, nor was any anomaly in the cold shutdown state or criticality sign detected. Based on the above, it was confirmed that the comprehensive cold shutdown state had been maintained and the reactors remained in a stabilized condition.

II. Progress status by each plan

Measures for contaminated water and treated water

- Status of contaminated water generated
- contaminated water generated to 100 m³/day or less during average rainfall within FY2025."
- 70 m³/day by FY2028.



(Reference)

* The concentration limit of radioactive materials in the air outside the surrounding monitoring area:

[Cs-134]: 2 x 10-5 Bq/cm3

[Cs-137]: 3 x 10-5 Bg/cm3

Data of Monitoring Posts (MP1-MP8).

Data of Monitoring Posts (MPs) measuring the air dose rate around the site boundary showed 0.296-0.944 µSv/h (October 30 - November 27, 2024).

To measure the variation in the air dose rate of MP2-MP8 more accurately. work to improve the environment (trimming trees, removing surface soil and shielding around the MPs) was completed.

Multi-layered contaminated water management measures, including land-side impermeable walls and subdrains, have stabilized the groundwater at a low level and the increased contaminated water generated during rainfall is being suppressed by repairing damaged portions of building roofs facing onsite. Through these measures, the generation of contaminated water has being suppressed and reduced from approx. 540 m³/day (in May 2014) before implementing measures to approx. 80 m³/day (in FY2023), achieving the milestone to "suppress the amount of

Measures will proceed to further reduce the amount of contaminated water generated and suppress to approx. 50-

		Rainfall in Fukushima Daiichi NPS	יי ר	nm/c	Jay
		Contaminated water generated Contaminated water, rainwater, etc. into buildings	5	50	_
		*2	4 **2	10	Daily averag
eable walls wer for a portion of t			— a	80	e rainfa
h sections, freezing v	was completed by Se	eptember 2018)			¶[
			2	20	aily average rainfall (Fukushima Daiichi NPS)
Approx. 18	Approx. 14	40 👫	- 1	0	chil
120		Approx. 130 Approx. 90 Approx. 80			٧PS
	Approx. 90	Approx. 100 Approx. 70 Approx. 60	í ()	<u> </u>
Nov Sep Jan Mar.	Nov Jul Nov	May Jul Sep Nov Jan Jul Nov Nov Sep Jul Jul Jul	Sep		
FY2019	FY2020	FY2021 FY2022 FY2023 FY2	2024		

*1 Values differ from those announced at the 20th Committee on Countermeasures for Contaminated Water Treatment (held on August 25, 2017) because the method of calculating the contaminated water volume generated was reviewed on March 1, 2018. Details of the review are described in the materials for the 50th and 51st meetings of the Secretariat of the Team for Countermeasures for Decommissioning and Contaminated Water Treatment

*2: The monthly daily average is derived from the daily average from the previous Thursday to the last Wednesday, which is calculated based on the data measured at 7:00 on every Thursday.

- Operation of the Water-Treatment Facility Special for Subdrain & Groundwater drains \geq
- At the Water-Treatment Facility Special for Subdrain & Groundwater drains, release started from September 14, 2015 and up until November 18, 2024, 2,594 release operations had been conducted. The water quality of all temporary storage tanks satisfied the operational target.





Figure 2: Correlation between inflow such as groundwater and rainwater into buildings and the water level of Units 1-4 subdrains

Implementation status of facing

Facing is a measure that involves asphalting the on-site surface to reduce the radiation dose, prevent rainwater infiltrating the ground and reduce the amount of underground water flowing into buildings. As of the end of October 2024, 96% of the planned area (1,450,000 m² on site) had been completed. For the area inside the land-side impermeable walls, implementation proceeds appropriately after constructing a yard from implementable zones that leave the decommissioning work unaffected. As of the end of October 2024, 50% of the planned area (60,000 m²) had been completed.

- Status of the groundwater level around buildings \geq
- Regarding the groundwater level in the area inside the land-side impermeable walls, the difference between the inside and outside has remained constant, though the groundwater level on the mountain side varied due to rainfall. The groundwater level of the groundwater drain observation well remained sufficiently lower than the ground surface, at around T.P.+1.4m (the height of the ground surface: T.P.+2.5m).
- Regarding the subdrains of Units 1-4, the pumping amount varied depending on precipitation. The pumping amount in the T.P.+2.5m area remained constant after the facing in this area was completed.
- Operation of the multi-nuclide removal system and other water-treatment facilities
- Regarding the multi-nuclide removal system (existing), hot tests using radioactive water were conducted (System A: from March 30, 2013, System B: from June 13, 2013, System C: from September 27, 2013). On March 23, 2022, a inspection prior to use certificate was granted by the Nuclear Regulation Authority (NRA) and the entire inspection prior to use was completed. For the multi-nuclide removal system (additional), a inspection prior to use certificate was granted by the NRA on October 12, 2017. Regarding the multi-nuclide removal system (high-performance), hot tests using radioactive water were conducted from October 18, 2014. On March 2, 2023, a inspection prior to use certificate was granted by the NRA and the entire inspection prior to use was completed.
- Treatment measures comprising the removal of strontium by cesium-adsorption apparatus (KURION), the secondary cesium-adsorption apparatus (SARRY) and the third cesium-adsorption apparatus (SARRY II) continued. Up until November 21, 2024, approx. 776,000 m³ had been treated.
- \geq Risk reduction of strontium-reduced water
- To reduce the risks of strontium-reduced water, treatment using existing, additional and high-performance multinuclide removal system is underway. Up until November 21, 2024, approx. 942,000 m³ had been treated.
- > Storage status of stagnant water and amount of ALPS treated water, etc. stored in tanks
- The amount of ALPS treated water, etc. was approx. 1,282,513 m³ as of November 21, 2024.
- The total amount of ALPS treated water discharged into the sea since the discharge commenced on August 24, 2023 was approx. 78,285 m³ as of November 27, 2024.



Status of discharge of ALPS treated water

0					
Measurement object	Requirement and operation target	Measurement results	Compliance with requirement		
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 4 points within 3 km of the Power Station)	 Discharge suspension level: 700 Bq/L or less Investigation level: 350 Bq/L or less 	 (Sampled on November 25) Below the lower detection limit (less than 6.8 - 7.5 Bq/L) 	0		
[TEPCO] Tritium concentration in seawater (sea-area monitoring at 1 point within 10 km square of the Power Station)	 Discharge suspension level: 30 Bq/L or less Investigation level: 20 Bq/L or less 	 (Sampled on November 25) Below the lower detection limit (less than 7.5 Bq/L) 	0		
[Ministry of the Environment] Tritium concentration in seawater (at 3 points off the coast of Fukushima Prefecture)	 National safety requirement: 60,000 Bq/L WHO drinking water guidelines: 10,000 Bq/L 	Sampled on November 12 - 14) • Below the lower detection limit (less than 8 - 9 Bq/L)	0		
[Fisheries Agency] Tritium concentration in marine products (flounder and others)	-	(Sampled on November 17) Below the lower detection limit (less than 8.0 Bq/kg) 	0		
[Fukushima Prefecture] Tritium concentration in seawater (at 9 points off the coast of Fukushima Prefecture)	 National safety requirement: 60,000 Bq/L WHO drinking water guidelines: 10,000 Bq/L 	(Sampled on November 14) • Below the lower detection limit (less than 4.0 – 4.3 Bq/L)	0		
From October 17 to November 4, 2024, the sixth discharge of ALPS treated water into the sea in FY2024 was					

From October 17 to November 4, 2024, the sixth discharge of ALPS treated water into the sea in FY2024 was conducted.

· Regarding the status of sea-area monitoring on handling ALPS treated water, more tritium measurement points for

As of November 26, 2024

seawater and fish were established near the power station and off the coast of Fukushima Prefecture and measurements of tritium and lodine-129 of seaweed near the power station were added from April 20, 2022. As of November 27, 2024, no significant variation had been detected.

- Regarding sea-area monitoring conducted by TEPCO at 4 points within 3 km of the power station, guick measurements taken of the tritium concentration in the seawater sampled on November 25 showed the tritium concentrations under the detection limit (less than 6.8 – 7.5 Bg/L) at all points, which was below the TEPCO operation indices of 700 Bg/L (discharge suspension level) and 350 Bg/L (investigation level).
- Regarding sea-area monitoring conducted by TEPCO at 1 point within 10 km square from the power station, quick measurements taken of the tritium concentration in the seawater sampled on November 25 showed concentrations under the detection limit (less than 7.5 Bq/L) at all points, which was below the TEPCO operation indices of 30 Bq/L (discharge suspension level) and 20 Bg/L (investigation level).
- The guick measurement results obtained by each organization were as follows:

Ministry of the Environment: The analytical results (obtained via guick measurements) for seawater sampled from November 12 to 14 at 3 points off the coast of Fukushima Prefecture showed tritium concentrations below the lower detection limit (less than 8 - 9 Bq/L) at all sampling points, which would have no adverse impact on human health and the environment.

Fisheries Agency: Quick analytical results for tritium in flounder sampled on November 17 showed tritium concentrations below the lower detection limit (less than 8.0 Bg/kg) in all samples.

Fukushima Prefecture: On November 14, tritium concentrations in seawater at 9 sampling points off the coast of Fukushima Prefecture below the lower detection limit were recorded (less than 4.0 – 4.3 Bg/L) at all sampling points, which would have no adverse impact on human health and the environment.

- Progress of the rearing test of marine organisms in the Fukushima Daiichi Nuclear Power Station
- To eliminate concerns and reassure the public, a rearing test for marine organisms (flounder) in seawater with ALPS treated water added and normal seawater for comparison is underway.
- [Facility for rearing test of marine organisms (on-site)] Regarding the flounder and abalones, in both series of tanks ("normal seawater" and "ALPS reated water diluted with seawater"), no mass death or abnormality was detected (as of November 21).
- [Facility for rearing test of marine organisms (outside the site)] Since the rearing test using water discharged in the environment commenced, no significant change has been detected in the growth situation of flounder and abalones (as of November 21).
- To confirm that the tritium concentration in marine organisms, which are reared in water discharged into the environment, is equivalent to the tritium concentration in water discharged into the environment (without being concentrated), six flounders reared in rearing water and water discharged into the environment were sampled and their tritium concentrations were measured.
- The analysis showed the Free Water Tritium (FWT) concentration in flounder was at the similar level with the tritium concentration in the rearing environment. Moreover, the growth situation of flounder and abalones remained unchanged before and after replacement with water discharged into the environment.
- Rearing of flounder and others in diluted ALPS treated water (less than 1,500 Bg/L) will continue.
- Rearing of flounder and others in water discharged into the environment will continue.
- The Organically-Bound Tritium (OBT) concentration test on flounder (less than 1,500 Bg/L) will continue.
- Status of inspection of K4 area tanks
- K4 area tanks, which have stored ALPS treated water, were manufactured in a factory from July to November 2016, before being installed on site and used sequentially from August 2016.
- A total of 35 tanks were installed, with painting and anti-corrosion specifications designed for a service life of 20 years.
- From March 2023, 30 tanks in Tank Groups A, B and C went into operation as the delusion and discharge facility of ALPS treated Water. Five tanks in Group E continue to store ALPS treated Water.
- The inside of the tanks in Group E (E1 E5) was inspected from March to July 2024 and locally peeling paint and thinning at the peeling parts due to corrosion were detected in tanks E1, E2 and E5.
- Regarding the impact of the thinning, a simulation assessed the amount of stress on the tanks and confirmed that it

would not affect their structural strength.

- Thinned parts were repaired by overlay welding and painting and subsequently restored.
- · Periodical external and internal tank inspections will be conducted before the end of the service life, to detect abnormalities at an early stage and maintain long-term soundness by repairing as appropriate.

Fuel removal from the spent fuel pools

Work to help remove spent fuel from the pool is progressing steadily while ensuring seismic capacity and safety.

- Main work to remove spent fuel at Unit 1
- At the Unit 1 Reactor Building, installation of the lower structure was completed on November 4. Installation of the upper structure commenced from November 15.
- To reduce the risk of coming into contact with the large cover upper structure and enhance seismic safety, perimeter steel frames are being removed from October 29.
- Removal work will be conducted remotely to limit worker exposure. Moreover, anti-scattering agents will be sprayed frames will continue.
- Main work to remove the spent fuel at Unit 2
- Before installing the fuel-removal system, work to create an opening on the south side of the Unit 2 Reactor Building operating floor is underway. Work to pull down the wall commenced from November 23.
- Moreover, work to install runway garter steel frames commenced from October 24, which involved carrying three of eight blocks into the south side gantry.
- At Units 4 and 3, from which fuel was removed previously, a decline in visibility was detected. To secure visibility during fuel-removal work, purification equipment will be installed in the pool in around the first half of 2025.

Plans to store, process and dispose of solid waste and decommission of reactor facilities

Promoting efforts to reduce and store waste generated appropriately and R&D to facilitate adequate and safe storage, processing and disposal of radioactive waste

- Management status of rubble and trimmed trees
- As of the end of October 2024, the total storage volume for concrete and metal rubble was approx. 399,800 m³ (-400 m³ compared to the end of September with an area-occupation rate of 72%). The total storage volume of trimmed trees was approx. 73,900 m³ (-7,000 m³, with an area-occupation rate of 42%). The total storage volume of used protective clothing was approx. 10,800 m³ (-900 m³, with an area-occupation rate of 43%). The total storage volume of radioactive solid waste (incinerated ash and others) was approx. 38,400 m³ (a slight increase, with an areaoccupation rate of 60%). The decrease in rubble was due to movement for area cleanup, etc.
- Management status of secondary waste from water treatment

Reduction in radiation dose and mitigation of contamination

Effective dose-reduction at site boundaries and purification of port water to mitigate the impact of radiation on the external environment

- Status of the groundwater and seawater on the east side of Turbine Building Units 1-4
- In the Unit 1 intake north side area, the H-3 concentration was below the legal discharge limit of 60,000 Bg/L at all continues to be carefully monitored.
- In the area between the Unit 1 and 2 intakes, the H-3 concentration has remained below the legal discharge limit of


in each work area to suppress any scattering of dust and monitoring by dust monitors installed on the perimeter steel

As of October 31, 2024, the total storage volume of waste sludge was 477 m³ (area-occupation rate: 68%), while that of concentrated waste fluid was 9,481 m³ (area-occupation rate: 92%). The total number of stored spent vessels, High-Integrity Containers (HICs) for multi-nuclide removal system and others, was 5,814 (area-occupation rate: 87%).


observation holes and remained constant or has been declining overall. The concentration of total β radioactive materials has remained constant overall but increased temporarily from April 2020 and is even currently increasing or declining at a low concentration at observation holes including Nos. 0-1, 0-1-2, 0-2, 0-3-1, 0-3-2 and 0-4. The trend

60,000 Bg/L at all observation holes. It has been increasing or declining at Nos. 1-14 and 1-17 but has otherwise remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing at No. 1-6 and increasing or declining at low concentration at Nos. 1-9 and 1-11. The trend continues to be carefully monitored.

- In the area between the Unit 2 and 3 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bg/L at all observation holes. It has remained constant or been declining at many observation holes overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at No. 2-5. The trend continues to be carefully monitored.
- In the area between the Unit 3 and 4 intakes, the H-3 concentration has been below the legal discharge limit of 60,000 Bg/L at all observation holes and remained constant or been declining overall. The concentration of total β radioactive materials has remained constant overall but has been increasing or declining at Nos. 3-4 and 3-5. The trend continues to be carefully monitored.
- In the groundwater on the east side of the Turbine Buildings, as with the total β radioactive materials, the concentration of cesium has also remained constant as the overall area but been increasing or declining at observation holes with a low concentration and exceeded the previous highest record at some observation holes. Investigations will continue, including to ascertain the impact of rainfall.
- The concentration of radioactive materials in drainage channels has remained constant overall, despite increasing during rainfall. In Drainage Channel D, drainage of the low-dose area on the west side of the site started to pass from August 30, 2022. It has remained low, despite concentrations of cesium and total β radioactive materials increasing during rainfall. From November 29, 2022, continuous monitors were installed and drainage around the Units 1 and 2 switch yard started to pass.
- In the open channel area of the seawater intake for Units 1 to 4, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite the temporary increases in Cs-137 and Sr-90 observed during rainfall. They have also been declining following the completed installation and the connection of steel pipe sheet piles for the sea-side impermeable walls. The concentration of Cs-137 remained slightly higher in front of the south-side impermeable walls and slightly lower on the north side of the east breakwater since March 20, 2019, when the silt fence was transferred to the center of the open channel due to mega float-related construction.
- In the port area, the concentration of radioactive materials in seawater has remained below the legal discharge limit and been declining long term, despite temporary increases in Cs-137 and Sr-90 observed during rainfall. They have remained below the level of those in the Units 1-4 intake open channel area and been declining following the completed installation and connection of steel pipe sheet piles for the sea-side impermeable walls.
- In the area outside the port, regarding the concentration of radioactive materials in seawater, those of Cs-137 and Sr-90 declined and remained low after steel pipe sheet piles for the sea-side impermeable walls were installed and connected. Regarding the concentration of Cs-137, a temporary increase was sometimes observed on the north side of the Unit 5 and 6 outlets and near the south outlet due to the influence of weather, marine meteorology and other factors. Regarding the concentration of Sr-90, variation was observed in FY2021 in the area outside the port (north and south outlets). Monitoring of the tendency continues, including the potential influence of weather, marine meteorology and others. During the period for which ALPS treated water was discharged, the tritium concentration increased at the sampling point near the discharge outlet, but this was considered within the assumed range based on the oceanic dispersion simulation results.



<Unit 1 intake north side, between Unit 1 and 2 intakes>






Figure 4: Groundwater concentration on the Turbine Building east side




Figure 5: Seawater concentration around the port

Outlook of the number of staff required and efforts to improve the labor environment and conditions

Adequate number of staff will be secured in the long-term, while firmly implementing radiation control of workers. The work environment and labor conditions will be continuously improved by responding to the needs on the site.

- Staff management
- The monthly average total of personnel registered for at least one day per month to work on site during the past quarter from July to September 2024 was approx. 9,100 (cooperating company workers and TEPCO HD employees), which exceeded the monthly average workforce (approx. 7,600). Accordingly, sufficient personnel were registered to work on site.
- It was confirmed with the prime contractors that the estimated manpower necessary for the work in December 2024 (approx. 4,500 workers per day: cooperating company workers and TEPCO HD employees) would be secured at present. The average numbers of workers per day per month (actual values) for the most recent 2 years were maintained, at approx. 3,500 to 4,700.
- The number of workers from within Fukushima Prefecture increased slightly and outside, increased. As of October 2024, the local employment ratio (cooperating company workers and TEPCO HD employees) remained constant at around 70%.
- The average exposure doses of workers were approx. 2.51, 2.16 and 2.18 mSv/person-year during FY2021, 2022 and 2023, respectively (The legal exposure dose limits are 100 and 50 mSv/person-year respectively over five years, the TEPCO HD management target is 20 mSv/person-year).
- For most workers, the exposure dose remained sufficiently within the limit and allowed them to continue engaging in radiation work.




Figure 6: Changes in the average number of workers weekday per day for each month of the most recent 2 years (actual values)




Figure 7: Changes in monthly average exposure dose of individual worker (monthly exposure dose since March 2011)

- Status of countermeasures for heat stroke in FY2024 \geq
- In FY2024, measures to further prevent heat stroke commenced from April to October to cope with the hottest season.
- FY2024, eight workers suffered heat stroke due to work up until November 25 (in FY2023, seven workers up until the stroke.
- This fiscal year, in addition to the FY2023 measures, efforts were enhanced including "setting early first rest," and the company," and water supply vehicles were improved.
- In F2025, as well as ongoing measures from this fiscal year, the necessary prevention measures will be reviewed
- Countermeasures for infectious diseases


end of November), one worker increase compared to FY2023. Continued measures will be taken to prevent heat


"reviewing methods such as how to take breaks during work wearing full-face masks" and "for decisions to suspend work, defining the conditions for each work task based on consultation between the department in charge of TEPCO

based on the factors and characteristics of heat stroke occurrence in FY2024 to further improve the work environment.

Countermeasures for various infectious diseases (influenza, norovirus, COVID-19, etc.) depend on personal decisions and basic countermeasures (visiting medical institutions when feeling unwell, ventilation, avoidance of the "Three Cs," frequent handwashing, etc.) being implemented appropriately by each worker and TEPCO proceeds with decommissioning while prioritizing safety.

 As in previous years, to prevent the spread of influenza infections and serious infections, a vaccination program of influenza has been implemented since October for TEPCO HD employees and cooperating company workers in the Fukushima Daiichi Nuclear Power Station who wish to be vaccinated.






general, approx. 12 Bg/L of natural nuclide Potassium-40 is included in seawater.

Source: TEPCO website, Analysis results on nuclides of radioactive materials around Fukushima Daiichi Nuclear Power Station http://www.tepco.co.ip/decommision/planaction/monitoring/index-i.html

TEPCO Holdings Fukushima Daiichi Nuclear Power Station Site Layout

Appendix 2 November 28, 2024



Spent adsorption vessel temporary storage facility

Provided by Japan Space Imaging Corporation, photo taken on January 14, 2024 Product(C) [2024] Maxar Technologies.

Contaminated water management

Efforts to promote contaminated water management based on three basic policies:

 "Remove" the source of water contamination (2) "Redirect" fresh water from contaminated areas
 "Retain" contaminated water from leakage

1

Milestones of the Mid- and-Long-Term Roadmap (major target processes)


• [Completed] Suppressing the amount of contaminated water generated to 150 m³/day or less (within 2020)
• [Completed] Suppressing the amount of contaminated water generated to 100 m³/day or less (within 2025)
• [Completed] Treatment of stagnant water in buildings was completed* (within 2020) "Except for Units 1-3 Reador Buildings, Process Main Building and High Temperature Incinerator Building.
• [Completed] Stagnant water in Reactor Buildings was reduced to about a half of the level at the end of 2020 (FY2022-FY2024)

		2011 2012	(KURIO	N)14	2015	2016	2017	2018	2019	2020	2021	2022	2023	2024
			ZAR			ensed salt water complete		⊽Pi	unification of strontium-reduced water in		strontium-reduced water complete			
						Adsorption Apparatus (KURION) (from	2015.1.6)							
	Contaminated water	tus (SARRY)		7	Reduction of stronfium by 2nd Cesiun	Adsorption Apparatus (SARRY) (from	1 2014.12.26)							
	treatment facility					m-reduced water (ALPS: from 2015.12	2.4, additional: from 2015.5.27, high-per	formance: from 2015.4.15)		rontium by 3rd Cesium Adsorption App	aratus (SARRY II) (from 2019.7.12)			
		A DECEMBER OF THE PARTY OF THE	Removal Equip	le removal	30, System B: from 2013.6.13, System									
nated water		Landing of the second Cesium Adsorption Apparatus	system	(ALPS)	lide Removal Equipment (additional Al			of full-scale operation (from 2017.10.16	m ³ /day 1000	Sub-drains went into operation		Rainfall in Fukuahima Dailo -de - Contaminated water genera - Inflow of groundwater, naine into buildings	nd H 50	
agement movel		(SARRY)		⊘Multi-	nuclide Removal Equipment (high perf	ormance ALPS) (from 2014.10.18, hot f	tests conducted)		800		permeable walls started	infow of groundwater, tained into buildings	40.8	inted (2023.3.2)
ł			⊽Trei	ch Purification by mobile equipment	7	Completion of tunnel filling				Dosare of sea-side Freezing of wells (sea- onpleted	land-side impermeable side) was completed	e-mit-volted		
			Unit 2			t water complete	Completion of shaft filling		ater pipe trench	Approx. 40 Approx. 40	The land-side impermeable walls were as completed except for a portion of the (For the tree uninces depth sections, freezing we		30 arrai (Fg	
						g nant water complete			400	Approx. 350			20 %	
	Removal of contaminated water	[Removal of contaminated wat	rin -	u	Completion	of shaft filling (except for upper part of	f Shaft D)		200	Approx. 270 A	Approx. 120 Approx. 170 Approx. 180	Approx. 140 Approx. 130 Approx. 90 Approx. 90 Approx. 90 Approx. 70 Approx. 7	10 81 4	
	from seawater pipe trench	seawater pipe trench]				III complete			0	1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.	Approx. 100 Approx. 120 A	prox. 90 Approx. 100 Approx. 70 Ap	prox. 60	
					7	⁷ Transfer stagnant water complete ⁷ Completion of filling parts running over		Contract Acres		FY2014 FY2015 FY2016				
		a Top	Ĺ	L	Init 4	Completion of Iming parts forming over		A AT SALL ADD						
				-0			1		1			Suppr	I essing the average amount of conta I	
	Groundwater bypass	⊂Installa	tion start of groundwater bypass	 	of groundwater bypass (draina	ge started from 2014.5.21)							water generated to approx	r. 90 m ³ /day
ŀ		Dumping well		nd start of new installation										
	Sub-drain	Pumping well	▽Installation sta	rt of Water-Treatment Facility ub-drain & Groundwater drains	⊽Opera	tion start of sub-drain (drainag	ge started from 2015.9.14)	▼Enhancement of tr	eatment capacity					
nated water						capacity: 1000 m ³ /day)	,	(2000m ³ /day)						
igement direct]		List Harris					Start of maintenance of	operation on north and south sides ⊽Freezing	- completion	In some temperature measureme	nttubes near the K drainage ▽ rature exceeded 0℃ locally			
	Land-side impermeable		-1 -LERIS					VFreezing	Start of maintenance operation	n all sections				
	wall		9-08	☑ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □	land-side impermeable walls	▼Freezing start	Start of maintenance operation on east side ▽	▼Freezing completion	(except for some parts)		ice was detected on the impermeable but test investigation is underway for			
		Subdrain purification system		Land-side imperme (refrigerant) circu	able wall brine ulation pipe			Diag	mont of occords					
	Facing						avement (facing) d 6.5m above sea level and around Un	impormo	ement of seaside eable walls complete		rement (facing)			
		High concentration of radii detected from observa	active materials	e sea level – Start of ground improve	ment by water glass			Y.	11					
				ing of water from contaminated areas	(well point)			P Drawner of						
	Bank groundwater measures	▽Installation start of seaside	impermeable walls		⊽inst	allation of seaside impermeab	le walls complete							
					70	eration start of groundwater drain (pun	mping-up started on 2015.11.5)	Barry Line						
-						ation treatment of RO concentrated salt	twater							
		⊽Storage in steel square tanks		ΔQ	ompletion of replacement of steel squa					s complete (except for condensed wa	ste liquid storage tant			
nated water			\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	e (300L) from flanged tank ⊽Water leakage (100t) from flang	ed tank								-	
etain]		Storage in flanged cylindrical tanks		Completion of fence to prevent leaka	ge expanding			V F	Purification of strontium-reduce	d water in flanged tanks comp	ete		-	
			nk	⊘Work to raise fenc	e neight complete			AL	V transfer and storage of all tr	eated water in welded-joint tanks				
	Storage facility			water from underground reservoir =>	Start of transfer to tanks						Flange	d and welded-joint tanks		
				minated water to tanks complete		100 B								
			⊽Storage in cylindrical stee	welded-joint tanks		C	onstruction of welded-joint	tanks			fstrontium-reduced water complete			
					water within tank fences by rainwater tra									
		⊽Installation of stagnant water transfer equipment/transfer start		e reliability of transfer line (replacem		aintain water level difference with sub start from each building to Central Rw I					Treatment of stagnant water	n buildings complete		
								i ⊽Separati	ion of stagnant water between Units 1 ar	nd 2				
	tagnant water									18	exposure of Unit 2 T/B, Rw/B		at water level of Unit 2 R/B	
							~	Separation of stagnant water betweer	Units 3 and 4		ire of Unit 3 T/B, Rw/B ire of Unit 4 R/B, T/B, Rw/B		Completed lowering to tar	get water level of Unit 1, 3
		⊽Fxamination eta	t of measures to close building openin	DS ⊽Work	for Units 1 and 2 T/B complete				r Process Main Building complete			✓Measures to close opening	s were completed	
	Closure of openings	V EARITHRIDIT SIZ			Work for HTI building complete			V WOR ID	Work for Unit 3 T/B complete	e ⊽Wa	rk for Unit 1-3 R/B complete	Work for Units 1-4 RwB was completed		
										For all of Chicking Toront	James Terry M. K. 1997 11 11			
es to tsunami	Seawall								⊽Construc Tsunam	tion start of Chishima Trench Seawall ⊽Completi	Japan Trench tsunami seawall in of installation	Japan Trench Tsuna	mi Seawall Completion of main wall const	Inuction▼
														- Alexandre
	Mega float									⊽Internal filling	complete (reduction of tsunami risks)		Japan Tre	nch Tsunami
					1		1		-				Seawall N	Aain seawall
													N	<unit 4="" sid<="" south="" td=""></unit>

2 Handling of ALPS treated water

In "The Inter-Ministerial Council for Contaminated Water, Treated Water and Decommissioning issues" held on April 13, 2021, the basic policy on how to handle ALPS treated water was set. Based on this, the response of TEPCO was announced on April 16.

Regarding the discharge of ALPS treated water into the sea, TEPCO must comply with regulatory and other safety-related standards to ensure the safety of the public, surrounding environment and agricultural, forestry and fishery products. To minimize adverse impacts on reputation, monitoring will be further enhanced, objectivity and transparency ensured by engaging with third-party experts and safety checked by the IAEA. Moreover, accurate information will be disseminated continuously and in a highly transparent manner.



Information provision and communication to foster understanding

Occasions to deepen the understanding are organized by communications related to decommission via various media and visit to the power station.



On the dedicated website "Treated Water Portal Site" (Japanese, English, Chinese and Korean) within the TEPCO website, monitoring results of radioactive materials are published timely.




Visit and dialogue meeting of Fukushima Daiichi Nuclear Power Station have been held since 2019 for 13 cities, towns and villages.





Through various opportunities such as visit and on-site explanations, communications continue where opinions of related parties are heard, their thought is taken seriously. and TEPCO conveys its efforts, thought and countermeasures for reputational damage.

Examination concerning handling of ALPS treated water



Status of discharge of ALPS treated water into the sea

Discharge of ALPS treated water into the sea commenced from August 24, 2023, and the 1st discharge was completed on September 11.

During the discharge period, no abnormality was detected by the sea area monitoring conducted by the national government, Fukushima Prefecture and TEPCO

<Discharges in FY2024>

Tank group discharged	Tank Group C	Tank Group A	Tank Group B	Tank Group C	
Tritium concentration	190,000 Bq/L	170,000 Bq/L	170,000 Bq/L	200,000 Bq/L	
Discharge commencement	April 19, 2024	May 17, 2024	June 28, 2024	August 7, 2024	
Discharge termination	May 7, 2024	June 4, 2024	July 16, 2024	August 25, 2024	
Discharge amount	7,851 m ³	7,892 m ³	7,846 m ³	7,897 m ³	
Total tritium amount	Approx. 1.5 trillion Bq	Approx. 1.3 trillion Bq	Approx. 1.3 trillion Bq	Approx. 1.6 trillion Bq	

Tank group discharged	Tank Group A	Tank Group B
Tritium concentration	280,000 Bq/L	310,000 Bq/L
Discharge commencement	September 26, 2024	October 17, 2024
Discharge termination	October 14, 2024	November 4, 2024
Discharge amount	7,817 m ³	7,837 m ³
Total tritium amount	Approx. 2.2 trillion Bq	Approx. 2.4 trillion Bq

Rearing test of marine organisms

- To alleviate concerns and lead to relief of local residents, related parties and the everyone in society, marine orgasms are being reared in tanks of seawater containing ALPS treated water and the status is compared with the original seawater controls.
- External experts also confirmed that there was no difference in rearing statuses between the tanks of the original seawater controls and those of seawater containing ALPS treated water
- As shown in the existing research results conducted in Japan and overseas, it was confirmed that "tritium in vivo reached equilibrium in a certain time period and the concentration of tritium in vivo reaching equilibrium did not exceed the level in the growing environment.



Flounder in rearing preparation tank

Overall view of mockup tanks

WATER AT THE

FUKUSHIMA DAIICHI

NUCLEAR POWER STATION

· Daily rearing status is published in the TEPCO website and Twitter

- TEPCO website: http://www.tepco.co.jp/decommission/information/newsrelease/ reedingtest/index-j.html
- TEPCO X (Old Twitter): <u>https://twitter.com/TEPCOfishkeeper</u>

Publication of the Comprehensive Report of the IAEA safety review


The Comprehensive Report on the safety review concerning handling of ALPS -treated water was published by the IAEA on July 4, 2023.

In the Executive Summary of the IAEA Comprehensive Report, the IAEA concluded the following: (1) the activities by Japan associated with the discharge of ALPS treated water into the sea are consistent with relevant international safety standards, (2) the discharge of the ALPS treated water will have a negligible radiological impact on people and the environment.

We will continue to share necessary information with the IAEA, while striving to foster further understanding of the international community about the discharge of ALPS treated water into the sea.

https://www.iaea.org/topics/response/fukushima-daiichi-alps-treated-water-dischargecomprehensive-reports

2021.12.21 The "Application Documents for Approval to Amend the Implementation Plan for Fukushima Daiichi Nuclear Power Station Specified Nuclear Facility" regarding ALPS treated water were submitted to the Nuclear Regulation Authority 2021.12.28 "The Action Plan concerning the Continuous Implementation of the Basic Policy on Handling of ALPS Treated




Reference 2/6 November 28, 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)

Completion of Unit 1-6 fuel removal (within 2031)

· Completion of installation of Unit 1 large cover (around FY2023), start of Unit 1 fuel removal (FY2027-2028)

· Start of Unit 2 fuel removal (FY2024-2026)



Reference 3/6 November 28, 2024

Secretariat of the Team for Countermeasures for Decommissioning,

Contaminated Water and Treated Water

Milestones of the Mid- and-Long-Term Roadmap (major target processes)


Commencement of fuel debris retrieval from the first unit (Unit 2). Expanding the scale in stages (From September 10, 2024, trial fuel debris retrieval commenced)

Before removing fuel debris, investigations inside the Primary Containment Vessel (PCV) are conducted to inspect the conditions there, including locations of fuel debris.


Unit 1 Investigation overview

 In April 2015, a device having entered the inside of the PCV via a narrow opening (bore: 0100 mm) collected information such as images and airborne dose inside the PCV 1st floor.

• In March 2017, an investigation using a self-propelled investigation device was conducted to inspect the spreading of debris to the basement floor outside the pedestal, with images taken of the PCV bottom status for the first time. The conditions inside the PCV will continue to be examined, based on the imagery and dose data obtained.



. In February 2022, "the guide ring" was installed to facilitate the investigation. From March 28, 2023, the investigation inside the pedestal by ROV-A2 started and confirmed that a portion of the bar arrangement was exposed. Regarding the soundness of the pedestal, based on the past earthquake resistant evaluation by the International Research Institute for Nuclear Decommissioning (IRID), it was evaluated that even though a portion of the pedestal was lost, there would be no serious risk. However, as the present information is very limited, the investigation will continue to acquire as much information as possible for continued evaluation.



Unit 1 PCV internal investigation

		1st (2012.10)	Confirming the status of the PCV 1st floor - Acquiring images - Measuring the air temperature and dose rate - Replacing permanent monitoring instrumentation Confirming the status of the PCV 1st basement floor - Acquiring images - Measuring the dose rate - Samoling denosit		Unit 2 PCV internal investigation Gripping fuel debris with the				
		2nd (2015.4)				1st (2012.1)	- Acquiring images - Measuring the		
	Investigations	()			Investigations	2nd (2012.3)	- Confirming water surface - Mease		
	inside the PCV	3rd (2017.3)				3rd (2013.2 – 2014.6)	 Acquiring images - Sampling stag Measuring water level - Installing 		
			- Replacing permanent monitoring instrumentation	41	inside the PCV	4th (2017.1-2)	- Acquiring images - Measuring the		
		4th the pedestal)	- Acquiring images			5th (2018.1)	- Acquiring images - Measuring the		
			Measuring deposit thickness and sampling deposit Detecting deposit debris, 3D mapping			6th (2019.2)	 Acquiring images - Measuring the Determining characteristics of a po 		
	Leakage points from PCV	 PCV vent pipe vacuum Sand cushion drain line 	break line bellows (identified in 2014.5) e (identified in 2013.11)		Leakage points from PCV	- No leakage from the torus	chamber rooftop - No leakage from an		
			iside the reactor by measurement using muons the reactor core. (2015.2-5)		The existence of hig	h-density materials, which we	eactor by measurement using muons re considered to constitute fuel debris, imed that a significant portion of fuel de		

Unit 2 Investigation overview

 In January 2017, a camera was inserted from the PCV penetration to inspect the conditions of the rail on which the robot traveled. The results of a series of investigations confirmed some gratings had fallen and deformed as well as a quantity of deposit inside the pedestal.

 In January 2018, the conditions below the platform inside the pedestal were investigated Based on the analytical results of images obtained in the investigation, deposits, probably including fuel debris, were found at the bottom of the pedestal. Moreover, multiple parts exceeding the surrounding deposits were also detected. We presumed that there were multiple instances of fuel debris falling.

· In February 2019, an investigation touching the deposits at the bottom of the pedestal and on the platform was conducted and confirmed that the pebble-shaped deposits, etc. could be moved and that hard rock-like deposits that could not be gripped may exist.

conducted. This confirmed that deposits inside the penetration had not deformed and come unstuck.



Pedestal opening stigation unit (1) Platform CRD replacement machine CRD replaceme Workers' access opening 3Middle work platform latform uppe Pedestal Cable trav


Unit 3 Investigation overview

 In October 2014, the conditions of X-53 penetration, which may be under water and which is scheduled for use to investigate the inside of the PCV, was investigated via remote-controlled ultrasonic test equipment. The results showed that the penetration was not under water.

 In October 2015, to confirm the conditions inside the PCV, an investigative device was inserted into the PCV from X-53 penetration to obtain images, data on dosage and temperature and sample stagnant water. No damage to the structure and walls inside the PCV was identified and the water level was almost identical to estimated values. In addition, the dose inside the PCV was confirmed to be lower than in other Units.

• In July 2017, the inside of the PCV was investigated using the underwater ROV (remotely operated underwater vehicle) to inspect the inside of the pedestal. Analysis of the imagery obtained in the investigation identified damage to multiple structures and the supposed core internals.

· Videos obtained in the investigation were reproduced in 3D. Based on the reproduced images, the relative positions of the structures, such as the rotating platform slipping off the rail with a portion buried in deposits, were visually understood.



Investigations inside the PCV	1st (2015.10-12)	Acquiring images Measuring the air temperature and dose rate Measuring the water level and temperature Sampling stagnant water Installing permanent monitoring instrumentation (2015.12)		
	2nd (2017.7)	 Acquiring images Installing permanent monitoring instrumentation (2017.8) 		
Leakage points from PCV	- Main steam pipe bellows (identified in 2014.5)			
Evaluation of the location of fuel debris inside the reactor by measurement using muons. The evaluation confirmed that no large lump existed in the core area where fuel had been placed and that a portion of the fuel debris potentially existed at the bottom of the RPV. (2017.5-9)				

e existence of high-density materials, which were considered to constitute fuel debris, was confirmed at the bottom of RPV and in the lower part and outer periphery of the reactor core. It was assumed that a significant portion of fuel debris existed at the bottom of RPV. (2016.3-7)

No leakage from the torus chamber rooftop - No leakage from any internal/external surfaces of S/C

- Acquiring images - Sampling stagnant water

- Determining characteristics of a portion of deposit

- Measuring water level - Installing permanent monitoring instrumentation

Acquiring images - Measuring the dose rate - Measuring the air temperature

Acquiring images - Measuring the dose rate - Measuring the air temperature Acquiring images - Measuring the dose rate - Measuring the air temperature

<Work in front of the penetration> <Conditions of deposits before and after contact>


• From September 10, 2024, the end tool of the telescopic equipment passed through the isolation valve, and the trial fuel debris retrieval commenced. On October 30, fuel debris was gripped with the end tool, on November 2, the guide pipe was pulled off, and the telescopic equipment was stored in the enclosure. On Fuel debris


November 7. fuel debris was carried out from the hatch on a side of the enclosure, and the trial retrieval was completed.




debris with the end tool	Edlecting gripped fuel debris in the transportation box
- Measuring the air ten	nperature
surface - Measuring th	e water temperature - Measuring the dose rate

Reference 4/6 November 28 2024 Secretariat of the Team for Countermeasures for Decommissioning, Contaminated Water and Treated Water





5 Management of solid radioactive waste




Used protective clothing before incineration and BG-level concrete waste for
 I ne exposure dose at the which treatment and reuse is decided at present are not included.
 The exposure dosage in the exposure dosage i

The exposure dose at the site boundaries will be reduced by aggregation to indoor storage and eliminating outdoor storage.
 The exposure dosage in exhaust gas from incinerators and at site boundaries is measured and announced on the website and others.

While ensuring reliable exposure dose management for workers, sufficient personnel are secured. Moreover, while getting a handle on on-site needs, the work environment and labor conditions are continuously improved.

Regarding the site-wide reduction in the radiation dose and prevention of contamination spreading, the radiation dose on site was reduced by removal of rubble, topsoil and facing. Moreover, the operation was improved to use environmentally-improved areas as a Green Zone, within which workers are allowed to wear general work clothes and disposable dustprotective masks which are less of a physical burden.





Move in general working clothes (2016.1.7) Facing (2017.4.13)

