

# **Fukushima Daiichi Nuclear Power Station Unit 2 PCV Internal Investigation/ Status of Fuel Debris Trial Retrieval**

August 28, 2025

---



International Research Institute for Nuclear Decommissioning  
Tokyo Electric Power Company Holdings, Inc.

# 1. PCV internal investigation and trial retrieval plan overview

■ In order to guarantee work safety and prevent the spread of contamination, the following equipment will be installed at the penetration to the Unit 2 primary containment vessel (hereinafter referred to as, "X-6 penetration") that will be used for the PCV internal investigation and also as a preparatory stage of trial retrieval.


<Already installed>

- The X-6 Penetration connection structure isolates the inside of the PCV from the outside
- The connection pipe shields radiation
- The telescopic device

<To be installed>

- A metal box that contains the robotic arm (enclosure)

■ After installation of the aforementioned equipment, the robotic arm shall be fed into the PCV through the X-6 penetration to remove obstacles inside the PCV while also conducting internal investigations and moving forward with the trial retrieval of fuel debris.



Unit 2 internal investigation/trial retrieval plan overview

## 2-1. Status of robotic arm tests (Performance tests)


- Tests using a mockup of the Fukushima Daiichi on-site (combined once-through tests) were completed at the Naraha mockup facility (February 2025).
- Work feasibility was checked by confirming that the AWJ tool attached to the arm could be remotely operated to remove obstructions and create an access route, data from inside the pedestal can be acquired and simulated debris sampled using sensors and devices attached to the arm, and that the dual arm manipulator could be used to remove and attach sensors and tools, etc.
- However, in order to take every precaution, parts that were found to have degraded with age are being replaced along with other similar parts in the process of performing a comprehensive inspection of the robotic arm.
- Furthermore, in addition to robotic arm developing, we are also confirming this technology applicability to the actual worksite by looking at procedures that simulate actual work tasks, operator operability, and equipment reliability.

### Performance tests


Test category	Test	JAEA Naraha
Robotic arm-related	Ability to pass through the X-6 penetration	Completed
	Removing obstructions at the exit for the X-6 penetration using the AWJ	Completed (Work efficiency being examined)
	Function tests (deflection measurements, etc.)	Completed
	Ability to access the inside of the PCV (accessing the top and bottom of the pedestal)	Completed
	Removing obstructions inside of the PCV (Cutting obstructions inside the PCV after passing through the X-6 penetration)	Completed (Work efficiency being examined)
Dual arm manipulator-related	Connecting sensor tools to the arms	Completed
	Connecting/removing the external cables to/from the arms	Completed
	Bringing in and removing sensor tools	Completed
	Removing the fixed arm jig	Completed
	Replacing arm cameras/lighting	Completed
	Changing the position of the enclosure camera	Completed
	Forced withdrawal of the arm	Completed
Combined once-through tests (robotic arm + double arm manipulator)	Sensors/external cables, tools/Installing external cables at the arm	Completed
	Investigation of the top of the pedestal (sensors and wand are installed)	Completed
	Investigation of the bottom of the pedestal (sensors and wand are installed)	Completed
	Constructing an access route (removing obstructions using the AWJ)	Completed
Comprehensive inspection	Comprehensive inspection (maintenance)	Completed
Combined verification tests	Movement checks after comprehensive inspection (maintenance)	TBD

## 2.2 Status of movement checks after maintenance on the robotic arm


- Cables inside the arm had been replaced and a comprehensive inspection (maintenance) of the robotic arm has been completed as scheduled.
- Movement checks after the comprehensive inspection (maintenance) are underway.



Arm assembly




Movement checks after the comprehensive inspection (maintenance)





## 2-3. Cameras mounted on the robotic arm (horizontal deployment of the telescopic device)






- In light of the camera malfunctions on the telescopic device, irradiation tests of the cameras mounted on the robotic arm are being implemented and the radiation resistance as noted in the manufacturer's specifications could not be confirmed under conditions more severe than that of the field environment in some cases. Irradiation tests of the cameras will be continued as we deliberate countermeasures, and the work schedule will be subject to a detailed review.




Cameras mounted on the robotic arm

### 3. Work schedule

- A comprehensive inspection including replacement of the internal cables of the robotic arm and all similar components, etc. was completed as scheduled. The movement checks after the comprehensive inspection is currently underway.
- Going forward, the arm will be installed to the enclosure and once-through tests will be performed and preparations will be made for operations in the field.
- In light of the camera malfunctions on the telescopic device, irradiation tests of the cameras mounted on the robotic arm are being implemented and the radiation resistance as noted in the manufacturer's specifications could not be confirmed under conditions more severe than that of the field environment in some cases. Irradiation tests of the cameras will be continued as we deliberate countermeasures.
- In light of the status of the robotic arm tests and the camera irradiation tests, and to move forward with trial retrieval safely and carefully, the work schedule going forward will be subject to a detailed review.

		FY2025			
		Q1	Q2	Q3	Q4
Telescopic device	Debris sampling	 Second attempt			
Robotic arm	Inspection/maintenance, etc., and any additional development required based upon once-through tests/test results				
	Installation preparation, etc./ access route construction				
	Internal investigation/debris sampling				

 : Completed

 : Commencement and completion dates under review


## 4. Telescopic device camera malfunction investigation results

### <Camera malfunction cause analysis>

- The two cameras from which the video feeds were lost were decontaminated, removed from the site and disassembled. It was confirmed that there are two circuit boards inside each camera.
- The circuit boards were replaced with working spare parts and it was checked that the video signal could be received. In other words, we tested that the video signal can be received if using either a working power circuit board or a working imaging circuit board.
- Test results found that the imaging circuit boards in both of the cameras were not working properly.

### <Results of ascertaining of the cause>

- The two cameras from which the video feeds were lost were subjected to high levels of radiation inside the PCV. It is assumed that as a result, a charge was created on the imaging circuit boards inside the cameras and that charge affected the circuit boards.
- After the confirmation by the camera manufacturer, it was found that during the camera startup sequence, there were cases in which the power could not be turned on after the power was turned off due to high levels of radiation.
- As a countermeasure, it was decided to keep the cameras on at all times during fuel debris retrieval, and both two fuel debris retrieval attempts were completed without issue.
- Furthermore, the camera manufacturer has confirmed that this problem does not occur by improving the durability of the camera startup sequence, and these countermeasures have already been applied to products of the same model.




Position of circuit boards inside the monitoring camera

1. Isolation chamber installation

2. Opening of the X-6 penetration hatch


3. Removal of deposits from inside the X-6 penetration

Removing deposits/cables from inside the X-6 penetration




- Deposits pushed with low/high-pressure water
- Cables removed with Abrasive water jet
- Cables pushed with dozer rod

4. Installation of X-6 penetration connection structure and connection pipe




5. Installation of telescopic device

6. Trial retrieval (debris sampling using telescopic device)




7. Robotic arm installation



8. Internal investigation/debris sampling using robotic arm

① Internal investigation




(Note)

Isolation valve: Valve installed to separate the inside of the PCV from the outside

Abrasive Water Jet: Combines high pressure water with an abrasive to improve cutting ability

② debris sampling using robotic arm






# [Reference] Field Preparation Work Progress

## Primary Steps of the Fuel Debris Trial Retrieval (Internal Investigations/Debris Sampling)


↓ (From Step 6 on the previous slide)

### 9-1. Collection of fuel debris




↓ (From Step 8 on the previous slide)

### 9-2. Inserting the fuel debris recovery device attachment into a container, Inserting into an on-site transportation container/Dose measurements




### 10. Insertion into glovebox/Measurement



<Exterior view of glovebox>

- The collected samples will be put into a negative pressure glovebox
- The samples will be subjected to various measurements inside the glovebox and then put into a container

### 11. Container removal/Insertion into transportation container /Removal from premises



### 12. Off-site transport and off-site analysis

(Note)

DPTE Container is an abbreviation of "Double Porte pour Transfert Etanche". By opening/closing the lid of the container and double door of the glove box at the same time, it allows the items to be transferred while maintaining a sealed environment.