## Work Schedule of the Main Inspection/Restoration of the Kashiwazaki-Kariwa Nuclear Power Station in Response to the Niigata-Chuetsu-Oki Earthquake (during 4 Weeks) (1/1)

【Inspection/Restoration Status】
◆ From January 29, 2012 (Sun) to February 25, 2012 (Sat)

System / Equipment	Items	January 29 (Sun) to February 4 (Sat)	February 5 (Sun) to February 11 (Sat)	February 12 (Sun) to February 18 (Sat)	February 19 (Sun) to February 25 (Sat)	Status of Inspection / Restoration		
Unit 2 Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced		
						on Dec. 7, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced on		
						Dec. 12, 2011.		
Other facilities	Main generator inspection					Inspection commenced on Mar. 19, 2008.		
Seismic reinforcement	Seismic reinforcement works such as pipe supports					Reinforcement work commenced on Feb. 1, 2011.		
Unit 3 Reactor facilities	Primary containment vessel closure			1		Closure work commenced on Mar. 3, 2011.		
Verification of system integrity System functional test						System functional test commenced on Nov. 16, 2010.		
Unit 4 Turbine facilities	Turbine inspection					High-pressure turbine and low-pressure turbine (A) (B) (C) detailed inspection commenced		
						on Aug. 3, 2009. High-pressure turbine and low-pressure turbine (A) (B) (C) restoration work commenced or		
						Jul. 5, 2010.		
Other facilities	Main generator inspection					Inspection commenced on Jan. 15, 2008.		
	Inspection of power supply input transformer of the primary loop recirculation system adjustable speed drive							
					Carrying in and installation work commenced on Jun. 12, 2009.			
Seismic reinforcement	Seismic reinforcement works such as pipe supports				Reinforcement work commenced on Jan. 17, 2011. Reinforcement work for attached			
			I	1		structure of reactor pressure vessel commenced on Jun. 27, 2011.		

<sup>\*</sup> Inspection results for each facilities will be announced as soon as they compiled.

<sup>\*</sup> Inspection and restoration work and execution date for each item may alter according to the situation.

<sup>\*</sup> Unit 6 is in operation, and Unit 1, Unit 5 and Unit 7 are in periodical inspection.