## Fukushima Daiichi Nuclear Power Station Unit 2 Primary Containment Vessel Internal Investigation/Trial Retrieval Preparations Completion of deposit removal inside the X-6 penetration

< R e f e r e n c e d o c u m e n t > M a y 1 3 , 2 0 2 4 Tokyo Electric Power Company Holdings, Inc. Fukushima Daiichi Decontamination & Decommissioning Engineering Company

The deposit removal work inside the X-6 penetration at Unit 2, which commenced on January 10, 2024, has been completed today (May 13). Going forward, we will dismantle the deposit removal equipment (high pressure water and abrasive water jet) and will prepare for the installation of the X-6 penetration connection structure and the connection pipe, which are used for the PCV internal investigation and the fuel debris trial removal.



## [Reference] Primary Steps of the Fuel Debris Trial Retrieval (Internal Investigations/Debris Sampling)

