
## Changes in the amount of water transferred from groundwater drains to reactor and turbine buildings and in the amount of groundwater and rainwater flowing into the buildings



Amount of water transferred from groundwater drains to reactor and turbine buildings

(From March 23, 2017 to March 29, 2017/ 24 hours per day)

[m3/day]										
Date	Temporary storage tanks					(Reference) improved wells and well points				(Reference) Amount of water
	Α	В	С	Total* <sup>2</sup> (α)		Between Units 1-2	Between Units 2-3	Between Units 3-4	Total* <sup>2</sup> (β)	transferred to turbine buildings $[(\alpha)+(\beta)]$
Mar. 23	5	0	0	5		18	0	0	18	23
Mar. 24	3	0	0	3		18	0	0	18	21
Mar. 25	0	0	0	0		17	0	0	17	17
Mar. 26	0	0	0	0		18	0	0	18	18
Mar. 27	7	0	0	7		17	2	0	19	26
Mar. 28	10	0	0	10		18	0	0	18	28
Mar. 29	2	0	0	2		18	0	0	18	20

<sup>\*</sup>①Amount of groundwater and rainwater flowing into reactor and turbine buildinfgs: 129m3/day, ②Amount of water transferred from groundwater drains to

umbers with one digit after the decimal point.

reactor and turbine buildings: 22m3/day, ③(Total of ① and ②): 151m3/day, Rainfall: 29.5mm/week

<sup>\*1</sup> Water gauges in reactor and turbine buildigns were caliberated.

<sup>\*2</sup> There are cases where there is a difference between the sum of each number on the table above and the "total" because the "total" is the sum of