

# Plant Status of Fukushima Daiichi Nuclear Power Station

May 20<sup>th</sup>, 2011  
Tokyo Electric Power Company

## <Draining Water on Underground Floor of Turbine Building (T/B)>

Unit	Draining water source place transferred	Status
Unit 2	Unit2 Vertical Shaft of Trench Process Main Building of Central Radioactive Waste Treatment Facility (from 10:08 am, April 19)	Increase of water level of Process Main Building: 3,163 mm as of 7:00, May 20 (120 mm increase from 7:00, May 19)
Unit 3	Unit3 Turbine Building Miscellaneous Solid Waste Volume Reduction Treatment Building of Central Radioactive Waste Treatment Facility (from 18:04 am, May 17)	Increase of water level of Miscellaneous Solid Waste Volume Reduction Treatment Building: 1,083 mm as of 7:00, May 20 (298 mm increase from 7:00, May 19)
Unit 6	Unit6 Turbine Building temporary tanks (from May 1 on demand basis)	May 19: No work for transfer May 20: No schedule for transfer

## ◇Water level at the vertical shaft of the trench and T/B (As of 7:00 am, May 20<sup>th</sup>)

	Vertical Shaft of Trench (from top of grating to surface)	T/B
Unit 1	O.P. +1,020 mm (2,980 mm) No change since 7:00 am, May 19 <sup>th</sup>	O.P. +5,050 mm No change since 7:00 am, May 19 <sup>th</sup>
Unit 2	O.P. +3,230 mm (770 mm) 10 mm decrease since 7:00 am, May 19 <sup>th</sup>	O.P. +3,230 mm No change since 7:00 am, May 19 <sup>th</sup>
Unit 3	O.P. +3,350 mm (650 mm) 10 mm decrease since 7:00 am, May 19 <sup>th</sup>	O.P. +3,330 mm 10 mm decrease since 7:00 am, May 19 <sup>th</sup>
Unit 4	—	O.P. +3,450 mm No change since 7:00 am, May 19 <sup>th</sup>

- Blockage work at the vertical shaft of trench has been implemented at Unit 2 and Unit 3.

<Monitoring of Radioactive Materials> \* Samples in some points off shore could not be taken due to bad weather.

◇ Nuclide Analysis of Seawater (Reference purpose)

Density limit by the announcement of Reactor Regulation:

I-131: 40Bq/L, Cs-134: 60Bq/L, Cs-137: 90Bq/L, Sampling: Everyday

Sampling Location (seacoast)	Date	Time	Ratio to Criteria (times)		
			Iodine-131	Cesium-134	Cesium-137
Approx. 30m north to Discharge Canal of Units 5 & 6 of Fukushima Daiichi	5/19	9:30/14:10	ND/0.38	2.2/1.8	1.2/1.3
Approx. 330m south to Discharge Canal of Units 1 to 4 of Fukushima Daiichi.	5/19	8:50/13:50	ND/0.10	1.2/1.2	0.81/0.89
Around the north Discharge Canal of Fukushima Daini (10km from Fukushima Daiichi)	5/19	8:40	ND	0.52	0.36
Around Iwasawa Seashore, Naraha Town (approx. 16km from Fukushima Daiichi)	5/19	7:55	ND	0.35	0.23
Approx. 3km from the offshore of northern part of Iwaki City*	5/19	4:55/4:55	ND/ND	0.30/ND	ND/ND
Approx. 3km from the offshore of Natsui River of Iwaki City*	5/19	5:25/5:25	ND/ND	ND/ND	ND/ND
Approx. 3km from the offshore of Onahama Port of Iwaki City*	5/19	6:10/6:10	ND/ND	ND/ND	ND/ND
Approx. 3km from the offshore of Ena of Iwaki City*	5/19	7:00/7:00	ND/ND	ND/0.08	ND/0.07
Approx. 3km from the offshore of Numanouchi of Iwaki City*	5/19	5:40/5:40	ND/ND	ND/ND	ND/ND
Approx. 3km from the offshore of Toyoma of Iwaki City*	5/19	6:00/6:00	ND/ND	ND/ND	ND/ND
Approx. 15km from the offshore of Fukushima Daiichi	5/19	8:30	ND	ND	ND
Approx. 15km from the offshore of Fukushima Daini	5/19	8:05	ND	ND	ND

\* Left Number: Upper Layer, Right Number: Lower Layer

<Water Injection and Spraying to Spent Fuel Pools>

◇ Result on May 19<sup>th</sup>

【Unit 4】 From 16:30-19:30, we sprayed fresh water with the concrete pumping vehicle(approx.100 tons).

◇ Plan on May 20<sup>th</sup>

【Unit 1】 From 15:06, we started water spray of fresh water with the concrete pumping vehicle(planned approx. 90 tons).

◇ Others

- We are conducting detailed nuclide analyses on the water collected on April 12<sup>th</sup> from the spent fuel pool of Unit 4.
- We are conducting detailed nuclide analyses on the water collected on April 16<sup>th</sup> from the skimmer surge tank of Unit 2.

- We are conducting detailed nuclide analyses on the water collected on May 8<sup>th</sup> from the spent fuel pool of Unit 3.

#### <Water Injection to Reactor Pressure Vessels>

**【Unit 1】** Injecting fresh water (6.0 m<sup>3</sup>/h):

Reactor pressure vessel temperature:

At 11:00am, May 20<sup>th</sup>, <Feed-water nozzle> 109.1°C

<Bottom of reactor pressure vessel>93.2°C

**【Unit 2】** Injecting fresh water (7.0 m<sup>3</sup>/h)

Reactor pressure vessel temperature:

At 11:00am, May 20<sup>th</sup>, <Feed-water nozzle> 112.5°C

**【Unit 3】** Injecting fresh water (Fire Protection System 9.0 m<sup>3</sup>/h + Feed Water System 12.0 m<sup>3</sup>/h)

Reactor pressure vessel temperature:

At 11:00am, May 20<sup>th</sup>, <Bottom of reactor pressure vessel> 106.9°C

- Since 4:53 pm, May 12<sup>th</sup>, injection line has been changed from fire protection system to feed water system. (under monitoring the temperature)
- From 2:33 pm to 5:00pm, May 15<sup>th</sup>, boric acid was injected to the reactor (approx. 180kg).
- From 2:15 pm, May 20<sup>th</sup>, we changed the amount of water injected to the reactor pressure vessel by the feed water system from 9m<sup>3</sup>/h to 12m<sup>3</sup>/h.

**【Unit 4】** **【Common spent fuel pool】**No particular changes on parameters.

**【Units 5/6】** Reactor cold shutdown. No particular changes on parameters.

#### <Injection of Nitrogen Gas to the Primary Containment Vessel of Unit 1 (PCV)>

◇Injection of nitrogen gas

- From 1:31 am, April 7<sup>th</sup>, we started to inject nitrogen gas to PCV using temporary nitrogen generators.
- At 1:20am, April 7<sup>th</sup>, the D/W pressure was 156.3 kPaabs and it has changed to 132.1 kPaabs, as of 11:00am, May 20<sup>th</sup>. The injected amount of nitrogen gas was approx. 28,400m<sup>3</sup>.

#### <Others>

- Since April 10<sup>th</sup>, we have been clearing outdoor rubbles by a remote control to improve working environment.
- Since April 26<sup>th</sup>, we have continued to spray the dust inhibitor. (On May 18<sup>th</sup> sprayed about 8,750m<sup>2</sup>, on May 19<sup>th</sup>, sprayed around waste disposal area, observatory, etc. about 7,000 m<sup>2</sup>; continued).
- May 9<sup>th</sup>, we commenced preparation work for installing support structure into the bottom of fuel spent pool of reactor building of Unit 4.
- May 10<sup>th</sup>, commenced clearing of rubble in front of carry-in gate for large stuff of

reactor building of Unit 3 by using robots.

- May 12<sup>th</sup>, a reinforcement work of power source line of Unit 3 and 4
- May 13<sup>th</sup>, a preparation work for installation of a cover for the reactor building of Unit 1.
- At around 8:00am, May 17<sup>th</sup>, the Mega Float arrived at Onahama port. Leaving port to Fukushima Daiichi Nuclear Power Station was postponed on May 19<sup>th</sup> due to high waves.
- From 9:24am to 9:38am on May 18<sup>th</sup>, in order to improve working conditions at Unit 2, we conducted preliminary survey on the reactor building of Unit 2.
- From 4:30pm to 4:40pm on May 18<sup>th</sup>, in order to check the nitrogen gas injection to the Primary Containment Vessel of Unit 3, we conducted preliminary survey on the reactor building of Unit 3.
- May 19th, bags of zeolite (absorption materials) were put near the screen of Unit 1-4.
- TEPCO staffs went into the reactor building of Unit 1 to measure the water level and radiation level by  $\gamma$  camera.
- May 20th, we implemented improvement of environment for a part of 8 monitoring posts (No.8) installed at the boundary of station site, by decontamination of detector and installation of cover under the detector.
- May 20th, we will stand by an emergency diesel generator (6A) to switch the motor of seawater cooling pump for the existing emergency diesel generator for Unit 6.
- About 6:30 pm, May 20th, the Mega Float will leave from Onahama Port for Fukushima Daiichi site.

END