

Plant Status of Fukushima Daiichi Nuclear Power Station

October 18, 2011
Tokyo Electric Power Company

<Draining Water on Underground Floor of Turbine Building (T/B)>

Status of highly concentrated accumulated radioactive water treatment facility and storage tank facility

[Treatment Facility]

- 6/17 20:00 Full operation started.
- 6/24 12:00 Treatment started at desalination facilities
- 6/27 16:20 Circulating injection cooling started.
- 8/7 16:11 Evaporative Concentration Facility has started full operation.
- 8/19 19:33 We activated second cesium adsorption facility (System B) and started the treatment of accumulated water by the parallel operation of cesium adsorption instrument and decontamination instrument. At 19:41, the flow rate achieved steady state.
- 10/18 At 6:09 am we suspended the Cesium adsorption apparatus unit No.1 due to power reinforcement works of the water desalinations. At 9:04 am for the same reason we suspended Unit No.2.

[Storage Facility]

From June 8, big tanks to store and keep treated or contaminated water have been transferred and installed sequentially.

Accumulated water in vertical shafts of trenches and at basement level of building

Unit	Draining water source → Place transferred	Status
2u	·2u T/B → Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	·10/13 14:17 ~ 10/18 9:10 Transferred
3u	·3u T/B → Central Radioactive Waste Treatment Facility [Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)]	·10/13 14:02 ~ 10/18 9:16 Transferred
6u	·6u T/B → temporary tanks	·10/14 10:00 ~ 16:00 Transferred

Transfer to:	Status of Water Level (As of October 18 at 7:00)
Process Main Building	Water level: O.P.+ 2,592 mm(Accumulated total increase:3,809 mm) 22mm increase since 10/17, 7:00
Miscellaneous Solid Waste Volume Reduction Treatment Building (High Temperature Incinerator Building)	Water level: O.P.+ 2,841 mm(Accumulated total increase:3,567 mm) 153mm increase since 10/17, 7:00

Water level at the vertical shaft of the trench and T/B (as of 10/18 7:00)

	Vertical Shaft of Trench	T/B	R/B
1u	O.P.< + 850 mm (No change since 10/17, 7:00)	O.P.+ 4,926 mm (6mm decrease since 10/17, 7:00)	O.P.+ 4,397 mm (11mm decrease since 10/17, 7:00)
2u	O.P.+ 2,966 mm (5mm decrease since 10/17, 7:00)	O.P.+ 2,994 mm (5mm decrease since 10/17, 7:00)	O.P.+ 3,077 mm (4mm decrease since 10/17, 7:00)
3u	O.P.+ 3,219 mm (37mm decrease since 10/17, 7:00)	O.P.+ 2,910 mm (42mm decrease since 10/17, 7:00)	O.P.+ 3,074 mm (41mm decrease since 10/17, 7:00)
4u	-	O.P.+ 3,035 mm (32mm decrease since 10/17, 7:00)	O.P.+ 3,056 mm (36mm decrease since 10/17, 7:00)

<Monitoring of Radioactive Materials>

Nuclide Analysis of Seawater (Reference)

*Results of nuclide analysis of seawater, sampled on October 17 at 4 points around the Fukushima coastal area and 12 offshore points, are all ND for the 3 major nuclides (iodine-131, cesium-134 and cesium-137).

<Cooling of Spent Fuel Pools> (as of 10/18 11:00)

Unit	Cooling type	Status of cooling	Temperature of water in Pool
1u	Circulating Cooling System	Operating from 8/10 11:22	26.0
2u	Circulating Cooling System	Operating from 5/31 17:21	28.0
3u	Circulating Cooling System	Operating from 6/30 18:33	26.8
4u	Circulating Cooling System	Operating from 7/31 10:08	37

[Unit 4] 8/20~ We started operation of desalinating facility of the spent fuel pool.

<Water Injection to Pressure Containment Vessels> (as of 10/18 11:00)

Unit	Status of injecting water	Temp. of feed-water nozzle	Bottom of reactor pressure vessel	Pressure of Primary Containment Vessel
1u	Injecting freshwater (Feed Water System: Approx. 3.7 m ³ /h)	71.3	73.3	121.0 kPaabs
2u	Injecting freshwater (Feed Water System: Approx. 3.6 m ³ /h, Core Spray System: Approx. 7.1m ³ /h)	76.1	81.9	119 kPaabs
3u	Injecting freshwater (Feed Water System: Approx. 2.2 m ³ /h, Core Spray System: Approx. 8.1 m ³ /h)	70.5	72.8	101.5 kPaabs

[Unit 4] [Unit 5] [Unit 6] No particular changes in parameters.

<Others>

- 4/10 ~ Clearance of outdoor rubbles by remote control to improve working conditions.
- 6/28 ~ Main construction work for installing the cover for the reactor building of Unit 1
- 8/10 ~ 9/9 Implemented setting up iron framework of the cover for the reactor building of Unit 1
- 9/10 ~ 10/14 Installment of wall panel for cover of reactor building of Unit 1
- 10/15 ~ We are continuously implementing related work for installing a cover over Unit 1 Reactor Building.
- 10/7 ~ We are spraying purified accumulated water at Unit 5 and 6 continually in order to prevent dust scattering and potential fire outbreaks from the cut down trees.
- 10/18 At around 11:00 am we found accumulated water of 15 cm depth inside the skid, during motor replacement works of the pump (H2-2) inside the skid of the suspended Cesium adsorption apparatus. We are investigating the cause of this.

END