

Plant Status of Fukushima Daiichi Nuclear Power Station

May 14, 2012

Tokyo Electric Power Company

<1. Status of the Nuclear Reactor and the Primary Containment Vessel> (As of May 14 at 11:00 am)

Unit	Status of Water Injection		Bottom Temperature of Reactor Pressure Vessel	Pressure of Primary Containment Vessel* ¹	Hydrogen Density of Primary Containment Vessel
Unit 1	Injecting Fresh Water	Core Spray System: Approx. 2.0 m ³ /h	30.6 °C	107.2 kPa abs	A system:0.00 vol% B system:0.00 vol%
		Feed Water System: Approx. 4.5 m ³ /h			
Unit 2	Injecting Fresh Water	Core Spray System: Approx. 5.7 m ³ /h	48.5 °C	13.82 kPa g	A system:0.42 vol% B system:0.42 vol%
		Feed Water System: Approx. 3.0 m ³ /h			
Unit 3	Injecting Fresh Water	Core Spray System: Approx. 5.0 m ³ /h	59.5 °C	0.28 kPa g	A system:0.17 vol% B system:0.17 vol%
		Feed Water System: Approx. 2.0 m ³ /h			

*1: absolute pressure (kPa abs) = gauge pressure (kPa g) + atmosphere pressure (normal atmosphere pressure 101.3 kPa).

<2. Status of the Spent Fuel Pool > (As of May 14 at 11:00 am)

Unit	Cooling Type	Status of Cooling	Temperature of Water in Spent Fuel Pool
Unit 1	Circulating Cooling System	Under operation	20.0 °C
Unit 2	Circulating Cooling System	Under operation	19.4 °C
Unit 3	Circulating Cooling System	Under operation	19.1 °C
Unit 4	Circulating Cooling System	Under operation	29 °C

<3. Status of Water Transfer from the Basement Floor of the Turbine Building etc.>

Unit	Draining Water Source	Place Transferred	Status
Unit 2	Unit 2 T/B	Central Radioactive Waste Treatment Facility [Process Main Building]	5/10 4:02 PM - Being transferred
Unit 3	Unit 3 T/B	Central Radioactive Waste Treatment Facility [Process Main Building]	5/8 9:56 AM – 5/13 9:45 AM Transferred

From 8:45 AM to 4:34 PM on May 14, transfer of the accumulated water from On-site Bunker Building to Process Main Building was conducted at Centralized Radiation Waste Treatment Facility.

[Unit 3] 8:05 AM on May 11: Transfer of the accumulated water in the pit to Unit 2 Turbine Building basement was started in order to fill concrete in the pit of Unit 3 circulating water pump discharge valve. At 11:45 AM on the same day, transfer was stopped. Since groundwater may flow into the pit when the water level becomes low, water transfer may be done as necessary.

<4. Status of the Treatment Facility and the Storage Facility > (As of May 14 at 7:00 am)

Facility	Cesium Adsorption Apparatus	Secondary Cesium Adsorption Apparatus (SARRY)	Decontamination Instruments	Water Desalinations (Reverse Osmosis Membrane)	Water Desalinations (Evaporative Concentration)
Operating status	Shutdown	Operation*	Shutdown	Operating intermittently according to the water balance	Operating intermittently according to the water balance

* Cleaning of filter is in progress.

- June 8, 2011 -: Large tanks to store contaminated and decontaminated water are transported and installed.

<5. Others>

- October 7, 2011 - : Continuously implementing water spray using water after purifying accumulated water of Unit 5 and Unit 6 to prevent spontaneous fire of trimmed trees and diffusion of dust.
- February 23, 2012 - : Test of drawing water in the Unit 6 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 6, 2012 - : Test of drawing water in the Unit 5 sub drain to the temporary tank through the temporarily storage tank was implemented.
- March 14, 2012 - : In order to prevent the diffusion of ocean soil, we started the full-scale covering work of seafloor by solidification soil (covering material).
- April 25, 2012 - : For the purpose of preventing further contamination to the ocean through grounder water, we started a full-scale construction of water shielding wall.

END