

Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (55th Release)

July 11, 2012

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of “Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) “(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and stored and treated amount in the Accumulated Water Storing Facility (including underpass area close to the High Temperature Incinerator Building), and other related data, as of July 10, are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)),

and stored and treated amount in the Accumulated Water Storing Facilities (including underpass area close to the High Temperature Incinerator Building), and other related data as of July 17, as shown in Attachment -2.

(2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities (including underpass areas close to the High Temperature Incinerator Building) for 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.

Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Storage and treatment of high level radioactive accumulated water (as of July 10, 2012) Attachment-1

Classification	
	High level radioactive water
	Treated water (saltwater)
	Treated water (concentrated saltwater)
	Treated water (freshwater)
	Freshwater

	Storage volume *1	Change from last report	Storage capacity *2
Concentrated saltwater receiving tank	150,788m ³	+ 2,031m ³	163,500m ³
Freshwater receiving tank	19,046m ³ *3	+ 820m ³	25,100m ³ *4
Concentrated waste liquid storage tank	5,512m ³	+ 5m ³	9,500m ³

*1 The figures are just for reference when the water level of Desalination System and Evaporative concentration apparatus are not stable.

*2 Operational Upper Limit

*3 Including the collection water approx. 270m³ from discharge channel.

*4 Including the temporary tank of the collection water approx. 300m³ from discharge channel. (isolated.)

	Chloride concentration
Before/After Desalination	850ppm / 2ppm (Sampled on 6/19)
Before/After Evaporative Concentration	6,900ppm / 2ppm (Sampled on 12/20)

	Storage volume	change from last report	Storage volume *2
Waste liquid supply tank	959m ³	-5m ³	1,200m ³
SPT(B)	1,848m ³	-383m ³	3,100m ³

*2 Shows the operational limit.


Place of Sampling	Radioactivity density *5
Process Main Building	1.1E+05 Bq/cm ³ (Sampled on 6/19)
Exit of cesium adsorption apparatus	3.4E-01 Bq/cm ³ (Sampled on 6/19)
Exit of decontamination facility	-
High Temperature Incinerator Building	5.7E+04 Bq/cm ³ (Sampled on 6/19)
Exit of second cesium adsorption apparatus	4.3E-01 Bq/cm ³ (Sampled on 6/19)

*5 Data of Cs-137 are described above.

Nuclide	DF *6,7
I-131	- (-)
Cs-134	1.2E+05 (6.0E+04)
Cs-137	3.2E+05 (1.3E+05)

*6 Data sampled on June 19 (operations of cesium adsorption facility - decontamination facility)

*7 Data in parentheses are those sampled on June 19 (operation of the 2nd Cesium adsorption apparatus)



Volume of water to be injected to Reactor (July 4 - July 10)		Change from last report
Filtrate water	-	-
Treated water (freshwater)	3,780m ³	-
Cumulative treated water	199,871m ³	

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.14,600m ³	+ 500m ³	OP.3,009
Unit 2	Approx.23,100m ³	+ 200m ³	OP.3,221
Unit 3	Approx.25,500m ³	+ 1,000m ³	OP.3,294
Unit 4	Approx.20,000m ³	+ 900m ³	OP.3,284
Total	Approx.83,200m ³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (7/4-7/10)	Cumulative treated	Waste produced	Change from last report	Storage capacity
Process Main Building	Approx.14,700m ³	+ 690m ³	OP.4,129	Approx.6,570m ³	Approx.384,430m ³	Sludge: 597m ³	-	700m ³ *2
High Temperature Incinerator Building	Approx.4,620m ³	-80m ³	OP.3,243			Used vessels: 425 *9	-	1,137 *10
Total	Approx.19,320m ³							

*2 Shows the operational limit.

*8 Including approx.6,570m³ (cumulative treated volume:approx.226,590m³) of treated volume by the 2nd Cesium adsorption apparatus.

*9 Including 48 used vessels of 2nd Cesium adsorption apparatus.

*10 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

Note:

-The previous update: July 3, 2012.

-Water transfer from Unit 2 to High Temperature Incinerator Building is under operation.

-On July 4, water transfer from Unit 3 to High Temperature Incinerator Building was stopped. On July 6, water transfer from Unit 3 to High Temperature Incinerator Building was restarted. On July 9, water transfer from Unit 3 to High Temperature Incinerator Building was switched to Process Main Building.

-2nd Cesium Adsorption Apparatus is under operation: Availability factor 78.2% (Projected: 75%)

-From June 21, Cesium Adsorption Instrument was stopped.

Storage and treatment of high level radioactive accumulated water (July 17, 2012)


Classification	
■	High level radioactive water
■	Treated water (saltwater)
■	Treated water (concentrated saltwater)
■	Treated water (freshwater)
■	Freshwater

Storage volume			Change from last report	Storage capacity *1
Concentrated saltwater receiving tank	152,888m ³	+ 2,100m ³	163,500m ³	
Freshwater receiving tank	19,466m ³ *2	+ 420m ³	25,100m ³ *3	
Concentrated waste liquid storage tank	5,512m ³	-	9,500m ³	

*1 Shows the operational limit.

*2 Including the collection water approx. 270m³ from discharge channel.

*3 Including the temporary tank of the collection water approx. 300m³ from discharge channel. (isolated.)



Volume of water to be injected to Reactor (July 11 - July 17)		Change from last report
Filtrate water	-	-
Treated water (freshwater)	3,780m ³	-
Cumulative treated water	203,651m ³	

Facility	Storage volume	Change from last report	Water level in T/B
Unit 1	Approx.14,800m ³	+ 200m ³	OP.3,247 (Unit 2 T/B)
Unit 2	Approx.23,300m ³	+ 200m ³	
Unit 3	Approx.25,000m ³	-500m ³	OP.3,228
Unit 4	Approx.19,600m ³	-400m ³	(Unit 3 T/B)
Total	Approx.82,700m ³		

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (7/11-7/17)	Cumulative treated	Waste produced		Change from last report	Storage capacity
						Sludge	Used vessels		
Process Main Building	Approx.15,470m ³	+ 770m ³	OP.4,371	Approx.6,300m ³ *4	Approx.390,730m ³ *4	597m ³		-	700m ³ *1
High Temperature Incinerator Building	Approx.5,030m ³	+ 410m ³	OP.3,582			425 *5		-	1,137 *6
Total	Approx.20,500m ³								

*1 Shows the operational limit.

*4 Including approx. 6,300m³ (cumulative treated volume: approx.232,890m³) of treated volume by the 2nd Cesium adsorption apparatus.





*5 Including 48 used vessels of 2nd Cesium adsorption apparatus.

*6 Storage capacity will vary according to stored used vessels of 2nd Cesium adsorption apparatus.

Note:

- Water transfer from Unit 2 to High Temperature Incinerator Building will be temporarily stopped.
- Water transfer from Unit 3 to Process Main Building will be switched to High Temperature Incinerator Building, and will be temporarily stopped.
- Operation of 2nd Cesium Adsorption Apparatus is scheduled: Availability Factor 75% (Projected)
- Cesium Adsorption Apparatus is continuously suspended.

Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B



Note
 -The treated water volume is assumed to be 900m³/d (Subject to change depending on the level of water accumulated in T/B).
 -The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding area of Fukushima Daiichi Nuclear Power Station (August-October in the past 3 years)