Situation of Storage and Treatment of Accumulated Water including Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (154th Release)

June 11, 2014

Tokyo Electric Power Company

1. Introduction

This document is to report the following matters in accordance with the instruction of "Installment of treatment facility and storing facility of water including highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction) "(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and future forecast based upon the current situation have to be reported to NISA as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

2. Situation of storing and treatment of accumulated water in the building (actual record)

Stored amounts in each unit building (Units 1 to 4 (including condensers and trenches)), and stored and treated amount in the Accumulated Water Storing Facility (including underpass area close to the High Temperature Incinerator Building), and other related data, as of June 10, are shown in the Attachment -1.

3. Forecast of storing and treatment

(1) Short term forecast

Water transfer is planned so that the levels of the accumulated water in Units 1&2 and Units 3&4 building will be maintained around at the level of OP. 3,000, based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the situation of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Units 1 to 4 (including condenser and trench)),

1

and stored and treated amount in the Accumulated Water Storing Facilities (including underpass area close to the High Temperature Incinerator Building), and other related data as of June 17, as shown in Attachment -2.

(2) Middle term forecast

Regarding accumulated water in Unit 1&2 building and Unit 3&4 building, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches OP. 4,000 and to keep the accumulated water level lower than the groundwater level. On the other hand, based on the view of limiting inflow of underwater to buildings and reducing the amount of emerged accumulated water, we are planning to transfer accumulated water keeping its level in the building around OP. 3,000 considering water tank capacity.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.


We forecast stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)), and storing and treatment situations in the Accumulated Water Storing Facilities (including underpass areas close to the High Temperature Incinerator Building) for 3 months, as shown in Attachment -3.

Stored amounts in each building and the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.

Also, the water treated at the radioactive material treatment equipment (fresh water and condensed salt water) can be stored in the middle and low level waste water tanks.

END

Storage and treatment of high level radioactive accumulated water (as of June 10, 2014)



Facility	Storage	Change from	Water level in	
racility	volume	last report	T/B	
Unit 1	Approx.13,800m ³	+100m ³	OP.2,682	
Unit 2	Approx.20,900m ³	+1,400m ³	OP.2,961	
Unit 3	Approx.23,200m ³	+1,000m ³	OP.2,993	
Unit 4	Approx.17,500m ³	+700m ³	OP.2,916	
Total	Approx.75.400m ³			

Storage Facility	Storage volume	Change from last report	Water level	Treated volume (6/4 - 6/10)	Cumulative treated volume	Waste	produced	Change from last report	Storage capacity
Process Main Building	Approx.10,580m ³	-3,840m ³	OP.2,571	Approx. 6,090m ^{3 *7}	Approx.967,670m ^{3 *7}	Sludge	597m ³	No change	700m ^{3 *2}
High Temperature Incinerator Building	Approx. 3,000m ³	-90m ³	OP.1,905			Used vessels	956 ^{*8}	+27	2,549
Total	Approx.13,580m ³	*1 The figures are just for reference when the water level of Desalination System and							

[Highlights from the previous update (June 3, 2014) to the present status]

- On June 5, water transfer from Unit 2 to Unit 3 Turbine Building was suspended. On June 9, water transfer from Unit 2 to the High Temperature Incinerator Building was restarted, and trasfer is in progress. - On June 5, water transfer from Unit 3 to the Process Main Building was suspended. On June 9, water transfer from Unit 2 to the Process Main Building was restarted, and trasfer is in progress.
- Since November 29, 2012, water transfer from Unit 4 has been under suspension
- Cesium Adsorption Apparatus and 2nd Cesium Adsorption Apparatus are under operation (Cesium Adsorption Apparatus: Availability factor 66.4% (Projected: 70%), 2nd Cesium Adsorption Apparatus. Availability factor 6.1% (Projected: 0%)).
- On June 9, 2nd Cesium Adsorption Apparatus was restarted.
- Since May 12, water transfer from the Incinerator Workshop Building to the Process Main Building has been ongoing.
- Storage capacity of the treated water storage tank was changed by operating the tanks.

- *1 The figures are just for reference when the water level of Desalination System and
- Evaporative concentration apparatus are not stable. *2 Shows the operational limit.
- *3 The underground reservoirs are not included in the figure
- *4 Storage capacity of the filtrate water tank (4,600m³) is included in the figure.
 *5 The treated water from the Multi-nuclide Removal Equipment (under hot test) is stored.
- Freshwater and concentrated saltwater will be stored depending on the operation status. *6 Data of Cs-137 are described above

*7 Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus Breakdown of the treated amount: Cesium adsorption apparatus (5,580m³)
2nd Cesium adsorption apparatus (510m³)


Breakdown of the cumulative treated amount: Cesium adsorption apparatus (227,240m3)

*8 Breakdown of the used vessels:

2nd Cesium adsorption apparatus (740,430m³) Cesium adsorption apparatus (510) 2nd cesium Cesium adsorption apparatus (106) Storage container of the Multi-nuclide Removal Equipment (319) and treated column (3)

Used vessels of mobile type treatment apparatus (18 include 11 vessels used for purification of spent fuel pool)

Storage and treatment of high level radioactive accumulated water (as of June 17, 2014)



[Highlights from the present status (June 10, 2014) to the supposition status]

- Water transfer from Unit 2 to Unit 3 Turbine Building will be conducted.

Approx. 71,000m3

Total

Breakdown of the cumulative treated amount: Cesium adsorption apparatus (228,500m³)
2nd Cesium adsorption apparatus (745,050

*6 Breakdown of the used vessels

2nd Cesium adsorption apparatus (745,050m²)
Cesium adsorption apparatus (514)
2nd cesium Cesium adsorption apparatus (106)
Storage container of the Multi-nuclide Removal
Equipment (328) and treated column (3) Used vessels
of mobile type treatment apparatus (18, include 11
vessels used for purification of spent fuel pool)

Destination of water transfer for Unit 3 will be switched to the Process Main Building to the High Temperature Incinerator Building.

Water transfer from Unit 4 will be stopped continuously.

Suspension of Cesium Absorption Apparatus is scheduled: Availability Factor 15% (Projected)


⁻ Operation of 2nd Cesium Absorption Apparatus is scheduled: Availability Factor 55% (Projected)


⁻ Water transfer from the Incinerator Workshop Building to the Process Main Building will be completed.


^{*4} The treated water from the Multi-nuclide Removal Équipment (under hot test) is stored. Freshwater and concentrated saltwater will be stored depending on the operation status.


^{*5} Total treated amount of Cesium adsorption apparatus and 2nd Česium adsorption apparatus Breakdown of the treated amount: Cesium adsorption apparatus (1,260m³) 2nd Cesium adsorption apparatus (4,620m³)

Simulation Results of Accumulated Water Treatment in Unit 1-4 T/B









Note

- The treated water volume is assumed to be 780m³/d (Subject to change depending on the level of water accumulated in T/B).
- The accumulated water level in T/B is a simulation result in consideration of flactuation of water level such as recent rainfall, inflow of groundwater, and etc.
- The accumulated water level in T/B is assumed to increase by 5mm daily, taking into consideration the average rain fall in the surrounding area of Fukushima Daiichi Nuclear Power Station (August-October in 2008 to 2010).