
Changes in the amount of water transferred from groundwater drains to reactor and turbine buildings and in the amount of groundwater and rainwater flowing into the buildings



Amount of water transferred from groundwater drains to reactor and turbine buildings

(From August 16, 2018 to August 22, 2018) [m3/day]										
Date	Temporary storage tanks					(Reference) improved wells and well points				(Reference)
	A	В	С	Total (α)		Between Units 1-2	Between Units 2-3	Between Units 3-4	Total (β)	Amount of water transferred to turbine buildings $[(\alpha)+(\beta)]$
From August 16 to August 22	0	0	0	0		14	0	0	14	14

* ①Amount of groundwater and rainwater flowing into reactor and turbine buildinfgs: 93m3/day, ②Amount of water transferred from groundwater drains to reactor and turbine buildings: 14m3/day, ③(Total of ① and ②): 107m3/day, Rainfall: 3mm/week

* There are cases where there is a difference between the sum of each number on the table above and the "total" because the "total" is the sum of numbers with one digit after the decimal point.