

Results of Water Level Measurement at Sub-drain Pits around Central Radioactive Waste Treatment Facility (Apr. 16 - Dec 31, 2011)

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.116 (South of Process Main Building)		No.117 (Southwest of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)		
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL
16-Apr					4,800	5,200							7,780	2,220				7,760	2,240
17-Apr	4,650	5,350			4,780	5,220	5,360	4,640	4,370	5,630			7,790	2,210				7,760	2,240
18-Apr	4,750	5,250			4,870	5,130	5,420	4,580	4,460	5,540			7,830	2,170				7,810	2,190
19-Apr	4,750	5,250			4,980	5,020	5,480	4,520	4,570	5,430			7,880	2,120				7,840	2,160
20-Apr	4,950	5,050			5,120	4,880	5,740	4,260	4,710	5,290			7,970	2,030				7,940	2,060
21-Apr	5,050	4,950			5,230	4,770	5,720	4,280	4,820	5,180			8,010	1,990				7,980	2,020
22-Apr	5,100	4,900			5,220	4,780	5,680	4,320	4,810	5,190			8,020	1,980				8,000	2,000
23-Apr	5,100	4,900			5,270	4,730	5,710	4,290	4,850	5,150			8,070	1,930				8,050	1,950
24-Apr	5,200	4,800			5,370	4,630	5,940	4,060	4,950	5,050			8,160	1,840				8,140	1,860
25-Apr	5,250	4,750			5,390	4,610	5,920	4,080	4,980	5,020			8,200	1,800				8,180	1,820
26-Apr	5,300	4,700			5,430	4,570	5,920	4,080	5,010	4,990			8,230	1,770				8,210	1,790
27-Apr	5,350	4,650			5,460	4,540	5,920	4,080	5,030	4,970			8,260	1,740				8,230	1,770
28-Apr	5,430	4,570					5,990	4,010	5,100	4,900			8,320	1,680				8,300	1,700
29-Apr	5,400	4,600					5,960	4,040	5,040	4,960			8,300	1,700				8,270	1,730
30-Apr	5,400	4,600					5,960	4,040	5,080	4,920			8,330	1,670				8,290	1,710
1-May	5,400	4,600					5,980	4,020	5,110	4,890	8,320	1,680	8,350	1,650	8,300	1,700		8,330	1,670
2-May	5,400	4,600					5,970	4,030	5,170	4,830	8,330	1,670	8,350	1,650	8,310	1,690		8,340	1,660
3-May	5,350	4,650					5,980	4,020	5,200	4,800	8,340	1,660	8,370	1,630	8,330	1,670		8,340	1,660
4-May	5,500	4,500					6,010	3,990	5,270	4,730	8,370	1,630	8,410	1,590	8,360	1,640		8,380	1,620
5-May	5,500	4,500					6,020	3,980	5,300	4,700	8,370	1,630	8,430	1,570	8,370	1,630		8,390	1,610
6-May	5,580	4,420					6,030	3,970	5,320	4,680	8,400	1,600	8,440	1,560	8,380	1,620		8,400	1,600
7-May	5,600	4,400					6,080	3,920	5,390	4,610	8,440	1,560	8,470	1,530	8,420	1,580		8,440	1,560
8-May	5,650	4,350					6,100	3,900	5,440	4,560	8,460	1,540	8,500	1,500	8,450	1,550		8,460	1,540
9-May	5,700	4,300					6,080	3,920	5,800	4,200	8,450	1,550	8,440	1,560	8,470	1,530		8,480	1,520
10-May	5,750	4,250					6,140	3,860	5,500	4,500	8,500	1,500	8,550	1,450	8,490	1,510		8,510	1,490
11-May	5,760	4,240	5,890	4,110			6,150	3,850	5,530	4,470	8,500	1,500	8,560	1,440	8,510	1,490		8,530	1,470
12-May	5,750	4,250					6,160	3,840	5,550	4,450	8,500	1,500	8,580	1,420	8,530	1,470		8,540	1,460
13-May	5,880	4,120					6,400	3,600	5,670	4,330	8,600	1,400	8,710	1,290	8,650	1,350		8,660	1,340
14-May	5,920	4,080					6,350	3,650	5,590	4,410	8,600	1,400	8,690	1,310	8,640	1,360		8,660	1,340
15-May	5,920	4,080					6,290	3,710	5,950	4,050	8,600	1,400	8,690	1,310	8,630	1,370		8,640	1,360
16-May	5,920	4,080					6,300	3,700	6,020	3,980	8,620	1,380	8,660	1,340	8,720	1,280		8,670	1,330
17-May	5,930	4,070					6,310	3,690	6,060	3,940	8,680	1,320	8,730	1,270	8,680	1,320		8,690	1,310
18-May	5,930	4,070					6,290	3,710	6,070	3,930	8,640	1,360	8,740	1,260	8,680	1,320		8,690	1,310
19-May	5,960	4,040					6,310	3,690	6,100	3,900	8,650	1,350	8,760	1,240	8,700	1,300		8,710	1,290
20-May	5,990	4,010					6,330	3,670	6,120	3,880	8,640	1,360	8,770	1,230	8,720	1,280		8,730	1,270
21-May	6,000	4,000					6,330	3,670	6,120	3,880	8,660	1,340	8,790	1,210	8,730	1,270		8,740	1,260
22-May	6,010	3,990					6,320	3,680	6,140	3,860	8,680	1,320	8,790	1,210	8,730	1,270		8,740	1,260
23-May	6,010	3,990					6,330	3,670	6,160	3,840	8,700	1,300	8,810	1,190	8,750	1,250		8,760	1,240
24-May	6,050	3,950					6,350	3,650	6,180	3,820	8,780	1,220	8,830	1,170	8,770	1,230		8,780	1,220
25-May	6,060	3,940					6,370	3,630	6,200	3,800	8,720	1,280	8,840	1,160	8,790	1,210		8,790	1,210
26-May	6,080	3,920					6,370	3,630	6,220	3,780	8,740	1,260	8,850	1,150	8,800	1,200		8,820	1,180
27-May	6,100	3,900					6,390	3,610	6,240	3,760	8,770	1,230	8,870	1,130	8,820	1,180		8,840	1,160
28-May	6,120	3,880					6,420	3,580	6,260	3,740	8,760	1,240	8,890	1,110	8,840	1,160		8,860	1,140
29-May	6,120	3,880					6,450	3,550	6,280	3,720	8,830	1,170	8,930	1,070	8,880	1,120		8,910	1,090
30-May	6,340	3,660					7,030	2,970	6,480	3,520	9,200	800	9,290	710	9,230	770		9,250	750
31-May	6,500	3,500					7,300	2,700	6,640	3,360	9,410	590	9,520	480	9,460	540		9,420	580
1-Jun	6,500	3,500					7,140	2,860	6,590	3,410	9,360	640	9,450	550	9,390	610		9,350	650
2-Jun	6,500	3,500					7,060	2,940	6,580	3,420	9,320	680	9,420	580	9,360	640		9,410	590
3-Jun	6,500	3,500					7,020	2,980	6,570	3,430	9,320	680	9,400	600	9,340	660		9,390	610
4-Jun	6,500	3,500					6,980	3,020	6,490	3,510	9,290	710	9,360	640	9,310	690		9,350	650
5-Jun	6,510	3,490					6,960	3,040	6,520	3,480	9,290	710	9,360	640	9,310	690		9,350	650
6-Jun	6,520	3,480					6,950	3,050	6,530	3,470	9,290	710	9,370	630	9,310	690		9,360	640
7-Jun	6,500	3,500					6,960	3,040	6,550	3,450	9,270	730	9,360	640	9,310	690		9,360	640
8-Jun	6,500	3,500					6,970	3,030	6,580	3,420	9,280	720	9,370	630	9,310	690		9,360	640
9-Jun	6,500	3,500					6,970	3,030	6,600	3,400	9,280	720	9,370	630	9,320	680		9,370	630
10-Jun	6,500	3,500					6,990	3,010	6,650	3,350	9,300	700	9,380	620	9,330	670		9,380	620
11-Jun	6,520	3,480					7,030	2,970	6,670	3,330	9,300	700	9,410	590	9,360	640		9,410	590
12-Jun	6,520	3,480					7,010	2,990	6,640	3,360	9,320	680	9,400	600	9,350	650		9,400	600
13-Jun	6,520	3,480					7,030	2,970	6,660	3,340	9,320	680	9,420	580	9,370	630		9,410	590
14-Jun	6,530	3,470					7,040	2,960	6,660	3,340	9,320	680	9,400	600	9,350	650		9,400	600
15-Jun	6,540	3,460					7,020	2,980	6,660	3,340	9,310	690	9,390	610	9,340	660		9,390	610
16-Jun	6,540	3,460					7,020	2,980	6,670	3,330	9,310	690	9,390	610	9,330	670		9,390	610
17-Jun	6,550	3,450					7,040	2,960	6,690	3,310	9,320	680	9,410	590	9,360	640		9,410	590
18-Jun	6,600	3,400					7,050	2,950	6,720	3,280	9,340	660	9,430	570	9,370	630		9,420	580
19-Jun	6,600	3,400					7,040	2,960	6,680	3,320	9,320	680	9,400	600	9,350	650		9,390	610
20-Jun	6,590	3,410					7,050	2,950	6,700	3,300	9,320	680	9,410	590	9,350	650		9,400	600
21-Jun	6,600	3,400					7,060	2,940	6,720	3,280	9,320	680	9,430	570	9,370	630		9,420	580
22-Jun	6,650	3,350					7,210	2,790	6,800	3,200	9,460	540	9,540	460	9,480	520		9,530	470

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.116 (South of Process Main Building)		No.117 (Southwest of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
23-Jun	6,660	3,340					7,210	2,790	6,790	3,210	9,430	570	9,530	470	9,470	530	9,520	480
24-Jun	6,660	3,340					7,200	2,800	6,790	3,210	9,440	560	9,520	480	9,470	530	9,520	480
25-Jun	6,720	3,280					7,170	2,830	6,780	3,220	9,440	560	9,540	460	9,480	520	9,530	470
26-Jun	6,740	3,260					7,240	2,760	6,800	3,200	9,460	540	9,550	450	9,490	510	9,550	450
27-Jun	6,810	3,190					7,710	2,290	6,970	3,030	9,620	380	9,730	270	9,670	330	9,730	270
28-Jun	6,860	3,140					7,690	2,310	7,020	2,980	9,630	370	9,750	250	9,690	310	9,750	250
29-Jun	6,770	3,230					7,550	2,450	7,030	2,970	9,620	380	9,710	290	9,650	350	9,710	290
30-Jun	6,900	3,100					7,480	2,520	7,040	2,960	9,580	420	9,690	310	9,630	370	9,690	310
1-Jul	6,890	3,110					7,340	2,660	7,040	2,960	9,570	430	9,670	330	9,610	390	9,670	330
2-Jul	6,890	3,110					7,410	2,590	7,040	2,960	9,570	430	9,660	340	9,600	400	9,660	340
3-Jul	6,880	3,120					7,390	2,610	7,040	2,960	9,550	450	9,650	350	9,590	410	9,660	340
4-Jul	6,920	3,080					7,400	2,600	7,070	2,930	9,560	440	9,670	330	9,610	390	9,670	330
5-Jul	6,920	3,080					7,390	2,610	7,070	2,930	9,580	420	9,680	320	9,630	370	9,690	310
6-Jul	6,920	3,080					7,370	2,630	7,070	2,930	9,560	440	9,660	340	9,600	400	9,670	330
7-Jul	6,920	3,080					7,380	2,620	7,080	2,920	9,550	450	9,660	340	9,600	400	9,660	340
8-Jul	6,930	3,070					7,360	2,640	7,010	2,990	9,530	470	9,620	380	9,560	440	9,630	370
9-Jul	6,930	3,070					7,340	2,660	7,000	3,000	9,510	490	9,620	380	9,560	440	9,620	380
10-Jul	6,920	3,080					7,350	2,650	6,970	3,030	9,500	500	9,600	400	9,540	460	9,600	400
11-Jul	6,930	3,070					7,340	2,660	6,990	3,010	9,500	500	9,600	400	9,540	460	9,600	400
12-Jul	6,920	3,080					7,350	2,650	7,030	2,970	9,500	500	9,620	380	9,560	440	9,620	380
13-Jul	6,930	3,070					7,360	2,640	7,020	2,980	9,500	500	9,620	380	9,560	440	9,620	380
14-Jul	6,920	3,080					7,360	2,640	7,030	2,970	9,510	490	9,620	380	9,560	440	9,620	380
15-Jul	6,940	3,060					7,360	2,640	7,050	2,950	9,520	480	9,620	380	9,560	440	9,620	380
16-Jul	6,920	3,080					7,370	2,630	7,050	2,950	9,520	480	9,620	380	9,560	440	9,630	370
17-Jul	6,920	3,080					7,370	2,630	7,100	2,900	9,520	480	9,630	370	9,570	430	9,630	370
18-Jul	6,940	3,060					7,370	2,630	7,040	2,960	9,520	480	9,630	370	9,570	430	9,630	370
19-Jul	6,960	3,040					7,390	2,610	7,100	2,900	9,530	470	9,640	360	9,580	420	9,650	350
20-Jul	7,100	2,900					7,880	2,120	7,250	2,750	9,750	250	9,860	140	9,800	200	9,870	130
21-Jul	7,320	2,680					8,360	1,640	7,410	2,590	9,900	100	10,000	0	9,940	60	10,000	0
22-Jul	7,340	2,660					8,050	1,950	7,450	2,550	9,800	200	9,860	140	9,920	80	9,930	70
23-Jul	7,330	2,670					7,950	2,050	7,440	2,560	9,800	200	9,840	160	9,900	100	9,900	100
24-Jul	7,320	2,680					7,870	2,130	7,420	2,580	9,770	230	9,800	200	9,860	140	9,880	120
25-Jul	7,320	2,680					7,810	2,190	7,280	2,720	9,700	300	9,740	260	9,800	200	9,810	190
26-Jul	7,350	2,650					7,760	2,240	7,300	2,700	9,700	300	9,790	210	9,730	270	9,800	200
27-Jul	7,350	2,650					7,730	2,270	7,300	2,700	9,700	300	9,780	220	9,720	280	9,800	200
28-Jul	7,330	2,670					7,710	2,290	7,310	2,690	9,690	310	9,740	260	9,800	200	9,810	190
29-Jul	7,320	2,680					7,760	2,240	7,340	2,660	9,750	250	9,880	120	9,810	190	9,890	110
30-Jul	7,320	2,680					7,780	2,220	7,330	2,670	9,750	250	9,840	160	9,770	230	9,850	150
31-Jul	7,310	2,690					8,140	1,860	7,350	2,650	9,800	200	9,830	170	9,890	110	9,900	100
1-Aug	7,310	2,690					7,940	2,060	7,260	2,740	9,740	260	9,830	170	9,760	240	9,830	170
2-Aug	7,300	2,700					7,840	2,160	7,280	2,720	9,740	260	9,800	200	9,740	260	9,810	190
3-Aug	7,300	2,700					7,780	2,220	7,280	2,720	9,700	300	9,790	210	9,730	270	9,800	200
4-Aug	7,300	2,700					7,740	2,260	7,280	2,720	9,700	300	9,810	190	9,740	260	9,810	190
5-Aug	7,300	2,700					7,720	2,280	7,280	2,720	9,700	300	9,810	190	9,740	260	9,820	180
6-Aug	7,290	2,710					7,700	2,300	7,280	2,720	9,700	300	9,800	200	9,730	270	9,810	190
7-Aug	7,290	2,710					7,680	2,320	7,280	2,720	9,700	300	9,790	210	9,730	270	9,800	200
8-Aug	7,300	2,700					7,670	2,330	7,280	2,720	9,700	300	9,800	200	9,730	270	9,800	200
9-Aug	7,300	2,700					7,660	2,340	7,280	2,720	9,700	300	9,800	200	9,740	260	9,810	190
10-Aug	7,300	2,700					7,660	2,340	7,290	2,710	9,700	300	9,810	190	9,740	260	9,820	180
11-Aug	7,300	2,700					7,650	2,350	7,290	2,710	9,700	300	9,810	190	9,750	250	9,820	180
12-Aug	7,300	2,700					7,640	2,360	7,130	2,870	9,630	370	9,720	280	9,660	340	9,730	270
13-Aug	7,290	2,710					7,600	2,400	7,180	2,820	9,640	360	9,720	280	9,650	350	9,730	270
14-Aug	7,300	2,700					7,590	2,410	7,210	2,790	9,620	380	9,720	280	9,660	340	9,730	270
15-Aug	7,300	2,700					7,590	2,410	7,230	2,770	9,620	380	9,730	270	9,670	330	9,740	260
16-Aug	7,300	2,700					7,590	2,410	7,240	2,760	9,620	380	9,740	260	9,680	320	9,750	250
17-Aug	7,290	2,710					7,580	2,420	7,250	2,750	9,600	400	9,740	260	9,680	320	9,750	250
18-Aug	7,290	2,710					7,580	2,420	7,260	2,740	9,600	400	9,750	250	9,680	320	9,760	240
19-Aug	7,290	2,710					7,840	2,160	7,320	2,680	9,800	200	9,930	70	9,870	130	9,940	60
20-Aug	7,270	2,730					7,920	2,080	7,280	2,720	9,750	250	9,840	160	9,770	230	9,850	150
21-Aug	7,260	2,740					8,020	1,980	7,390	2,610	9,850	150	10,000	0	9,930	70	10,010	10
22-Aug	7,310	2,690					8,360	1,640	7,470	2,530	9,850	150	9,970	30	9,900	100	9,980	20
23-Aug	7,330	2,670					8,120	1,880	7,490	2,510	9,800	200	9,900	100	9,840	160	9,910	90
24-Aug	7,330	2,670					7,990	2,010	7,480	2,520	9,800	200	9,870	130	9,810	190	9,880	120
25-Aug	7,350	2,650					7,940	2,060	7,480	2,520	9,770	230	9,900	100	9,830	170	9,910	90
26-Aug	7,350	2,650					7,910	2,090	7,470	2,530	9,770	230	9,870	130	9,800	200	9,880	120
27-Aug	7,350	2,650					7,880	2,120	7,470	2,530	9,770	230	9,860	140	9,800	200	9,870	130
28-Aug	7,350	2,650					7,850	2,150	7,470	2,530	9,750	250	9,850	150	9,780	220	9,860	140
29-Aug	7,350	2,650					7,830	2,170	7,470	2,530	9,750	250	9,840	160	9,780	220	9,850	150
30-Aug	7,350	2,650					7,820	2,180	7,470	2,530	9,740	260	9,850	150	9,780	220	9,860	140
31-Aug	7,360	2,640					7,800	2,200	7,470	2,530	9,740	260	9,860	140	9,790	210	9,870	130
1-Sep	7,360	2,640					7,790	2,210	7,470	2,530	9,750	250	9,890	110	9,820	180	9,900	100
2-Sep	7,400	2,600					8,060	1,940	7,550	2,450	9,850	150	10,010	10	9,950	50	10,020	20

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.116 (South of Process Main Building)		No.117 (Southwest of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
3-Sep	7,400	2,600					8,130	1,870	7,590	2,410	9,850	150	9,980	20	9,920	80	10,000	0
4-Sep	7,450	2,550					8,170	1,830	7,610	2,390	9,860	140	9,960	40	9,900	100	9,980	20
5-Sep	7,450	2,550					8,070	1,930	7,610	2,390	9,860	140	9,950	50	9,890	110	9,960	40
6-Sep	7,470	2,530					7,990	2,010	7,590	2,410	9,850	150	9,920	80	9,860	140	9,930	70
7-Sep	7,470	2,530					7,930	2,070	7,560	2,440	9,800	200	9,900	100	9,830	170	9,910	90
8-Sep	7,470	2,530					7,870	2,130	7,540	2,460	9,770	230	9,870	130	9,810	190	9,880	120
9-Sep	7,470	2,530					7,840	2,160	7,550	2,450	9,770	230	9,870	130	9,800	200	9,880	120
10-Sep	7,490	2,510					7,820	2,180	7,550	2,450	9,730	270	9,870	130	9,800	200	9,880	120
11-Sep	7,490	2,510					7,800	2,200	7,550	2,450	9,750	250	9,860	140	9,800	200	9,870	130
12-Sep	7,490	2,510					7,800	2,200	7,560	2,440	9,750	250	9,880	120	9,810	190	9,890	110
13-Sep	7,490	2,510					7,790	2,210	7,570	2,430	9,750	250	9,880	120	9,810	190	9,890	110
14-Sep	7,450	2,550					7,780	2,220	7,570	2,430	9,750	250	9,870	130	9,810	190	9,880	120
15-Sep	7,460	2,540					7,770	2,230	7,580	2,420	9,750	250	9,870	130	9,810	190	9,880	120
16-Sep	7,450	2,550					7,770	2,230	7,570	2,430	9,750	250	9,860	140	9,800	200	9,870	130
17-Sep	7,450	2,550					7,760	2,240	7,560	2,440	9,750	250	9,860	140	9,800	200	9,870	130
18-Sep	7,450	2,550					7,750	2,250	7,570	2,430	9,750	250	9,860	140	9,800	200	9,810	190
19-Sep	7,470	2,530					7,740	2,260	7,570	2,430	9,750	250	9,860	140	9,800	200	9,810	190
20-Sep	7,470	2,530					7,960	2,040	7,630	2,370	9,900	100	10,050	50	9,990	10	10,000	0
21-Sep	7,600	2,400					8,730	1,270	7,780	2,220	10,000	0	10,140	140	10,080	80	10,090	90
22-Sep	8,050	1,950					8,970	1,030	8,080	1,920	10,000	0	10,050	50	9,970	30	10,000	0
23-Sep	8,020	1,980					8,760	1,240	8,020	1,980	9,950	50	10,030	30	9,950	50	9,980	20
24-Sep	8,040	1,960					8,550	1,450	7,970	2,030	9,950	50	10,020	20	9,930	70	9,970	30
25-Sep	8,050	1,950					8,430	1,570	7,920	2,080	9,900	100	10,010	10	9,910	90	9,960	40
26-Sep	8,030	1,970					8,350	1,650	7,900	2,100	9,900	100	10,000	0	9,920	80	9,950	50
27-Sep	8,020	1,980					8,300	1,700	7,890	2,110	9,890	110	10,000	0	9,910	90	9,950	50
28-Sep	8,020	1,980					8,250	1,750	7,870	2,130	9,890	110	9,990	10	9,910	90	9,940	60
29-Sep	8,020	1,980					8,220	1,780	7,850	2,150	9,890	110	9,990	10	9,900	100	9,940	60
30-Sep	8,020	1,980					8,200	1,800	7,850	2,150	9,890	110	9,990	10	9,910	90	9,940	60
1-Oct	8,000	2,000					8,150	1,850	7,820	2,180	9,880	120	9,970	30	9,880	120	9,910	90
2-Oct	8,000	2,000					8,120	1,880	7,850	2,150	9,850	150	9,970	30	9,880	120	9,910	90
3-Oct	8,020	1,980					8,090	1,910	7,800	2,200	9,850	150	9,960	40	9,870	130	9,910	90
4-Oct	8,020	1,980					8,060	1,940	7,770	2,230	9,850	150	9,950	50	9,860	140	9,900	100
5-Oct	8,020	1,980					8,050	1,950	7,760	2,240	9,850	150	9,950	50	9,870	130	9,900	100
6-Oct	8,020	1,980					8,820	1,180	7,890	2,110	9,950	50	10,080	80	9,990	10	10,030	30
7-Oct	8,020	1,980					8,580	1,420	7,920	2,080	9,950	50	10,030	30	9,940	60	9,980	20
8-Oct	8,020	1,980					8,390	1,610	7,850	2,150	9,920	80	10,010	10	9,930	70	9,950	50
9-Oct	8,020	1,980					8,280	1,720	7,810	2,190	9,900	100	9,990	10	9,900	100	9,940	60
10-Oct	8,000	2,000					8,230	1,770	7,800	2,200	9,900	100	10,020	20	9,940	60	9,970	30
11-Oct	8,000	2,000					8,190	1,810	7,670	2,330	9,850	150	9,950	50	9,870	130	9,900	100
12-Oct	8,000	2,000					8,140	1,860	7,700	2,300	9,850	150	9,950	50	9,880	120	9,900	100
13-Oct	8,000	2,000					8,100	1,900	7,700	2,300	9,850	150	9,940	60	9,860	140	9,890	110
14-Oct	8,000	2,000					8,070	1,930	7,700	2,300	9,850	150	9,940	60	9,860	140	9,890	110
15-Oct	8,000	2,000					8,170	1,830	7,730	2,270	9,860	140	10,010	10	9,930	70	9,940	60
16-Oct	8,000	2,000					8,230	1,770	7,750	2,250	9,860	140	10,010	10	9,940	60	9,960	40
17-Oct	8,000	2,000					8,160	1,840	7,740	2,260	9,860	140	9,970	30	9,890	110	9,920	80
18-Oct	8,000	2,000					8,080	1,920	7,680	2,320	9,860	140	9,940	60	9,870	130	9,890	110
19-Oct	8,000	2,000					8,030	1,970	7,700	2,300	9,850	150	9,930	70	9,850	150	9,880	120
20-Oct	7,990	2,010					8,010	1,990	7,680	2,320	9,850	150	9,930	70	9,850	150	9,880	120
21-Oct	7,510	2,490					8,000	2,000	7,700	2,300	9,820	180	9,940	60	9,860	140	9,880	120
22-Oct	7,560	2,440					8,130	1,870	7,750	2,250	9,900	100	10,070	70	9,990	10	10,020	20
23-Oct	7,620	2,380					8,320	1,680	7,800	2,200	9,930	70	10,020	20	9,940	60	9,970	30
24-Oct	7,620	2,380					8,180	1,820	7,800	2,200	9,900	100	10,000	0	9,920	80	9,940	60
25-Oct	7,660	2,340					8,200	1,800	7,820	2,180	9,900	100	10,010	10	9,930	70	9,950	50
26-Oct	7,650	2,350					8,120	1,880	7,760	2,240	9,850	150	9,960	40	9,880	120	9,900	100
27-Oct	7,620	2,380					8,050	1,950	7,740	2,260	9,850	150	9,940	60	9,860	140	9,880	120
28-Oct	7,600	2,400					8,030	1,970	7,750	2,250	9,850	150	9,940	60	9,860	140	9,880	120
29-Oct	7,600	2,400					8,010	1,990	7,750	2,250	9,850	150	9,940	60	9,870	130	9,890	110
30-Oct	7,620	2,380					7,990	2,010	7,750	2,250	9,850	150	9,940	60	9,870	130	9,890	110
31-Oct	7,620	2,380					7,980	2,020	7,750	2,250	9,830	170	9,970	30	9,900	100	9,920	80
1-Nov	7,620	2,380					7,950	2,050	7,730	2,270	9,830	170	9,940	60	9,860	140	9,880	120
2-Nov	7,600	2,400					7,950	2,050	7,740	2,260	9,830	170	9,940	60	9,860	140	9,880	120
3-Nov	7,610	2,390					7,940	2,060	7,740	2,260	9,830	170	9,940	60	9,860	140	9,880	120
4-Nov	7,610	2,390					7,920	2,080	7,730	2,270	9,830	170	9,930	70	9,850	150	9,870	130
5-Nov	7,620	2,380					7,920	2,080	7,740	2,260	9,830	170	9,940	60	9,860	140	9,880	120
6-Nov	7,650	2,350					7,930	2,070	7,750	2,250	9,860	140	9,950	50	9,880	120	9,900	100
7-Nov	7,620	2,380					8,090	1,910	7,800	2,200	9,860	140	10,020	20	9,940	60	9,960	40
8-Nov	7,620	2,380					8,060	1,940	7,780	2,220	9,880	120	9,980	20	9,900	100	9,920	80
9-Nov	7,610	2,390					7,990	2,010	7,760	2,240	9,880	120	9,950	50	9,880	120	9,900	100
10-Nov	7,610	2,390					7,950	2,050	7,750	2,250	9,850	150	9,940	60	9,870	130	9,880	120
11-Nov	7,610	2,390					7,930	2,070	7,730	2,270	9,850	150	9,940	60	9,860	140	9,880	120
12-Nov	7,610	2,390					8,020	1,980	7,760	2,240	9,850	150	9,980	20	9,900	100	9,920	80
13-Nov	7,610	2,390					7,980	2,020	7,750	2,250	9,850	150	9,960	40	9,890	110	9,900	100
14-Nov	7,610	2,390					7,940	2,060	7,750	2,250	9,850	150	9,950	50	9,870	130	9,880	120

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.

(Unit: mm)

Number	No.112 (Northeast of Process Main Building)		No.116 (South of Process Main Building)		No.117 (Southwest of Process Main Building)		No.125 (West of Incineration Workshop Building)		No.133 (West of On- site Bunker Building)		No.150 (East of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.151 (North of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.152 (West of Miscellaneous Solid Waste Volume Reduction Treatment Building)		No.153 (South of Miscellaneous Solid Waste Volume Reduction Treatment Building)	
	Date- Month	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)	Depth from GL	Water level (OP+)
15-Nov	7,620	2,380					7,910	2,090	7,750	2,250	9,850	150	9,940	60	9,860	140	9,880	120
16-Nov	7,620	2,380					7,890	2,110	7,720	2,280	9,830	170	9,930	70	9,850	150	9,860	140
17-Nov	7,620	2,380					7,870	2,130	7,710	2,290	9,800	200	9,920	80	9,840	160	9,860	140
18-Nov	7,620	2,380					7,870	2,130	7,710	2,290	9,800	200	9,930	70	9,850	150	9,860	140
19-Nov	7,620	2,380					7,900	2,100	7,740	2,260	9,800	200	9,960	40	9,880	120	9,890	110
20-Nov	7,600	2,400					8,220	1,780	7,800	2,200	9,900	100	10,020	20	9,940	60	9,960	40
21-Nov	7,600	2,400					8,050	1,950	7,740	2,260	9,850	150	9,950	50	9,880	120	9,890	110
22-Nov	7,640	2,360					7,970	2,030	7,730	2,270	9,800	200	9,920	80	9,840	160	9,860	140
23-Nov	7,600	2,400					7,940	2,060	7,720	2,280	9,820	180	9,940	60	9,860	140	9,870	130
24-Nov	7,560	2,440					7,950	2,050	7,720	2,280	9,820	180	9,920	80	9,860	140	9,860	140
25-Nov	7,480	2,520					7,880	2,120	7,580	2,420	9,800	200	9,900	100	9,820	180	9,840	160
26-Nov	7,440	2,560					7,830	2,170	7,560	2,440	9,750	250	9,880	120	9,800	200	9,820	180
27-Nov	7,420	2,580					7,830	2,170	7,560	2,440	9,750	250	9,890	110	9,810	190	9,850	150
28-Nov	7,450	2,550					7,810	2,190	7,580	2,420	9,770	230	9,890	110	9,810	190	9,840	160
29-Nov	7,480	2,520					7,810	2,190	7,600	2,400	9,800	200	9,900	100	9,830	170	9,840	160
30-Nov	7,520	2,480					7,810	2,190	7,630	2,370	9,800	200	9,910	90	9,830	170	9,850	150
1-Dec	7,520	2,480					7,790	2,210	7,620	2,380	9,800	200	9,920	80	9,840	160	9,850	150
2-Dec	7,520	2,480					7,780	2,220	7,610	2,390	9,790	210	9,890	110	9,820	180	9,840	160
3-Dec	7,500	2,500					7,870	2,130	7,610	2,390	9,880	120	9,990	10	9,920	80	9,930	70
4-Dec	7,680	2,320					8,130	1,870	7,780	2,220	9,890	110	10,010	10	9,920	80	9,950	50
5-Dec	7,600	2,400					8,080	1,920	7,710	2,290	9,850	150	9,960	40	9,900	100	9,890	110
6-Dec	7,570	2,430					8,000	2,000	7,690	2,310	9,820	180	9,940	60	9,870	130	9,870	130
7-Dec	7,600	2,400					7,970	2,030	7,690	2,310	9,810	190	9,950	50	9,880	120	9,880	120
8-Dec	7,600	2,400					7,950	2,050	7,690	2,310	9,820	180	9,940	60	9,880	120	9,880	120
9-Dec	7,600	2,400					7,920	2,080	7,680	2,320	9,800	200	9,940	60	9,870	130	9,860	140
10-Dec	7,550	2,450					7,890	2,110	7,660	2,340	9,800	200	9,920	80	9,850	150	9,850	150
11-Dec	7,550	2,450					7,890	2,110	7,650	2,350	9,800	200	9,920	80	9,850	150	9,850	150
12-Dec	7,530	2,470					7,870	2,130	7,650	2,350	9,800	200	9,910	90	9,850	150	9,840	160
13-Dec	7,530	2,470					7,840	2,160	7,630	2,370	9,800	200	9,890	110	9,830	170	9,830	170
14-Dec	7,500	2,500					7,850	2,150	7,630	2,370	9,780	220	9,900	100	9,840	160	9,830	170
15-Dec	7,520	2,480					7,860	2,140	7,650	2,350	9,780	220	9,920	80	9,860	140	9,860	140
16-Dec	7,520	2,480					7,860	2,140	7,650	2,350	9,780	220	9,920	80	9,860	140	9,860	140
17-Dec	7,470	2,530					7,810	2,190	7,610	2,390	9,770	230	9,880	120	9,820	180	9,810	190
18-Dec	7,480	2,520					7,800	2,200	7,600	2,400	9,760	240	9,880	120	9,820	180	9,820	180
19-Dec	7,480	2,520					7,790	2,210	7,580	2,420	9,750	250	9,880	120	9,810	190	9,820	180
20-Dec	7,480	2,520					7,770	2,230	7,570	2,430	9,750	250	9,870	130	9,800	200	9,800	200
21-Dec	7,410	2,590					7,770	2,230	7,580	2,420	9,750	250	9,870	130	9,800	200	9,810	190
22-Dec	7,410	2,590					7,780	2,220	7,540	2,460	9,750	250	9,880	120	9,820	180	9,800	200
23-Dec	7,400	2,600					7,770	2,230	7,540	2,460	9,750	250	9,880	120	9,810	190	9,810	190
24-Dec	7,410	2,590					7,750	2,250	7,570	2,430	9,750	250	9,860	140	9,800	200	9,820	180
25-Dec	7,410	2,590					7,750	2,250	7,540	2,460	9,750	250	9,870	130	9,800	200	9,800	200
26-Dec	7,400	2,600					7,730	2,270	7,520	2,480	9,740	260	9,860	140	9,790	210	9,790	210
27-Dec	7,400	2,600					7,720	2,280	7,500	2,500	9,710	290	9,840	160	9,780	220	9,780	220
28-Dec	7,400	2,600					7,710	2,290	7,490	2,510	9,710	290	9,840	160	9,770	230	9,770	230
29-Dec	7,350	2,650					7,720	2,280	7,460	2,540	9,710	290	9,860	140	9,790	210	9,780	220
30-Dec	7,350	2,650					7,710	2,290	7,450	2,550	9,710	290	9,850	150	9,780	220	9,780	220
31-Dec	7,350	2,650					7,690	2,310	7,440	2,560	9,710	290	9,840	160	9,770	230	9,770	230

Note: GL (Ground level) of Central Radioactive Waste Treatment Facility is OP+10m.