Fukushima Daiichi Nuclear Power Station Plant Parameters

As of 11:00 on February 21 2022

[Note]

Some indicators might not be functioning properly beyond the normal condition for usage affected by the earthquake and subsequent events. We comprehensively evaluate situation in plants using all the available information from indicators and also focusing on trends, taking uncertainty of indicators into consideration.

	Unit 1	Unit 2	Unit 3	Unit 4
Status of water	FDW line: 2.0 m³/h	FDW line: 1.7 m³/h	FDW line: 1.7 m³/h	
injection to the	CS line: 1.4 m³/h	CS line: 0.0 m³/h %7	CS line: 0.0 m³/h	
reactor	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
Temperature at the bottom of RPV	VESSEL BOTTOM HEAD			
	(TE-263-69L1): 13.8 °C	VESSEL WALL ABOVE BOTTOM HEAD	VESSEL BOTTOM ABOVE SKIRT JOT	
	VESSEL ABOVE SKIRT JOINT	(TE-2-3-69H3) : 21.0 °C	(TE-2-3-69F1): 20.6 ℃	
	(TE-263-69H1) : 13.2 °C	RPV TEMPERATURE	VESSEL WALL ABOVE BOTTOM HEAD	
	VESSEL DOWN COMMER	(TE-2-3-69R) : 23.6 ℃	(TE-2-3-69H1) : 18.2 °C	
	(TE-263-69G2): 13.2 ℃	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
	(as of 11:00, 2/21)			
Temperature in PCV	HVH-12A RETURN AIR	RETURN AIR DRYWELL COOLER	RETURN AIR DRYWELL COOLER	
	(TE-1625A): 13.3 ℃	(TE-16-114B) : 21.4 ℃	(TE-16-114A) : 20.8 ℃	
	HVH-12A SUPPLY AIR	SUPPLY AIR D/W COOLER HVH2-16B	SUPPLY AIR D/W COOLER	
	(TE-1625F): 13.3 ℃	(TE-16-114G#1) : 21.4 ℃	(TE-16-114F#1) : 18.1 °C	
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
Pressure in PCV	0.15 kPag	3.04 kPa g	0.43 kPa g	_
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
	RPV (RVH-A): - Nm³/h			
Flow rate of	(RVH-B): 15.66 Nm³/h	RPV-A: 6.51 Nm³/h	RPV-A: 8.44 Nm³/h	
nitrogen gas injection to Reactors	(JP-A) : 14.36 Nm³/h	RPV-B: 6.58 Nm³/h	RPV-B: 8.73 Nm³/h	
	(JP-B) : - Nm³/h	PCV: - Nm³/h **4	PCV: - Nm ¹ /h	
% 3	PCV: - Nm³/h **4	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
	(as of 11:00, 2/21)			
Outlet flow from PCV gas control system	20.9 m³/h	16.92 Nm³/h	18.87 Nm³/h	
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
Hydrogen	System A: 0.00 vol%	System A: 0.04 vol%	System A: 0.09 vol%	
	System B: 0.00 vol%	System B: 0.05 vol%	System B: 0.08 vol%	
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
Radioactive concentration in PCV (Xe 135) ※2	System A:	System A:	System A:	
	indicated value 9.60E-04 Bq/cm² detection limit 3.88E-04	indicated value ND Bg/cm³	indicated value ND Bg/cm³	
	detection limit 3.88E-04	detection limit 1.3E-01	detection limit 1.9E-01	
	ISystem B.	System B:	System B:	
	indicated value 1.26E-03 Bq/cm²	indicated value ND Bg/cm³	indicated value ND Bg/cm³	
	detection limit 3.06E-04 Bq/cm²	detection limit 1.3E-01	detection limit 1.9E-01	
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	
Temperature in	18.7 ℃	18.0 ℃	- ℃	- ℃ %5
the spent fuel pool	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)
FPC skimmer surge tank level	3.94 m	4.16 m	- m	26.0 ×100mm
	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)	(as of 11:00, 2/21)

[Information about measurements]

^{*1:} In case that the instrument indicates minus hydrogen density, "0%" is recorded, (Because there's the possibility of minus indication due to the instrumental precision when hydrogen density is very low.)
The hydrogen concentration in the PCV gas control system is provided.

^{32:} In case that the instrument reading is below measurable limit. "ND" is recorded. The radioactivity density (Xe135) in the PCV gas control system is provided.

^{3:} Flow rate values are adjusted according to the temperature and the pressure under usage conditions.

^{※4:} Nitrogen gas injection is under suspension.

^{%5 :} Not monitored as all fuel removal is complete

^{*6 :} Data missing due to work interrupting the measurement.

^{*7 :} The reactor injection water flow rate is changed due to work in progress.