

- On October 30, since status of Unit 2 PCV after injecting reactor cooling water was stopped and operation of telescopic device were checked, fuel debris grasping work was commenced at 9:57 a.m. The work was completed at 12:33 p.m. on the same day.
- Going forward, radiation of the fuel debris will be measured after the guide pipes are removed and telescopic device is returned inside the enclosure.
- Since challenging tasks that involve high radiation dose and remote operations will continue after grasping fuel debris, we will continue to remain vigilant and prioritize safety.



At the remote operations room



End jig grasping fuel debris