

# **Situation of Storage and Treatment of Accumulated Water containing Highly Concentrated Radioactive Materials at Fukushima Daiichi Nuclear Power Station (602nd Release)**

May 29, 2023

Tokyo Electric Power Company Holdings, Inc.

## **1. Introduction**

This document is to report the following matters in accordance with the instruction of “Installment of treatment facility and storing facility of water containing highly concentrated radioactive materials at Fukushima Daiichi Nuclear Power Station of the Tokyo Electric Power Company (Instruction)“(NISA No. 6, June 8, 2011), dated on June 9, 2011.

<Instruction>

TEPCO should report to NISA the situation of storing and treatment of the contaminated water in the Power Station and the future forecast based upon the current situation as soon as the treatment facility starts its operation. Also, subsequently, continued report has to be submitted to NISA once a week until the treatment of the accumulated water in the Central Radioactive Waste Treatment Facility is completed.

## **2. Situation of storing and treatment of accumulated water in the building (actual record)**

Stored amounts in each unit building (Unit 1 to 4 (including condensers and trenches)) and stored and treated amounts, and other related data in the Accumulated Water Storing Facility as of May 25, 2023 are shown in the Attachment -1.

## **3. Forecast of storing and treatment**

### **(1) Short term forecast**

Water transfer in Unit 1 and 2 and Unit 3 and 4 is planned based on the stored amount in the Accumulated Water Storing Facilities and the operating situation of the radioactive material treatment equipment and the subdrain catchment facility. Water is transferred to the Process Main Building and/or High Temperature Incinerator Building as Accumulated Water Storing Facilities.

Treatment is implemented considering the state of storage and transfer of Accumulated Water Storing Facilities.

We assume stored amounts in each unit building (Unit 1 to 4 (including condenser and trench)), and stored and treated amounts, and other related data in the Accumulated Water Storing Facilities as of June 1, 2023 are shown in Attachment -2.

## **(2) Middle term forecast**

Regarding accumulated water in Unit 1 and 2 buildings and Unit 3 and 4 buildings, from the viewpoint of reducing the risks of discharging to the ocean and leaking into the groundwater, it is necessary to keep enough capacity for the accumulated water in the building until its level reaches TP. 2,564 and to keep the accumulated water level lower than the groundwater level.

At the same time, in order to suppress the flow of groundwater into buildings and reduce the amount of accumulated water being generated, we are planning to transfer accumulated water from the Unit 1 to 3 reactor buildings, where injected cooling water is being circulated, in accordance with the status of the treatment of accumulated water containing highly concentrated radioactive materials and the amount of water being stored in accumulated water storage facilities, while ensuring a specific difference between the levels of accumulated water in buildings and the water levels of subdrains in the vicinity. At other buildings where the lowermost floors have been exposed, we are planning to transfer accumulated water to keep these floor surfaces exposed.

As for accumulated water of the Process Main Building and the High Temperature Incinerator Building, we are planning to treat the accumulated water considering the situation of construction of middle and low level waste water tanks, the operation factor of the radioactive material treatment instruments and duration for maintenance.

We forecast storing and treatment situations in the Accumulated Water Storing Facilities for the next 3 months, as shown in Attachment -3.

Stored amounts in the water storage equipment are forecasted to be unchanged in case transfer and treatment were implemented as scheduled without rain. However, it would be subject to change depending on the operation factor of the radioactive material treatment instruments and so on.



Also, the water treated at the radioactive material treatment equipment can be stored in the middle and low level waste water tanks.

END

# Storage and treatment of high level radioactive accumulated water (as of May 25, 2023)

| Classification |  |
|----------------|--|
|                | High level radioactive water/ Waste, Concentrated waste liquid |
|                | Treated water (concentrated saltwater), pipe removal           |
|                | Strontium removed water  |
|                | Treated water (freshwater), pipe removal                       |
|                | Treated water from Multi-nuclide Removal Facility              |
|                | Filtrate water   |

| Volume of water to be injected to Reactor (m <sup>3</sup> ) (5/18-5/25) | Change from last report (m <sup>3</sup> ) |
|---|---|
| ① Filtrate water  | —   |
| ② Treated water (freshwater)  | 1,455                                     |
| Cumulative treated water  | 1,247,492                                 |



| Storage volume [m <sup>3</sup> ] <sup>*1,2</sup> | Change from last report [m <sup>3</sup> ] | Storage capacity [m <sup>3</sup> ] <sup>*3,4</sup> |
|--|---|--|
| Concentrated saltwater receiving tank            | 0   | —  |
| Freshwater receiving tank                        | 4,145                                     | +129   |
| Concentrated waste liquid storage tank           | 9,352 *18                                 | -5   |
| Treated water storage tank *12,16                | 1,226,763                                 | +1,114   |
| Sample water storage tank *14,16                 | 3,176                                     | -329   |
| Treated water storage tank (Reuse) *15,16        | 92,884                                    | No Change  |
| Strontium removed water storage tank *10         | 8,542                                     | +57  |

| Residual water [m <sup>3</sup> ] <sup>*5</sup> | Change from last report [m <sup>3</sup> ] | Storage capacity [m <sup>3</sup> ] <sup>*3,4</sup> |
|--|---|--|
| Concentrated saltwater tank                    | Approx.100                                | Approx.1,000                                       |
| Treated water tank *13,16                      | 0   | 0  |
| Strontium removed water tank *11               | 0   | 0  |

| Storage volume [m <sup>3</sup> ] | Change from last report [m <sup>3</sup> ] | Storage capacity [m <sup>3</sup> ] <sup>*3</sup> |
|----------------------------------|---|--|
| Wastewater supply tank           | 702 *20                                   | -50  |
| SPT(A)                           | 423 *19                                   | No Change  |
| SPT(B)                           | 1,129                                     | +161   |
| Unit 1 CST                       | 690                                       | -9   |
| Unit 2 CST                       | 1,861                                     | -17  |
| Unit 3 CST                       | 1,937                                     | No Change  |
| Buffer Tank                      | 566                                       | -68  |

| Chloride concentration                   |  |
|--|--|
| Before/After Desalination                | 280ppm/10ppm (Sampled on Apr. 4, 2023) |
| Before/After Reverse Osmosis Circulation | 60ppm/<1ppm (Sampled on Nov. 8, 2022)  |
| Before/After Evaporative Concentration   | —                                      |

| Place of Sampling                          | Radioactivity concentration <sup>*6</sup> |
|--|---|
| Process Main Building                      | 1.2E+07 Bq/L (Sampled on Oct. 4, 2022)    |
| Exit of cesium adsorption apparatus        | 3.8E+03 Bq/L (Sampled on Mar. 22, 2019)   |
| Exit of decontamination facility           | —   |
| High Temperature Incinerator Building      | 7.3E+06 Bq/L (Sampled on Apr. 11, 2023)   |
| Exit of second cesium adsorption apparatus | 1.8E+02 Bq/L (Sampled on Apr. 11, 2023)   |
| Exit of third cesium adsorption apparatus  | 3.0E+03 Bq/L (Sampled on Nov. 1, 2022)    |

| Facility | Storage volume [m <sup>3</sup> ] | Change from last report [m <sup>3</sup> ] | Water level in T/B <sup>*8</sup> |
|----------|----------------------------------|---|----------------------------------|
| Unit 1   | Approx.880                       | -10                                       | —                                |
| Unit 2   | Approx.1,130                     | No Change                                 | —                                |
| Unit 3   | Approx.1,200                     | -60                                       | —                                |
| Unit 4   | Approx.10                        | No Change                                 | —                                |
| Total    | Approx.3,220                     |   |                                  |

| Storage facility                      | Storage volume [m <sup>3</sup> ] | Change from last report [m <sup>3</sup> ] | Water level <sup>*8</sup> | Treated volume (5/18-5/25) | Cumulative treated volume [m <sup>3</sup> ] | Waste produced           | Change from last report | Storage capacity |
|---------------------------------------|----------------------------------|---|---------------------------|----------------------------|---|--------------------------|-------------------------|------------------|
| Process Main Building                 | Approx.5,500                     | +40                                       | T.P.-326                  | Approx. 2,030              | Approx. 2,633,890                           | Sludge [m <sup>3</sup> ] | 469 *17                 | 700 *3           |
| High Temperature Incinerator Building | Approx.2,720                     | -80                                       | T.P.5                     | *7                         | *7  | Used vessels             | 5,577 *9                | 6,500            |
| Total                                 | Approx.8,220                     |   |                           |                            |   |                          |                         |                  |

[Main operations that have been conducted during the period from May 18, 2023 to May 25, 2023]



- Water transfer from the Units 1-4 to the buildings (Units 1-4, Centralized radioactive waste treatment facilities) and to the treatment facilities was conducted whenever necessary.
- Due to other works, water transfer to the buildings (Units 1-4, Centralized radioactive waste treatment facilities) was conducted whenever necessary.
- Operations of the Cesium Adsorption Apparatus have been suspended.
- Operations of the 2nd Cesium Adsorption Apparatus have been suspended.
- From May 19, operations of the 3rd Cesium Adsorption Apparatus have been resumed; the availability factor is 48% (previous simulated: 55%).

\*1 The figures of the data are treated as a reference, because water levels during water transfer are not stable.  
 \*2 The figures of the storage volume do not include those of the following volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%:  
 Freshwater receiving tank (approx. 100m<sup>3</sup>), Concentrated waste liquid storage tank (approx. 100m<sup>3</sup>), Treated water storage tank (approx. 2,200m<sup>3</sup>)  
 Treated water storage tank (reuse) (approx. 200m<sup>3</sup>), Strontium removed water storage tank (approx. 200m<sup>3</sup>).  
 \*3 The figures of the data show the operational limits.  
 \*4 The figures of "Storage capacity" do not include those of the volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%. However, each tank has the capacity that accommodates more than the storage volume that accumulates up to the height of "DS."  
 \*5 The figure of "Residual water" includes the one of the volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%. The amount of the residual water of concentrated saltwater is calculated based on that of the water treated through the ALPS and other facilities.  
 \*6 The data shown here are those of Cs-137.  
 \*7 Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus and 3rd Cesium adsorption apparatus.  
 Breakdown of the treated amount: Cesium adsorption apparatus (0 m<sup>3</sup>)  
 2nd Cesium adsorption apparatus (0 m<sup>3</sup>)  
 3rd Cesium adsorption apparatus (2,030 m<sup>3</sup>)  
 Breakdown of the cumulative treated amount: Cesium adsorption apparatus (394,720 m<sup>3</sup>)  
 2nd Cesium adsorption apparatus (2,044,860 m<sup>3</sup>)  
 3rd Cesium adsorption apparatus (194,310 m<sup>3</sup>)  
 \*8 The data of the water levels are as of 5 a.m., May 25  
 \*9 Breakdown of the used vessels: Cesium adsorption apparatus (779), 2nd Cesium adsorption apparatus (259), 3rd Cesium adsorption apparatus (18)  
 Others: Storage container (4,185), Treated column (17), Used vessel (254), Filters and so forth (65)  
 \*10 Volume of the Strontium removed water (before ALPS treatment) stored in the welded-type tanks  
 \*11 Volume of the Strontium removed water (before ALPS treatment) remaining in the flange-type tanks  
 \*12 Volume of the "ALPS treated water" and "treated water to be re-purified" stored in the welded-type tanks  
 \*13 Volume of the "treated water to be re-purified" remaining in the flange-type tanks  
 \*14 Volume of the "treated water to be re-purified" stored in the ALPS sample tanks (flange-type), the additional ALPS temporary storage tanks (welded-type) and the high performance ALPS temporary storage tanks (welded-type)  
 \*15 Volume of the "treated water to be re-purified" stored in the reuse welded-type tanks which stored Strontium removed water (before ALPS treatment) before. (These welded-type tanks have been reused from 2019)  
 \*16 The volume of the "ALPS treated water, etc." is the sum of the storage volume in each column of treated water, sample water, treated water (reuse) and treated water (residual).  
 \*17 Sum of sludge and supernatant water (as of 9 a.m., May 25)  
 \*18 Part of concentrated waste liquid is stored in the Strontium removed water storage tanks temporarily.  
 \*19 Water transfer from SPT(A) to PMB/HTI was conducted whenever necessary.  
 \*20 Water transfer from treated water storage tanks to wastewater supply tanks was conducted whenever necessary.

# Storage and treatment of high level radioactive accumulated water (as of June 1, 2023)

| Classification |  |
|----------------|--|
|                | High level radioactive water/ Waste, Concentrated waste liquid |
|                | Treated water (concentrated saltwater), pipe removal           |
|                | Strontium removed water  |
|                | Treated water (freshwater), pipe removal                       |
|                | Treated water from Multi-nuclide Removal Facility              |
|                | Filtrate water   |

| Volume of water to be injected to Reactor [m <sup>3</sup> ] (5/25-6/1) | Change from last report [m <sup>3</sup> ] |
|--|---|
| ① Filtrate water   | —   |
| ② Treated water (freshwater)   | +7  |
| Cumulative treated water   | 1,248,954                                 |



| Storage volume [m <sup>3</sup> ] <sup>*1</sup> | Change from last report [m <sup>3</sup> ] | Storage capacity [m <sup>3</sup> ] <sup>*2,3</sup> |
|--|---|--|
| Concentrated saltwater receiving tank          | 0   | -  |
| Freshwater receiving tank                      | 4,139                                     | -6   |
| Concentrated waste liquid storage tank         | 9,352 *14                                 | No Change  |
| Treated water storage tank *9,13               | 1,226,794                                 | +31  |
| Sample water storage tank *11,13               | 3,806                                     | +630   |
| Treated water storage tank (Reuse) *12,13      | 92,884                                    | No Change  |
| Strontium removed water storage tank *7        | 8,557                                     | +15  |

| Residual water [m <sup>3</sup> ] <sup>*4</sup> | Change from last report [m <sup>3</sup> ] | Storage capacity [m <sup>3</sup> ] <sup>*2,3</sup> |
|--|---|--|
| Concentrated saltwater receiving tank          | Approx.100                                | No Change  |
| Treated water tank *10,13                      | 0   | No Change  |
| Strontium removed water tank *8                | 0   | No Change  |

| Facility | Storage volume [m <sup>3</sup> ] | Change from last report [m <sup>3</sup> ] | Water level in T/B |
|----------|----------------------------------|---|--------------------|
| Unit 1   | Approx.880                       | No Change                                 | —                  |
| Unit 2   | Approx.1,130                     | No Change                                 | —                  |
| Unit 3   | Approx.1,200                     | No Change                                 | —                  |
| Unit 4   | Approx.10                        | No Change                                 | —                  |
| Total    | Approx.3,220                     |   |                    |

| Storage Facility                      | Storage volume [m <sup>3</sup> ] | Change from last report [m <sup>3</sup> ] | Water level | Treated volume (5/25-6/1) | Cumulative treated volume [m <sup>3</sup> ] | Waste produced           |              | Change from last report | Storage capacity |
|---------------------------------------|----------------------------------|---|-------------|---------------------------|---|--------------------------|--------------|-------------------------|------------------|
|                                       |                                  |   |             |                           |   | Sludge [m <sup>3</sup> ] | Used vessels |                         |                  |
| Process Main Building                 | Approx.5,420                     | -80                                       | T.P. -358   | Approx. 2,100             | Approx. 2,635,990                           | 469                      | 5,579 *6     | No Change               | 700 *2           |
| High Temperature Incinerator Building | Approx.2,480                     | -240                                      | T.P. -197   | *5                        | *5  |                          |              | +2                      | 6,500            |
| Total                                 | Approx.7,900                     |   |             |                           |   |                          |              |                         |                  |

[Main operations that are planned to be conducted during the period from May 25, 2023 to June 1, 2023]

- Water transfer from the Units 1-4 to the buildings (Units 1-4, Centralized radioactive waste treatment facilities) and to the treatment facilities will be conducted whenever necessary.
- Due to other works, water transfer to the buildings (Units 1-4, Centralized radioactive waste treatment facilities) will be conducted whenever necessary.
- Operations of the Cesium Adsorption Apparatus will continue to be suspended.
- Operations of the 2nd Cesium Adsorption Apparatus will be resumed (assumed availability factor: 5%).
- Operations of the 3rd Cesium Adsorption Apparatus will be conducted (assumed availability factor: 40%).

\*1 The figures of "Storage volume" do not include those of the volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%.

\*2 The figures of the data show the operational limits.

\*3 The figures of "Storage capacity" do not include those of the volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%. However, each tank has the capacity that accommodate more than the storage volume that accumulates up to the height of "DS."

\*4 The figure of "Residual water" includes the one of the volumes that have accumulated from the bottom of the tanks to the height of so-called "down scale (DS)," where water gauges show 0%. The amount of the residual water of concentrated saltwater is calculated based on that of the water treated through the ALPS and other facilities.

\*5 Total treated amount of Cesium adsorption apparatus and 2nd Cesium adsorption apparatus and 3rd Cesium adsorption apparatus Breakdown of the treated amount: Cesium adsorption apparatus (0m<sup>3</sup>)  
2nd Cesium adsorption apparatus (420m<sup>3</sup>)  
3rd Cesium adsorption apparatus (1,680m<sup>3</sup>)  
Breakdown of the cumulative treated amount: Cesium adsorption apparatus (394,720m<sup>3</sup>)  
2nd Cesium adsorption apparatus (2,045,280m<sup>3</sup>)  
3rd Cesium adsorption apparatus (195,990m<sup>3</sup>)

\*6 Breakdown of the used vessels: Cesium adsorption apparatus (779)  
2nd Cesium adsorption apparatus (259)  
3rd Cesium adsorption apparatus (18)  
Others: Storage container (4,187), Treated column (17), Used vessels (254), Filters and so forth (65)

\*7 Volume of the Strontium removed water (before ALPS treatment) stored in the welded-type tanks

\*8 Volume of the Strontium removed water (before ALPS treatment) remaining in the flange-type tanks

\*9 Volume of the "ALPS treated water" and "treated water to be re-purified" stored in the welded-type tanks



\*10 Volume of the "treated water to be re-purified" remaining in the flange-type tanks

\*11 Volume of the "treated water to be re-purified" stored in the ALPS sample tanks (flange-type), the additional ALPS temporary storage tanks (welded-type) and the high performance ALPS temporary storage tanks (welded-type)

\*12 Volume of the "treated water to be re-purified" stored in the reuse welded-type tanks which stored Strontium removed water (before ALPS treatment) before. (These welded-type tanks have been reused from 2019.)

\*13 The volume of the "ALPS treated water, etc." is the sum of the storage volume of each column of treated water, sample water, treated water (reuse) and treated water (residual).

\*14 Part of concentrated waste liquid is stored in the Strontium removed water storage tanks temporarily.



Note  
 - The amount of water treated through the treatment facilities is changed depending on the factors such as stored amount in the accumulated water storing facilities.