Fukushima Daiichi Nuclear Power Station Plant Parameters

As of 5:00 on July 19 2017

[Note]

Some indicators might not be functioning properly beyond the normal condition for usage affected by the earthquake and subsequent events. We comprehensively evaluate situation in plants using all the available information from indicators and also focusing on trends, taking uncertainty of indicators into consideration.

	Unit 1	Unit 2	Unit 3	Unit 4
	FDW line 1.4m³/h CS line 1.5m³/h (as of 5:00 , 7/19)	FDW line 1.5m³/h CS line 1.3m³/h (as of 5:00 , 7/19)	FDW line 1.5m³/h CS line 1.4m³/h (as of 5:00 , 7/19)	
the bottom of	VESSEL BOTTOM HEAD (TE-263-69L1): 25.2°C VESSEL ABOVE SKIRT JOINT (TE-263-69H1): 25.1°C VESSEL DOWNCOMMER (TE-263-69G2): 25.1°C (as of 5:00,7/19)	VESSEL WALL ABOVE BOTTOM HEAD (TE-2-3-69H3): 31.2°C RPV TEMPERATURE (TE-2-3-69R): 32.7°C (as of 5:00, 7/19)	VESSEL BOTTOM HEAD (TE-2-3-69L1): 28.7°C VESSEL BOTTOM ABOVE SKIRT JOT (TE-2-3-69F1): 28.5°C VESSEL WALL ABOVE BOTTOM HEAD (TE-2-3-69H1): 27.7°C (as of 5:00,7/19)	
T	HVH-12A RETURN AIR (TE-1625A): 25.4°C HVH-12A SUPPLY AIR (TE-1625F): 25.1°C (as of 5:00,7/19)	RETURN AIR DRYWELL COOLER (TE-16-114B): 31.8°C SUPPLY AIR D/W COOLER HVH2-16B (TE-16-114G#1): 31.2°C (as of 5:00,7/19)	RETURN AIR DRYWELL COOLER (TE-16-114A) : 28.7°C SUPPLY AIR D/W COOLER (TE-16-114F#1) : 27.1°C (as of 5:00,7/19)	
Pressure in PCV	1.34kPa g (as of 5:00,7/19)	4.49kPa g (as of 5:00,7/19)	0.29kPa g (as of 5:00,7/19)	
nitrogen gas injection to	RPV(RVH): 13.73Nm³/h (UP-A): 15.5Nm³/h	RPV: 13.35Nm³/h PCV: -Nm³/h	RPV: 16.32Nm³/h PCV: -Nm³/h	_
Outlet flow from PCV gas control system	21.0m³/h (as of 5:00,7/19)	16.59Nm³/h (as of 5:00,7/19)	17.91Nm³/h (as of 5:00,7/19)	
	System A : 0.00vol% System B : 0.00vol% (as of 5:00,7/19)	System A: 0.02vol% System B: 0.02vol% (as of 5:00, 7/19)	System A: 0.01vol% System B: 0.01vol% (as of 5:00, 7/19)	
Radioactive	System A: indicated value 9.70E-04 detection limit 5.70E-04 System B: indicated value 1.05E-03 detection limit 5.00E-04 (as of 5:00,7/19)	System A: indicated value ND detection limit 1.7E-01 Ba/am System B: indicated value ND detection limit 1.5E-01 Ba/am (as of 5:00,7/19)	System A: indicated value ND detection limit 2.5E-01 Ba/cm System B: indicated value ND detection limit 2.5E-01 Ba/cm (as of 5:00, 7/19)	
Temperature in the spent fuel pool	33.7°C (as of 5:00,7/19)	31.7°C (as of 5:00,7/19)	31.5℃ (as of 5:00,7/19)	24.4°C (as of 5:00,7/19)
	3.00m (as of 5:00,7/19)	2.34m (as of 5:00,7/19)	3.42m (as of 5:00,7/19)	30,28×100mm (as of 5:00 , 7/19)

[Information about measurements]

^{**1:} In case that the instrument indicates minus hydrogen density, "0%" is recorded. (Because there's the possibility of minus indication due to the instrumental precision when hydrogen density is very low.)

The hydrogen concentration in the PCV gas control system is provided.

^{**2:} In case that the instrument reading is below measurable limit, "ND" is recorded. The radioactivity density (Xe135) in the PCV gas control system is provided.

^{*3:} Flow rate values are adjusted according to the temperature and the pressure under usage conditions.

^{※4:} Nitrogen gas injection is under suspension.

^{**5 :} Data recording is updated since the operation of the jet pump instrumentation rack line has been started:(RVH) Head spray line, (JP-A) Jet pump instrumentation rack A line, (JP-B) Jet pump instrumentation rack A line, (JP-B) Jet pump instrumentation rack B line