

Nuclides Analysis Result of the Sub-drain Water in the Surroundings of the "Centralized Radiation Waste Treatment Facility"

I-131(Bq/cm³)

Sampling Location	After transfer															
	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-134(Bq/cm³)

Sampling Location	After transfer															
	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND
	0.13	0.12	0.12	0.19	0.23	0.16	0.14	0.13	0.13	0.14	0.16	0.13	0.13	0.12	0.13	0.14
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Cs-137(Bq/cm³)

Sampling Location	After transfer															
	May 20	May 21	May 22	May 23	May 24	May 25	May 26	May 27	May 28	May 29	May 30	May 31	Jun 1	Jun 2	Jun 3	Jun 4
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	-	ND	-	-	-	-	-	-	ND	-	-	-	-	-	-	ND
	0.18	0.21	0.2	0.26	0.32	0.25	0.21	0.21	0.2	0.22	0.19	0.2	0.21	0.18	0.19	0.18
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

* Hyphen "-" indicates that neither sampling nor measurement was implemented.
 * was selected as a sampling location in the upstream of groundwater (sampling done once a week starting from April 29, 2011) since it became unable to do sampling at .
 * Sampling at (located in the downstream of the groundwater) has been done since May 26, 2011.
 * Sampling at since May 30, 2011
 * Sampling at has been done since August 2, 2011
 * "ND" indicates that the measurement result is below the detection limit.

I-131: Approx. 0.01Bq/cm³, Cs-134: Approx.0.02Bq/cm³, Cs-137: Approx.0.02Bq/cm³ (June 4, 2012)
 As the detection limit may vary depending on the detectors and sample properties, there are cases where nuclides below the detection limit are detected.

- <Place of Sampling>
 Southeast of Unit 4 Turbine Building
 Northeast of the Process Main Building
 Southeast of the Process Main Building
 Southwest of the Process Main Building
 South Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 Southwest Part of the On-site Bunker Building
 West Side of the Incineration Workshop Building
 North Part of the Miscellaneous Solid Waste Volume Reduction Treatment Building
 Southeast Part of the On-site Bunker Building