

Gas Sampling Results of Unit 3 PCV Gas Control System Conducted at Fukushima Daiichi Nuclear Power Station

(Data summarized on February 22)

Place of Sampling	Exit of Unit 3 PCV Gas Control System			
Type of Sampling	Particulate Filter		Charcoal Filter	
Time of Sampling	Feb 14, 2013 9:38 AM - 9:48 AM		Feb 14, 2013 9:49 AM - 10:19 AM	
Detected Nuclides (Half-life)	Density of Sample (Bq/cm ³)	Detection Limit Density (Bq/cm ³)	Density of Sample (Bq/cm ³)	Detection Limit Density (Bq/cm ³)
I-131 (Approx. 8 days)	ND	1.1E-06	ND	6.4E-07
Cs-134 (Approx. 2 years)	ND	2.5E-06	ND	1.3E-06
Cs-137 (Approx. 30 years)	6.0E-06	3.1E-06	ND	1.7E-06

* O.OE - O is the same as O.O x 10^{-O}

* "ND" indicates that the measurement result is below the detection limit.

This sampling is intended for the nuclides analysis result of cesium and iodine.