

Gas Sampling Results of Unit 3 PCV Gas Control System Conducted at Fukushima Daiichi Nuclear Power Station

(Data summarized on June 12)

Place of Sampling	Exit of Unit 3 PCV Gas Control System			
Type of Sampling	Particulate Filter		Charcoal Filter	
Time of Sampling	Jun 6, 2013 9:51 AM - 10:01 AM		Jun 6, 2013 10:01 AM - 10:31 AM	
Detected Nuclides (Half-life)	Density of Sample (Bq/cm ³)	Detection Limit Density (Bq/cm ³)	Density of Sample (Bq/cm ³)	Detection Limit Density (Bq/cm ³)
I-131 (Approx. 8 days)	ND	1.1E-06	ND	5.6E-07
Cs-134 (Approx. 2 years)	ND	2.4E-06	ND	1.4E-06
Cs-137 (Approx. 30 years)	ND	3.2E-06	ND	2.0E-06

* O.OE - O is the same as O.O x 10^{-O}

* "ND" indicates that the measurement result is below the detection limit.

This sampling is intended for the nuclides analysis result of cesium and iodine.